

County of Fairfax, Virginia

MEMORANDUM

DATE: February 10, 2021

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief

Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the February 2021 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo

Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation

Martha Coello, BRAC Coordinator

Anna Nissinen, Chief of Communications, Marketing and TDM Programs

Robin Geiger, Head of Communications, Transportation Marketing Section

Tonya McCreary, Public Information Officer II, Transportation Marketing Section

Rachad Davis, Transportation Marketing Section

Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)

Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED

Chris Wells, Bicycle and Pedestrian Program Manager, CPTED

Douglas Miller, Environmental Program Coordinator, CPTED

Michael Guarino, Section Chief, Capital Projects, CPTED

Lauren Delmare, Transportation Planner III, CPTED

Ajmal Hamidi, Transportation Planner III, CPTED



Transportation Design Division Monthly Projects Status Report

February 10, 2021

Page 2 of 4

David Loss, Transportation Planner III, CPTED

Don Moyer, Engineer III, CPTED

Ricky Foley, Sr. Right-of-Way Agent, CPTED

Guy Mullinax, Bus Stop Coordinator, TSD

Tina Curtis, Transportation Planner II, TSD

Jeffrey Hermann, Section Chief, Site Analysis Section, TPD

Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD

Tim Kutz, Transportation Planner II, TPD

Jim Beall, Section Chief, TDD

Fereshteh Khorashadi, Section Chief, TDD

Mark VanZandt, Section Chief, TDD

Bob Ayers, Project Manager, TDD

John Dresser, Project Manager, TDD

Mohamad N. El Kaissi, Project Manager, TDD

Jeff Fasceski, Project Manager, TDD

Masoud Hojatzadeh, Project Manager, TDD

Francesco Lauretti, Project Manager, TDD

Galappa Madhusudhan, Project Manager, TDD

Michael Maisel, Utility Coordinator, TDD

Dennis Marsh, Project Manager, TDD

Seyed Nabavi, Sr. Project Manager, TDD

Tan Nguyen, Utility Coordinator, TDD

Richard Pugh, Utility Coordinator, TDD

Jeanmarie Roberson, Sr. Project Manager, TDD

Sonia Shahnaj, Project Manager, TDD

Latesa Turner, Project Manager, TDD

Eldar Yusufoglu, Utility Coordinator, TDD

Shahla Zahirieh, Project Manager, TDD

Christina Dodge, Technical Support Section Chief, TDD

Alex Tsybin, Engineering Technician III, TDD

Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services Ronald N. Kirkpatrick, Deputy Director, DPWES

Rona Courtney, Admin V, Directors Office, DPWES

Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)

Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)

William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)

Ashgar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)

Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)

Carey F. Needham, Director, Building Design and Construction Division

Dennis Cate, Director, Land Acquisition Division (LAD)

Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)

Vickie McEntire Anglin, County Surveyor, UDCD

Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD

Transportation Design Division Monthly Projects Status Report February 10, 2021 Page 3 of 4

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Rich Finnell, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Right-of-Way Agent, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Beth Shubert, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties Claudia Llana, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

John Russell, Engineering Supervisor, Materials QA

Transportation Design Division Monthly Projects Status Report February 10, 2021 Page 4 of 4

Ronald Seale, Supervisor, Materials Kari Fuhrman, Maintenance Norman Whitaker, Director, Transportation Planning Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy Michael Moncrieffe, Dominion Energy Robert Cotten, Fairfax Water Patrick Huynh, Fairfax Wataer Jerry Scott, Fairfax Water Richard Pelle, Fairfax Water Michael Stablein, Washington Gas Jeff Acierto, Cox Communication Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

February 2021

TABLE OF CONTENTS	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	1 – 4 5 – 22
FUND 30050 - PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	23 – 33

																		_		5		
Project Name																		Tra	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates									Feb 2021					Sumr	nary Stati	ıs Report
Project/Sub Project #					·		Permit Su					-Way PHAS		_	,		•		uction PHASI			
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
		02/18 Proiect	04/19 Manager/	06/20 /Assignmer	01/21 nts	11/21 Project Des	05/22 scription	02/22	02/21 N	04/21 Ionthly Rem	05/21 arks	06/21	02/22	01/22	11/22	06/22	06/22	07/22	08/22	11/22	11/23 On	05/24 Hold \Box
Cinderbed Bikeway - Cind Rd.Bikeway 102/500-C50000 AA1400137-15-137 AA1400137-15	Lee \$14,000,000 \$9,642,000	PM UTL: PM LAD: PM UDC	Fascesk Yusufog	ki, Jeff glu, Eldar an, Clyde . Samuel		Pedestrian improveme Road from Newington pedestrian	and bicycli ents along (Barry Road Road to in	Cinder Bed to	U re	PC #1061 eceived and	.43. TPP being ev	aluated. U	FI held 12	2/1/2020.	stributed to 1st submis submission	ssion to L	DS compl	eted 1/14,	/2021. Sch			
Design																						
Van Dorn St. Pedestrian a Improvements – Oakwoo Alexandria 102/500-C50000 AA1400141-16-0 AA1400141-16		PM TDD PM UTL: PM LAD: PM UDC	Pugh, R Glass, L	Richard .isa		05/21 Project Des Construct a linear feet walkway al Van Dorn S Road to Ale	ipproximate of 8-10 foo ong east sid treet from	t wide de of South Oakwood	U 1,	NA lonthly Rem PC #1096 '19/2021.		03/21 ID# 182	09/21	04/21 esign in pi	10/21 rogress. Ut	03/22 ility reloc	03/22 ation desi	04/22 gns in prog	05/22 gress. Draf	10/22 ft plats re		06/23 Hold □
Tysons East Station to Gr Sidewalk 102/500-C50000 DCBPA-065 AA1400065-12	eat Falls Countywide \$2,545,000 (\$459,000)	PM UTL: PM LAD: PM UDC	: Lauretti Yusufog	innak		11/15 Project Des Approxima use trail an Dolley Mac Falls Street Station	tely 2,400 L d sidewalk lison Boule	from vard/Great	U 4/	/8/2020. Ri	262. TMS bbon cutt	ing cerem	ony held	5/28/2020	03/19 ard 6/5/19. 0. LAP clos nvoice to b	eout com	plete 8/26				tially com	
Post-Construction																						
Rt. 7 Sidewalk Rt. 7 Sidewalk under Rt. 1 102/500-C50000 DCBPA-069 AA1400069-12	Providence Hunter Mill \$2,175,000 (\$128,600)	PM TDD PM UTL: PM LAD:	Yusufog Baker, L D: McCork			10/15 Project Des Approxima sidewalk or Route 123 interchange	tely 1,100 l the north under the F	side of	U 10		80. TMS	it released	3/3/202	0. EOR's I	11/17 substantiall BMP recom						ngs on	10/18 Hold Its

Wednesday, February 10, 2021 Page 1 of 33

Post-Construction

	_																	Tro	n s n o rt a	tion D	osian D	ivision
Project Name															- L 2224			IIdi	nsporta		_	
Fund #	District			Des	ign PHASE [Dates									Feb 2021						nary Statu	s Report
Project/Sub Project #		. /		1	I ·	I		ubmission				f-Way PHAS		I			1		uction PHAS		1	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	riats	Flats	Autii		Date	Date	Date	Autii	Autil	Date	Date	Awaiu	Comp	Date
		04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
Rt.7 Sidewalk under Rt.1 102/500-C50000 DCBPA-070 AA1400070-12	23 South Side Providence Hunter Mill \$2,150,000 (\$254,590)	PM TDD: PM UTL: PM LAD:	Hojatza Yusufog Shubert D: McCork	•		Project Des Approxima sidewalk or Route 7 un interchange	tely 800 LF n the south der the Ro	side of	Ū	PC #1032 Pccommenda	281. TMS)20. EOR's	Hold BMP
Post-Construction																						
SW South side Soapstone	e to South Lakes	09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
Sunrise Valley Dr 102/500-C50000 DCBPA-073 AA1400073-12	Hunter Mill \$1,075,000 (\$337,299)	PM TDD: PM UTL: PM LAD: PM UDC	Lauretti Yusufog	t, Eric Samuel		Project Des Approxima foot concre side of Sun	tely 5,000 lete sidewal		Ū	lonthly Rem PC #1032 ose-out co	284. RM				bstantially	complete	6/8/2020	. VDOT pe	ermit relea	sed 9/15/		Hold 🗌
Post-Construction					_				_				_									
SW North side Soapstone Sunrise Valley Dr 102/500-C50000 DCBPA-074 AA1400074-12 Post-Construction	Hunter Mill \$1,405,000 (\$379,875)	PM TDD: PM UTL: PM LAD: PM UDC	Lauretti Yusufog	isa Samuel		a 10-foot sl	pproximate ng asphalt hared-use p	sidewalk to	CC	NA lonthly Rem PC #1032 ompleted 1	285. RM							05/19 . VDOT pe	05/19 ermit relea	08/19 sed 9/15/		06/20 Hold Duilts
		02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	02/20
Jones Branch Connector 102/500-C50000 JBC-093-093 AA1400093-13	Final Design Providence \$60,000,000 \$0	Project PM TDD: PM UTL: PM LAD:	Manager/ Dresser, Yusufog Baker, L	Assignmen , John slu, Eldar .isa	its	Project Des Final Design Jones Brand Jones Brand Madison Bo and the I-4	scription n for Exten ch Connect ch Drive to oulevard ov	sion of or from Dolley ver I-495	U	lonthly Rem PC #1039 n 3/5/2020	narks 19 07. CN p	hase bega	an with co	ontract sign	ning on 12	2/28/16. S	Substantial	Complete	e 2/3/2020	. Ribbon o	On	Hold \square

Wednesday, February 10, 2021 Page 2 of 33

Post-Construction

																		_		5		
Project Name																		Trai	nsporta		_	
Fund #	District			Des	ign PHASE [Dates									Feb 2021					Sumr	nary Statu	s Report
Project/Sub Project #							Permit Su	ubmission			Right-o	-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Rt. 1-PH5-Virginia Lodge Ave SW	to Huntington	07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	03/20 Hold
RHPTI				'Assignmer	_	Project Des			_	lonthly Ren					_		_					
102/500-C50000	Mount Vernon		: Zahirieh	•				LF of 5-foot							Transpor							
RHPTI-080		PM UTL:	_	glu, Eldar		concrete si									eased 8/20 on on 1/5/		is-dulits co	mpietea 1	2/4/2020.	Signed iv	utrient Cre	ait
AA1400080-12	\$855,000	PM LAD:	,			Richmond I	•	the east of	11	ansier Agi	eement s	ubillilleu l	טו וטעע ט.	or execution	011 011 1/5/	2021.						
	(\$443,495)		D: Engida,			Michinoma	iigiiway															
		PM CPTE	ED: Luo, Ca	ijun																		
Post-Construction																						
Sunset Hills/Town Center	r Pkwy	NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	01/20	12/16	06/20
		Project	Manager/	'Assignmer	nts	Project Des	scription		M	Ionthly Ren	narks										On	Hold \square
RMAG			: Zahirieh		_	Pedestrian		n	_			G ID#6.	Construct	ion NTP 3	3/18/2020.	Signal ti	ming appr	oved 4/30	/2020. Sul	ostantially	complete	
102/500-C50000	Hunter Mill	PM UTL:	: Nguyen	. Tan		improveme	ents								permit rel							ler
RMAG-099		PM LAD:	0 ,	-					re	view by U	DCD. Fina	invoice to	o be prepa	red.	•							
AA1400099-13	\$502,000	PM UDC	D: Lim, Va	•																		
	(\$174,459)		ED: Luo, Ca																			
Post-Construction				•																		
Sunrise V- S. Side Glade t	o Reston Pkwy	08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20
	,	•			•	-	•	, -	,		•	,		,	,	,				,	•	Hold \square
RMAG			_	'Assignmen	_	Project Des			_	lonthly Ren						<i>-</i>						
102/500-C50000	Hunter Mill		: Hojatza	-		Construct 5									complete	6/8/2020). Punch lis	st complete	ed. Permit	released	12/31/202	J.
RMAG-100		PM UTL:		•				e of Sunrise		s-built com	ipietea 1/	2//2021 a	na is unae	r review t	ру ОБСБ.							
AA1400100-13	\$1,800,000		: Monah			and Reston		Glade Drive														
	(\$871,613)		D: Lim, Va	nnak		and Neston	raikway															
	() = /= -/	PM CPTE	ED:																			
Post-Construction																						
Wiehle Ave @ W&OD Tra	ail	11/14	04/15	10/16	05/18	12/20	04/17	05/21	02/20	NA	06/20	07/20	04/21	07/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23
		Proiect	Manager/	'Assignmer	nts	Project Des	scription		M	Ionthly Ren	narks										On	Hold \square
RMAG		PM TDD:			_	Construct k		pedestrian	_			G ID# 5	. Final des	sian distril	buted for r	eview on	12/8/202	0. Partial \	VDOT com	ments red	eived on	
102/500-C50000	Hunter Mill	PM UTL:		,		grade sepa	•								on 2 of 7							ents
RMAG-102			: Alcon, k		,	- '		J							ed to VDO							
AA1400102-13	\$13,050,000		D: Lim, Va	,											020 with re							
	(\$366,300)	050							de	esians are	on-aoina.											

designs are on-going.

(\$366,300)

Land Acquisition

PM CPTED: Aguayo, Vanessa

	-																	Trai	ncnorta	tion D	esign D	ivision
Project Name															Feb 2021			IIai	ιισμοιτο		_	
Fund #	District			Des	ign PHASE I	Dates	I	h			D'ala a	TAKE BUILDE			reb 2021				arta a Bulac		mary Statu	s keport
Project/Sub Project #	C TDF (6)	A/E NTP	D l'	1	Pre-Final	Final Plan		ubmission		I		-Way PHAS				\/DQT			uction PHAS		Ta	F.1. C
Focus # Project Status	Current TPE (\$) FUT (\$)	Date	Prelim Date	Intermed Date	Date	Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FU1 (\$)																					
		05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	07/20
Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138 AA1400138-15	Hunter Mill \$1,300,000 (\$655,096)	PM TDD PM UTL: PM LAD: PM UDC	: Hojatza Nguyen : Alcon, k	,		Project De Construct 5 sidewalk al Road	5-foot conc		U	onthly Rem PC #1059 omplete. As	990. TPP							tantially c	omplete 7,	/15/2020.	On VDOT pur	Hold 🗌
Wolftrap Elementary Sci 102/500-C50000 SRTS-150 AA1400150-19 Design	Thool SRTS Hunter Mill Strong One Specific Manager/Assignments Hunter Mill Strong One Specific Manager/Assignments Hunter Mill Strong One Specific Manager/Assignments Project Description Project Description Project Description Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road Strong One Specific Manager/Assignments PM TDD: Lauretti, Francesco Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM UDCD: PM CPTED: Stevens, Daniel 11/19 01/20 07/20 10/20 10/21 01/22 03/22 03/21 NA 06/21 07/21 02/22 TBD TBD Monthly Remarks UPC #113637. Pre-final design distributed for review 1i Due to drainage issues, meeting held with VDOT on 2/3/2 agreement with VDOT. Schedule adjusted due to delay on the control of the contr														2/3/2021	to discus	ss and issu	ie was res	olved. Pla	ns to be i	ew is comprevised per	09/23 Hold blete.
Vienna Merrifield Bike S 102/500-C50000 TF-000045-002-0 TF-000045-002	hare Providence \$0 \$0		Manager/ : Zahirieh : Nguyen :	'Assignmer n, Shahla	<u>nts</u>	02/21 Project Delinstallation stations wi Merrifield	scription of 7 bike s thin the Vie	hare	<u>M</u> 7 st (S	lonthly Rem bike share ations with	narks locations concrete C, D, G) a	require di pad (Stat re underw	fferent typions A, E,	oes of imp and F) are	e underwa	y. Final d	lesign plar	s of the s	tations in e	existing pa	03/22 On plans of th arking lane on Energy,	S
Scotts Run Wlkwy TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence \$4,240,000 (\$147,702)	PM TDD PM UTL: PM LAD:	: Dresser Nguyen	, Tan an, Clyde Deepak	_	04/18 Project Description Construct a LF of aspha Scotts Run	approximat Ilt walkway	through	U CI	NA lonthly Rem PC #1104 N Award Ai n 12/24/20	477. TMS uthorization	n receive	d from VD	OT on 4/1	L5/19. Co	nstruction		01/19 /19, Const	03/19 ruction Su	05/19 obstantial	07/19 On Completion	12/20 Hold was

PM CPTED: Aguayo, Vanessa

Post-Construction

																		_		5		
Project Name																		Tra	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates									Feb 2021					Sum	mary Statı	ıs Report
Project/Sub Project #							Permit S	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	1	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
		09/20	NA	NA	12/20	04/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	07/21	09/21	12/21	12/21
Jeff Todd Way Infiltration 124/400-C40011 2G40-021-001-0 2G40-021-001	n Basin Mount Vernon \$246,000 \$0		: Nabavi	/Assignmer , Seyed		Project Des Retrofit of Manageme Way to con Performand acceptance	existing Sto ent Pond or nply with S ce and VDC	n Jeff Todd WM OT street	_	onthly Rem nal design		ess. Nutri	ent Credits	s reserved	d for the pi	roject on	11/25/20	20.			On	Hold
		08/18	NA	03/19	10/20	06/21	06/21	01/22	04/21	NA	NA	05/21	12/21	11/20	06/21	NA	03/22	04/22	05/22	07/22	09/22	01/23
VRE Rolling Road Station Expansion 124/400-C40011 2G40-055-000-A-0 2G40-055-000	\$2,300,000 \$1,300,000	PM TDD PM UTL: PM LAD: PM UDC	: Fascesk	glu, Eldar .isa , Deepak		<u>Project Des</u> Surface par		pansion	Th Co Do Er	omments b ominion re	to be per being add garding t smission t	ressed. Sch ne retainin owers and	hedule wa ng wall and I proposed	is revised d avoiding	due to del relocation	ays to Pro	e-Final sul ransmissi	omission bon towers.	ssion accepy extensive Potential c Pia, and Co	e discussi conflicts v	DS 10/6/2 ons with vith Domin	
Design		42/47	A1A	00/40	44/40	02/24	04/20	00/24	02/24	NI A		02/24	00/24		A1A	A1.A	40/24	44/24	44/24	42/24	40/24	07/22
Giles Run & Laurel Hill 124/400-C40011 2G40-067-000-0 2G40-067-000	Mount Vernon \$2,250,000 (\$550,000)	PM TDD PM UTL: PM LAD: PM UDC	: Turner, Pugh, R : Baker,	Richard Lisa		Project Des Improve ex road and co foot asphal Road and ti Reuse Deve	isting park onstruct 1,! t trail betw he Laurel H	500 LF of 8- een Lorton	Th 11 de	/18/19. (layed due otechnica	will be pe comments to addition	received onal time r itions and	and are be required for obtain rev	eing addr or the con view agen	essed. Prossultant to	ject plats address 1 UFM and	are being st LDS sul	g prepared omission re	11/21 ss. 1st sub . No utility eview comr lls. LAD N	issues. I nents, co	o LDS on AD NTP omplete	07/22 Hold
Design																						
Sunrise Valley Drive Wa Parkway-Soapstone NS	kway-Reston	03/18	06/18	05/21	11/21	04/22	03/23	03/23	01/22	04/22	NA	05/22	02/23	03/23	12/23	NA	12/23	01/24	02/24	03/24	10/24	10/24
RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002	Hunter Mill \$5,500,000	Project PM TDD PM UTL: PM LAD:	: Shahna Maisel,	Michael		Project Des Install walk of Sunrise \	way on the		Ţ	onthly Rem PP ID# 18 esign is in p	89.04. R	MAG ID#	4 Design	Task Ord	der approv	ed on 1/4	/2021 and	d NTP issu	ed on 1/8/	2021. Int		Hold

\$5,500,000

PM UDCD:

PM CPTED: Wynands, Nicole

																		T		.: D	: D	
Project Name																		irai	nsporta		_	
Fund #	District			Des	ign PHASE D	ates									Feb 2021					Sumi	nary Statu	s Report
Project/Sub Project #							Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates		_			Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved		Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	•
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Town Center Parkway Bil	ce Lanes	03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
		Project	Manager/	/Assignmen	ts	Project Des	crintion		М	onthly Rem	arks									10/20	018 On	Hold 🗹
RMAG Phase II		PM TDD		n, Shahla		Construct o		e lanes by				IAG Phas	e II ID#	15. Prelim	ninary desi	an plans	received 7	/16/18. L	Itility desig	nations r	eceived	
124/400-C40011	Hunter Mill	PM UTL:		,		reducing m													dule to be			
2G40-085-006-0		PM LAD:	0 ,	,		_									ending cla							
2G40-085-006	\$1,800,000	PM UDC	D:																			
	\$0	PM CPTE	ED: Wynano	ds, Nicole																		
Design																						
Innovation Center to Arro	owbrook	06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	04/21
		Duningt		/ A = = : = : = = = = = = = = = = = = = =		Duningt Dag				a matali . Da ma											On	Hold \square
HMSAMS		PM TDD	_	Assignmen		<u>Project Des</u> 600 LF of m		a lighted		onthly Rem		ACAMC TI	D# 7 Co	nctruction	ic 95% c	omploto	Construct	ion NTD w	as 5/4/202	ON VIDOT		
124/400-C40011	Dranesville	PM UTL:		Michael		trail from th		, 0											mings rece			u to
2G40-086-007-0		PM LAD:	,	an, Clyde		Developme				соре тапт	.c.iaiicc i	СОРОПОІВІІІ	,	111 (1111 019	,a 150.	з арріот	G. 01 111 111	it orginal a	95 . 660	J. (CG 12)	.5, 20201	
2G40-086-007	\$1,250,000			arya, Sanjala		Drive. HAW		•														
	\$1,250,000		ED: Abifade			across Sunr	ise Valley D	Orive.														
Construction				.,																		
Monroe Street (Northern	Segment, Fox	06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
Mill to Sunrise Valley)		.																			On	Hold \square
HMSAMS				/Assignmen		<u>Project Des</u> Provide 1,1		foot wide		onthly Rem		ACAME TI	D# 12 C	onetruction	n cubetant	ially com	nloto 0/21	/2020 \/	OT normit	t roloacod		
124/400-C40011	Hunter Mill	PM TDD PM UTL:		on, Jeanmari		walkway or			"	'P 1D# 15	Ю.13 ПІ	13AM3 II	D# 13. C	OI ISU UCUO	II SUDStallt	ially COIII	piete 6/21/	/2020. VL	OOT permit	l releaseu	10/20/20/	20.
2G40-086-014-A-0		PM LAD:	,	Michael		Street to co																
2G40-086-014	\$1,677,500		:D: Stevens	Michael				0														
	\$0		ED: Stevens																			
Post-Construction		1101 61 11	LD. Stevens	, Durner																		
Monroe Street (Southern	Segment	06/17	NA	09/18	11/19	11/20	05/21	05/21	07/20	10/20	NA	10/20	05/21	05/21	08/21	NA	07/21	07/21	08/21	08/21	04/22	04/22
Monroe Manor to Dwigh	•	•			-	-		03,21	•			10,20	05,22	03,21	00,21	1471	0,,21	0,,21	00,21	00,21	•	Hold \Box
HMSAMS				'Assignmen		Project Des			_	onthly Rem												nuiù 🗀
124/400-C40011	Hunter Mill	PM TDD		on, Jeanmari	_	Provide 900													d acquisiti			
2G40-086-014-B-0		PM UTL:	,	Michael		sidewalk or					_								ER service			
2G40-086-014	\$1,372,500	PM LAD:	,	Kelly	:	Street to co	mpiete mi	soung minks		eded for p				non Energ	y aujusuii	CIILS COIII	pieteu. Pro	nject SCHE	dule adjust	. c u 101 dû	uitiOiidi tiii	IC
	¢n	PM UDC	D:						110	cueu iui p	iat hicha	i duoi i ailu	I I CVICVV.									

PM CPTED: Stevens, Daniel

Land Acquisition

																		Trai	nsporta	tion De	esign D	ivision
Project Name	Branch .				DUIAGE										Feb 2021			mai	i sporte		nary Statu	
Fund # Project/Sub Project #	District			Desi	gn PHASE I	Dates	Downit C.	ıbmission			Diaht of	f-Way PHAS	F Dates		reb 2021			Constr	uction PHAS		ilaly Statu	is Report
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth	NIP Date	Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
-												4			<u> </u>							
Monroe Street (Monroe S Intersection - Pedestrian		03/20	NA	NA	06/20	10/20	01/22	01/22	03/21	NA	NA	04/21	11/21	NA	NA	NA	02/22	02/22	03/22	04/22	09/22	09/22
HMSAMS	improvements,	<u>Project</u>	Manager/	/Assignmen	<u>ts</u>	Project Des	cription		<u>N</u>	onthly Rem	<u>arks</u>										On	Hold \square
124/400-C40011	Hunter Mill	PM TDD:	: Roberso	on, Jeanmari		Upgrade cu									n plans dist	ributed fo	or review	on 10/27/2	2020. Land	d rights ar	e required	for
2G40-086-014-C-0	Trunter Willi	PM UTL:	Nguyen	, Tan		and pedest		uttons on	th	e traffic sig	gnal. Proje	ect plat pro	eparation	underway	y.							
2G40-086-014	\$150,000	PM LAD:				all four app	roacnes															
	\$0	PM UDC																				
		PM CPTE	ED: Stevens	s, Daniel																		
Design																						
Sunrise Valley Drive (Rou Innovation Street)	te 286 to	11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD 11/20	TBD 018 On	TBD Hold ✓
HMSAMS				/Assignmen	_	Project Des		allas Dutisa	_	lonthly Rem		MCAMC	TD#44	Duninat in		مام مائمہ	:¢: L:	- 6 : 1	<i>-</i>	- CDTED	Oli	TIOIU 🖭
124/400-C40011	Hunter Mill			nadi, Brook		Reconstruction Innovation		,		PP 1D# 15	90.14 - H	IMSAMS .	ID#14. I	Project is	on hold pe	nding cia	rification	or project	scope fron	n CPTED.		
2G40-086-015-0		PM UTL: PM LAD:				Fairfax Cou																
2G40-086-015	\$6,100,000	PM UDC				provide off-																
	\$0		ED: Wynan	ds. Nicole		narrowing r	median and	d travel														
Design		0		as, 111001C		lane widths	;															
Sunset Hills/Fairfax Coun	ty Parkway	05/17	07/17	12/17	05/18	09/19	12/19	04/20	NA	NA	NA	NA	NA	NA	NA	NA	09/20	09/20	09/20	09/20	04/21	01/21
Juniset minsy rum rux coun	cy i dikway	03/17	07/17	12/1/	03/10	03/13	12/13	04/20	147	147	IVA	IVA	IVA	IVA	NA.	147	03/20	03/20	03/20	03/20	•	Hold
HMSAMS		-	_	'Assignmen		Project Des				lonthly Rem												
124/400-C40011	Hunter Mill	PM TDD:		i, Francesco		Provide a co ramp from									authorizatio ubstantially							
2G40-086-018-0		PM UTL:		Ctanhan		the Fairfax									ıt not requi		E 1/ 4 /202	1. VDO1 II	ispection	1/20/2021	. Awaiting	
2G40-086-018	\$600,000	PM LAD:	D: Abtew,	Stephen		extend the		•	•	or paner	noci itaci	ione croane	. cransici c	agi comen	ic not requi							
	\$0		ED: Ablew,	•		LF																
Post-Construction		1101 61 12	LD. Delillar	c, Lauren																		
Burke Rd. Realignment -	Aplomado Dr.to	12/20	01/17	05/17	02/18	04/21	07/21	07/21	09/19	11/19	NA	12/19	05/21	06/21	10/22	NA	11/22	12/22	01/23	02/23	02/24	02/24
Parakeet Dr		Project	Manager/	/Assignmen	<u>ts</u>	Project Des	cription		M	onthly Rem	arks										On	Hold \square
Six Year Plan HB2313 Local Improvements	al Spot	PM TDD:		on, Jeanmari	e	Realign Bur	ke Road to		T	PP ID#23	Final de				/8/2020. N							

hazardous curve and upgrade

storm drainage facilities at

flooding

stream crossing to minimize

13 properties have been acquired. New appraisals for two properties underway. Project schedule adjusted accordingly. Utility

relocation design for FFXWATER, DVP, COX, & VZ is in progress. Gas relocation is complete.

124/400-C40013

2G40-087-003-0

Land Acquisition

Wednesday, February 10, 2021

2G40-087-003

Springfield

\$8,500,000

PM UTL:

Nguyen, Tan

PM LAD: Shubert, Beth

PM UDCD: Lim, Vannak PM CPTED: Luo, Caijun

Project Name	1																	Trai	nsporta	tion D	esign Di	vision
Fund #	District			Desi	ign PHASE D	ates									Feb 2021					Sum	mary Statu	s Report
Project/Sub Project #	1 1						Permit Su	ubmission			Right-c	f-Way PHAS	E Dates					Constru	uction PHASE	Dates		•
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Backlick Road and Indust	trial Road	04/19	12/19	08/20	05/21	10/21	03/23	03/23	11/21	02/22	NA	02/22	10/22	10/22	07/23	NA	05/23	07/23	08/23	09/23	12/24	12/24
Six Year Plan HB2313 Loc Improvements 124/400-C40013 2G40-087-010-0 2G40-087-010	Mason Lee \$7,000,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	: Nabavi, : Maisel, : Alcon, F	Michael		Project Des Construct a Backlick Ro pedestrian northbound between Ho Industrial R	left turn la ad, includir improvement d side of Ba echinger D	ng ents along acklick Road	TI in		1 & 91 S				ne plans iss ess. Public					additiona		Hold on is
Georgetown Pike & Rt. 1 Madison)	23 (Dolley	04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	04/20	04/20 Hold
Six Year Plan HB2313 Loc Improvements` 124/400-C40013 2G40-087-011-0 2G40-087-011	Dranesville \$816,419 \$0	PM UTL: PM LAD: PM UDC	: Nabavi,	n, Tan Kimberly , Deepak		Project Des 700 LF of 10 eastside Ge of Colonial of 5-foot sid Route 123 a Road	O-foot SUP orgetown Farm Road dewalk on	Pike south I and 350 LF eastside of	TI tra		13. Cons				e 4/10/202 or executio		permit re	leased 12/	1/2020. Si	gned nut	rient credit	
Post-Construction																						
Terminal Rd LTL at Rt 280 Six Year Plan HB2313 Loc Improvements 124/400-C40013 2G40-087-020-0 2G40-087-020 Design		PM UTL: PM LAD: PM UDC	: Hojatza : Maisel, : Strayho	02/20 Assignmen deh, Max Michael orne, Robert drow, Nikola	i	09/21 Project Des Addition of eastbound intersection Parkway	left turn la Terminal R	oad at the	Pr	06/21 Honthly Rem re-final des tility coord	ign subm			04/22 comment	10/22 as on 12/10	NA 0/2020. C	07/22 Comments	08/22 received a	09/22 nd proceed	10/22 ding with		05/23 Hold in.
		00/20	12/20	TOD	TOD	TDD	TDD	TDD	TDD	TDD	A. A	TOO	TDD	TOD	TOD		TOD	TOD	TDD	TDD	TDD	TOD
Chesterbrook Rd. Walkw Chesterbrook Vale Ct to CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-005-0 2G40-088-005	N. Albemarle St	09/20 Project PM TDD PM UTL: PM LAD:	: Hojatza : Nguyen	TBD /Assignmen ideh, Max n, Tan	_	TBD Project Des Construct wof Chesterb	valkway on		Sı or	otions were	ived 10/2 e discusse	d with Su	perviser's	office on	TBD ceived on 1 11/12/202 nedule to b	0 and it v	was recom	mended a	3rd option	be prepa	5/2020. Th	

Wednesday, February 10, 2021 Page 8 of 33

PM UDCD:

PM CPTED: Steinhilber, Will

\$1,000,000

2G40-088-005

																		T		t: D	: D	: - :
Project Name									-									irai	nsporta		_	
Fund #	District			Desi	gn PHASE D	Dates									Feb 2021					Sum	mary Statu	ıs Report
Project/Sub Project #							Permit S	ubmission			Right-o	f-Way PHAS						Constru	uction PHASI	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	1	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Glade Dr.Walkway – Col Freetown Drive	ts Neck Rd. to	05/15	NA	01/16	06/16	01/18	05/17	11/19	09/18	NA	NA	09/18	10/19	07/17	08/17	NA	02/20	NA	NA	03/20	02/18 On	06/20 Hold \Box
CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-007-0 2G40-088-007	ian Program Hunter Mill \$770,000 \$0	PM TDD PM UTL: PM LAD PM UDC	: Nabavi, : Nguyen : Najeeb,	, Tan , Mohammed arya, Sanjala	d	Project Des Approxima sidewalk or Drive	tely 1,200 l		T									tion comple 2021 for ex		Γ permit		
Post-Construction Creek Crossing E - Fairwa Courthouse Rd.	ay Drive to Old	08/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD Hold
CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-011-0 2G40-088-011 Design	ian Program Hunter Mill \$650,000 \$0	PM TDD PM UTL: PM LAD PM UDC	: Lauretti	'Assignmen i, Francesco Audra			sting subst nd fill in mis of sidewalk ek Crossing	ssing	C: ar Sc	nd FCDOT	/2/2020 b to finance	. Town of		sued NTP	8/13/18.			Town of V			lesign facil	ity
Chesterbrook Rd. Walkw Chesterford Way to Mad CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-016-0 2G40-088-016	ldux Lane	PM TDD PM UTL: PM LAD PM UDC	: Turner,	glu, Eldar an, Clyde a, Fasika	:	08/18 Project Des Construct 5 sidewalk or Chesterbro	i-foot conc the south		T		5. Cons				06/19 re 8/11/20 d by VDOT			05/19 ction comp	06/19 Dleted 11/1	08/19 3/2020.		08/20 Hold □ 80%
Post-Construction																						
Magarity Road Walkway Peabody Dr.	- Ware Rd to	09/17	04/18	03/20	08/20	08/21	11/20	11/21	01/21	02/21	NA	02/21	10/21	11/21	03/22	NA	01/22	03/22	04/22	05/22	03/22 On	04/23 Hold
CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-025-0 2G40-088-025	ian Program Providence Dranesville \$4,200,000	PM TDD PM UTL: PM LAD	: Dresser	ylu, Eldar rne, Robert		Project Des Provide 2,3 asphalt wal Magarity R north side a	00 LF of 8- kway on so oad, and 2	outh side of	T fil		t #150- is in prog	ress. Plat	t preparati					ocation co mpleted. L			GL, FW an	d

Page 9 of 33 Wednesday, February 10, 2021

PM UDCD: Bhinge, Deepak PM CPTED: Luo, Caijun

																		_		5		
Project Name									_									Trai	nsporta	tion D	esign D	ivision
Fund #	District			Desi	gn PHASE D	ates									Feb 2021					Sumi	mary Statı	is Report
Project/Sub Project #							Permit Su	ubmission			Right-o	-Way PHAS	E Dates					Constru	iction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	I	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Mount Vernon Memorial GW Gristmill Entrance to	•	01/19	04/19	10/19	04/20	12/20	10/21	05/21	07/20	NA	NA	07/20	05/21	TBD	09/21	NA	07/21	08/21	09/21	10/21	12/22	07/22 Hold 🗌
CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-026-0 2G40-088-026	Mount Vernon \$9,500,000 \$0	PM TDD PM UTL PM LAD PM UDC PM CPT	: Shahnaj : Pugh, R : Alcon, k :D: Lim, Vai ED: Hamidi,	ichard Felly Innak AJ		Project Des Complete n near Washi State Park t including br Creek	nissing links ngton's Mil o Grist Mil idge over I	ll Historic I Park, Dogue	TI He W au Se be	earing held etlands Bo athorization eptember 2 e delayed d	54. Final I on 12/8/ Pard comp In from US 2021. LAD Ilue to cor	2020 and leted their ACE for JF NTP issue demnation	voted una r review or PA on 4/29 ed on 7/31 n of 1 pro	animously n 9/2/202 9/2020. Ut 1/2020. La perty. Pub	for the properties of the prop	oject app cluded th ation desi on 6 of 1 g schedul	oroval. VMI at authori gns are in 3 properti led for 4/1	3/2021.	ssued 12/2 ot necessar vith reloca en acquire	29/2020. ry. Receiv tions com d. LAD co	VMRC Pub Fairfax Co ved apletion by ompletion	ic unty will
Land Acquisition North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct. CSYP C&I Bike & Pedestrian Program 124/400-C40011 Hunter Mill 2G40-088-027-0 \$1,500,000 \$0 PM LAD: Strayhorne, Robert PM UDCD: Stevens, Michael PM CPTED: Wells, Chris PM CPTED: Hamidi, AJ September 1221. DAD NIP Issued oil 7/31/2021. Each of 1/31/2021. Each oil 7/31/2020. Latin rights oil 6 oil 13 properties have been acquired be delayed due to condemnation of 1 property. Public Hearing scheduled for 4/13/2021. North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct. Project Manager/Assignments Project Description Construct 5-foot concrete sidewalk along the south side of North Shore Drive PM UTL: Pugh, Richard Strayhorne, Robert PM UDCD: Stevens, Michael PM CPTED: Wells, Chris PM CPTED: Hamidi, AJ September 12021. DAD NIP Issued oil 7/31/2020. Latin rights oil 6 oil 13 properties have been acquired be delayed due to condemnation of 1 property. Public Hearing scheduled for 4/13/2021. North Shore Dr. Walkway - North Shore Drive Stevens, Michael PM CPTED: Wells, Chris																due to	04/21 Hold \square					
Sleepy Hollow Rd. Walkw Pike to Route 7 CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-028-0 2G40-088-028	•	PM TDD PM UTL PM LAD PM UDC	: Vanzand : Nguyen : Najeeb,	, Tan Mohammed	. t	01/21 Project Des Construct a LF of 5-foot variable wid Sleepy Holld	pproximate sidewalk a dth asphalt	and	TI 10	/23/2020.	'2. Final Full notion	e to proce	eed provid	led on 11/	17/2020.	_and righ	ts on 10 c	10/21 tion notice of 48 prope ater is unde	rties have		d on	10/22 Hold
Land Acquisition Hunter Village Dr Walkw	ov (Wontworth	PM CPT	ED: Askarza 01/18	deh, Negin 06/18	11/18	07/19	11/19	10/20	07/19	NA	NA	07/19	08/20	09/20	12/20	NA	02/21	03/21	03/21	03/21	07/20	08/21
to Flax) CSYP C&I Bike & Pedestri 124/400-C40011 2G40-088-038-0 2G40-088-038		Project PM TDD PM UTL PM LAD	Manager/ : Madhus : Pugh, R	Assignmen audhan, Gala achard sa	ts ppa	Project Des Construct 5 sidewalk ald Hunter Villa	cription -foot conci	rete	<u>M</u> TI 1/	onthly Rem	narks 8 4. VDOT Verizon ar	permit re	ceived 10,	/29/2020. tility adjus	Final con	struction chedule a	package s	submitted tue to addit	to UDCD f	or signat	On ure on	Hold \square

PM CPTED: Stevens, Daniel

Utility Relocation

																		Tuo		+: a == D	osian D	
Project Name																		Irai	nsporta		0	
Fund #	District			Des	ign PHASE (Dates									Feb 2021						mary Stati	ıs Report
Project/Sub Project #							Permit S	ubmission			Right-c	f-Way PHAS	E Dates	_				Constr	uction PHASI	Dates		_
Focus #	Current TPE (\$)		Prelim	Intermed	Pre-Final	Final Plan	Approved		Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Lisle Ave Walkway (Griff	ith to Sportsman)	08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	06/21	NA	05/21	06/21	07/21	08/21	02/22	02/22
CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-044-0 2G40-088-044 Land Acquisition	ian Program Dranesville \$900,000 \$0	PM TDD PM UTL PM LAD PM UDC	Zahiriel Maisel, Baker,	ne, Demelew		Project Des Construct a of 5-foot co the east sid	pproximat ncrete sid	ewalk along	T be	een acquire	••••••••••••••••••••••••••••••••••••••	t scope w	as expand	led to add		er of dra	inage com	31/2020. L nplaints in t			propertie:	Hold ∐ s have
Peace Valley Ln Walkwa Mansfield Rd) CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-049-0 2G40-088-049		PM TDD PM UTL PM LAD PM UDC	: Fascesk : Yusufog : Alcon, I	glu, Eldar Kelly		02/21 Project Des Construct a of 5-foot co Peace Valle High School	pproximat ncrete sid y Lane nea	ewalk along	Ti ; pi to	rocess. Me work with	51 . Final of eting with FCPS wi	FCPS, FC th their pr	PA, LAD, a oject. LAD	and FCDO to discus	T held on	1/22/202 d ROW p	1 to see rarcel with	10/21 In the Land revised Con FCPS to co	ept Plan fr	om FCPS	ces (LDS) i 5. FCPA agi	
Rock Hill Rd Walkway (St CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-062-0 2G40-088-062		Project PM TDD PM UTL PM LAD PM UDO	Marsh,YusufogNajeeb	glu, Eldar , Mohamme	d	02/21 Project Des Construct a of 5-foot sid Road, includinstallation construction	pproximat dewalk alo ding culver and retain	ng Rock Hill t	— Т ! Рі	ublic hearir	L - Final of the second of the	duled for I	May 18, 20	021. Utilit	y NTP for F	iberlight	& Zayo is	08/21 s on 0 of 3 ssued 1/22/ 4/21/2020.	2021. Utili	ty coordi	en acquired	
Land Acquisition Franconia-Springfield Pk Connection CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-066-0 2G40-088-066		10/17 Project PM TDD PM UTL PM LAD PM UDC	: Madhu : Pugh, F	07/18 /Assignmer sudhan, Gala Richard	— арра	02/21 Project Des Construct a of 10-foot v on north sic Springfield	pproximat vide share le of Franc	d-use path	T		28. Final							05/21 on relocati je structure				12/21 Hold

Wednesday, February 10, 2021 Page 11 of 33

Design

PM CPTED: Lilley, Ronald

Project Name]																	Tra	nsporta	tion D	esign Di	vision
Fund #	District			Desi	ign PHASE C	ates									Feb 2021					Sumr	nary Statu	s Report
Project/Sub Project #]						Permit S	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASI	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	1	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Kirby Road Walkway (Mo Chesterbrook)	ori to	03/18	08/18	09/19	07/20	09/21	04/21	09/21	02/21	05/21	NA	06/21	01/22	04/22	12/22	NA	11/22	12/22	01/23	02/23	06/22 On	11/23 Hold
CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-069-0	Dranesville		: Turner, Pugh, R		_	<u>Project Des</u> Construct a LF of 5-foot along the e	pproximat concrete	sidewalk	TI ac re	ddress SWI location de	38. Final M comme esign in p	nts; Meeti rogress (W	ng held wi /GL, FW, (ith LDS to CenturyLir	resolve 12 nk, Cox, Ve	2/10/2020 erizon and	0. 2nd LD d DEV). L	S submitta AD NTP de	ue to addit I anticipate elayed due	ed Februa to utility	required try 2021. Urelocation	to Jtility
2G40-088-069	\$2,700,000 \$0		D: Stevens ED: Abifade	•						quired. LA empletion o							een adjus	ted based	on anticipa	ted sched	lule for	
Design Chesterbrook Rd Walkwa	y (Forest to N	09/20	12/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
41st St) CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-071-0 2G40-088-071 Design Route 50 Walkway (Blak Stonehurst Dr) CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-072-0 2G40-088-072	ian Program Dranesville \$1,500,000 \$0	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE 04/19 Project PM TDD PM UTL: PM LAD:	Manager/ : Hojatza Nguyen :D: :D: Steinhill NA Manager/ : Ayers, F Nguyen : TBD, To	Assignmen deh, Max , Tan ber, Will NA Assignmen Robert	05/21 ts	Project Des Construct v of Chesterb 09/21 Project Des Approximat wide SUP w	scription valkway or brook Road 10/21 scription tely 600 LF	04/22 of 10-foot	M Su op re	lonthly Rem urvey recei otions were occived and 06/21 lonthly Rem PP ID# 8: n 9/30/202 re-final plai	narks ved 10/2/e discussed is under NA narks 7.1 Seconds 0. Additions from o	2020. Util d with Supreview by 07/21 ond Pre-final test heriginal con	ity designa perviser's o team mer 01/22 nal design ole data re isultant. A	office on 1 office on 1 mber. Sch 04/21 in progres eceived 11 As a result	eived on 1 11/12/202 ledule to b 06/22 ss. VDOT i /15/2020.	1/12/202 0 and it we develop NA review co Project sisk order	20. Two covas recomped upon 04/22 mments reschedule a negotiation	oncept designmended a approval of 04/22 received 11 adjusted during with a	igns receive 3rd option f typical se 04/22 /5/2020. T ue to delay different co	ed 10/15/ be preparection. 05/22 Test hole of in getting presultant	On 2020. The ired. 3rd o 08/22 On data receiv g submittal to complei	se ption 12/22 Hold □ red ble te the
Design	\$0	PM CPTE	ED: Wynand	ds, Nicole		TDD	TDD	TDD		view comr							TDD	TDD	TDD	TOD	TDD	TDD
Route 50 Walkway (Lind Nutley St)	enwood Ln to	02/19	12/20	02/21	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD Hold \Box
CSYP C&I Bike & Pedestr 124/400-C40011 2G40-088-073-0 2G40-088-073	Providence	PM TDD PM UTL: PM LAD:	Dresser Nguyen	•		Project Des Approximat wide SUP a Route 50 w crosswalks	tely 360 LF long north ith signaliz	side of ed	TI Pl	anning Div	7.2 Designision revi	ews of the	H&H repo	oort are co	ompleted.	A 1/15/2	1 meeting	was held	ter VDOT a to discuss submission.	the H&H	ty Stormw	ater
	\$1,000,000	PM UDC	D:		(crosswarks	and waytir	iuing signs.														

Wednesday, February 10, 2021 Page 12 of 33

PM CPTED: Wells, Chris

Project Status FUT (\$) Date Date Date Date Date Date Date Date																							
Fund # District Design PHASE Dates Feb 2021 Summary Status Record Feb 2021		_																	Tran	nsnorta	tion De	sign D	ivision
Project/Sub Project # Current TPE (\$) A/E NTP Date																Fab 2021			mai	ispoi ta		_	
Focus # Current TPE (5) A/E NTP Date		District			Des	ign PHASE	Dates									Feb 2021	1					nary Statt	is Report
Project Status FUT (\$) Date				Γ	1	T	T	1							T	l		т				ı	1
Route 50 Walkway - Bear Branch Pedestrian Bridge CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-074 \$2,500,000 PM UTL: Nguyen, Tan SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch. SO Hold Monthly Remarks TPP ID# 87.3 Intermediate design is in progress. NTP for final design was issued to consultant on 10/6/2020. Advance Intermediate comments were sent to the consultant on 1/25/2021. Monthly Remarks TPP ID# 87.3 Intermediate Plans were received on 1/15/2021 and Advance Intermediate comments were sent to the consultant on 1/25/2021. PM UDCD: crossing Bear Branch. PM CPTED: Marfurt, Lindsay		***	-		1	1	1	1		-			NIP Date		1		1	1	1				Est Comp Date
Project Manager/Assignments CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-074 \$1.00 PM UDC: PM UDC: Agricult in south side of Route 50 crossing Bear Branch. Project Description Approximately 425 LF of 10-foot the south side of Route 50 crossing Bear Branch. PM UDC: PM UDC: PM UDC: PM UDC: Narfurt, Lindsay Project Danager/Assignments Project Description Approximately 425 LF of 10-foot the south side of Route 50 crossing Bear Branch. PM UDC: PM UDCD: PM UDCD: PM UDCD: PM UDCD: Narfurt, Lindsay Project Danager/Assignments Approximately 425 LF of 10-foot the south side of Route 50 crossing Bear Branch. PM UDCD: PM UD	Project Status	FUI (\$)	Dute				Juice	Jule		1 1015	1100	71411		Dute	<u> </u>	Jule	71411	1 / (4)					
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-074-0 2G40-088-074 \$2,500,000 \$0 PM UDCD:	•	ar Branch	05/19	10/19	02/21	07/21	11/21	01/22	01/22	NA	NA	NA	NA	NA	NA	NA	NA	02/22	04/22	05/22	06/22	•	05/23
Providence Providence Providence Providence 2640-088-074-0 2640-088-074 \$2,500,000 \$0 PM UDCD: PM UDCD	CSVP C&I Rike & Pedest	trian Program	<u>Project</u>	: Manager/	/Assignmer	<u>nts</u>				_													
2G40-088-074-0 2G40-088-074 2G40-088-074 50 PM UDCD: PM UDCD: PM CPTED: Marfurt, Lindsay PM UTL: Nguyen, Tan SOP and a pedestrian bridge on the south side of Route 50 (rossing Bear Branch.) 1/25/2021.		_	PM TDD): Dresser	r, John																		ce
2G40-088-074 \$2,500,000 PM LAD: the South Side of Rotte 50 1/25/2021. PM UDCD: crossing Bear Branch. PM CPTED: Marfurt, Lindsay		Trovidence	PM UTL:	: Nguyen	n, Tan			•	•			Plans we	ere receive	ed on 1/15	5/2021 an	d Advance	Intermed	diate comr	nents were	e sent to th	ne consult	ant on	
PM UDCD: On a crossing bear branch. PM CPTED: Marfurt, Lindsay		\$2 500 000	PM LAD:):					te 50	1,	25/2021.												
PM CPTED: Marfurt, Lindsay			PM UDC	CD:			Crossing be	di Bidiicii.															
Design		7.5	PM CPTI	ED: Marfurt	t, Lindsay																		
	Design																						
December Assay	• •	dar Ln to	05/19	09/19	NA	08/20	10/21	04/22	04/22	03/21	NA	NA	06/21	02/22	04/21	06/22	NA	05/22	05/22	05/22	06/22	•	12/22
Project Manager/Assignments Project Description Monthly Remarks On Hold			Project	: Manager/	/Assignmen	<u>nts</u>	Project Des	scription		N	onthly Rem	<u>arks</u>										On	Hold \Box
CSYP C&I Bike & Pedestrian Program PM TDD: Marsh, Dennis Approximately 775LF of 10-foot TPP ID# 87.4 2nd Pre-final design distributed for review 1/26/2021. Test holes received on 10/1/2020. Utility relocations		•	PM TDD): Marsh,	Dennis		Approxima	tely 775LF	of 10-foot	T	PP ID# 8	7.4 2nd	Pre-final de	esign distr	ributed for	review 1/	26/2021.	Test hole	s received	on 10/1/2	020. Utilit	y relocation	ons
124/400-C40011 Providence PM UTL: Nguyen, Tan Wide SUP with 150LF of sidewalk within ROW (fiberoptic and water). Draft plat received 1/5/2021 and is under review. Due to overlapping utilities,		Providence	PM UTL:	: Nguyen	n, Tan																	es,	
PM LAD: Honnick, John on the north side of Route 50 2G40-006-076 is off the scriedule. Coordinating with MSMD on maintenance of the existing trail.		¢0E0 000	PM LAD:	: Honnicl	k, John					20	34 0-088-07	76 is on t	ne same so	chedule. C	Coordinatii	ng with MS	SMD on m	naintenanc	e of the ex	kisting trai	l.		
PM UDCD: Lim, Vannak with bus stop accessionity	2040-000-075		PM UDC	CD: Lim, Va	nnak			•	oility														
PM CPTED: Steinhilber, Will improvements		30	PM CPTI	ED: Steinhil	ber, Will		improveme	ents															
Design	Design																						
	• •	ichester Ln to	05/19	09/19	NA	08/20	10/21	04/22	04/22	03/21	NA	NA	06/21	02/22	04/21	06/22	NA	05/22	05/22	05/22	06/22	•	12/22
CSYP C&I Bike & Pedestrian Program Project Manager/Assignments Project Description Monthly Remarks Monthly Remarks	•	trian Dragram	<u>Project</u>	: Manager/	/Assignmer	<u>nts</u>	Project Des	scription		<u>N</u>	onthly Rem	<u>arks</u>										On	Hold \square
PM TDD: Marsh, Dennis Approximately 755 LF of 5-foot TPP ID# 87.5 2nd Pre-final design distributed for review 2/8/2021. Draft plat received on 1/5/2021 and is under review.		J	PM TDD	: Marsh,	Dennis																		ew.
PM UTL: Nguyen, Tan wide concrete sidewark on the Test noies received on 10/1/2020. Othinty relocations within ROW (liberoptic, Dominion and water). Due to overlapping		Frovidence	PM UTL:	: Nguyen	n, Tan											ns within R	ROW (fibe	roptic, Do	minion and	d water). [Due to ove	erlapping	
PM LAD: Honnick, John frontage road located on the duffittes, 2540-008-075 is off the same schedule.		\$900,000	PM LAD:	: Honnicl	k, John		_			ut	ilities, 2G4	0-088-07	5 is on the	same scr	nedule.								
2G40-088-076 \$900,000 PM UDCD: Lim, Vannak north side of Route 50	2040 000 070	· · · · · · · · · · · · · · · · · · ·	PM UDC	CD: Lim, Va	nnak		north side (of Route 50	J														
PM CPTED: Steinhilber, Will		70	PM CPTI	ED: Steinhil	ber, Will																		
Design	Design																						
			12/19	NΙΛ	04/20	08/20	02/21	03/21	04/21	10/20	NA	NA	10/20	05/21	NΔ	NA	NΔ	08/21	09/21	00/24	40/04	12/21	02/22
Project Manager/Assignments Project Description Monthly Remarks		r Pedestrian	12/10	INA	04/20	00/20	,	•	•	-,			10/20	03/21	1471		NA.	00/21	03/21	09/21	10/21	-	-
CSYP C&I Bike & Pedestrian Program PM TDD: Madhusudhan, Galappa Construct crosswalk with median Construct crosswalk with median Lee PM TDD: Madhusudhan, Galappa Construct crosswalk with median Construct crosswalk with medi	Crossing		•		-	•	-	-	•	•	onthly Rem		10/20	03/21			NA.	00/21	03/21	09/21	10/21	-	Hold \square

have been acquired.

refuge on east leg of Memorial

Street, curb bulb out and,

crosswalk on Donora Drive

2G40-088-077-0

Land Acquisition

2G40-088-077

\$500,000

PM UTL: Pugh, Richard

PM UDCD: Bhinge, Deepak
PM CPTED: Askarzadeh, Negin

PM LAD: Alcon, Kelly

	_																	Tra	ncnorta	tion D	ocian D	ivicion
Project Name															E 0004			IIdi	nsporta		•	
Fund #	District			Des	ign PHASE [Dates	T								Feb 2021	1					mary Statu	is Report
Project/Sub Project #								ubmission			<u> </u>	f-Way PHAS						_	uction PHAS			
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	riats	riats	Autii		Date	Date	Date	Autii	Autii	Date	Date	Awaiu	Comp	Date
Route 50 Walkway, (Elle Chichester Ln), Phase A	nwood Dr to	05/19	09/19	NA	08/20	05/21	12/21	12/21	12/20	NA	NA	01/21	08/21	04/21	02/22	NA	01/22	02/22	02/22	02/22	08/22	08/22 Hold \Box
CSYP C&I Bike & Pedestr	ian Program		_	'Assignmer	_	Project Des				onthly Ren												
124/400-C40011	Providence	PM TDD	,			Approxima												bmitted w			mission. P	roject
2G40-088-079-A-0		PM UTL:	0 - 7 -	-		wide concr			Di	ata Sneet	approved	on 1/13/2	021. LAD	NIP 1///2	2021. Land	i rignts o	n u or 2 pi	roperties h	ave been a	aquirea.		
2G40-088-079	\$300,000	PM LAD:		k, John		connection pad, curb ra	•															
	\$0	PM UDC				pad, curb i pedestrian																
1 1 4 1-91		PIMI CPTI	ED: Stevens	s, Daniei			0 10															
Land Acquisition		00/00	00/00		40/00	05/04	44/04	44/04	00/04			0.1/0.1	40/04				04/00	00/00	00/00	00/00	05/00	05 (00
Arlington Blvd/Stonehur Upgrades, Phase B	st Dr Ped	08/20	09/20	NA	12/20	06/21	11/21	11/21	03/21	NA	NA	04/21	10/21	NA	NA	NA	01/22	02/22	02/22	02/22	05/22	05/22
		Project	Manager/	/Assignmer	<u>its</u>	Project Des	scription		M	onthly Ren	<u>narks</u>										On	Hold \Box
CSYP C&I Bike & Pedestr	_	PM TDD	: Marsh,	Dennis		Sixty LF side	ewalk conr	nection	PI	HASE B- i	is the pe	d upgrad	es at Rte	. 50-Sto	nehurst i	ntersect	ion whic	h is remo	ved from	project	-072. Pre	-final
124/400-C40011	Providence	PM UTL:	: Nguyen	ı, Tan		including co	urb ramp u	pgrades	de	esign plans	s distribute	ed 12/9/20	020. Proje	ct to be co	ompleted i	ınder Co	untywide F	Permit.				
2G40-088-079-B-0	4450.000	PM LAD:	: Honnicl	k, John		and crossw		-														
2G40-088-079	\$150,000	PM UDC	D: Abtew,	Leykun		Boulevard a		urst Drive														
	\$0	PM CPTI	ED:			intersection	n															
Design																						
		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	03/23
																					On	Hold
Rt.28 Widening (PWC L t	o Rt.29) NVTA-70		_	'Assignmer	_	<u>Project Des</u> Widen Rou		4 1		onthly Ren		TD# 063	٠	d F/3	2/2020 N	FD :		O Cla -4	استستت اماط	-Line 2/2:		
124/400-C40017	Sully	PM TDD	,			Widen Rou 6 lanes fror												SubstanShirley's Ad				
2G40-100-000-0	Springfield	PM UTL:	•	Michael		County line												billiley s Ac				
2G40-100-000	\$80,782,000	PM LAD:		t, Beth		county inic	. to Noute 2		**	idening) ii	ave been	арргочса,	CONSTRUCT	ion start c	expected a	round 5/	1/21. 50 /	pian subi	писы схрс	ctcu i cbi	uary 2021	•
	\$0	PM UDC																				
Construction		РМ СРТІ	ED: Chellap	pa, Smitha																		
Construction		/	/																			
		02/20	05/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Balls Hill Rd/Old Dominio	on Dr Int	<u>Project</u>	Manager/	[/] Assignmer	<u>nts</u>	Project Des	scription		M	onthly Ren	<u>narks</u>										On	Hold 📙
•		PM TDD	: Roberso	on, Jeanmar	ie	Intersection	n improver	ments,										native A.1				
124/400-C40013	Dranesville	PM UTL:	: Nguyen	ı, Tan		including p	edestrian f	acilities	re	commend	ed in the	final traffic	c study de	veloped b	y CPTED.	Final sch	edule will l	be provide	d upon cor	mpletion o	of intermed	liate
2G40-152-000-0	400 500 000	PM LAD:	:						de	esign.												
2G40-152-000	\$20,500,000	PM UDC	D: Cretal,	Susannah																		
	\$0																					

PM CPTED: Guarino, Michael

Project Name	1																	Trai	nsporta	tion D	esign D	ivision
Fund #	District			Desi	ign PHASE [Dates									Feb 2021					Sum	mary Statu	ıs Report
Project/Sub Project #							Permit S	ubmission			Right-c	f-Way PHAS	SE Dates					Constr	uction PHASI	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
01044 Little River Turnpi Drive	ike EB @ Oasis	02/20	NA	NA	07/20	09/20	11/20	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	05/21	06/21	09/21 Hold
Bus Stop Improvements 124/400-C40011 4YP202-01044 TS-000015-026	Mason \$0 \$0	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTI	: Hojatza : : :D:	'Assignmen deh, Max		Project Des Install new River Tpke, shelter and curb ramps Pavement r pedestrian	sidewalk a replace ex trash can, at interse marking an	a. bus pad, replace ex. ction. d	Ta ar		#20 - 2nd				view on 11 on require		Receive	d commer	nts proceed	d to finali:		

Project Proj										1						Fab 2021					C	··· · C+-+·	
	Fund #	District			Des	ign PHASE I	Dates	l =				51.1.	f			reb 2021						nary Statt	is kepor
Project Status				г	T	T	T					<u> </u>	. <i>'</i>		T	1		T				Τ	T=
1970 1970			1 '								1 '		NTP Date				_	1					
Monthly Remarks	Project Status	FUI (\$)	Date	Date	Date	Date	Date	Date	Date	riats	Flats	L		Date	Date	Date	Autii	Autii	Date		Awaiu	Comp	Date
No. Stop Improvements 14/400-C40011 Mason Policy Manager Assignments Project Description Install new sidewalk along Little Task Order #1.	•	ke EB @ Oasis	02/20	NA	NA	07/20	09/20	11/20	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	05/21	06/21	09/21
Mary	Orive		Project	Manager	/Accianmen	ntc	Project Des	crintion		N.	Aonthly Ren	narks										On	Hold \Box
24/400-C40011 Nation PM ITCL Service PM ITCL Servi	Bus Stop Improvements					_			long Little	_			final desi	an suhmit	ted for re	view on 11	/24/2020	Receive	d commer	nts nrocee	d to finali		
Mail	.24/400-C40011	Mason		.,	aucii, iviax				U									i ileceive	a comme	no proceed	a co mianz		1100
Sound 1975 of the contraction of	IYP202-01044							•	•				J	,									
PM CFTED Pawement marking and pedestrian signal and possible PM CFTED Pawement marking and pedestrian signal model PM CFTED	rs-000015-026						curb ramps	at interse	ction.														
Pedict Parager Pedict Ped		\$0						-															
1438-Braddock Rd ER © Dunleigh Dr 04/19 06/19 09/19 NA 10/19 09/20 03/20 NA 09/20 10/20 10/20 10/20 06/21 04/21	Design						pedestrian	signal mod	difications.														
Project Manager/Assignments Project Manager/Assignment		Dunloigh Dr	04/10	06/10	00/10	NΑ	10/10	00/20	02/20	NΛ	NΛ	NΛ	NΛ	NΛ	NΛ	NΛ	NΛ	09/20	10/20	10/20	10/20	06/21	04/21
PM UTL: Variandt, Mark PM UTL: Variandt, Mark PM UTL: Variandt, Mark VDOT UDP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCD Task Order #1. VDOT UDP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCD Task Order #1. VDOT UDP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCD Task Order #1. VDOT UDP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCD Task Order #1. VDOT UDP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCD Task Order #1. VDOT UDP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCD Task Order #1. VDOT UDP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCD Task Order #1. VDOT UDP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCD Task Order #1. VDOT UDP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCD Task Order #1. VDOT UDP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCD Task Order #1. VDOT UDP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Building permit for bus shelter received 8/4/2020. Building permit for bus shelter received 8/4/2020. Building permit for bus shelter received 9/1/2020. Building permit for bus shelter received 9/1/2020. Building permit for bus shelter received 8/4/2020. Building permit fo	1455-Blaudock Ru EB @	y Dunieign Di	04/19	00/19	09/19	INA	10/19	09/20	03/20	INA	INA	INA	INA	INA	INA	INA	INA	09/20	10/20	10/20	10/20	•	-
24/400-C40011 Braddock PM UT:	Rus Stan Improvements		<u>Project</u>	: Manager	/Assignmen	<u>its</u>	Project Des	cription		N	onthly Ren	<u>narks</u>										On	Hold \square
MOUTI: Cafi. Solution PM Unit: Cafi. Solution PM Unit: Cafi. PM UDCD: Carlin, Craig PM UDCD: Carlin, Carlin, Craig PM UDCD: Carl		Braddock	PM TDD): Vanzar	ndt, Mark		Install shelt	er, bench,	and trash						permit for	r bus shelte	er receive	d 8/4/202	Final c	onstruction	n package	submitted	d on
PM LAD: So PM CPTE	-	Braddock	PM UTL	:			can.			9,	/1/2020. P	art of UDO	CD Task O	rder #1.									
PM UDCD: Carlin, Craig PM CPTED: Construction PM CPTED: PM		\$0																					
PM CPTED: Stop In Providence PM UDC: Stop In Providence PM UDC: Stop In Providence PM UDC: Stop In Pm UDC: Stop In Pm UDC: Stop In Pm UDC: Stop In In In In In In In I	15 000011 055	•	PM UDO	CD: Carlin,	Craig																		
1697 Old Keene Mill Road WB @ 02/20 NA NA 05/20 09/20 10/21 02/21 NA		ų o	PM CPT	ED:																			
Froject Manager/Assignments As Stop Improvements As	Construction																						
Nes Stop Improvements 24/400-C40011		ad WB @	02/20	NA	NA	05/20	09/20	10/21	02/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	04/22	08/21
In Stop Improvements 24/400-C40011 Lee PM UTL: bike rack, bench, trash can and bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work. PM UDCD: PM UDC	Commerce Street		Droinet	Managor	/Accianmon	·+c	Draiget Dog	crintian		Λ.	Aonthly Don	narke										On	Hold \square
Lee PM UTL: bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work. PM LAD: pM UDCD: pM CPTED: grading work. PM UDCD: pM CPTED: grading work. PM Stop Improvements Las Stop Imp	Bus Stop Improvements		-						helter nad	_			0/23/2020) Decian	waiver na	ackana raci	ıhmittad t	to VDOT o	n 12/23/2	0020 Sche	adula hac l		
PM LAD: loading pad along with drainage improvements and associated grading work. PM UDCD: pm UDCD: pm CPTED: pm CPTE	124/400-C40011	Lee			isuullali, Gale													O VDOT C	11 12/23/2	.020. 3010	duic nas i	occii aujus	sicu
Solution	4YP202-01697										ac to acia,	, iii receiv	ing design	· · · · · · · · · · · · · · · · · · ·			•						
Per Segon PM CPTED: grading work.	TS-000014-042	\$50,000					• .	-	-														
Design 2075 Gallows Rd @ Boone Blvd 09/20 NA NA 10/20 12/20 07/21 07/21 11/20 NA NA 12/20 06/21 NA NA NA 07/21 08/21 08/21 08/21 10/21 12/21 Bus Stop Improvements 24/400-C40011 Providence 34/P202-02075 35-000017-042 \$0 PM LDC D: PM LD C D: PM		\$50,000					grading wo	rk.															
2075 Gallows Rd @ Boone Blvd 09/20 NA NA 10/20 12/20 07/21 07/21 11/20 NA NA 12/20 06/21 NA NA NA 07/21 08/21 08/21 08/21 10/21 12/21 Sus Stop Improvements 24/400-C40011 Providence 34/9202-02075 35-000017-042 \$0 PM LAD: Alcon, Kelly PM UDCD: A NA 10/20 07/21 07/21 11/20 NA NA NA 12/20 06/21 NA NA NA 07/21 08/21 08/21 08/21 08/21 10/21 12/21 Monthly Remarks Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired.	Design		I WI CI I	LD.																			
Sus Stop Improvements 24/400-C40011 Providence PM UTL: Bench with shelter, bench, trash can, and bike racks. Project Manager/Assignments Project Description Replace existing bus pad and bench with shelter, bench, trash can, and bike racks. PM UTL: Bench with shelter, bench, trash can, and bike racks. PM UDCD: Monthly Remarks Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. PM UDCD:		and Dhad	00/20	NIA	NIA	10/20	12/20	07/24	07/24	11/20	NIA	NIA	12/20	00/24	NIA	NA	ALA.	07/24	00/24	00/24	00/24	10/21	12/24
Sus Stop Improvements PM TDD: Hojatzadeh, Max Replace existing bus pad and Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. PM UTL: bench with shelter, bench, trash can, and bike racks. PM LAD: Alcon, Kelly PM LDCD: PM LD	UZU/5 Gallows Rd @ Boo	one Riva	09/20	NA	NA	10/20	12/20	0//21	0//21	11/20	NA	NA	12/20	06/21	NA	NA	NA	0//21	08/21	08/21	08/21		
PM TDD: Hojatzadeh, Max Replace existing bus pad and Providence PM UTL: Section 1-042 PM LAD: Alcon, Kelly PM LDC: PM LDC: PM LDC: PM TDD: Hojatzadeh, Max Replace existing bus pad and Final design is complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired. PM UTL: Section 1-042 PM LDC: PM UDC: PM LDCD: PM LDC	Dava Chara Imagena		Project	Manager	/Assignmer	<u>its</u>	Project Des	cription		<u>N</u>	onthly Ren	<u>narks</u>										On	Hold \square
PM UTL: bench with shelter, bench, trash S-000017-042 \$0 PM LDCD: PM UDCD: PM UDCD: PM UDCD:		Droude	PM TDD): Hojatza	adeh, Max		-		oad and	Fi	inal design	is comple	ete. LAD N	TP 12/11/	/2020. Lar	nd rights or	n 0 of 1 p	roperties l	nave been	acquired.	ı		
PM LAD: Alcon, Kelly Call, and bike facks. S-000017-042 \$0 PM UDCD:	-	Providence	PM UTL	:					ench, trash			-											
· PM UDCD:		ćo	PM LAD	: Alcon,	Kelly		can, and bi	ke racks.															
	15-000017-042	\$0 \$0	PM UDO	CD:																			

Wednesday, February 10, 2021 Page 15 of 33

D. C. A. N	l																	Tra	nsporta	tion D	esign D	ivision
Project Name Fund #	District			Das	ign PHASE	Datas			l						Feb 2021						mary State	
Project/Sub Project #	District			Des	igii PHASE	Dates	Dormit S	ubmission			Right_o	f-Way PHAS	E Dates		100 2021			Constr	uction PHAS		mary State	зэ пероп
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan		Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth	Title Bate	Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
-		07/10	NIA	ALA.	12/10	02/20	11/10	02/20	L	L	L NA	L	N/A	L NA	L NA	L	00/20	00/20	00/20	00/20	04/21	04/24
02092 Gallows Road NB (Road	w Gatenouse	07/18	NA	NA	12/19	02/20	11/19	03/20	NA	NA	NA	NA	NA	NA	NA	NA	08/20	09/20	09/20	09/20	•	04/21
Bus Stop Improvements		<u>Project</u>	Manager/	/Assignmer	<u>nts</u>	Project Des	scription		<u>M</u>	onthly Ren	<u>narks</u>										On	Hold \square
124/400-C40011	Providence	PM TDD:	: Laurett	i, Francesco		Install cond												ge submitt	ed on 8/18	3/2020 to	UDCD.	
4YP202-02092	Trovidence	PM UTL:				bus shelter	, and loadi	ng pad.	Вι	iilding per	mit for sh	elter issue	d 9/1/202	0. Part of	UDCD Tas	sk Order	#1.					
TS-000017-029	\$50,000	PM LAD:																				
10 000017 023	\$0	PM UDC	D: Carlin, (Craig																		
	ÇÜ	PM CPTE	D:																			
Construction																						
02093 Gallows Road SB @ Road	9 Gatehouse	07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	04/21
Bus Stop Improvements		Project	Manager/	/Assignmer		Project Des				onthly Ren												Hold 🗌
124/400-C40011	Providence	PM TDD	: Laurett	i, Francesco		Install cond					•	kage subr	nitted on 8	8/18/2020	to UDCD	Building	g permit f	or shelter i	ssued 9/1/	′2020. Pa	art of UDC	D
4YP202-02093		PM UTL:				bus shelter	, and load	ng pad.	18	sk Order	#1.											
TS-000017-030	\$50,000	PM LAD:		,																		
	\$0		D: Carlin, (Craig																		
	·	PM CPTE	ED:																			
Construction																						
02100 Gallows Road SB @	Dee Highway	07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	04/21
		Project	Manager/	/Assignmer	nts	Project Des	scription		М	onthly Ren	narks										On	n Hold 🗌
Bus Stop Improvements		PM TDD:	: Laurett	i, Francesco		Install cond	crete bus sh	nelter pad,	Fii	nal constru	uction pac	kage subr	nitted on 8	8/18/2020	to UDCD	Building	g permit a	pplication	for shelter	submitte	d for revie	.w
124/400-C40011	Providence	PM UTL:				bus shelter	, and loadi	ng pad.	8/	12/2020.	Part of U	OCD Task (Order #1.									
4YP202-02100	ć50.000	PM LAD:	Honnicl	k, John																		
TS-000017-031	\$50,000	PM UDC	D: Carlin, (Craig																		
	\$0	PM CPTE	D:																			
Construction																						
02101 Gallows Road NB	@ Lee Highway	07/18	NA	NA	01/19	06/19	11/19	04/20	09/19	NA	NA	09/19	NA	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	04/21
		<u>Pr</u> oject	Manager/	/Assignmer	<u>its</u>	Project Des	scription		М	onthly Ren	<u>narks</u>										On	n Hold
Bus Stop Improvements		PM TDD:		i, Francesco		Install cond		ng pad,	Fi	nal constru	uction pac	kage subr	nitted on 8	8/18/2020	to UDCD	Part of U	JDCD Tas	k Order #1	1.			
124/400-C40011	Providence	PM UTL:				bench, and	l replace ex	risting			•	-		-								
4YP202-02101	450.000	PM LAD:	Honnicl	k, John		sidewalk.																
TS-000017-032	\$50,000																					

\$50,000

PM UDCD: Carlin, Craig

PM CPTED:

Construction

Project Name																		Tra	nsporta		_	
Fund #	District			Desi	ign PHASE [Dates									Feb 2021					Sum	mary Stati	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		_
Focus #	Current TPE (\$)		Prelim	Intermed	Pre-Final	Final Plan	1		Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
02152 Glade Drive NB @	Freetown Drive	07/18	NA	NA	01/19	06/19	11/19	03/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	04/21	04/21	04/21	05/21	09/20	11/21
Bus Stop Improvements 124/400-C40011 4YP202-02152 TS-000013-039	Hunter Mill \$50,000 \$0	PM TDD PM UTL: PM LAD	: Laurett : : Glass, L :D: Carlin, (Project Des Install conc bus shelter	rete bus sh		_	onthly Rem nd acquisi		oleted 9/9/	/2020. Des	sign waive	er package	is in prog	gress.				On	Hold
Design																						
02153 Glade Drive SB @ I	Freetown Drive	07/18	NA	NA	01/19	06/19	11/19	03/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	04/21	04/21	04/21	05/21	09/20	11/21
Bus Stop Improvements 124/400-C40011 4YP202-02153 TS-000013-040	Hunter Mill \$50,000 \$0	PM TDD PM UTL: PM LAD	: Laurett : : Glass, L :D: Carlin, (_	Project Des Install conc bus shelter	rete bus sh			onthly Rem nd acquisi		oleted 8/12	2/2020. D	esign wai	ver packag	ge is in pr	rogress.				On	Hold \square
Design																						
02154 Glade Drive NB @ Drive Bus Stop Improvements	Green Range	07/18 <u>Project</u>	NA Manager/	NA /Assignmen	_	06/19 Project Des		03/21	_	NA onthly Rem		03/20	09/20	NA	NA	NA	04/21	04/21	04/21	05/21	09/20 On	11/21 Hold
124/400-C40011 4YP202-02154	Hunter Mill	PM TDD PM UTL: PM LAD	:	i, Francesco		Install conc bus shelter			Lā	nd acquisi	tion comp	oleted 9/9/	/2020. De	esign waiv	er package	e is in pro	gress.					
TS-000013-041	\$50,000 \$0		D: Carlin,																			
Design																						
02155 Glade Drive SB @ 0 Drive	Green Range	07/18	NA	NA	01/19	06/19	11/19	03/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	04/21	04/21	04/21	05/21	09/20 On	11/21 Hold
Bus Stop Improvements 124/400-C40011 4YP202-02155	Hunter Mill	PROJECT PM TDD PM UTL:	: Laurett	/Assignmen i, Francesco		Project Des Install conc bus shelter	rete bus sh		_	onthly Rem nd acquisi		oleted 8/12	2/2020. D	esign wai	ver packag	je is in pr	rogress.					-
TS-000013-042	\$50,000 \$0	PM LAD PM UDC PM CPTI	D: Carlin,																			

	_																	Tuo		tion D	osian D	
Project Name									ı									Irai	isporta		esign Di	
Fund #	District			Des	ign PHASE [Dates									Feb 2021						mary Statu	s Report
Project/Sub Project #						1	Permit Su					-Way PHAS							uction PHAS		т	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Pidts	Pidis	Autii		Date	Date	Date	Autii	Autii	Date	Date	Awaru	Comp	Date
02160 Glade Drive SB @ Drive	Green Range	06/20	NA	NA	07/20	07/20	06/21	06/21	12/20	NA	NA	12/20	05/21	NA	NA	NA	06/21	07/21	07/21	07/21	10/21 On	10/21 Hold \Box
Bus Stop Improvements 124/400-C40011 4YP202-02160 TS-000013-048	Hunter Mill \$0 \$0	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Hojatza Najeeb, D:	Assignmen deh, Max Mohamme		Project De: Install cond bus shelter and trash c	rete bus sh , loading pa	. ,	_	onthly Rem nal design		LAD NTP	12/11/20	20. Land	rights on (of 1 pro	perties ha	ve been ad	cquired.		O.I.	
Land Acquisition																						
02161 Glade Drive NB @	Millrace Lane	06/20	NA	NA	07/20	07/20	06/21	06/21	12/20	NA	NA	12/20	05/21	NA	NA	NA	06/21	07/21	07/21	07/21	09/21	09/21
Bus Stop Improvements 124/400-C40011 4YP202-02161 TS-000013-049	Hunter Mill \$0 \$0	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Hojatza Najeeb, D:	Assignmer deh, Max Mohamme		Project De Install cond bench, and	rete loadin	g pad,		onthly Rem nal design		LAD NTP	12/11/20	20. Land	rights on (of 1 pro	perties hav	ve been a	cquired.		On	Hold \square
Land Acquisition																						
02633 Lee Jackson Memo WB @ Muirfield Lane	orial Highway	02/20	NA	NA	07/20	09/20	10/21	02/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	04/22	08/21 Hold
Bus Stop Improvements 124/400-C40011 4YP202-02633 TS-000019-007	Sully \$20,000 \$20,000	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Madhus	'Assignmer sudhan, Gala	арра	Project Des Install cond sidewalk al improvement grading wo	erete loadin ong with di ents and ass	rainage	Fir	onthly Rem nal design ljusted due	received !							or review :	12/9/2020	. Schedul	e has been	
Design																						
02817 Mt. Vernon Memo @ Old Mt. Vernon Road	orial Highway EB	02/20	NA	NA	07/20	10/20	10/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	05/21	04/22	09/21
Bus Stop Improvements 124/400-C40011 4YP202-02817 TS-000016-055	Mount Vernon \$35,000 \$35,000	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Madhus	'Assignmer sudhan, Gala	арра	Project Des Install cond pad, sidewa and handic extensive d improveme	rete loadin Ilk, curb and ap ramps a Irainage	d gutter long with	De	onthly Remesign waive ljusted by	er packag							nents fron	n VDOT se	ent on 1/2	On 5/21.Sched	Hold \square

Wednesday, February 10, 2021 Page 18 of 33

Design

grading work.

	_																	Tuo		tion D	osian D	i. dalan
Project Name															_			Irai	nsporta		_	
Fund #	District			Des	ign PHASE D	Dates									Feb 2021						mary Statu	ıs Report
Project/Sub Project #					_	_	Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved		Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth	L	Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
02902 North Shore Drive Northgate Square	EB @	02/20	NA	NA	06/20	09/20	12/20	11/20	09/20	NA	NA	09/20	10/20	NA	NA	NA	12/20	01/21	01/21	02/21	12/21 On	04/21 Hold
Bus Stop Improvements		-	_	'Assignmer		Project Des				onthly Rem				ID CD	42/20/202		LIDOD T				Oli	noid 🗀
124/400-C40011	Hunter Mill	PM TDD	•	deh, Max		Install 8'x8'		us stop	Fir	nal constru	action pac	kage subr	nitted to U	DCD on	12/29/2020). Part of	UDCD Tas	sk Order #	2.			
4YP202-02902		PM UTL:				pad with be	encn															
TS-000013-045	\$0	PM LAD:		t, Beth																		
	\$0	PM UDC																				
		PM CPT	ED:																			
Construction																						
03160 Richmond Highwa	y NB @ Holly	02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	07/21	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	03/22
Hill Road		Project	Manager/	/Assignmen	nts	Project Des	crintion		M	onthly Rem	narks										On	Hold \square
Bus Stop Improvements		PM TDD	_	sudhan, Gala	_	Replace bus		d. shelter.				ress. Bus	nad desig	n waiver	package sı	ubmitted	to VDOT 1	2/17/2020	0. Consult	ant addre	essina	
124/400-C40011	Mount Vernon	PM UTL:		,		trash can, b							ided by LS					, _, ,				
4YP202-03160		PM LAD:				along with				, ,	'	•	,	•	•							
TS-000016-054	\$50,000	PM UDC			i	improveme	nts and ass	ociated														
	\$50,000	PM CPT			1	grading wo	rk.															
Design																						
03217-Rolling Rd SB @ Ec	dinhurgh Dr	04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	05/20	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	07/21
USZIF KOMING KU SD @ EK		04/13	00/13	03/13	IVA	10/13	03/20	03/20	01/20	14/4	IVA	01/20	03/20	IVA	14/5	IVA	01/21	02/21	02/21	02/21		Hold
Bus Stop Improvements		<u>Project</u>	Manager/	'Assignmer	_	Project Des				onthly Rem											On	Hold \square
124/400-C40011	Mount Vernon	PM TDD	: Vanzan	dt, Mark		Install shelt	er, bench,	and trash	Fir	nal constru	action pac	kage subr	nitted on 1	l/29/21.								
4YP202-03217	Widane Vernon	PM UTL:	:		(can.																
TS-000016-051	\$50,000	PM LAD:	: Alcon, I	Kelly																		
15 000015 051	\$0	PM UDC	D: Carlin, (Craig																		
	40	PM CPT	ED:																			
Construction																						
03807 Wiehle Avenue NE Drive	3 @ North Shore	02/20	NA	NA	06/20	12/20	08/21	08/21	02/21	NA	NA	03/21	07/21	NA	NA	NA	08/21	09/21	09/21	09/21	12/21 On	12/21 Hold \Box
Bus Stop Improvements				Assignmer /	_	Project Des		0		onthly Rem												
124/400-C40011	Hunter Mill	PM TDD	•	deh, Max		Install bus p									aiver, and					nitted on	11/24/202	U.
4YP202-03807		PM UTL:				can, add cu			re	eivea con	iiments. F	тосееа то	iinalize co	ınments	and plan. I	roceeain	y with DR	ь аррисат	ion.			
TS-000013-046	\$0	PM LAD:				at intersect North Shor																
	\$0	PM UDC	D:			hoth corne		-														

both corners of intersection &

50' sidewalk to existing sidewalk.

PM CPTED:

																		_		5		
Project Name																		Trai	nsporta		_	
Fund #	District			Desi	ign PHASE [Dates									Feb 2021					Sumi	mary Statu	is Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	SE Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	-	Prelim	Intermed	Pre-Final	Final Plan	1	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
03817-Wiehle Ave NB @	North Shore Dr	04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	07/20	NA	NA	NA	11/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements 124/400-C40011 4YP202-03817 TS-000013-044	Hunter Mill \$50,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	: Vanzan : Alcon, k	- /		Project Des Install shel trashcan.		, and		onthly Rem nal constru		kage subr	mitted to L	JDCD 11/1	16/2020.	Part of U	DCD Task	Order #3.			On	Hold
		PM CPTE	ED:																			
Construction																						
04000 Elden St SB @ Alai	oama Dr	09/20	NA	NA	10/20	12/20	12/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	02/20	03/21	03/21	03/21	05/21	07/21
Bus Stop Improvements 124/400-C40011 4YP202-04000 TS-000012-028	Dranesville \$0 \$0	PROJECT PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Hojatza	'Assignmen deh, Max		Project Des Install cond bench, and	rete bus pa	ad, shelter,		onthly Rem nal design		. This pro	ject to be	permitted	through t	ne Town	of Herndo	on. Permit	application	n is being		Hold 🗌
04444 Chain Bridge Road	NB @ Tysons	02/20	NA	NA	06/20	08/20	09/20	08/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	12/20	12/20	05/21	01/21
One Place Bus Stop Improvements 124/400-C40011 4YP202-04444 TS-000017-040	Providence \$0 \$0	Project PM TDD PM UTL: PM LAD: PM UDC PM CPTE	: Hojatza	'Assignmen deh, Max		Project Des install 150' concrete si	of 5' wide	missing	Ta	onthly Rem ask Order omplete 1/	#20 - Fina	ıl construc	ction packa	age submi	itted to UC	OCD 10/2	6/2020. P	art of UDC	CD Task Or	der #1.		Hold 🗌
Post-Construction																						
06118-Rolling Rd NB @ E	dinburgh Dr	04/19	06/19	09/19	10/19	05/20	09/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	07/21
Bus Stop Improvements 124/400-C40011 4YP202-06118 TS-000016-052	Mount Vernon \$50,000 \$0	PM TDD PM UTL: PM LAD:	: Vanzan	•		Project Des Install shelt can.		and trash	VI	onthly Rem DOT permi onstruction	t received		21. Buildin	ng permit i	received 1	0/5/2020). Final co	nstruction	package s	ubmitted		Hold 1.

Wednesday, February 10, 2021 Page 20 of 33

\$0

Construction

PM CPTED:

Project Name]																	Trai	nsporta	ition De	esign D	ivision
Fund #	District			Des	ign PHASE	Dates									Feb 2021					Sumr	nary Statu	ıs Report
Project/Sub Project #							Permit S	ubmission			Right-c	of-Way PHAS	E Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	1	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
5000935 Columbia Pike S Drive	B @ Marshall	02/20	NA	NA	07/20	10/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21
Bus Stop Improvements 124/400-C40011 4YP202-5000935 TS-000015-022 Design 5000999 Carlin Springs R of 7-11 Bus Stop Improvements 124/400-C40011 4YP202-5000999 TS-000015-025	Mason \$50,000 \$50,000 oad NB, North Mason \$20,000	PM TDD PM UTL: PM LAD PM UDC PM CPTI 02/20 Project PM TDD PM UTL: PM LAD	: Madhu : :D: ED: NA Manager : Madhu :	/Assignmer Isudhan, Gala NA /Assignmer Isudhan, Gala	07/20	Project Des Install concretaining we sidewalk, calong with improvements grading wo 10/20 Project Des Install load along with improvements grading wo	rete loadiniall, conctreurb ramps, drainage ents and as rk. 10/21 scription ing pad, sic drainage ents and as	op/21 dewalk	01/21	ddressing (esign waiv NA lonthly Ren nal Design	NA narks waiver p	onts from V	submitted t UDCD on o /DOT. Perr 08/21 submitted t sion of NT	draft cons mit submi NA to VDOT	struction p. ssion made NA on 12/23/2	ackage. S e to VDO NA	Schedule h T on 1/25 10/21	nas been ad /21.	djusted du	e to delay	onsultant in receivi 04/22 On	03/22 Hold 🗌
Land Acquisition	\$20,000	PM UDC																				
5001008 Carlin Springs R Columbia Pike	oad NB @	02/20	NA	NA /Assignmer	07/20	10/20	10/21	09/21	01/21	NA	NA	01/21	08/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22 On	03/22 Hold
Bus Stop Improvements 124/400-C40011 4YP202-5001008 TS-000015-024	Mason \$20,000 \$20,000	PM TDD PM UTL: PM LAD PM UDC	: Madhu : : Honnic	/Assignmer Isudhan, Gala		Project Des Install load along with improvem grading we	ding pad, so drainage ents and a		Fi m		waiver p		submitted t of NTP tha			LAD NTP	1/11/202	1. Constru	ction sche	dule move		
Land Acquisition		02/22			07/06	44/00	40/24	04/04						.	.		00/04	02/21	02/24	02/24	04/00	07/24
5001052 Leesburg Pike E Road	в @ Glen Carlyn	02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22 On	07/21 Hold
Bus Stop Improvements		Project PM TDD		/Assignmer Isudhan, Gala	_	Project Des Replace exi		er, pad,	_	<u>Ionthly Ren</u> nal design		ete. Draft	construction	on packad	ge submitte	ed to UD(CD on 1/8	/2021. Cou	ıntywide p	ermit pac		

to VDOT on 1/25/21.

bench, and curb ramps with new

concrete pad, bus shelter, bike

rack, bench, and curb ramps

along with drainage

improvements.

124/400-C40011

4YP202-5001052

TS-000015-023

Design

Mason

\$35,000

\$35,000

PM UTL:

PM LAD:

PM UDCD:

PM CPTED:

Project Name Project Name Pund # District Dis
Project Superior Project Pro
Current TPE (5) Current TPE (5) Only Date
Project Status FUT (5) Date D
Solition
Ave Bus sto Improvements Bus Stop Improvemen
Post Providence Providenc
124/400-C40011
4YP202-5001154 TS-000017-041 Spot PM UTL: Shelter.
Monthly Remarks PM UDCD: PM CPTED: PM UDCD: Samiyi, Bijan PM UDCD: Samiyi, Bijan PM CPTED: PM UDCD: Samiyi, Bijan PM CPTED: PM UDCD: PM UD
PM CPTED:
Construction Cons
Spot Improvements 124/400-C40011 Providence RSP01-01400 2G40-028-012 \$0.000 Spot Improvements 10 TBD
Spot Improvements 124/400-C40011 RSPI01-01400 2640-028-012 Post-Construction TBD
Spot Improvements 124/400-C40011
124/400-C40011 Providence RSPI01-01400 Providence SQ40-028-012 Spin Discontinuition Providence Providence Square RSPI01-01400 Providence Square RSPI01-01400 Spin Discontinuition Providence Square RSPI01-01400 Spin Discontinuit
RSPI01-01400 RSPI01-01400 2G40-028-012 \$2,500,000 \$0 PM LAD: Lefcourt, Eric Route 123, including drainage improvements PM UDCD: Samiyi, Bijan PM CPTED: Post-Construction TBD
PM LAD: Lefcourt, Eric Kotte 123, Including drainage improvements PM UDCD: Samiyi, Bijan improvements PM CPTED: Post-Construction TBD
PM UDCD: Samiyi, Bijan improvements PM CPTED: Post-Construction TBD
Post-Construction TBD
TBD
On Hold
Innovation Station North Neighborhood Access SUP PM TDD: Shahnaj, Sonia Add shared-use path and lighting Add shared-use path and li
between Innovation Center letters are being processed. Schedule will be developed after survey notification process is complete.
PM UTL: Metrorail Station Kiss-and-Ride
PM LAD: lot, Farougi Court and Apgar ST-000048-001 \$8.810.000
PM UDCD: Frace
PM CPTED: Marfurt, Lindsay
Pre-Design Control of the Control of
01/20 05/20 07/20 NA 09/20 03/21 11/20 NA O2/21 03/21 04/21 05/21 11/21 08/21
On Hold On Hol
Reston Bike Share Phase II PM TDD: Shahnai, Sonia Installation of 21 bike share
Hunter Mill PM UTL: stations. 17 in parking lane. 5 11/25/20. Station #19: Requires LOP and Reston DRB Review. DRB application scheduled to be reviewed 2/9/21. Draft
TS-000026-001-0 PM LAD: require improvements including construction package submitted 1/8/21. VDOT Countywide Permit submitted 1/25/21. Station #12 (Involves curb extension): TS-000026-001 \$325,000 S325,000
TS-000026-001 \$325,000 PM UDCD: Carlin, Craig curb ramps for 2 & concrete pads Construction authorized 1/6/2021. Station #9 (Curb ramp only): Construction authorized 1/16/20. Station #15 (Curb ramp only): Construction authorized 1/20/20. Station #13 (Curb ramp only): Construction authorized 1/20/20. Station #13 (Curb ramp only): Construction authorized 1/20/20. Station #13 (Curb ramp only): Construction authorized 1/20/20. Station #15 (Curb ramp only): Construction #

13) obtained 11/25/20.

for 3. 1 station to be installed in

turn lane & requires road diet.

PM CPTED:

Design

only): Construction authorized 11/20/20. Stations #5 & 13: Construction completed 9/18/20. VDOT LUP for the stations (5 &

	_																	Trai	nsporta	tion D	ocian D	ivision
Project Name															F 2024			IIai	iispoi ta		_	
Fund #	District			Des	ign PHASE [Dates									Feb 2021						nary Statı	is Report
Project/Sub Project #				1		T		ubmission				f-Way PHAS			I		T .		uction PHAS			
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Pidts	Pidts	Autii		Date	Date	Date	Autii	Autii	Date	Date	Awaru	Comp	Date
		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
		Project	Manager	/Assignmer	nts	Project Des	cription		М	onthly Rem	arks										On	Hold \Box
Stonecroft Boulevard W	idening Sully		: Vanzan		_	Widen 800		ecroft	_	onstruction		anaged by	developer	. WBOA	finalizing a	aareemer	nt and cash	n bondina (option with	n Marriott	County I	Bonds
Police Station 304/300-C30050	Cully			,		Boulevard t	o 6 lanes f	rom		nd Agreem												
009217-0	Sully	PM UTL:	: Nguyer	n, Tan		Conference	Center Dr	ive to		eveloper is												
5G25-064-000	\$800,678	PM LAD	: Kresge,	Carol		Westfields	Boulevard			oject, DEC					ns will be	updated	for lastest	guardrail s	standard, a	and there	is a Fiberl	ight
3023-004-000	\$0	PM UDC	CD:						ut	ility conflic	t that the	y are worl	king to add	dress.								
	JO.	PM CPT	ED: Guarino	o, Michael																		
Construction																						
		03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
		Droinet	Managor	/Assignmer	n+c	Drainet Do	crintian		Ν.	lanthly Dam	arks										On	Hold \square
Jefferson Manor Improv	ements Phase	-	: Turner,	_	_	Project Des Infrastructu		ruction on		onthly Remonstruction		nnlata Co	nctruction	NTD Q/29	8/2020- 66	nctrution	completic	n schadul	od 7/25/20)21 Contr		
IIIA		TIVITOD	. ruillei,	Latesa		Albemarle				/27/2020. I						JI ISLI ULIOI	Completic	on schedul	cu //23/20	721. COIIII	act award	icu on
304/300-C30050	Lee	PM UTL:	: Nguyer	n, Tan		Manor			- ,	_,,			, , , , , , , , , , , , , , , , , , ,	2 0 5, 20,	,							
2G25-097-000-0	4	PM LAD	: Shuber	t, Beth																		
2G25-097-000	\$3,300,000	PM UDC	D: Metafri	ia, Fasika																		
	(\$1,000,000)	PM CPT	ED: Guarino	o, Michael																		
Construction																						
Clark's Crossing Rd at Ha	awthorne Ridge	08/18	11/18	NA	08/19	09/20	12/20	04/21	08/20	NA	NA	09/20	04/21	NA	NA	NA	05/21	06/21	07/21	08/21	10/21	01/22
Ct Pedestrian Improven																					On	Hold
Ph III)		<u>Project</u>	: Manager/	/Assignmer	<u>its</u>	Project Des	cription		<u>M</u>	lonthly Rem	<u>iarks</u>										OII	noid 🗀
Pedestrian Improvemer		PM TDD	: Laurett	i, Francesco		Approxima	tely 475 LF	of 6-foot	Fi	nal design	resubmit	ted for rev	iew 1/25/2	2021. LA	D NTP 9/2	28/2020.	Land right	ts on 2 of 3	3 propertie	s have be	en acquir	ed.
304/300-C30050	Hunter Mill	PM UTL:		glu, Eldar		asphalt side	•			.			- , -,		-,	,						
4YP201-PB009-C	4	PM LAD	: Baker, I	Lisa		side of Clar	ks Crossing	Road														
ST-000021-009	\$500,000	PM UDC	D: Stevens	s, Michael		West of Ha	wthorn Ric	lge Court														
	\$0	PM CPT	ED: Hamidi	, AJ																		
Land Acquisition																						
Telegraph Rd. Wlkwy @ Hwy. to Lee District Parl	_	06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21
Pedestrian Improvemer	nts - Bond Funded	<u>Project</u>	Manager/	/Assignmer	<u>nts</u>	Project Des	cription		_	lonthly Rem												Hold \square
304/300-C30050	Lee	PM TDD	: Ayers, F	Robert		Pedestrian	•			roject is p												
4YP201-PB023	LCC	PM UTL:	: Nguyer	n, Tan		including 5				eated. Con						9/22/202	1. Continu	ing installa	ation of sto	orm draina	age eleme	nts.
ST-000021-023	\$5.100.000	PM LAD	: Cate, D	ennis		sidewalk ar	,		In	stalling slo	pe stabili	ty piers. C	onstructio	п 44 % со	mpiete.							

Wednesday, February 10, 2021 Page 23 of 33

Telegraph Road from South Kings

Highway to Lee District Park

bike lane on east side of

PM UDCD: Samiyi, Bijan

PM CPTED:

\$5,100,000

ST-000021-023

Construction

	_																	Tuo		tion D	osian Di	i, delen
Project Name																		Irai	isporta		esign Di	
Fund #	District			Des	ign PHASE [Dates									Feb 2021					Sum	mary Statu	is Report
Project/Sub Project #				_		_	Permit Su					f-Way PHAS	E Dates						uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Cinder Bed Road		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17
		Project	Managori	'Assignmen	ıtc.	Project Des	crintion		N.	onthly Rem	narks										On	Hold \square
Cinder Bed Road Improve	ements	PM TDD		nadi, Brook			ntersection	of Cinder	_	roject is p		e Second	l Four-Va	ar Trans	nortation	n Plan ei	ndorsed t	ov the RO	S on 10/	15/07		
304/300-C30050	Mount Vernon	PM UTL:		,		-	and Newing			cceptance i												s
4YP214-0		PM LAD	0-7-	•		and install	a new trai	l along the		0/7/2020 a												
5G25-054-000	\$6,892,088		D: Samiyi,	•			f northbou	nd	St	tructure for	r review.	Underdrai	n issue ha	s been re	solved. Ad	dressing '	VDOT com	nments on	scour rem	nediation	measures.	
	\$0		ED: Borkow	•		Newington	Road															
Post-Construction		1111 61 11	LD. DOIRON	JKI, Tuu																		
Braddock Rd./Roberts Ro	and NP Bight	01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	01/20	01/20	02/20	03/20	09/20	10/20
Turn Lane	Dau ND Right	01/10	03/10	03/17	10/17	04/13	03/13	10/19	03/19	03/19	INA	04/13	07/15	11/10	03/13	INA	01/20	01/20	02/20	03/20	-	-
Spot Roadway Improvem	nonts 2014	<u>Project</u>	Manager/	'Assignmer	<u>its</u>	Project Des	scription		N	1onthly Rem	<u>narks</u>										On	Hold \square
304/300-C30050	Braddock	PM TDD	: Roberso	on, Jeanmar	ie	Add a nortl	hbound righ	nt turn lane		PP ID#31		ruction su	bstantially	complete	10/12/20	20. Puncl	h list is coi	mplete. Nı	ıtrient trar	nsfer agre	ement exe	cuted
5G25-059-002-0	Diaddock	PM UTL:	: Nguyen	, Tan		on Roberts	Road at Br	addock	b	y VDOT 1/2	22/2021.											
5G25-059-002	\$1,600,000	PM LAD	: Honnicl	k, John		-	ding a side															
3023 033 002	\$1,000,000	PM UDC	D: Cutler,	Tom			from Tape	stry Drive														
	70	PM CPT	ED: Qi, Mag	ggie		to Braddoc	k Road															
Post-Construction																						
North Chambliss St./Bea	uregard St.	02/20	NA	12/19	06/20	11/20	02/21	02/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	06/21	08/21	08/21
		Project	Managori	'Assignmer	ıtc.	Project Des	crintion		N	onthly Rem	narks										On	Hold \square
Spot Roadway Improvem	nents 2014	PM TDD	_	_	_			Chambliss	_	PP Plan II		Permit nlar	n cuhmicci	on is in n	roaress Th	ne I andm	ark Plaza i	imnrovem	ents adder	to the n		
304/300-C30050	Mason	PM UTL:	•	•			Beauregard			rr riaii 1	D#320.1	Citilic plai	i Subiilissi	on is in pi	ogicss. II	ic Landin	iai k i iaza i	improvem	crits added	i to the p	oject.	
5G25-059-003-0		PM LAD	0-7-	•			n and provi															
5G25-059-003	\$900,000	PM UDC	,	City		signal.	·															
	\$0		ED: Stevens	Daniel																		
Design		6		,, 54																		
Silverbrook Rd./Southrui	n Rd FR Left	03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	06/21
Turn Lane	ii ku. Lb Leit	03/10	NA	10/10	03/17	04/10	12/19	12/19	10/10	10/16	INA	11/10	03/13	03/13	00/20	INA	03/20	IVA	NA	03/20	•	•
Spot Roadway Improvem	nents 201/	<u>Project</u>	Manager/	'Assignmer	<u>its</u>	Project Des	scription		N	1onthly Rem	<u>narks</u>										On	Hold \square
304/300-C30050	Mount Vernon	PM TDD	: Nabavi,	Seyed		Add eastbo	und left tu	rn lane on		PP ID#32												
5G25-059-005-0	Mount vernon	PM UTL:	: Maisel,	Michael			Road at So	outhrun		estrictions s	•				een relocat	ted as of	6/8/2020.	Signed n	utrient cre	dit transf	er agreeme	ent
5G25-059-005	\$1,400,000	PM LAD	: Honnicl	k, John		Road			SI	ubmitted to	VDOT 1	4/2021 fo	r executio	n.								
3023-033-003	\$1,400,000 \$0	PM UDC	D: Stevens	, Michael																		
	7 0	PM CPT	ED: Aguayo	, Vanessa																		

Construction

	•																	Trai	ocnorta	tion D	esign D	ivision
Project Name									Ī						Feb 2021			IIai	isporta		nary Statu	
Fund # Project/Sub Project #	District			Des	ign PHASE (Dates	Dormit C	ubmission			Dight o	f-Way PHAS	E Dates		reu 2021			Constru	uction PHAS		ilary Statu	is Report
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved		Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth	WII Date	Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Old Courthouse Rd./Besl Realignment	ey Rd.	07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	09/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24
Spot Roadway Improvem 304/300-C30050 5G25-059-007-0 5G25-059-007	hents 2014 Hunter Mill \$16,500,000 \$0	PM TDD PM UTL: PM LAD PM UDC	: Nabavi, : Maisel, : Strayho	Michael orne, Robert nnak		Project Des Realign Old eliminate sl relocate Be including no lanes, and s	Courthous narp curve sley Road www.bridge,	and intersection bicycle	TI ha cc re re	ave been a emplete. Co corded. Do ceived and	5. Second cquired. Fentury Lindonninion for the communication of the communication of the communication for the communication of the co	Review cor k relocation inal desigr review. C	nments fronto to follow received Cox and Ve	om VDOT w next. Do on 8/27/2 erizon ease	and other ominion, Vo 2020. Dom ement plat	agencie erizon, a inion ea s receive	s on final on and Cox rel sement placed on 11/9		being addı ill start aft d. Century is under r	ressed. W er easem Link reloo	f 19 prope GL relocat ents are cation plar	tion is n
water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress. Water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress. Water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress. Water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress. Water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress. Water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress. Water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress. Water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress. Water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress. Water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress. Water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress. Water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress. Water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress. Water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress.																						
Post-Construction	Restrian Improvements 2014 Restrian Improvement 20																					
Backlick Rd. Sidewalk - K. Ln. Pedestrian Improvement 304/300-C30050 5G25-060-020-0 5G25-060-020	•	PM TDD PM UTL: PM LAD PM UDC	: Turner, : Maisel,	Michael , Mohamme s, Michael	_	Project Des Construct a of concrete east side of	pproximat sidewalk	along the	Ti ac Re	onthly Rem PP ID#09 Iditional la evised plat	narks 1 0. 2nd f nd rights s and 2nd	will be req LAD NTP	uired as a anticipate	result of the re	the drainagy 2021. Ut	ge revisi ility relo	ons. 2nd fi cations co	08/21 rding retai nal submis mplete. As during co	sion antic a result of	ipated Ja the design	Acquisitior nuary 202	
Chain Bridge Rd. Walkwa Rd Sutton Rd. Pedestrian Improvement 304/300-C30050 5G25-060-023-0 5G25-060-023		PM TDD PM UTL: PM LAD	: El Kaiss Maisel,	08/18 'Assignmen i, Mohamad Michael , Mohamme	d	01/22 Project Des Construct a LF of 5-foot south side of Courthouse	pproximat concrete of Route 12	sidewalk on 23 between	1/ re	27/2021.	Ja. Final Utility relo Ial plats w	cation des ere prepa	sign in pro red on 2/2	gress (DV 2/2021 and	P, Verizon, d are expe	, Zayo V cted to l	ault relo, (oe signed (06/22 ng Plans w Cox, FFX W on 2/3/202	ater). Veri 1. Utility p	zon utility lats are b	raffic on easement eing prepa	ared

Wednesday, February 10, 2021 Page 25 of 33

																		Trai	ncnorta	tion D	ocian D	ivicion
Project Name															- L 2024			Hai	nsporta		0	
Fund #	District			Desi	ign PHASE I	Dates									Feb 2021						nary Statı	is Report
Project/Sub Project #								ubmission				-Way PHAS							uction PHAS	1		1
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	riats	Fiats	Autii		Date	Date	Date	Autii	Autii	Date	Date	Awaiu	Comp	Date
Fair Lakes Blvd. Walkway Rd Retail Center	- Stringfellow	05/18	NA .	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	09/20	09/20	10/20	11/20	01/21	08/21	08/21 Hold
Pedestrian Improvement	s 2014	-		<u>Assignmen</u>		Project Des		- (.	_	onthly Rem							10/2020	NITO I				
304/300-C30050	Springfield	PM TDD:		, Mohamad		Construct 1	•								ontract Awa to contract						ounty Exec	cutive
5G25-060-026-0		PM UTL:	0-7-			concrete si		Ū	OI	1 1/21/202	.1. COHSU	JCHOIT AW	aru ietter	was sent i	to contract	01 011 1/2	21/2021. (LOHSH UCHO	III IN IP IS L	ending.		
5G25-060-026	\$650,000	PM LAD:		,		Boulevard	Of Fall Lake	-3														
	\$0		D: Abtew, D: Harrell,	•		200.010.0																
Construction																						
Fleet Dr.Walkway - Yadki	n Ct - Franconia	07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	08/20
Rd.		Drainet	Managar/	A seignmen	+-	Drainet Day	-arintian		N.	anthly Dam	معاده										On	Hold \square
Pedestrian Improvement	PM UTL: Nguyen, Tan sidewalk and curb and gutter on 12/9/2020. Contractor addressing punch list received 11/19/2020. PM LAD: Najeeb, Mohammed along the east side of Fleet Drive -060-027 \$2,200.000															mant cuhn						
304/300-C30050																iitteu to v	וטטו					
5G25-060-027-0																						
5G25-060-027	\$2,200,000		D: Metafria		u	· ·																
	\$0		D: Harrell,	•																		
Post-Construction																						
Lee Chapel Rd. Walkway	- Britford Dr	04/15	NA	10/15	12/16	01/19	03/19	03/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	05/19	06/19	07/19	09/19	04/20	06/20
Burke Lake Rd.		Project	Managor/	Assignmen	tc	Project Dog	crintion		Ν.	onthly Rem	arks										On	Hold \square
Pedestrian Improvement	s 2014	PM TDD:			_	Project Des Approxima	-	I F of	_			ruction cu	hctantially	, complete	e 6/24/202	Λ Δς-hui	lts annrov	ed by VDO	T VDOT	nermit re	eaced	
304/300-C30050	Springfield	PM UTL:	,	•		sidewalk or									nt submitt					permit	casca	
5G25-060-030-0		PM LAD:	0-7-			Chapel Roa				,, =0, =0=0.							o, .,	,				
5G25-060-030	\$3,570,000			arya, Sanjala	1																	
	\$0		D: Bajraell,		•																	
Post-Construction		1111 61 11	.b. Harren,	· · · · · · · · · · · · · · · · · · ·																		
Quander Ave Walkway - Walk - West Pot HS-Quar	•	06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21 Hold \Box
Pedestrian Improvement	s 2014	-		<u>Assignmen</u>		Project Des			_	onthly Rem						D 40/45				4.6.10.05:		
304/300-C30050	Mount Vernon	PM TDD:		udhan, Gala		Construct a									truction N7						Schedule	
5G25-060-034-0		PM UTL:				LF of concr		_		ijustea du	e to contr	act duratio	on. Draft	nutrient c	redit transf	er agree	ment subi	mittea to V	טטו on 2,	3/21.		
5G25-060-034	\$2,750,000	PM LAD:				west side o Stokes Lane	-															
	\$0	PM UDC	D: Cutler, 1	Tom		Stokes Ldile	e to cilline	ll Dilve														

\$0

Construction

PM CPTED: Luo, Caijun

Project Name																		Tra	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates									Feb 2021					Sum	mary Statı	us Report
Project/Sub Project #							Permit Su	ubmission			Right-c	of-Way PHAS	SE Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Rolling Rd. Walkway - Ro Tuttle Rd.	oxbury Av -	02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	09/20	NA	09/20	10/20	11/20	01/21	06/19	08/21 Hold
Pedestrian Improvement 304/300-C30050 5G25-060-036-0 5G25-060-036	ts 2014 Braddock \$1,950,000 \$0	PM TDD PM UTL PM LAD PM UDC	: Marsh, : Maisel,	Michael Kelly s, Michael		Project Des Construct a of 8-foot co northbound	pproximat oncrete side	ewalk along	T		7. Const). Bid Ad 10 er Agreeme					ty relocat		
Seminary Rd. Walkway - Colfax Av	Magnolia Ln -	09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	09/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20 On	06/20 Hold
Pedestrian Improvement 304/300-C30050 5G25-060-038-0 5G25-060-038	\$868,189	PM TDD PM UTL PM LAD PM UDC	: Marsh, : Maisel,	Michael an, Clyde Leykun		Project Des 900 LF of si Seminary R Magnolia La Alexandria Calhoune A	dewalk alo oad from r ane to City limits befo	orth of of	T	ionthly Rem PP ID#16 ansfer agre	9. Const				tantially co	mplete 6,	/12/2020.	VDOT pe	rmit releas	ed 9/8/20	020. Nutrie	ent
Post-Construction																						
South Lakes Dr.Walkway Greenskeepers Ct - Sunri Pedestrian Improvement 304/300-C30050 5G25-060-039-0 5G25-060-039	ise Valley Dr	PM TDD PM UTL PM LAD PM UDC	: Hojatza : Maisel,	,	d	04/19 Project Des Install walk Court to So Whisperwo Heights Roa to Twin Bra	way: Greer apstone Di od Glen La ad, and Hai	rive, ne to Ridge bor Court	Ti pr	epared. Ut	' 5. Fina	ations (Co	mcast, W	GL and Su	12/20 itted to UD ummiting) t constructi	are in pro	gress. Ver	izon reloc			ent being	07/21 Hold sted
Construction																						
Sunrise Valley Dr.Walkw Dr Colts Brook Dr	ay - Hitchcock	06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	12/20	NA	11/20	11/20	11/20	12/20	04/22	04/21 Hold
Pedestrian Improvement 304/300-C30050 5G25-060-040-0 5G25-060-040	ts 2014 Hunter Mill \$475,000	Project PM TDD PM UTL PM LAD	Shahna: Pugh, F	Richard	,	Project Des Construct 6 walkway or Valley Drive	foot asph north side		TI cc U	mpleted o	6. Const n 12/29/2	2020. Fina	l construc	tion packa	duled cons age signed ty will be m	on 11/18	3/2020 by	UDCD. Pre	e-construct	ion meet	elocations ing held o	were n with

not needed.

\$475,000

PM UDCD: Bajracharya, Sanjala PM CPTED: Steinhilber, Will

Construction

																		Trai	acaarta	tion D	ocian D	ivicion
Project Name																		IIdi	nsporta		_	
Fund #	District			Des	ign PHASE [Dates									Feb 2021						nary Statu	is Report
Project/Sub Project #								ubmission				f-Way PHAS						_	uction PHAS			1
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Piats	Piats	Autii		Date	Date	Date	Autii	Autii	Date	Date	Awaru	Comp	Date
Great Falls St. Walkway - West St	I-66 - North	10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	09/19	11/20 Hold \Box
Pedestrian Improvement	s 2014			<u>Assignmen</u>	_	Project Des			_	onthly Ren												
304/300-C30050	Dranesville	PM TDD:	,			Construct a		•)20. VD(OT punch	list receive	ed 12/1/20	20. Const	ruction bu	ndled
5G25-060-042-0		PM UTL:	_	glu, Eldar		LF of sidew gutter alon								Street Side	waik. d to VDOT	2/2/202	1 for ovec	ution				
5G25-060-042	\$3,000,000	PM LAD:	,			Great Falls	-	Side Oi	ار	gricu riuur	ent credit	u ansier e	igicentent	L SUDITILLE	100 0001	2/3/202	I IUI EXEC	ution.				
	\$0		D: Engida,			Or cat rails	51,000															
Bart Grant and a		PM CPTE	ED: Qi, Mag	ggie																		
Post-Construction																						
Little River Tnpk Walkwa Dr Little River Run Dr	y - Hillbrook	08/17	11/17	07/18	09/20	03/21	07/20	04/22	03/21	04/21	NA	05/21	02/22	03/22	07/22	NA	06/22	07/22	08/22	09/22	04/22 On	09/23 Hold
Pedestrian Improvement	s 2014	-		<u>Assignmen</u>		Project Des		0 (+		onthly Ren			dian de la como		0/2/202	00 1111111				D. I.		
304/300-C30050	Mason	PM TDD:		, Francesco		Construct 1 wide, curb	-											n designs a grading in				
5G25-060-044-0		PM UTL:	. 0 ,			wide, cuib	abutteu sit	lewaik										additional s				
5G25-060-044	\$5,750,000	PM LAD:		,														justed due				
	\$0		D: Metafri	,						lditional su						5		,				
Design		PIVI CPTE	ED: Lilley, R	Orialu							-		-	_								
Little River Tnpk Walkwa Rd Mayhunt Ct	y - Columbia	06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	06/20
•		Project	Manager/	Assignmen	nts	Project Des	scription		М	onthly Ren	narks										On	Hold \square
Pedestrian Improvement		PM TDD:	: Lauretti	i, Francesco	_	Construct a	approximat	ely 2,580	TI	PP ID#23	35. Consti	ruction sul	ostantially	complete	6/29/2020). Pedest	rian pole a	adjusted pe	er VDOT. V	/DOT rein	spection	
304/300-C30050	Mason	PM UTL:	Nguyen	, Tan		LF of 5-foo	t sidewalk,	including	CC	mpleted 1	2/1/2020	. Awaiting	permit re	elease. Nu	trient cred	it transfe	er agreeme	ent being p	repared.			
5G25-060-045-0	¢4 000 000	PM LAD:	Bailey, S	Stephen		curb and gu	utter															
5G25-060-045	\$1,800,000	PM UDC	D: Stevens	, Michael																		
	\$0	PM CPTE	D: Abifade	l, Gibran																		
Post-Construction																						
Lincolnia Rd Sidewalk & S Improvements	pot	02/20	NA	NA	06/20	05/21	08/21	08/21	10/20	NA	NA	11/20	07/21	01/21	06/21	NA	11/21	NA	NA	02/22	08/21	08/22 Hold 🗌
Pedestrian Improvement	s 2014			Assignmen		Project Des			_	onthly Ren							_		_			
304/300-C30050	Mason	PM TDD:	,	•		Construct 1	,											es have be				
5G25-060-048-0		PM UTL:	Ο,	-		connect pe				. , .	-	ect 5G25-C	159-003 N	orth Chan	IDIISS St./B	eauregar	ra St Spot	Improvem	ient. verizo	on guy wi	re relocatio	on
5G25-060-048	\$1,200,000	PM LAD:		k, John		along North Lincolnia R			u de	esign is in	progress.											
	\$0	PM UDC	D:			Senior Cent																

Senior Center to Linmar Court

PM CPTED: Stevens, Daniel

Land Acquisition

Project Name	1																	Trai	nsporta	tion D	esign D	ivision
Fund #	District			Des	ign PHASE [Dates									Feb 2021				•	Sum	mary Statu	us Report
Project/Sub Project #							Permit Su	ubmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHAS			· 1
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Route 1 at Fairhaven-Qu	ander	02/19	NA	NA	09/19	07/20	07/20	10/20	07/20	NA	NA	07/20	10/20	NA	NA	NA	01/21	02/21	02/21	02/21	03/21	06/21
Route 1-RHPTI Ped Impr 304/300-C30050 5G25-061-028-0 5G25-061-028	ovements Mount Vernon \$350,000 \$0	PM TDD PM UTL PM LAD PM UDC	: Zahirie	•		Project Des Install cross signals, and segments t facilities at	swalk, pede d missing si o improve	dewalk pedestrian	TI re	ceived 11/	38.01. LA 20/2020.	Due to a	minor corr	ection on	No Nutrien a a plan she Constructio	eet, the c	ompletion	date was	adjusted j		T permit	Hold ect to
Reston Pkwy - DTR WB (06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	02/21	02/21	02/21	02/21	05/21	08/21
RMAG Phase II 2014 304/300-C30050 5G25-062-007-0 5G25-062-007	Hunter Mill \$725,000 \$0	scription n pedestria ents includi trails, and b		TI re	view 12/28	39.07 RN 3/2020. L	and acquis	sition com	pleted 10	ceived 1/1 [,] /30/2020. kage to ind	This proje	ect to be c	onstructed	d with 5G2	5-062-00	UDCD for 8. Schedul						
-	#/O D	06/17	00/17	12/17	05/10	04/10	02/10	00/20	NIA	NIA	NIA	NIA	NIA	NIA	NIA	NIA	02/21	02/24	02/21	02/24	OF /24	00/24
Reston Pkwy - DTR EB O RMAG Phase II 2014 304/300-C30050 5G25-062-008-0 5G25-062-008	Hunter Mill \$900,000 \$0	PM TDD PM UTL PM LAD	: Laurett : Nguyer : :	,		04/19 Project Des Intersection improveme sidewalks, tupgrades	n pedestria ents includi	ng	TE		9.08 RM				NA n package eduled adju			02/21 20. VDOT	02/21 permit red	02/21 ceived 10		08/21 Hold This
Design																						
Bluemont Way - Disc St I Pkwy RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011	Ped Br - Reston Hunter Mill \$1.350.000	11/16 Project PM TDD PM UTL PM LAD	Fascesk Pugh, F	Richard		02/21 Project Des Construct a of 10-foot vuse path al	approximat wide aspha ong the sou	lt shared-	TI be pr	en acquire	9.11 RM ed. 2 Veri	zon manh	ole top to I	be adjust	NA in progress red during or removed. S	construct	ion. Centu	ryLink to o	coordinate	with conf	erties have tractor to	

give to LAD.

Bluemont Way

\$1,350,000

PM UDCD:

PM CPTED: Xiong, Yuqing

Land Acquisition

																		T		+: D	: D	:: -:
Project Name																		Irai	nsporta		_	
Fund #	District			Des	ign PHASE [Dates									Feb 2021						nary Statı	is Report
Project/Sub Project #								ubmission			<u> </u>	f-Way PHAS							uction PHAS			1
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	riats	riats	Autii		Date	Date	Date	Autii		Date	Date	Awaiu	Comp	Date
Sunrise Valley Dr - Resto	n Assoc Entrance	NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014	Hunter Mill \$138,199 \$0	PM TDD PM UTL PM LAD PM UDC	Zahiriel Monah	/Assignmer h, Shahla an, Clyde		Project Des Provide peo the east leg	destrian cr		T I Co rig	ounty prep ghts and p	89.17. R ared surv lats to VD	ey, plats, a OT 10/18/	and acquii /18. Cons	red the lar struction o	nd rights. If the proje	Land ac	and constr quisition co hold pendi	mpleted 1	0/18/18.	List of the	uild team. acquired	
	-062-014 \$138,199															TBD Hold ✓						
Wakefield Chapel Rd. Bil Ct - NVCC Bike/Trail Improvement: 304/300-C30050 5G25-063-002-0 5G25-063-002	,	Project PM TDD PM UTL PM LAD PM UDO	Manager, Zahiriel Pugh, R	/Assignmer h, Shahla Richard orne, Robert narya, Sanjala	its	01/19 Project Des Construct 5 Wakefield (Pulley Cour including m section of r	scription i-foot bike Chapel Roa t to NVCC inor wider	lanes on ad from Campus, ning and	<u>M</u>	lonthly Ren	narks I3. Const	ruction su	bstantially	y complete		0. VDOT	05/20 permit rel	·	•	·	On	11/20 Hold 🗌 lit
Westmoreland St. Bike L Rosemont Dr. Bike/Trail Improvement: 304/300-C30050 5G25-063-009-0 5G25-063-009		PM TDD PM UTL PM LAD	Turner, Maisel, Finnell, CD: Engida,	Michael Richard		04/20 Project Des Widen appi of Westmo bike lanes, bike lanes r Rosemont I	roximately reland Stre connecting north and s	eet to add g to existing	Ti Co s co 4/	onstruction onstruction	37. Const n authoriz n package Constru	ed 12/18/2 submitted ction auth	2020. Fina to UDCD orization o	al construc 10/14/20 delayed du	ction packa 20. VDOT	ige subn permit r	12/20 021; Const nitted to UI eceived 9/2 ne required	DCD for sig 18/2020. I	gnature on Land acqui	12/14/20 stion com	4/20/2021 20. Draft pleted on	

Page 30 of 33 Wednesday, February 10, 2021

Construction

Project Name	1																	Tra	nsporta	tion D	esign D	ivision
Fund #	District			Desi	gn PHASE [Dates									Feb 2021					Sumi	mary Statı	us Report
Project/Sub Project #]						Permit Su	ıbmission			Right-o	f-Way PHAS	E Dates					Constr	uction PHASE	Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	I - I
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
North West St. Sidewalk	- Great Falls St	09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	02/21
Brilyn Place (County)		.																			On	Hold \square
County-Maintained Pede	estrian Imp 2014			/Assignmen	_	Project Des 260 LF of 5		مراد مامم		onthly Rem			0/	to Cond	turration NIT	D 1/12/2	020 Cuba	tantial co		. Li ain a La d		
304/300-C30050	Dranesville	PM TDD	,			north side		U							reat Falls S			itantiai co	mpletion ar	iticipated	2/10/21.	
ST-000036-003-0		PM UTL: PM LAD:	,	Michael		north side (JI NOI LII VV	בזו אוו ככו										ıtion Fina	l completio	n date re	vised due	to
ST-000036-003	\$1,650,000		Glass, L D: Engida,							elay in Don					u to 120.	L, 0, L0L1	TOT CACCO	201011111110	compicae	iii date it	vioca dae	
	\$0		D: Eligida, ED: Qi, Mag							,				J								
Construction		PIVI CP I	D. QI, IVIA	ggie																		
Fox Mill Rd. Walkway - F Reston Pkwy	fx Cnty Pkwy -	03/16	NA	10/17	11/18	03/20	09/20	04/21	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	05/21	06/21	06/21	06/21	03/20	12/21
•		An Imp - Project Manager/Assignments PM TDD: Marsh, Dennis PM UTL: Maisel, Michael Project Description Wonthly Remarks TPP ID#121 SWM issue resolved. Plans submitted to LDS and MSMD (SWM Maintenance Agreement) on 1/28/2021. Verizon relocation work completed. TMP plans approved 1/31/19. Schedule adjusted to address SWM issue and utility relocation.															Hold \square					
County-Maintained Pede 2014	estrian Imp -																					
304/300-C30050	Hunter Mill																					
ST-000036-009-0	Trainer Willi	The project Warlager, Assignments PM TDD: Marsh, Dennis Hunter Mill PM UTL: Maisel, Michael PM LAD: Naieeb. Mohammed PM																				
ST-000036-009	Pedestrian Imp - PM TDD: Marsh, Dennis Construct approximately 2,000 Hunter Mill PM UTL: Maisel, Michael St. 250,000 PM LDD: Marsh, Dennis Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox \$2,250,000 PM LDD: Marsh, Dennis Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox ### Construct approximately 2,000 Working the marks TPP ID#121 SWM issue resolved. Plans submitted to LDS and MSMD (SWM Maintenance Agreement) on 1/28/2021. Verizon relocation work completed. TMP plans approved 1/31/19. Schedule adjusted to address SWM issue and utility relocation.																					
	\$0		D: McCork	-		Mill Road																
	, -	PM CPTE	D: Harrell,	, William																		
Utility Relocation																						
Kirby Road Walkway - Ch Halsey Rd.	nesterbrook ES -	04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	02/21	02/21	03/21	04/21	12/19	01/22
County-Maintained Pede	etrian Imn	<u>Project</u>	Manager/	/Assignmen	<u>ts</u>	Project Des	<u>scription</u>		M	onthly Rem	<u>narks</u>										On	Hold
2014	sulali lilip -	PM TDD	Turner,	, Latesa		Construct a		,											OT permit			
304/300-C30050	Dranesville					of concrete		ū											hole to be			during
ST-000036-010-0		PM UTL:	0 ,			curb and gu	, ,	the south											e-construct			
ST-000036-010	\$1,600,000	PM LAD:	,	orne, Robert		side of Kirb	у коаа												ad Walkway Ilize bid doo			
	\$0		D: Lim, Va																mated 9 m			
		PM CPT	D: Chellap	pa, Smitha						iration	схрессе	a i coraary	20211110	Jeec comp	orchorr date	also daj	astea bas	ca on coa	macca 5 m	orier com	oci accioni	
Design																						
Kirby Road Walkway - Ha Franklin Ave	alsey Rd	04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	02/21	02/21	03/21	04/21	12/19	01/22
		Project	Manager/	/Assignmen	<u>ts</u>	Project Des	cription		M	onthly Rem	narks										On	Hold
County-Maintained Pede 2014	estrian Imp -		: Turner,			Construct a		ely 1,300	TE	PP ID#14	1. CN au								DES permi			
304/300-C30050	Dranesville					LF of concr	ete sidewal	k,											ocations ar			
ST-000036-011-0	Dianesvine	PM UTL:	Pugh, R	Richard		including cu	Ū	, 0											mentary Sc			d.
ST-000036-011-0	\$1,700,000	PM LAD:	,	orne, Robert		the south s	ide of Kirby	Road											ts. CN Auh		expected	
3. 000030-011	\$1,700,000	PM UDC	D: Lim, Va	innak					Fe	ebruary 202	21. Projec	ct completi	on date a	iso adjust	ed based o	n estimat	ea 9 mon	tn constru	iction durat	tion.		

PM CPTED: Chellappa, Smitha

Project Name																		Tra	nsporta	ation D	esign D	ivision
Fund #	District			Desi	gn PHASE	Dates			l						Feb 2021				-		mary Statu	
Project/Sub Project #	District			Desi	BITTIAJE	Dutes	Permit Su	ubmission			Right-o	f-Way PHAS	F Dates		. 02 _0			Consti	ruction PHAS		, στατο	
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date		Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
Pleasant Valley Rd. Walk Run - Dominion Power Li	•	01/18	04/18	02/19	03/21	07/21	11/20	06/22	07/21	10/21	NA	10/21	05/22	06/22	06/23	NA	04/23	05/23	06/23	07/23	11/21	07/24
County-Maintained Pede 2014	strian Imp -	<u>Project</u> PM TDD		'Assignmen i, Jeff	<u>ts</u>	Project De Construct a LF of 10-fo	approximat		T		52. Revisi				signed. On						ıled. Sched	
304/300-C30050 ST-000036-013-0 ST-000036-013	\$5,000,000 \$0	PM UTL: PM LAD: PM UDC PM CPTE	: Alcon, k	,		shared-use side of Plea	path along	the east			,	to BMP sy		G. 2 G	, , , , , , , , , , , , , , , , , , , ,	о аварр					uung uun	
Design																						
Telegraph Road Walkway to Pike	Ph I - Rosehill	10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	01/20	05/20 On	07/20 Hold
County-Maintained Pede 2014 304/300-C30050 ST-000036-014-0 ST-000036-014	Lee \$1,350,000 \$0	PM TDD PM UTL: PM LAD: PM UDC	: El Kaissi : Maisel,		<u>ts</u>	Project De Install 1,23 to fill in mi crosswalks	5 LF of 5-fo ssing links,	including	k T	Ionthly Ren	30A. Cons		bstantially	y complet	e 7/24/202	0. VDOT	punch list	t complete	d. Nutrien	t transfer		
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy Westgate Dr. County-Maintained Pedestrian Imp - 2014 304/300-C30050 Mount Vernon ST-000036-016-0 \$1,265,000 \$0 Post-Construction O4/16 07/16 10/16 06/17 10/17 09/18 08/ Project Manager/Assignments Project Description Construct 5-foot sidewalk all west side of Old Mount Vernon Rd. West side of											91. VDOT				10/18 struction N cransfer ag							10/19 Hold /DOT
Burke VRE Connector Ph	IV	02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	09/21
County Maintained Rike	Trail Imp 2014	<u>Project</u>	Manager/	'Assignmen	<u>ts</u>	<u>Project De</u>	scription		M	lonthly Ren	<u>narks</u>										On	Hold

Wednesday, February 10, 2021 Page 32 of 33

TPP ID#346. Project delivery will follow Fairfax County Public Improvement Plan requirements. All utility relocations

completed. Bid Opening 12/14/2020. NIP in progress. Nutrient credit transfer is not required for this project.

PM TDD: Hojatzadeh, Max

PM UTL: Pugh, Richard

PM UDCD: Bhinge, Deepak

PM CPTED: Wynands, Nicole

PM LAD: Baker, Lisa

County-Maintained Bike/Trail Imp - 2014

Braddock

\$2,900,000

304/300-C30050

ST-000037-003-0

ST-000037-003

Construction

Connect VRE station to

sidewalk, and sharrows

surrounding neighborhoods to

the west via shared-use path,

Project Name																		Tra	nsporta	ition De	esign D	ivision
Fund #	District			Desi	ign PHASE [Dates]						Feb 2021					Sumr	mary Statu	us Report
Project/Sub Project #	·						Permit Su	ubmission			Right-o	of-Way PHAS	SE Dates					Constr	uction PHAS	E Dates		
Focus #	Current TPE (\$)	A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const	Bid Adv	Bid Open	Const	Approved	Est Comp
Project Status	FUT (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth	Auth	Date	Date	Award	Comp	Date
		02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	10/19
Lorton Arts Access Road 304/300-C30050 TS-000020-001-0 TS-000020-001	Mount Vernon \$1,710,000 \$0	PM TDD PM UTL PM LAD PM UDC	: Nabavi,	an, Clyde nnak		Project Des Provide dir Lorton Arts south of ex Route 123	ect access to Workho	ouse Road	Co		substant		-		T permit ro 1/4/2021.		/12/2020.	Bond rel	ease pendi	ing. Site a		Hold

Post-Construction

Wednesday, February 10, 2021