



County of Fairfax, Virginia

MEMORANDUM

DATE: September 15, 2020

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the September 2020 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Rachad Davis, Transportation Marketing Section
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Ajmal Hamidi, Transportation Planner III, CPTED

Fairfax County Department of Transportation

4050 Legato Road, Suite 400
Fairfax, VA 22033-2895
Phone: (703) 577-5600 TTY: 771
Fax: (703) 877 5723
www.fairfaxcounty.gov/fcdot



Transportation Design Division Monthly Projects Status Report

September 15, 2020

Page 2 of 3

Don Moyer, Engineer III, CPTED
Ricky Foley, Sr. Right-of-Way Agent, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Mike Lake, Transportation Planner II, CFD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
John Dresser, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Alex Tsybin, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Deputy Director, DPWES
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Carey F. Needham, Director, Building Design and Construction Division
Dennis Cate, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Transportation Design Division Monthly Projects Status Report

September 15, 2020

Page 3 of 3

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Rich Finnell, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Property Analyst, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Beth Shubert, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

September 2020

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 5
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	5 – 25
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	25 – 37

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Lee	02/18	04/19	06/20	11/20	11/21	05/22	08/22	02/21	06/21	11/21	02/21	08/21	03/21	05/22	06/22	06/22	07/22	08/22	11/22	11/23	05/24
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Fasceski, Jeff						Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 3 pedestrian bridges						On Hold <input type="checkbox"/> UPC #106143. TPP ID#122. Pre-final design underway. Awaiting comments from VDOT Bridges and Structures.								
			PM UTL: Pugh, Richard																				
			PM LAD: Monahan, Clyde																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Lilley, Ronald																				

Design

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	Lee	02/18	08/18	03/19	08/20	05/21	02/22	11/21	10/20	11/20	01/21	01/21	04/21	04/21	10/21	03/22	03/22	04/22	05/22	10/22	12/23	06/23
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Turner, Latesa						Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						On Hold <input type="checkbox"/> UPC #109607. TPP ID# 182. Pre-final design distributed for review 8/27/2020. Utility relocation designs in progress.								
			PM UTL: Pugh, Richard																				
			PM LAD: Glass, Lisa																				
			PM UDCCD: \$0																				
			PM CPTED: Luo, Caijun																				

Design

Tyson's East Station to Great Falls Sidewalk	102/500-C50000	Providence	03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Lauretti, Francesco						Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station						On Hold <input type="checkbox"/> UPC #103262. TMSAMS ID# 35. Contract Award 6/5/19. Construction NTP 8/12/19, construction substantially completed 4/8/2020. Ribbon cutting ceremony held 5/28/2020. LAP closeout complete 8/26/2020. VDOT permit released 9/8/2020. Final invoice to be prepared.								
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Glass, Lisa																				
			PM UDCCD: Lim, Vannak																				
			PM CPTED: Shin, Sung																				

Post-Construction

Rt-7 sidewalk	102/500-C50000	Providence	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Hojatzadeh, Max						Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						On Hold <input type="checkbox"/> UPC #103280. TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT permit released 3/3/2020. Addressing as-built comments. LAP closeout is in progress.								
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Baker, Lisa																				
			PM UDCCD: McCorkle, Lisa																				
			PM CPTED: \$0																				

Post-Construction

Sep 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt.7 Sidewalk under Rt.123 South Side
102/500-C50000 Providence
DCBPA-070 Hunter Mill
AA1400070-12 \$2,404,590
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Shubert, Beth
 PM UDCC: McCorkle, Lisa
 PM CPTED:

Project Description
 Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange

Monthly Remarks
UPC #103281. TMSAM ID# 32. Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. Addressing as-built comments. LAP closeout is in progress.

On Hold

Post-Construction

SW South side Soapstone to South Lakes	09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
---	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-073
AA1400073-12 \$1,428,941
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Lefcourt, Eric
 PM UDCC: Engida, Samuel
 PM CPTED: Lind, Adam

Project Description
 Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive

Monthly Remarks
UPC #103284. RMAG ID# 31. Construction substantially complete 6/8/2020. VDOT inspection 7/30/2020. VDOT permit released 9/15/2020. LAP close-out is in progress.

On Hold

Post-Construction

SW North side Soapstone to South Lakes	09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
---	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-074
AA1400074-12 \$1,750,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Glass, Lisa
 PM UDCC: Engida, Samuel
 PM CPTED: Lind, Adam

Project Description
 Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive

Monthly Remarks
UPC #103285. RMAG ID# 12. Construction substantially complete 6/8/2020. VDOT inspection 7/30/2020. VDOT permit released 9/15/2020. LAP close-out is in progress.

On Hold

Post-Construction

	02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	02/20
--	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Jones Branch Connector - Final Design
102/500-C50000 Providence
JBC-093-093
AA1400093-13 \$60,000,000
 \$0

Project Manager/Assignments
 PM TDD: Dresser, John
 PM UTL: Yusufoglu, Eldar
 PM LAD: Baker, Lisa
 PM UDCC:
 PM CPTED: Shin, Sung

Project Description
 Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes

Monthly Remarks
UPC #103907. CN phase began with contract signing on 12/28/16. Substantial Completion date was 2/3/2020. Ribbon cutting was held on 3/5/2020. Contractor is working on remaining punch list items for acceptance by VDOT and other stakeholders.

On Hold

Post-Construction

Sep 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt. 1-PH5-Virginia Lodge to Huntington Ave SW			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	03/20
RHPT1 102/500-C50000 RHPT1-080 AA1400080-12	Mount Vernon	\$1,500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCCD: Engida, Samuel PM CPTED: Luo, Caijun				<u>Project Description</u> Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway				<u>Monthly Remarks</u> UPC #71851. Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially completed 3/3/2020. VDOT permit released 8/20/2020.												
Post-Construction																							
Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	01/20	12/16	06/20
RMAG 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill	\$576,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements				<u>Monthly Remarks</u> UPC #107437. RMAG ID#6. Construction NTP 3/18/2020, construction completion scheduled 6/15/2020. Construction started on 4/8/2020. Final Signal Timing approved 4/30/2020. Substantially complete 6/8/2020. LAP closeout complete 8/19/2020. VDOT permit released 8/20/2020. Final invoice to be prepared.												
Post-Construction																							
Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20
RMAG 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill	\$1,810,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway				<u>Monthly Remarks</u> UPC #107438. RMAG ID# 7 & 8. Substantially complete 6/8/2020. Punch list is complete.												
Post-Construction																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	10/20	04/17	05/21	02/20	NA	06/20	07/20	04/21	07/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23
RMAG 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill	\$13,401,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing				<u>Monthly Remarks</u> UPC #107439. RMAG ID# 5. Final design is in progress. ROW authorization package submitted to VDOT on 2/28/2020 and approved on 6/30/2020. LAD NTP issued on 7/6/2020. Land rights on 0 of 7 properties have been acquired including donation of easements on 1 property. Utility relocation NTP for DEV transmission facilities issued on 7/1/2020. Other utility relocation designs are on-going.												
Land Acquisition																							

Sep 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	12/19	12/19
Rt. 50 Sidewalk 102/500-C50000 RT50-055 AA1400055-12	Providence Mason \$1,029,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Cutler, Tom PM CPTED: Harrell, William				<u>Project Description</u> Approximately 1,400 LF of sidewalk and trail on north side of Route 50				<u>Monthly Remarks</u> UPC #108499. Construction substantially completed on 12/18/19. LAP closeout completed 4/23/2020. VDOT permit released 6/23/2020. Final invoice to be prepared. Project construction is bundled with Project #1400056-2012, Route 50 Sidewalk from Graham Road to Woodley Lane.												
Post-Construction																							On Hold <input type="checkbox"/>
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	12/19
Rt. 50 Sidewalk 102/500-C50000 RT50-056 AA1400056-12	Mason \$483,500 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Cutler, Tom PM CPTED: Harrell, William				<u>Project Description</u> Approximately 500 LF of sidewalk and trail on south side of Route 50				<u>Monthly Remarks</u> UPC #108500. Construction substantially completed on 12/18/19. LAP closeout completed 4/23/2020. VDOT permit released 6/23/2020. Final invoice to be prepared. Project construction bundled with Project #1400055-2012, Route 50 Sidewalk from Cedar Hill Road to Allen Street.												
Post-Construction																							On Hold <input type="checkbox"/>
Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	06/18	06/18	07/18	07/18	11/18	09/19	07/19
Rt. 50 Sidewalk 102/500-C50000 RT50-058 AA1400058-12	Providence Mason \$2,095,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: PM UDCCD: Lim, Vannak PM CPTED: Harrell, William				<u>Project Description</u> Approximately 2,800 LF of sidewalk and trail on north side of Route 50				<u>Monthly Remarks</u> UPC #108498. Construction substantially complete 7/26/19. LAP closeout complete 12/11/19. VDOT permit released 3/11/2020. Final invoice to be prepared.												
Post-Construction																							On Hold <input type="checkbox"/>
Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138 AA1400138-15	Hunter Mill \$1,300,000 \$0		05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	07/20
			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: Teshome, Demelew PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk along Old Courthouse Road				<u>Monthly Remarks</u> UPC #105990. TPP ID# 307. Funding via Safe Routes to School Grant. Substantially complete 7/15/2020. VDOT punchlist received 8/26/2020.												
Post-Construction																							On Hold <input type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Wolftrap Elementary School SRTS 102/500-C50000 Hunter Mill SRTS-150 AA1400150-19 \$250,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road for approximately 2,200 LF</p> <p><u>Monthly Remarks</u> UPC #113637. Pre-final design is in progress.</p>																							
<p>Design</p>																							
<p>11/19 01/20 07/20 09/20 10/21 01/22 01/22 11/20 NA 03/21 04/21 11/21 TBD TBD 06/22 08/22 09/22 10/22 01/23 07/23 07/23</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p>Vienna Merrifield Bike Share 102/500-C50000 Providence TF-000045-002-0 TF-000045-002 \$0 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:</p> <p><u>Project Description</u> Installation of 6 bike share stations within the Vienna Merrifield area</p> <p><u>Monthly Remarks</u> 7 bike share locations that will require different types of improvements to accommodate the new stations. Potential improvements may include concrete pads, curb and gutter, curb extensions, and street treatments (flexible delineators, wheelstops, and/or pavement markings). Intermediate design plans received 9/1/2020.</p>																							
<p>Design</p>																							
<p>03/20 NA 09/20 NA 02/21 06/21 06/21 10/20 TBD NA 01/21 05/21 TBD TBD NA 07/21 09/21 10/21 11/21 03/22 03/22</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p>Scotts Run Wilkwy TMSAMS 102/500-C50000 Providence TMSAMS-107 AA1400107-13 \$4,566,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa</p> <p><u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park</p> <p><u>Monthly Remarks</u> UPC #110477. TMSAMS ID# 107. Construction is 87% complete. CN Award Authorization received from VDOT on 4/15/19. Construction Award date was on 5/14/19. Construction NTP 7/8/19, construction completion scheduled for 10/26/2020.</p>																							
<p>Construction</p>																							
<p>TBD TBD TBD TBD TBD TBD TBD NA NA NA NA NA NA NA NA TBD TBD TBD TBD TBD TBD</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p>Jeff Todd Way Infiltration Basin 124/400-C40011 Mount Vernon 2G40-021-001-0 2G40-021-001 \$246,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: PM LAD: PM UDCD: PM CPTED:</p> <p><u>Project Description</u> Retrofit of existing Stormwater Management Pond on Jeff Todd Way to comply with SWM Performance and VDOT street acceptance requirements.</p> <p><u>Monthly Remarks</u> Task order negotiation is ongoing.</p>																							
<p>Pre-Design</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

VRE Rolling Road Station Parking Lot Expansion	124/400-C40011	Springfield	08/18	NA	03/19	09/20	01/21	06/21	06/21	12/20	TBD	NA	12/20	04/21	09/20	11/20	NA	12/21	01/22	02/22	05/22	09/22	09/22
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Fasceski, Jeff						Surface parking lot expansion						This project to be permitted through Land Development Services (LDS). Pre-final design submitted to LDS for review 9/15/2020. Pre-final design distributed to VDOT and County agencies for review on 8/11/2020. Utility coordination in progress. COX and Dominion guy wires relocation. Parking lot lighting installation to be done during the project construction.								
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Glass, Lisa																				
			PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Abifadel, Gibran																				

Design

Giles Run & Laurel Hill	124/400-C40011	Mount Vernon	12/17	NA	08/18	11/19	10/20	04/20	05/21	09/20	NA	NA	10/20	04/21	NA	NA	NA	06/21	07/21	08/21	09/21	10/21	04/22
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Turner, Latesa						Improve existing park access						This project will be permitted through the Land Development Services (LDS) review process. 1st submission to LDS on 11/18/19. Comments received and are being addressed. Project plats are being prepared. No utility issues. LAD NTP delayed due to additional time required for the consultant to address 1 st LDS submission review comments, complete geotechnical investigations and revise plans for review agency coordination. LAD NTP anticipated October 2020. Schedule has been adjusted based on the design delay.								
			PM UTL: Pugh, Richard						road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development														
			PM LAD: Baker, Lisa																				
			PM UDCCD:																				
			PM CPTED: Borkowski, Tad																				

Design

Sunrise Valley-Reston Parkway-Soapstone NS	RMAG Phase II	124/400-C40011	03/18	06/18	04/19	11/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Shahnaj, Sonia						Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive						TPP ID# 189.04. RMAG ID# 4 Project scope is up to pre-final design phase due to anticipated development application in vicinity. Pre-final design completed 11/12/19. Meeting held with CPTED on 2/10/2020 for further scope evaluation. A reduced scope of installing shared use path was suggested as interim solution. Factors including anticipated development, time and cost for utility relocation and land rights were considered for recommended reduced scope. Utility test hole data received 8/4/20 and under review. Survey is underway for reduced scope. Survey letters sent 5/13/2020. Schedule to be developed once design task order is approved and utility test hole review/survey completed which are expected in September 2020.								
			PM UTL: Maisel, Michael																				
			PM LAD: Shubert, Beth																				
			PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				

Design

Town Center Parkway Bike Lanes	RMAG Phase II	124/400-C40011	03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Zahirieh, Shahla						Construct off-road bike lanes by reducing median and lane widths						TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.								
			PM UTL: Nguyen, Tan																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						

Innovation Center to Arrowbrook 06/17 NA NA 05/18 05/19 06/19 12/19 11/18 NA NA 11/18 11/19 12/18 04/19 NA 02/20 02/20 04/20 05/20 05/20 04/21

On Hold

HMSAMS
124/400-C40011 Dranesville
2G40-086-007-0
2G40-086-007 \$1,250,000
 \$0

Project Manager/Assignments
 PM TDD: Dresser, John
 PM UTL: Maisel, Michael
 PM LAD: Monahan, Clyde
 PM UDCCD: Bajracharya, Sanjala
 PM CPTED: Abifadel, Gibran

Project Description
 600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive.

Monthly Remarks
TPP ID# 190.06 HMSAMS ID# 7. Construction is 50% complete and is currently on hold due to delays in equipment delivery. Construction NTP was 5/4/2020. VDOT has agreed to accept maintenance responsibility for the HAWK signal.

Construction

Monroe Street (Northern Segment, Fox Mill to Sunrise Valley) 06/17 NA 09/18 08/19 11/19 03/20 04/20 NA NA NA NA NA 11/19 03/20 NA 05/20 05/20 05/20 06/20 08/20 08/20

On Hold

HMSAMS
124/400-C40011 Hunter Mill
2G40-086-014-A-0
2G40-086-014 \$1,677,500
 \$0

Project Manager/Assignments
 PM TDD: Roberson, Jeanmarie
 PM UTL: Maisel, Michael
 PM LAD:
 PM UDCCD: Stevens, Michael
 PM CPTED: Stevens, Daniel

Project Description
 Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links

Monthly Remarks
TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT VDOT punchlist received 9/11/2020.

Post-Construction

Monroe Street (Southern Segment, Monroe Manor to Dwight) 06/17 NA 09/18 11/19 12/20 05/21 05/21 07/20 09/20 NA 10/20 05/21 05/21 08/21 NA 07/21 07/21 08/21 08/21 04/22 04/22

On Hold

HMSAMS
124/400-C40011 Hunter Mill
2G40-086-014-B-0
2G40-086-014 \$1,372,500
 \$0

Project Manager/Assignments
 PM TDD: Roberson, Jeanmarie
 PM UTL: Maisel, Michael
 PM LAD: Alcon, Kelly
 PM UDCCD:
 PM CPTED: Stevens, Daniel

Project Description
 Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links

Monthly Remarks
TPP ID#190.13 HMSAMS ID# 13. Minor review comments being addressed for plan resubmission. Utilities- FFXWATER service meter relocation and adjustment notes have been received and to be included in plans. Coordination with Cox and Dominion Energy is in progress. Final project plats received on 7/17/2020. Fairfax Water plats are being prepared.

Design

Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements) 03/20 NA NA 06/20 11/20 01/21 01/21 TBD TBD NA TBD TBD TBD TBD NA 02/21 03/21 03/21 04/21 09/21 09/21

On Hold

HMSAMS
124/400-C40011 Hunter Mill
2G40-086-014-C-0
2G40-086-014 \$150,000
 \$0

Project Manager/Assignments
 PM TDD: Roberson, Jeanmarie
 PM UTL: Nguyen, Tan
 PM LAD:
 PM UDCCD:
 PM CPTED: Stevens, Daniel

Project Description
 Upgrade two curb ramps along northbound and add APS to all 4 corners

Monthly Remarks
TPP ID# 190.13 HMSAMS ID# 13. Pre-final design review completed on 7/27/2020. VDOT comments received. Curb ramps at all 4 quadrants to be upgraded. Design allowance for additional design effort under review. Land rights are required. Schedule will be determined after coordination of design allowance is completed.

Design

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Sunrise Valley Drive (Route 286 to Innovation Street)</p> <p>HMSAMS 124/400-C40011 2G40-086-015-0 2G40-086-015</p> <p>Hunter Mill \$6,100,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Khorashadi, Brook PM UTL: PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole</p> <p><u>Project Description</u> Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide off-road bike lanes by narrowing median and travel lane widths</p> <p><u>Monthly Remarks</u> TPP ID# 190.14 - HMSAMS ID#14. Project is on hold pending clarification of project scope from CPTED.</p> <p>11/2018 On Hold <input checked="" type="checkbox"/></p>																							
<p>Design</p> <p>Innovation Station North Side Neighborhood Access</p> <p>HMSAMS 124/400-C40011 2G40-086-016-0 2G40-086-016</p> <p>TBD \$8,810,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCCD: PM CPTED: Marfurt, Lindsay</p> <p><u>Project Description</u> Add shared-use path and lighting between Innovation Center Metrorail Station, Farougi Court, and Apgar Place</p> <p><u>Monthly Remarks</u> TPP ID# 190.15 HMSAMS ID# ____ Project initiation.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Pre-Design</p> <p>Sunset Hills/Fairfax County Parkway</p> <p>HMSAMS 124/400-C40011 2G40-086-018-0 2G40-086-018</p> <p>Hunter Mill \$600,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Bailey, Stephen PM UDCCD: PM CPTED: Delmare, Lauren</p> <p><u>Project Description</u> Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF</p> <p><u>Monthly Remarks</u> TPP ID#: 189.10 RMAG ID# 10. VDOT land use permit received 5/7/2020. Construction authorization package to UDCCD 9/1/2020.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Bid Advertisement</p> <p>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</p> <p>Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-003-0 2G40-087-003</p> <p>Springfield \$8,500,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Lim, Vannak PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding</p> <p><u>Monthly Remarks</u> TPP ID#23. Final design in progress. NTP for land acquisition issued on 12/20/19. Land rights on 3 of 13 properties have been acquired. Utility relocation design for FFXWATER, DVP, COX, & VZ is in progress. Gas relocation is complete. In coordination with Supervisor Herry's office, the land acquisition completion schedule was adjusted by 6 months due to COVID 19 restrictions with HOA's not meeting at this time.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Land Acquisition</p>																							

Project Name		Design PHASE Dates																			Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates														
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	FUT (\$)																													
Project Status																														
Backlick Road and Industrial Road		04/19	12/19	08/20	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD								
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>													
124/400-C40013		PM TDD: Nabavi, Seyed					Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road					TPP ID# 21 & 91 Intermediate design plans and design waiver submitted on 8/17/2020. Second task order negotiation for final design is ongoing. Schedule will be provided after task order approval.																		
2G40-087-010-0		PM UTL: Maisel, Michael																												
2G40-087-010		PM LAD: Alcon, Kelly																												
		PM UDCCD:																												
		PM CPTED: Alexandrow, Nikolai																												
Design																														
Georgetown Pike & Rt. 123 (Dolley Madison)		04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	04/20	04/20								
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>													
124/400-C40013		PM TDD: Nabavi, Seyed					700 LF of 10-foot SUP on eastside Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on eastside of Route 123 and Potomac School Road					TPP ID# 313. Construction substantially complete 4/10/2020. Signal punch list completed 8/24/2020. VDOT reinspection requested.																		
2G40-087-011-0		PM UTL: Nguyen, Tan																												
2G40-087-011		PM LAD: Maye, Kimberly																												
		PM UDCCD: Bhinge, Deepak																												
		PM CPTED: Borkowski, Tad																												
Post-Construction																														
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	02/21	09/21	05/22	05/22	05/21	TBD	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23								
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>													
124/400-C40013		PM TDD: Hojatzadeh, Max					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					Pre-final design is in progress. Pipes inspection received on 6/2/2020. Utility test holes received on 5/11/2020. Environmental study and pavement core requested. Additional survey completed. Utility coordination is underway.																		
2G40-087-020-0		PM UTL: Maisel, Michael																												
2G40-087-020		PM LAD: Strayhorne, Robert																												
		PM UDCCD:																												
		PM CPTED: Alexandrow, Nikolai																												
Design																														
Chesterbrook Rd. Walkway S - Chesterbrook Vale Ct to N. Albemarle St		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD								
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>													
124/400-C40011		PM TDD: Hojatzadeh, Max					Construct walkway on southside of Chesterbrook Road					Survey is in progress. Survey anticipated to be completed September 2020. Schedule to be developed upon survey completion.																		
2G40-088-005-0		PM UTL:																												
2G40-088-005		PM LAD:																												
		PM UDCCD:																												
		PM CPTED: Steinhilber, Will																												
Survey																														

Sep 2020

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
<p>Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive</p> <p>05/15 NA 01/16 06/16 01/18 05/17 11/19 09/18 NA NA 09/18 10/19 07/17 08/17 NA 02/20 NA NA 03/20 02/18 06/20</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Hunter Mill</p> <p>2G40-088-007-0 \$800,000</p> <p>2G40-088-007 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 1,200 LF of sidewalk on north side of Glade Drive</p> <p><u>Monthly Remarks</u> TPP ID#127. Construction substantially complete 6/24/2020. VDOT re-inspection completed. Awaiting permit release.</p>																							
<p>Post-Construction</p>																							
<p>Creek Crossing E - Fairway Drive to Old Courthouse Rd.</p> <p>TBD TBD</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 TBD</p> <p>2G40-088-011-0 \$0</p> <p>2G40-088-011 (\$2,500,000)</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCCD: PM CPTED: Bandy, Audra</p> <p><u>Project Description</u> Upgrade existing pedestrian facility on east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road</p> <p><u>Monthly Remarks</u> Significant community coordination required. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Town of Vienna issued NTP 8/13/18. Survey complete and conceptual layout is underway. Consultant is updating layout based on FCDOT comments, before meeting with supervisor's office. Due to COVID-19, options for a virtual public meeting are being reviewed. Cost estimate to be determined. Current agreement with Town of Vienna only includes design. Schedule for project implementation to be developed.</p>																							
<p>Design</p>																							
<p>Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane</p> <p>05/15 09/15 02/16 06/17 08/18 04/18 02/19 09/17 NA NA 09/17 12/17 05/18 06/19 NA 05/19 05/19 06/19 08/19 03/19 08/20</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-016-0 \$2,500,000</p> <p>2G40-088-016 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Metafria, Fasika PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road</p> <p><u>Monthly Remarks</u> TPP ID#305. Construction substantially complete 8/11/2020. VDOT inspection requested 8/17/2020. Construction NTP 10/21/19, construction completion scheduled 8/15/2020. Contract awarded 8/30/19.</p>																							
<p>Post-Construction</p>																							
<p>Magarity Road Walkway - Ware Rd to Peabody Dr.</p> <p>09/17 04/18 03/20 08/20 09/21 11/20 11/21 11/20 01/21 NA 02/21 10/21 11/21 03/22 NA 04/22 05/22 06/22 07/22 03/22 04/23</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Providence</p> <p>2G40-088-025-0 Dranesville</p> <p>2G40-088-025 \$4,000,000</p> <p> \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Yusufoglu, Eldar PM LAD: Strayhorne, Robert PM UDCCD: Bhinge, Deepak PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.</p> <p><u>Monthly Remarks</u> TPP Project #150- HMSAMS - Utility relocation coordination (DEV, WGL, FW and fiber optics) is in progress. Pre-final plans were distributed for review on 8/25/2020.</p>																							
<p>Design</p>																							

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr		01/19	04/19	10/19	04/20	02/21	10/21	05/21	07/20	NA	NA	07/20	02/21	10/20	07/21	NA	07/21	08/21	09/21	10/21	12/22	07/22						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
CSYP C&I Bike & Pedestrian Program		PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek				TPP ID# 154. Final design is underway. Received authorization from USACE for the JPA pending approval from VMRC. VMRC general permit is in progress. Fairfax County Wetlands Board completed their review on 9/2/20 and concluded that authorization is not necessary. Utility relocation designs are in progress. Final plats were completed on 7/31/2020. LAD NTP issued on 7/31/2020. Land rights on 0 of 13 properties have been acquired.																
124/400-C40011	Mount Vernon	PM UTL: Pugh, Richard																										
2G40-088-026-0		PM LAD: Alcon, Kelly																										
2G40-088-026	\$10,000,000	PM UDCCD: Abtew, Leykun																										
	\$0	PM CPTED: Hamidi, AJ																										
Land Acquisition																												
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.		02/17	05/17	05/18	09/18	03/19	02/20	02/20	02/19	NA	NA	02/19	11/19	12/19	04/20	NA	05/20	NA	NA	10/20	04/21	04/21						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
CSYP C&I Bike & Pedestrian Program		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of North Shore Drive				TPP ID#155. Potential construction NTP on 10/10/2020. Utility relocations are complete. VPDES permit received 5/5/2020. VDOT permit received 2/18/2020. Land acquisition completed on 11/22/19. The construction completion date has been revised to 4/30/2021 due to negotiations with on-call contractor.																
124/400-C40011	Hunter Mill	PM UTL: Pugh, Richard																										
2G40-088-027-0		PM LAD: Strayhorne, Robert																										
2G40-088-027	\$1,500,000	PM UDCCD: Stevens, Michael																										
	\$0	PM CPTED: Wells, Chris																										
Construction																												
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7		08/16	01/17	03/18	12/19	12/20	02/21	07/21	10/20	NA	NA	10/20	06/21	04/21	08/21	NA	09/21	10/21	11/21	12/21	12/22	10/22						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
CSYP C&I Bike & Pedestrian Program		PM TDD: Vanzandt, Mark						Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road				TPP ID#172. Final design underway. Plat comments provided by Land Acquisition on 8/13/20. Utility coordination with Washington Gas, Dominion Energy, Cox Comm and Fairfax Water is underway.																
124/400-C40011	Mason	PM UTL: Nguyen, Tan																										
2G40-088-028-0		PM LAD: Najeeb, Mohammed																										
2G40-088-028	\$6,250,000	PM UDCCD:																										
	\$0	PM CPTED: Askarzadeh, Negin																										
Design																												
Hunter Village Dr Walkway (Wentworth to Flax)		12/17	01/18	06/18	11/18	07/19	11/19	09/20	07/19	NA	NA	07/19	08/20	09/20	12/20	NA	10/20	11/20	11/20	11/20	07/20	04/21						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
CSYP C&I Bike & Pedestrian Program		PM TDD: Madhusudhan, Galappa						Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive				TPP ID#134. LAD Public Hearing 7/14/2020. Land acquisition completed 8/27/2020. Land rights on 4 of 4 properties have been acquired. Final design is complete. VDOT permit application to be prepared. Revised Verizon P&E received and NTP being prepared. Cox P&E received and comments provided.																
124/400-C40011	Springfield	PM UTL: Pugh, Richard																										
2G40-088-038-0		PM LAD: Glass, Lisa																										
2G40-088-038	\$700,000	PM UDCCD: Engida, Samuel																										
	\$0	PM CPTED: Stevens, Daniel																										
Design																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	11/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	06/21	NA	05/21	06/21	07/21	08/21	02/22	02/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 2G40-088-044-0 2G40-088-044	Dranesville \$700,000 \$0 PM TDD: Zahirieh, Shahla PM UTL: Maisel, Michael PM LAD: Baker, Lisa PM UDCCD: Teshome, Demelew PM CPTED: Stevens, Daniel	Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue	TPP ID#147. 2nd pre-final design submitted 8/31/2020. LAD NTP 8/31/2020. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity. Coordination with WGL and Fairfax Water is underway.

Land Acquisition

Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	12/20	10/21	07/21	09/20	NA	NA	10/20	06/21	NA	NA	NA	09/21	10/21	10/21	11/21	05/23	04/22
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 2G40-088-049-0 2G40-088-049	Mason \$650,000 \$0 PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Stevens, Daniel	Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School	TPP ID#161. Final design is in progress. This project will be permitted through the Land Development Services (LDS) review process. Preliminary plats are in progress.

Design

Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	05/20	02/21	01/22	09/21	09/20	NA	NA	12/20	08/21	TBD	TBD	NA	10/21	12/21	12/21	01/22	04/23	08/22
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 2G40-088-062-0 2G40-088-062	Dranesville \$1,750,000 \$0 PM TDD: Marsh, Dennis PM UTL: Yusufoglu, Eldar PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED: Marfurt, Lindsay	Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction	TPP ID 211 - NTP for 2nd Pre-Final plan issued on 7/20/2020. SWM plans approved by LDS on 4/21/2020. Utility coordination in progress (Fairfax Water, Fiberlight, Zayo, Cox). Project plats requested 6/3/2020. Draft plats received on 7/14/2020 and comments returned 8/6/2020. Meeting held with HOA on 1/14/2020.

Design

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	01/20	08/20	02/21	NA	NA	NA	NA	NA	05/20	02/21	NA	04/21	05/21	05/21	05/21	09/21	12/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 2G40-088-066-0 2G40-088-066	Lee \$1,100,000 \$0 PM TDD: Madhusudhan, Galappa PM UTL: Pugh, Richard PM LAD: PM UDCCD: PM CPTED: Lilley, Ronald	Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway	TPP ID# 228. Limited Access Line package submitted to VDOT 8/20/2020. Posting of Notice of Willingness Ad anticipated 9/17/2020. Final design is in progress. Signal modification plans are in progress. Utility relocation design is in progress. WGL relocation authorized 5/29/2020. Dominion P&E being revised. Verizon to coordinate with contractor during construction lift & lay between drainage structures.

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	02/21	04/21	06/21	10/20	11/20	NA	11/20	06/21	04/21	07/21	NA	07/21	08/21	09/21	10/21	06/22	06/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Pre-final design distributed for review 7/27/2020. VDOT comments received 9/3/2020. VDOT has initiated a signal project at the intersection of Kirby Road and Chesterbrook Road; coordination is on-going. Utility relocation design in progress (WGL, FW, CenturyLink, Verizon and DEV).								
2G40-088-069-0			PM UTL: Pugh, Richard																				
2G40-088-069		\$2,500,000	PM LAD: Strayhorne, Robert																				
		\$0	PM UDCCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				

Design

Chesterbrook Rd Walkway (Forest to N 41st St)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road						Survey is in progress. Survey anticipated to be completed September 2020. Schedule to be developed upon survey completion.								
2G40-088-071-0			PM UTL:																				
2G40-088-071		\$1,500,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Steinhilber, Will																				

Survey

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	10/20	03/21	10/21	10/21	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	01/22	01/22	01/22	02/22	08/22	08/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 600 LF of 10-foot wide SUP with wayfinding signs						TPP ID# 87.1 Pre-final design in progress. NTP to proceed to pre-final design issued 10/9/19. Advance draft design received 1/28/2020. Comments returned 2/28/2020. Pre-final second revised plans received 4/28/2020. TDD met with A&E on 5/12/2020 to discuss comments. Schedule to be adjusted after revised plans are received, anticipated early Fall.								
2G40-088-072-0			PM UTL:																				
2G40-088-072		\$850,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				

Design

Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	09/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Dresser, John						Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						TPP ID# 87.2 Design NTP issued on 2/4/2020. 2nd revision of the H&HA analysis was received on 6/30/2020 and will require a 3rd revision to be submitted with Preliminary plans in September, 2020. Final design schedule to be developed after VDOT and County agency reviews of the H&HA analysis are completed.								
2G40-088-073-0			PM UTL:																				
2G40-088-073		\$1,350,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Wells, Chris																				

Design

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Route 50 Walkway - Bear Branch Pedestrian Bridge		05/19	10/19	02/21	07/21	11/21	01/22	01/22	NA	NA	NA	NA	NA	NA	NA	NA	02/22	04/22	05/22	06/22	05/23	05/23									
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Providence	PM TDD: Dresser, John						Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						TPP ID# 87.3 Preliminary design completed. Revised scope received from CPTED 3/5/2020. Preliminary plans were distributed on 7/6/2020. Task order proposal for final design is finalized and submitted for approval.																	
2G40-088-074-0		PM UTL:																													
2G40-088-074	\$2,600,000	PM LAD:																													
	\$0	PM UDCD:																													
		PM CPTED: Marfurt, Lindsay																													
Design																							On Hold <input type="checkbox"/>								
Route 50 Walkway (Cedar Ln to Prosperity Ave)		05/19	09/19	NA	08/20	10/21	04/22	04/22	03/21	TBD	NA	06/21	02/22	TBD	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22									
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Providence	PM TDD: Marsh, Dennis						Approximately 775LF of 10-foot wide SUP with 150LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.4 Prefinal design submitted 8/28/2020. Comments due 10/7/2020. Potential utility relocations within ROW (fiberoptic and water). Due to overlapping utilities, 2G40-088-076 is on the same schedule. Coordinating with MSMD on maintenance of the existing trail.																	
2G40-088-075-0		PM UTL: Nguyen, Tan																													
2G40-088-075	\$1,700,000	PM LAD:																													
	\$0	PM UDCD:																													
		PM CPTED: Steinhilber, Will																													
Design																							On Hold <input type="checkbox"/>								
Route 50 Walkway (Chichester Ln to Cedar Ln)		05/19	09/19	NA	08/20	10/21	04/22	04/22	05/21	TBD	NA	06/21	02/22		06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22									
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Providence	PM TDD: Marsh, Dennis						Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						TPP ID# 87.5 Pre-final design submitted 8/28/2020. Comments due 10/7/2020. Potential utility relocations within ROW (fiberoptic and water). Due to overlapping utilities, 2G40-088-075 is on the same schedule.																	
2G40-088-076-0		PM UTL: Nguyen, Tan																													
2G40-088-076	\$1,250,000	PM LAD:																													
	\$0	PM UDCD:																													
		PM CPTED: Steinhilber, Will																													
Design																							On Hold <input type="checkbox"/>								
Memorial St/Donora Dr Pedestrian Crossing		12/18	NA	04/20	08/20	11/20	03/21	09/21	09/20	NA	NA	10/20	05/21	NA	NA	NA	12/21	01/22	02/22	03/22	12/21	06/22									
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Lee	PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						TPP ID#657. Pre-final design distributed 8/21/2020. Preliminary plat comments are being addressed. Plan note to be added to avoid utility conflict.																	
2G40-088-077-0		PM UTL: Pugh, Richard																													
2G40-088-077	\$500,000	PM LAD: Alcon, Kelly																													
	\$0	PM UDCD: Bhinge, Deepak																													
		PM CPTED: Askarzadeh, Negin																													
Design																							On Hold <input type="checkbox"/>								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	05/21	12/21	12/21	12/20	TBD	NA	03/21	10/21	TBD	TBD	NA	01/22	02/22	02/22	02/22	08/22	08/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 600 LF of 5-foot wide concrete sidewalk						TPP ID# 87.4 Pre-final design distributed for review 8/4/2020. Partial comments received 9/4/2020. Guy wire relocations required.								
2G40-088-079-A-0			PM UTL: Nguyen, Tan						connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades														
2G40-088-079	\$300,000	\$0	PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel																				

Design

Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B			08/20	09/20	NA	12/20	06/21	11/21	11/21	03/21	NA	NA	04/21	10/21	NA	NA		01/22	02/22	02/22	02/22	05/22	05/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						60' sidewalk connection including curb ramp upgrades and crosswalks at Arlington Blvd - Stonehurst						PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which is removed from project -072. NTP 8/10/2020. Concept design due in September. Project to be completed under Countywide Permit.								
2G40-088-079-B-0			PM UTL: Nguyen, Tan																				
2G40-088-079	\$0	\$0	PM LAD: PM UDCCD: PM CPTED:																				

Pre-Design

Rt.28 Widening (PWC L to Rt.29) NVTA-70			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	03/23
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40017	Sully		PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29						UPC #108720. TPP ID# 062. Award issued 5/22/2020. NTP issued 6/15/2020. Commonwealth Transportation Board approved Limited Access Control Change on 6/17/2020. Completion date revised based on County contract with Shirley. Substantial completion 3/31/2023, final completion 7/28/2023. Shirley submitted initial TMP plan (for NB temporary widening) 8/3/2020, to include overall concept SWM.								
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																				
2G40-100-000	\$80,782,000	\$0	PM LAD: Shubert, Beth																				

Construction

Balls Hill Rd/Old Dominion Dr Int			02/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Dranesville		PM TDD: PM UTL: Nguyen, Tan						Intersection improvements, including pedestrian facilities						TPP ID# 062. Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Design services for surveying, geotechnical, civil design and traffic signalization have been approved. Schedule to be provided after the survey is complete. Survey start date is 5/11/2020. Anticipated completion of survey by late summer 2020.								
2G40-152-000-0			PM LAD: PM UDCCD: Cretal, Susannah																				
2G40-152-000	\$20,500,000	\$0	PM CPTED: Guarino, Michael																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>00652 Richmond Highway NB @ Sherwood Hall Lane</p> <p>NA TBD TBD NA TBD TBD TBD TBD NA NA NA NA NA NA NA TBD TBD TBD TBD TBD TBD</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Hojatzadeh, Max Install 7'x22' concret bus pad, Bus shelter location under investigation. Survey is in progress. Schedule to be developed upon survey completion.</p> <p>PM UTL: REX Shelter with Trashcan & Bench</p> <p>PM LAD: \$0</p> <p>PM UDCCD: \$0</p> <p>PM CPTED:</p> <p>Survey</p> <p>On Hold <input type="checkbox"/></p>																							
<p>01044 Little River Turnpike EB @ Oasis Drive</p> <p>02/20 NA NA 07/20 09/20 11/20 11/20 NA NA NA NA NA NA TBD TBD NA 12/20 01/21 01/21 02/21 06/21 06/21</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Hojatzadeh, Max Install new sidewalk along Little River Turnpike, Replace existing bus pad, shelter and trash can, Task Order #20 - Final design submitted for review on 9/1/2020. Utilities designation requested on 7/2/2020.</p> <p>PM UTL: Replace existing curb ramps at intersection. Pavement marking and pedestrian signal modifications.</p> <p>PM LAD: \$0</p> <p>PM UDCCD: \$0</p> <p>PM CPTED:</p> <p>Design</p> <p>On Hold <input type="checkbox"/></p>																							
<p>01433-Braddock Rd EB @ Dunleigh Dr</p> <p>04/19 06/19 09/19 NA 10/19 09/20 03/20 NA NA NA NA NA NA NA NA NA 09/20 10/20 10/20 10/20 06/21 02/21</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Vanzandt, Mark Install shelter, bench, and trash can. VDOT LUP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020.</p> <p>PM UTL: \$0</p> <p>PM LAD: \$0</p> <p>PM UDCCD: Carlin, Craig</p> <p>PM CPTED:</p> <p>Construction</p> <p>On Hold <input type="checkbox"/></p>																							
<p>01697 Old Keene Mill Road WB @ Commerce Street</p> <p>02/20 NA NA 05/20 11/20 10/21 11/20 NA NA NA NA NA NA NA NA NA 12/20 01/21 01/21 01/21 04/22 05/21</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Madhusudhan, Galappa Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work. Final design is in progress. Design waiver package is in progress.</p> <p>PM UTL: \$50,000</p> <p>PM LAD: \$50,000</p> <p>PM UDCCD: \$50,000</p> <p>PM CPTED:</p> <p>Design</p> <p>On Hold <input type="checkbox"/></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02078 Gallows Road NB @ Cottage Street			02/20	NA	NA	07/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22
--	--	--	-------	----	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-02078 TS-000017-038	Providence	\$50,000 \$50,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Install concrete shelter pad, trash can, bench, loading pad, and retaining wall along with drainage improvements, demolition of existing steps and associated grading work.					<u>Monthly Remarks</u> Final design is in progress. Design waiver package is being prepared.					On Hold <input type="checkbox"/>
---	------------	----------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	----------------------------------

Design

02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	12/19	02/20	11/19	03/20	NA	NA	NA	NA	NA	NA	NA	NA	08/20	09/20	09/20	09/20	04/21	01/21
--	--	--	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-02092 TS-000017-029	Providence	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.					<u>Monthly Remarks</u> Transit requested bus stop shift 300 feet to the North. Final construction package submitted on 8/18/2020 to UDCD. Building permit for shelter issued 9/1/2020. Part of UDCD Task Order #1.					On Hold <input type="checkbox"/>
---	------------	-----------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	----------------------------------

Construction

02093 Gallows Road SB @ Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	01/21
--	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-02093 TS-000017-030	Providence	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Honnick, John PM UDCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.					<u>Monthly Remarks</u> Final construction package submitted on 8/18/2020 to UDCD. Building permit for shelter issued 9/1/2020. Part of UDCD Task Order #1.					On Hold <input type="checkbox"/>
---	------------	-----------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	----------------------------------

Construction

02100 Gallows Road SB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	01/21
-------------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-02100 TS-000017-031	Providence	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Honnick, John PM UDCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.					<u>Monthly Remarks</u> Final construction package submitted on 8/18/2020 to UDCD. Building permit application for shelter submitted for review 8/12/2020. Part of UDCD Task Order #1.					On Hold <input type="checkbox"/>
---	------------	-----------------	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	----------------------------------

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02101 Gallows Road NB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	04/20	09/19	NA	NA	09/19	NA	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	01/21
Bus Stop Improvements 124/400-C40011 4YP202-02101 TS-000017-032	Providence	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Honnick, John PM UDCCD: Carlin, Craig PM CPTED:			<u>Project Description</u> Install concrete loading pad, bench, and replace existing sidewalk.			<u>Monthly Remarks</u> Final construction package submitted on 8/18/2020 to UDCCD. Part of UDCCD Task Order #1.														On Hold <input type="checkbox"/>
Construction																							
02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	10/20	09/19	NA	NA	03/20	08/20	NA	NA	NA	11/20	11/20	11/20	12/20	09/20	05/21
Bus Stop Improvements 124/400-C40011 4YP202-02152 TS-000013-039	Hunter Mill	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:			<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.			<u>Monthly Remarks</u> LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired. Land rights are on hold due to COVID 19 (HOA not meeting at this time).														On Hold <input type="checkbox"/>
Land Acquisition																							
02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	10/20	09/19	NA	NA	03/20	09/20	NA	NA	NA	11/20	11/20	11/20	12/20	09/20	05/21
Bus Stop Improvements 124/400-C40011 4YP202-02153 TS-000013-040	Hunter Mill	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:			<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.			<u>Monthly Remarks</u> Countywide permit package is in progress. Land acquisition completed 8/12/2020. Land rights on 1 of 1 properties have been acquired. LAD NTP 3/20/2020.														On Hold <input type="checkbox"/>
Design																							
02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/20	09/19	NA	NA	03/20	09/20	NA	NA	NA	11/20	11/20	11/20	12/20	09/20	05/21
Bus Stop Improvements 124/400-C40011 4YP202-02154 TS-000013-041	Hunter Mill	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:			<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.			<u>Monthly Remarks</u> LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired. Land rights are on hold due to COVID 19 (HOA not meeting at this time).														On Hold <input type="checkbox"/>
Land Acquisition																							

Sep 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/20	09/19	NA	NA	03/20	08/20	NA	NA	NA	11/20	11/20	11/20	12/20	09/20	05/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Countywide permit package is in progress. Land acquisition completed 8/12/2020. Land rights on 1 of 1 properties have been acquired. LAD NTP 3/9/2020.									
4YP202-02155			PM UTL:																					
TS-000013-042	\$50,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
02160 Glade Drive SB @ Green Range Drive			06/20	NA	NA	07/20	08/20	06/21	06/21	09/20	NA	NA	11/20	05/21	NA	NA	TBD	06/21	07/21	07/21	07/21	10/21	10/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max						Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.						Draft final plan submitted to UDCCD & LAD for review on 7/8/2020. Comments received. Land rights required. Plat requested on 7/20/2020.									
4YP202-02160			PM UTL:																					
TS-000013-048	\$0		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Design																								
02161 Glade Drive NB @ Millrace Lane			06/20	NA	NA	07/20	08/20	06/21	06/21	09/20	NA	NA	11/20	05/21	NA	NA	NA	06/21	07/21	07/21	07/21	09/21	09/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max						Install concrete loading pad, bench, and trash can.						Draft final plan submitted to UDCCD & LAD for review on 7/8/2020. Comments received. Land rights required. Plat request on 7/20/2020.									
4YP202-02161			PM UTL:																					
TS-000013-049	\$0		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Design																								
02633 Lee Jackson Memorial Highway WB @ Muirfield Lane			02/20	NA	NA	07/20	11/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	04/22	TBD	05/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Sully	PM TDD: Madhusudhan, Galappa						Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.						Final design is in progress. Design waiver package is being prepared.									
4YP202-02633			PM UTL:																					
TS-000019-007	\$20,000		PM LAD:																					
	\$20,000		PM UDCCD:																					
			PM CPTED:																					
Design																								

Sep 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road			02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.						Final design is in progress. Design waiver package is being prepared.								
4YP202-02817			PM UTL:																				
TS-000016-055		\$35,000	PM LAD:																				
		\$35,000	PM UDCD:																				
			PM CPTED:																				
Design																							
02902 North Shore Drive EB @ Northgate Square			02/20	NA	NA	06/20	09/20	06/21	06/21	10/20	NA	NA	11/20	05/21	TBD	TBD	NA	07/21	08/21	08/21	09/21	12/21	12/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max						Install 8'x8' concrete bus stop pad with bench						Task Order #20 - Draft final design submitted to UDCD and LAD for review on 6/24/2020. Land rights required. Plat requested on 6/24/2020. LAD comments received on 6/29/2020.								
4YP202-02902			PM UTL:																				
TS-000013-045		\$0	PM LAD: Shubert, Beth																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
03160 Richmond Highway NB @ Holly Hill Road			02/20	NA	NA	07/20	11/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Replace existing shelter, pad, bench, and trash can with new concrete bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.						Final design is in progress. Design waiver package is being prepared.								
4YP202-03160			PM UTL:																				
TS-000016-054		\$50,000	PM LAD:																				
		\$50,000	PM UDCD:																				
			PM CPTED:																				
Design																							
03217-Rolling Rd SB @ Edinburgh Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	05/20	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark						Install shelter, bench, and trashcan.						Land acquisition complete 5/26/2020. Draft construction package comments provided by UDCD sent to UDCD on 8/26/2020. Revisions to VDOT design waiver for bus pad dimensions are underway. Building permit application for bus shelter submitted for review 8/21/2020.								
4YP202-03217			PM UTL:																				
TS-000016-051		\$50,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
03807 Wiehle Avenue NB @ North Shore Drive			02/20	NA	NA	06/20	11/20	08/21	08/21	10/20	NA	NA	12/20	07/21	NA	NA	NA	08/21	09/21	09/21	09/21	12/21	12/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max						Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.						Task Order #20 - Pre-final design submitted to VDOT & County for review on 6/30/2020. Land rights required.								
4YP202-03807			PM UTL:																				
TS-000013-046	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Design																							On Hold <input type="checkbox"/>
03817-Wiehle Ave NB @ North Shore Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	07/20	NA	NA	NA	10/20	11/20	11/20	11/20	06/21	06/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark						Install shelter, bench, and trashcan.						Land acquisition complete 7/15/2020. Draft construction package comments provided by UDCD sent to UDCD on 8/26/20. Revisions to VDOT design waiver for bus pad dimensions are underway. Building permit application for bus shelter submitted for review 8/21/2020.								
4YP202-03817			PM UTL:																				
TS-000013-044	\$50,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							On Hold <input type="checkbox"/>
04444 Chain Bridge Road NB @ Tysons One Place			02/20	NA	NA	06/20	08/20	09/20	08/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	02/21	03/21	05/21	05/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Providence	PM TDD: Hojatzadeh, Max						install 150' of 5' wide missing concrete sidewalk						Task Order #20 - Draft final design submitted to UDCD for review on 6/24/2020. Countywide permit application package submitted 8/10/2020.								
4YP202-04444			PM UTL:																				
TS-000017-040	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Design																							On Hold <input type="checkbox"/>
06118-Rolling Rd NB @ Edinburgh Dr			04/19	06/19	09/19	10/19	05/20	09/20	09/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Mount Vernon	PM TDD: Vanzandt, Mark						Install shelter, bench, and trashcan.						Final design submitted to VDOT for review on 7/14/2020, comments received 8/12/2020. Building permit application for bus shelter submitted for review 8/21/2020.								
4YP202-06118			PM UTL:																				
TS-000016-052	\$50,000		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							On Hold <input type="checkbox"/>

Sep 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
5000824-Columbia Pike NB @ Rose Ln			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20		
Bus Stop Improvements 124/400-C40011 4YP202-5000824 TS-000015-019		Mason																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Hojatzadeh, Max			Bus Shelter Replacement			Project design completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit received 8/3/2020. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020																
	\$0		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									
5000874-Columbia Pike NB @ Whispering Ln			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20		
Bus Stop Improvements 124/400-C40011 4YP202-5000874 TS-000015-018		Mason																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Hojatzadeh, Max			Bus Shelter Replacement			Project design completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit received 8/3/2020. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020																
	\$0		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									
5000935 Columbia Pike SB @ Marshall Drive			02/20	NA	NA	07/20	09/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21		
Bus Stop Improvements 124/400-C40011 4YP202-5000935 TS-000015-022		Mason																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Madhusudhan, Galappa			Install concrete loading pad, retaining wall, concrete sidewalk, curb ramps, bench, along with drainage improvements and associated grading work.			Final design is in progress. Design waiver package is being prepared.																
	\$50,000		PM UTL:																						
	\$50,000		PM LAD:																						
			PM UDCD:																						
			PM CPTED:																						
Design																									
5000999 Carlin Springs Road NB, North of 7-11			02/20	NA	NA	07/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22		
Bus Stop Improvements 124/400-C40011 4YP202-5000999 TS-000015-025		Mason																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Madhusudhan, Galappa			Install loading pad, sidewalk along with drainage improvements and associated grading work.			Final design is in progress. Design waiver package is being prepared.																
	\$20,000		PM UTL:																						
	\$20,000		PM LAD:																						
			PM UDCD:																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
5001008 Carlin Springs Road NB @ Columbia Pike			02/20	NA	NA	07/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22
Bus Stop Improvements 124/400-C40011	Mason		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:					<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.					<u>Monthly Remarks</u> Final design is in progress. Design waiver package is being prepared.					On Hold <input type="checkbox"/>					
4YP202-5001008		\$20,000																					
TS-000015-024		\$20,000																					
Design																							
5001052 Leesburg Pike EB @ Glen Carlyn Road			02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21
Bus Stop Improvements 124/400-C40011	Mason		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:					<u>Project Description</u> Replace existing shelter, pad, bench, and curb ramps with new concrete bus shelter pad, bike rack, bench, loading pad, and curb ramps along with drainage improvements and associated grading work.					<u>Monthly Remarks</u> Final design is in progress. Design waiver package is being prepared.					On Hold <input type="checkbox"/>					
4YP202-5001052		\$35,000																					
TS-000015-023		\$35,000																					
Design																							
5001309-Lee Hwy NB @ Windsor Dr			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20
Bus Stop Improvements 124/400-C40011	Providence		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Bus Shelter Replacement					<u>Monthly Remarks</u> Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, clearance received 5/6/2020. Building permit received 8/10/2020. Part of UDCCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020.					On Hold <input type="checkbox"/>					
4YP202-5001309		\$0																					
TS-000017-036		\$0																					
Construction																							
5001318-Lee Hwy NB @ Meadow View Rd			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20
Bus Stop Improvements 124/400-C40011	Providence		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Bus Shelter Replacement					<u>Monthly Remarks</u> Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, clearance received 5/6/2020. Building permit received 8/10/2020. Part of UDCCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020.					On Hold <input type="checkbox"/>					
4YP202-5001318		\$0																					
TS-000017-037		\$0																					
Construction																							

Sep 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

5001327-Lee Hwy NB @ Lawrence Dr			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20
----------------------------------	--	--	----	----	----	----	----	-------	-------	----	----	----	----	----	----	----	----	----	----	----	----	-------	-------	-------

Bus Stop Improvements
 124/400-C40011 Providence
 4YP202-5001327
 TS-000017-035 \$0
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL:
 PM LAD:
 PM UDCD: Carlin, Craig
 PM CPTED:

Project Description
 Bus Shelter Replacement

Monthly Remarks
 Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit received 8/3/2020. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020

On Hold

Construction

5001841-Mt Vernon Memorial Hwy EB @ Forest Haven Dr			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20
---	--	--	----	----	----	----	----	-------	-------	----	----	----	----	----	----	----	----	----	----	----	----	-------	-------	-------

Bus Stop Improvements
 124/400-C40011 Mount Vernon
 4YP202-5001841
 TS-000016-053 \$0
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL:
 PM LAD:
 PM UDCD: Carlin, Craig
 PM CPTED:

Project Description
 Bus Shelter Replacement

Monthly Remarks
 Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit received 8/10/2020. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020.

On Hold

Construction

5002153 Columbia Pike WB near Leesburg Pike			02/20	NA	NA	07/20	11/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21
---	--	--	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
 124/400-C40011 Mason
 4YP202-5002153
 TS-000015-020 \$50,000
 \$50,000

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.

Monthly Remarks
 Final design is in progress. Design waiver package is being prepared.

On Hold

Design

5002154 Columbia Pike EB near Leesburg Pike			02/20	NA	NA	07/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22
---	--	--	-------	----	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
 124/400-C40011 Mason
 4YP202-5002154
 TS-000015-021 \$50,000
 \$50,000

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.

Monthly Remarks
 Final design is in progress. Design waiver package is being prepared.

On Hold

Design

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Rt. 123 @ Jermantown Rd.		06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	09/20						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
Spot Improvements 124/400-C40011 RSP101-01400 2G40-028-012		Providence							Add right turn lanes on northbound and southbound Route 123, including drainage improvements					Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction is 90% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. Dominion Energy coordination in progress with contractor regarding power outage and power service for traffic signal installation.														
	\$2,500,000																											
	\$0																											
Construction		01/20	05/20	07/20	NA	09/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	06/21	07/21	08/21	11/21	11/21						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
Reston Bike Share Phase II 124/400-C40011 TS-000026-001-0 TS-000026-001		Hunter Mill							Installation of 21 bike share stations. 17 in parking lane. 5 require improvements including curb ramps for 2 & concrete pads for 3. 1 station to be installed in turn lane & requires road diet.					VDOT LUP permit received 12/6/19 for 17 of the 21 bike share stations within parking lane. Design Task Order NTP issued on 1/31/2020 for 4 of the stations involving curb ramps, concrete pads and road diet. Station #9 #15 & #19 –comments received on intermediate design from UDCD on 8/25/2020. Station #12 – requires VDOT review, received comments on intermediate design from VDOT & UDCD on 8/21/2020. Final design received for Station #9, #12, #15 & #19 on 9/8/2020 and under review. Station #19 – will require LOP and Reston DRB Review. Station #5 - Construction authorized on 6/3/2020. Station #13 - Construction authorized on 6/9/2020.														
	\$0																											
	\$0																											
Design		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
Stonecroft Boulevard Widening Sully Police Station 304/300-C30050 009217-0 5G25-064-000		Sully							Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard					Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.														
	\$800,678																											
	\$0																											
Construction		03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
Jefferson Manor Improvements Phase IIIA 304/300-C30050 2G25-097-000-0 2G25-097-000		Lee							Infrastructure reconstruction on Albemarle Drive in Jefferson Manor					Construction award on 7/27/2020. Bid opening 6/23/2020. Pre-Bid meeting held 6/9/2020. Bid Advertisement 5/26/2020. Construction authorized 5/15/2020. Utility relocations (WGL and FFX Water) are complete. Pardon Our Dust meeting held on 9/10/2020. Construction NTP anticipated September 2020.														
	\$3,500,000																											
	\$0																											
Construction																												

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)		08/18	11/18	NA	08/19	08/20	12/20	04/21	08/20	NA	NA	09/20	04/21	TBD	TBD	NA	05/21	06/21	07/21	08/21	10/21	01/22									
Pedestrian Improvements - Bond Fund 304/300-C30050 4YP201-PB009-C ST-000021-009		Project Manager/Assignments PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Hamidi, AJ						Project Description Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						Monthly Remarks Final design is in progress. Additional utility designation area received on 7/29/2020 for incorporation into the overall plans. Project plats are complete. LAD NTP pending LDS stormwater approval.						On Hold <input type="checkbox"/>											
Design																															
Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park		06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	11/21									
Pedestrian Improvements - Bond Funded 304/300-C30050 4YP201-PB023 ST-000021-023		Project Manager/Assignments PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Cate, Dennis PM UDCCD: Samiyi, Bijan PM CPTED:						Project Description Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park						Monthly Remarks Project is part of the S/econd Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre Construction meeting scheduled for 9/15/2020. NIP signed 8/26/2020. Bid opening 7/21/2020. Pre-bid meeting 7/9/2020. Bid advertisement 6/23/2020. Construction authorized 5/15/2020. Final construction package to UDCCD for signature on 4/3/2020. SWPPP completed 3/27/2020. VDOT permit received 2/14/2020. Land acquisition complete 12/17/19. LAD NTP issued 9/6/17. Utility relocation at GSA is complete.						On Hold <input type="checkbox"/>											
Construction																															
Rt. 29 Widening		12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17									
Roadway Improvements 304/300-C30050 4YP212-0 5G25-052-000		Project Manager/Assignments PM TDD: Khorashadi, Brook PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Samiyi, Bijan PM CPTED: Rosenbaum, Jane						Project Description Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road						Monthly Remarks Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. UPC # 105397. LAP close-out has been completed. VDOT permit released 2/26/2020. Final invoice submitted 7/31/2020.						On Hold <input type="checkbox"/>											
Post-Construction																															
Cinder Bed Road		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17									
Cinder Bed Road Improvements 304/300-C30050 4YP214-0 5G25-054-000		Project Manager/Assignments PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Borkowski, Tad						Project Description Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road						Monthly Remarks Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final punch list items for street acceptance and permit release have been completed. Street acceptance is in progress. Post Construction comment responses submitted 5/19/2020. Additional comments from VDOT Permit on underdrain received 7/2/2020. Second underdrain video inspection received 9/10/2020. Terry Yates followed up on street acceptance.						On Hold <input type="checkbox"/>											
Post-Construction																															

Sep 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Braddock Rd./Roberts Road NB Right Turn Lane			01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	01/20	01/20	02/20	03/20	09/20	10/20
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Braddock		PM TDD: Roberson, Jeanmarie			Add a northbound right turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road			TPP ID#B258. Construction 80% complete. Final signal timings submitted to VDOT on 8/28/2020.														
5G25-059-002-0			PM UTL: Nguyen, Tan																				
5G25-059-002		\$1,600,000	PM LAD: Honnick, John																				
		\$0	PM UDCCD: Cutler, Tom																				
			PM CPTED: Qi, Maggie																				
Construction																							
North Chambliss St./Beauregard St.			02/20	NA	12/19	06/20	10/20	02/21	02/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	06/21	08/21	08/21
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Mason		PM TDD: Nabavi, Seyed			Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.			TPP Plan ID#B261. Final design is in progress. The Landmark Plaza improvements being coordinated with VDOT and will be included in the final design.														
5G25-059-003-0			PM UTL: Nguyen, Tan																				
5G25-059-003		\$900,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				
Design																							
Silverbrook Rd./Southrun Rd. EB Left Turn Lane			03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	06/21
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed			Add eastbound left turn lane on Silverbrook Road at Southrun Road			TPP ID#B267. Construction start date moved to 9/14/2020, due to water line closure restrictions set by Fairfax Water. All utilities have been relocated as of 6/8/2020.														
5G25-059-005-0			PM UTL: Maisel, Michael																				
5G25-059-005		\$1,400,000	PM LAD: Honnick, John																				
		\$0	PM UDCCD: Stevens, Michael																				
			PM CPTED: Aguayo, Vanessa																				
Construction																							
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	06/20	05/22	05/22	10/20	12/20	NA	12/20	09/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed			Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path			TPP ID # 35. Final design submitted for review 6/30/2020. Review comments from VDOT and other agencies on final design are being addressed. Project plats are in progress. WGL relocation is complete. Century Link relocation to follow next. Dominion, Verizon, and Cox relocations will start after easements are recorded. Dominion final design received on 8/27/2020. Dominion easement plats received. Century Link relocation plan received and is under review. Cox and Verizon easement plats are in progress. Sanitary and water relocation will be in plan relocation.														
5G25-059-007-0			PM UTL: Maisel, Michael																				
5G25-059-007		\$16,000,000	PM LAD: Strayhorne, Robert																				
		\$0	PM UDCCD: Lim, Vannak																				
			PM CPTED: Aguayo, Vanessa																				
Design																							

Sep 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Pohick Rd./Southrun Rd. Ped Intersection Imp</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mount Vernon</p> <p>5G25-060-010-0</p> <p>5G25-060-010 \$1,160,000</p> <p>\$0</p> <p>Post-Construction</p>																									
			11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	03/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Roberson, Jeanmarie				Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road				<p>TPP ID#B278. Construction substantially complete 3/20/2020. VDOT reinspection completed. Punch list completed. VDOT reviewing underdrain video.</p>														
			PM UTL: Nguyen, Tan																						
			PM LAD: Glass, Lisa																						
			PM UDCD: Metafria, Fasika																						
			PM CPTED: Chellappa, Smitha																						
<p>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-020-0</p> <p>5G25-060-020 \$1,550,000</p> <p>\$0</p> <p>Design</p>																									
			07/16	10/16	05/17	03/18	11/19	05/19	06/21	01/19	NA	NA	01/19	07/19	02/19	12/19	NA	07/21	08/21	08/21	08/21	05/20	12/21		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Turner, Latesa				Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road				<p>TPP ID#090. 2nd final design is in progress (anticipated September 2020). Addressing VDOT comments regarding retaining wall drainage. Land acquisition completed 7/24/19. Utility relocations are complete. Acquisition of additional land rights will be required as a result of the drainage revisions. Revised plats and 2nd LAD NTP anticipated November 2020.</p>														
			PM UTL: Maisel, Michael																						
			PM LAD: Najeeb, Mohammed																						
			PM UDCD: Stevens, Michael																						
			PM CPTED: Askarzadeh, Negin																						
<p>Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Sully</p> <p>5G25-060-022-0</p> <p>5G25-060-022 \$850,000</p> <p>\$0</p> <p>Post-Construction</p>																									
			02/16	09/16	02/17	06/17	01/18	08/18	01/19	09/17	NA	NA	10/17	10/18	04/18	08/19	NA	02/19	02/19	03/19	03/19	05/19	10/19		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Dresser, John				Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road				<p>TPP ID#095. CN phase 1 (fence relocation) was completed 3/28/19 to allow access for the gas line relocation to resume. The gas line relocation was completed 8/9/19. CN phase 2 (sidewalk installation) NTP given to the contractor on 8/12/19. Construction was substantially completed on 10/21/19. VDOT punchlist completed. Re-inspection completed. VDOT As-Built approval of Filterra system received on 8/11/2020. VDOT permit released 9/8/2020.</p>														
			PM UTL: Nguyen, Tan																						
			PM LAD: Glass, Lisa																						
			PM UDCD: Lim, Vannak																						
			PM CPTED:																						
<p>Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Providence</p> <p>5G25-060-023-0</p> <p>5G25-060-023 \$1,750,000</p> <p>\$0</p> <p>Design</p>																									
			12/17	02/18	08/18	09/19	09/21	12/21	12/21	11/20	01/21	NA	02/21	10/21	11/21	03/22	NA	01/22	02/22	03/22	04/22	11/22	11/22		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: El Kaissi, Mohamad				Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123				<p>TPP ID#102. 3rd Pre-final design plans submitted to VDOT on 8/31/2020. Received approvals from VDOT Traffic on signal plans (2/3) intersections and MOT Plans. Received no comments from VDOT Drainage, VDOT Structures, and VDOT Materials. Awaiting comments from VDOT L&D. Additional survey is expected to be completed in September 2020. Utility relocation design in progress (DVP, Verizon, Zayo Vault relo, Cox, FFX Water). Verizon utility easement required.</p>														
			PM UTL: Maisel, Michael																						
			PM LAD: Najeeb, Mohammed																						
			PM UDCD:																						
			PM CPTED: Askarzadeh, Negin																						

Sep 2020

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Edsall Road Walkway		12/15	01/16	04/16	09/16	02/18	09/18	11/18	06/17	NA	NA	08/17	04/18	03/18	07/18	NA	02/19	03/19	04/19	05/19	07/19	09/19	On Hold <input type="checkbox"/>					
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
304/300-C30050	Mason	PM TDD:	Hojatzadeh, Max					Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road							TPP ID#113. Construction substantially complete 9/5/19. Signal timings approved by VDOT on 8/26/19. Nutrient Credits Transfer Assignment Agreement document submitted to VDOT 10/17/19. VDOT permit released 9/9/2020.													
5G25-060-024-0		PM UTL:	Yusufoglu, Eldar																									
5G25-060-024	\$629,735	PM LAD:	Delli Carpini, Angelica																									
	\$0	PM UDCCD:	Metafria, Fasika																									
		PM CPTED:	Chellappa, Smitha																									
Post-Construction																												
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center		05/18	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	09/20	09/20	09/20	10/20	02/21	08/21	08/21	On Hold <input type="checkbox"/>					
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
304/300-C30050	Springfield	PM TDD:	El Kaissi, Mohamad					Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard							TPP ID#116. VDOT NOVA submitted Request for Bid Ad Authorization to VDOT Central Office for review and processing. Awaiting Construction Bid Ad Authorization on 8/14/2020.													
5G25-060-026-0		PM UTL:	Nguyen, Tan																									
5G25-060-026	\$750,000	PM LAD:	Shubert, Beth																									
	\$0	PM UDCCD:	Engida, Samuel																									
		PM CPTED:	Harrell, William																									
Design																												
Fleet Dr. Walkway - Yarkin Ct - Franconia Rd.		07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	08/20	On Hold <input type="checkbox"/>					
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
304/300-C30050	Lee	PM TDD:	Hojatzadeh, Max					Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive							TPP ID#119 Construction substantially complete 8/27/2020.													
5G25-060-027-0		PM UTL:	Nguyen, Tan																									
5G25-060-027	\$2,200,000	PM LAD:	Najeeb, Mohammed																									
	\$0	PM UDCCD:	Metafria, Fasika																									
		PM CPTED:	Harrell, William																									
Post-Construction																												
Gunston Cove Road Walkway		04/16	06/16	11/16	03/17	08/17	06/18	04/18	06/17	NA	NA	07/17	09/17	NA	NA	NA	09/18	10/18	10/18	12/18	04/19	05/19	On Hold <input type="checkbox"/>					
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon	PM TDD:	Madhusudhan, Galappa					Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road							TPP ID#131. Construction NTP 1/7/19. Substantially complete 5/31/19. VDOT re-inspection completed 10/30/19 and punch list completed. VDOT permit released 9/3/2020.													
5G25-060-029-0		PM UTL:	Yusufoglu, Eldar																									
5G25-060-029	\$665,000	PM LAD:	Baker, Lisa																									
	\$0	PM UDCCD:	Stevens, Michael																									
		PM CPTED:	Miller, Douglas																									
Post-Construction																												

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
<p>Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Springfield</p> <p>5G25-060-030-0</p> <p>5G25-060-030 \$3,375,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Nabavi, Seyed</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD: Shubert, Beth</p> <p>PM UDCD: Bajracharya, Sanjala</p> <p>PM CPTED: Harrell, William</p> <p><u>Project Description</u></p> <p>Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road</p> <p><u>Monthly Remarks</u></p> <p>TPP ID#144. Construction substantially complete 6/24/2020. Punch list is being addressed. As-builts submitted to VDOT.</p> <p>On Hold <input type="checkbox"/></p>																															
Post-Construction																															
<p>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mount Vernon</p> <p>5G25-060-034-0</p> <p>5G25-060-034 \$2,750,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Madhusudhan, Galappa</p> <p>PM UTL: Yusufoglu, Eldar</p> <p>PM LAD: Monahan, Clyde</p> <p>PM UDCD: Cutler, Tom</p> <p>PM CPTED: Luo, Caijun</p> <p><u>Project Description</u></p> <p>Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive</p> <p><u>Monthly Remarks</u></p> <p>TPP ID# 165. Contract awarded 8/3/2020. NIP signed 7/31/2020. Bid opening 6/2/2020. Bid advertisement 4/30/2020. Construction authorized 4/9/2020. VDOT permit received 3/4/2020. Land acquisition completed 1/30/2020. Utility relocations completed 6/30/2020.</p> <p>On Hold <input type="checkbox"/></p>																															
Construction																															
<p>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Braddock</p> <p>5G25-060-036-0</p> <p>5G25-060-036 \$2,500,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Marsh, Dennis</p> <p>PM UTL: Maisel, Michael</p> <p>PM LAD: Alcon, Kelly</p> <p>PM UDCD: Stevens, Michael</p> <p>PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u></p> <p>Construct approximately 125 LF of 8-foot concrete sidewalk along northbound side of Rolling Road</p> <p><u>Monthly Remarks</u></p> <p>TPP ID#167. Draft CN package to UDCD on 5/22/2020 to prepare bid book. Final VDOT approval received on 6/24/2020. VDOT permit received 8/21/2020. Final construction package sent to UDCD for signature on 9/11/2020. Cox relocations to be completed in September. WGL relocation complete.</p> <p>On Hold <input type="checkbox"/></p>																															
Utility Relocation																															
<p>Seminary Rd. Walkway - Magnolia Ln - Colfax Av</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-038-0</p> <p>5G25-060-038 \$1,000,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Marsh, Dennis</p> <p>PM UTL: Maisel, Michael</p> <p>PM LAD: Monahan, Clyde</p> <p>PM UDCD: Abtew, Leykun</p> <p>PM CPTED: Qi, Maggie</p> <p><u>Project Description</u></p> <p>900 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue</p> <p><u>Monthly Remarks</u></p> <p>TPP ID#169. Construction NTP 12/16/19. Substantially complete 6/12/2020. VDOT permit released 9/8/2020.</p> <p>On Hold <input type="checkbox"/></p>																															
Post-Construction																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-060-039-0</p> <p>5G25-060-039 \$2,000,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCC: McCorkle, Lisa PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road</p> <p><u>Monthly Remarks</u> TPP ID#175. VDOT permit received 8/21/2020. VPDES permit application submitted 7/29/2020. Utility relocations (Comcast, WGL and SummitIG) are in progress. Verizon relocation complete.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Utility Relocation</p> <p>Sunrise Valley Dr. Walkway - Hitchcock Dr.- Colts Brook Dr</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-060-040-0</p> <p>5G25-060-040 \$650,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Shubert, Beth PM UDCC: Cutler, Tom PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u> Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive</p> <p><u>Monthly Remarks</u> TPP ID#176. Draft construction package submitted to UDCC on 6/26/2020. VDOT land use permit received 7/9/2020. Pre-construction meeting held on with UDCC and the Contractor on 8/18/20. Utility relocation authorized for MCI and CenturyLink on 5/29/2020 and expected to be completed in September 2020. Columbia Gas (marker posts) and Zayo (handhole adjustments) to coordinate with contractor during construction. Fiberlight recently installed two, 4'X8' handholes for the Dulles Metro II project. Coordination with Fiberlight to replace them with manholes within proposed walkway is ongoing.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Great Falls St. Walkway - I-66 - North West St</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Dranesville</p> <p>5G25-060-042-0</p> <p>5G25-060-042 \$3,000,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCC: Engida, Samuel PM CPTED: Qi, Maggie</p> <p><u>Project Description</u> Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street</p> <p><u>Monthly Remarks</u> TPP ID#202. Construction 65% complete. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Pre-construction meeting held 1/6/2020. Notice of Award sent to Contractor 10/28/19. Bids opened 9/25/19. Utility relocations are complete. Construction bundled with Project ST-000036-003 North West Street Sidewalk.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Construction</p> <p>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-043-0</p> <p>5G25-060-043 \$5,000,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCC: McCorkle, Lisa PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue</p> <p><u>Monthly Remarks</u> TPP ID#205. Final design distributed for review 8/7/2020. Final plats in progress. Utility relocation designs in progress. Public outreach to be held in September 2020.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Design</p>																									

Sep 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr			08/17	11/17	07/18	09/20	01/21	07/20	02/22	01/21	02/21	NA	03/21	12/21	01/22	05/22	NA	04/22	05/22	06/22	07/22	04/22	07/23
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Mason		PM TDD: Lauretti, Francesco					Construct 1,550 LF of 9-foot wide, curb abutted sidewalk					TPP ID#234. Pre-final design distributed for review 9/2/2020. Utility relocation designs are in progress.						
5G25-060-044-0			PM UTL: Pugh, Richard																
5G25-060-044		\$6,250,000	PM LAD: Honnick, John																
		\$0	PM UDCCD: Metafria, Fasika																
			PM CPTED: Lilley, Ronald																

Design

Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct			06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	06/20
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Mason		PM TDD: Lauretti, Francesco					Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter					TPP ID#235. Construction substantially complete 6/29/2020. VDOT punch list received 7/28/2020. Pedestrian pole to be adjusted per VDOT.						
5G25-060-045-0			PM UTL: Nguyen, Tan																
5G25-060-045		\$1,800,000	PM LAD: Bailey, Stephen																
		\$0	PM UDCCD: Stevens, Michael																
			PM CPTED: Abifadel, Gibran																

Post-Construction

Lincolnia Rd Sidewalk & Spot Improvements			02/20	NA	NA	06/20	05/21	08/21	08/21	10/20	NA	NA	11/20	07/21	01/21	06/21	NA	11/21	NA	NA	02/22	08/21	08/22
---	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	----	----	-------	-------	-------

Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050			PM TDD: Nabavi, Seyed					Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court					Final design is in progress. Pre-final comments received on 7/31/2020. Task order was approved on 2/3/2020. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Utility coordination with Cox and Verizon is in progress.						
5G25-060-048-0			PM UTL: Nguyen, Tan																
5G25-060-048		\$1,250,000	PM LAD: Honnick, John																
		\$0	PM UDCCD: Stevens, Michael																
			PM CPTED: Stevens, Daniel																

Design

Route 1 at Fairhaven-Quander			02/19	NA	NA	09/19	07/20	07/20	11/20	07/20	NA	NA	07/20	11/20	NA	NA	NA	12/20	01/21	01/21	01/21	03/21	05/21
------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Route 1-RHPTI Ped Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla					Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection					TPP ID #188.01. Final plans distributed for review 7/30/2020. Received all review comments on 8/28/2020. LAD NTP 7/20/2020. Land rights on 1 of 2 properties has been acquired.						
5G25-061-028-0			PM UTL:																
5G25-061-028		\$300,000	PM LAD: Monahan, Clyde																
		\$0	PM UDCCD: Stevens, Michael																
			PM CPTED: Luo, Caijun																

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Reston Pkwy - DTR WB On-Ramp																									
			06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	08/21		
On Hold <input type="checkbox"/>																									
RMAG Phase II 2014																									
304/300-C30050		Hunter Mill	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
5G25-062-007-0			PM TDD: Lauretti, Francesco					Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades					TPP ID# 189.07 RMAG ID# 7 Final plans distributed for review 6/10/2020. Revised final plat received 2/19/2020. LAD NTP 9/6/19. Land rights on 0 of 1 properties have been acquired. This project to be constructed with 5G25-062-008.												
5G25-062-007	\$750,000		PM UTL: Nguyen, Tan																						
	\$0		PM LAD: Monahan, Clyde																						
			PM UDCCD:					PM CPTED:																	
Land Acquisition																									
Reston Pkwy - DTR EB Off/On Ramps																									
			06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	08/21		
On Hold <input type="checkbox"/>																									
RMAG Phase II 2014																									
304/300-C30050		Hunter Mill	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
5G25-062-008-0			PM TDD: Lauretti, Francesco					Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades					TPP ID# 189.08 RMAG ID# 8 Final design complete 8/26/2020. VDOT permit application is being prepared. This project to be constructed with 5G25-062-007, scheduled adjusted accordingly.												
5G25-062-008	\$900,000		PM UTL: Nguyen, Tan																						
	\$0		PM LAD:																						
			PM UDCCD:					PM CPTED:																	
Design																									
Bluemont Way - Disc St Ped Br - Reston Pkwy																									
			11/16	NA	11/17	04/19	09/20	03/20	03/21	09/20	NA	NA	09/20	02/21	NA	NA	NA	03/21	03/21	03/21	05/21	03/21	04/22		
On Hold <input type="checkbox"/>																									
RMAG Phase II 2014																									
304/300-C30050		Hunter Mill	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
5G25-062-011-0			PM TDD: Fasceski, Jeff					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					TPP ID#189.11 RMAG ID#38. Final design is in progress. Final plats received 9/15/2020 and are under review. Received comments for bus pad waiver and programmatic waiver, which are being addressed.												
5G25-062-011	\$1,100,000		PM UTL: Pugh, Richard																						
	\$0		PM LAD: Honnick, John																						
			PM UDCCD:					PM CPTED: Xiong, Yuqing																	
Design																									
Sunrise Valley Dr - Reston Assoc Entrance																									
			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19		
07/2019 On Hold <input checked="" type="checkbox"/>																									
RMAG Phase II 2014																									
304/300-C30050		Hunter Mill	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
5G25-062-014-0			PM TDD: Zahirieh, Shahla					Provide pedestrian crosswalk on the east leg of the intersection					TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.												
5G25-062-014	\$138,199		PM UTL:																						
	\$0		PM LAD: Monahan, Clyde																						
			PM UDCCD:					PM CPTED:																	
Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr			08/18	05/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max			Narrow median between Reston Parkway and Fairfax County Parkway to provide off-road bike lanes in each direction from Glade Drive to Edmund Halley Drive						TPP ID# 189.16 /RMAG II ID# 16. Project is on hold pending re-evaluation of project scope from CPTED.												
5G25-062-016-0			PM UTL: PM LAD: PM UDCD: PM CPTED: Wynands, Nicole																					
5G25-062-016	\$1,600,000	\$0													11/2018 On Hold <input checked="" type="checkbox"/>									
Design																								
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			03/17	08/17	12/17	06/18	01/19	10/19	01/20	12/18	NA	NA	12/18	08/19	09/19	06/20	NA	05/20	06/20	06/20	07/20	01/21	11/20	
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Zahirieh, Shahla			Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk						TPP ID#B285. Construction 45% complete. Construction NTP 7/13/2020, completion scheduled for 11/9/2020. Construction authorized on 5/7/2020.												
5G25-063-002-0			PM UTL: Pugh, Richard																					
5G25-063-002	\$1,600,000	\$0	PM LAD: Strayhorne, Robert																					
			PM UDCD: Bajracharya, Sanjala																					
			PM CPTED: Lind, Adam																					
Construction																								
Westmoreland St. Bike Lanes - N. of Rosemont Dr.			10/17	10/17	03/18	08/18	04/20	09/19	08/20	03/19	NA	NA	03/19	04/20	07/20	09/20	NA	09/20	09/20	10/20	10/20	08/20	01/21	
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Turner, Latesa			Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive						TPP ID#187. VDOT permit application submitted 8/25/2020. VDOT design approval received 8/7/2020. 2nd Final plans distributed for review on 6/16/2020. Land acquisition completed on 4/20/2020. Land rights on 3 of 3 properties have been acquired. 1 of 3 WGL service lines relocated.												
5G25-063-009-0			PM UTL: Maisel, Michael																					
5G25-063-009	\$600,000	\$0	PM LAD: Finnell, Richard																					
			PM UDCD: Engida, Samuel																					
			PM CPTED:																					
Utility Relocation																								
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	01/21	
County-Maintained Pedestrian Imp 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Beall, James			260 LF of 5-foot sidewalk along north side of North West Street						TPP ID#B294. Construction 65% complete. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Pre-construction meeting held 1/6/2020. Notice of Award sent to Contractor 10/28/19. Bid opening 9/25/19. Bid advertisement 8/26/19. Utility relocations are complete. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.												
ST-000036-003-0			PM UTL: Maisel, Michael																					
ST-000036-003	\$1,650,000	\$0	PM LAD: Glass, Lisa																					
			PM UDCD: Engida, Samuel																					
			PM CPTED: Qi, Maggie																					
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							

Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	03/20	09/20	09/20	11/18	NA	NA	03/19	10/19	12/19	10/20	NA	10/20	10/20	10/20	11/20	03/20	06/21
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis						Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road						TPP ID#121 Revised 2nd pre-final plans submitted on 7/20/2020. LAD NTP issued on 3/29/19. Land acquisition (6 of 6 properties) complete 10/4/19. Utility NTP 12/9/19. WGL relocation complete. Comcast relocation complete. Verizon relocation work in progress. TMP plans approved 1/31/19. Preparing construction package.								
ST-000036-009-0			PM UTL: Maisel, Michael																				
ST-000036-009	\$2,500,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Harrell, William																				

Utility Relocation

Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	10/20	10/20	11/20	12/20	12/19	06/21
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						TPP ID#140. VDOT permit received 8/7/2020. 2nd Final plans submitted for review 5/4/2020. FFX Water relocation final design received 9/10/19. WGL relocation plan approved and VDOT permit received 10/11/19. CenturyLink utility relocation authorized 11/25/19. Land acquisition completed on 4/17/19. CenturyLink completed relocations except for manhole to be adjusted to grade during walkway construction. WGL relocations completed. Schedule adjusted, due to additional time required to complete WGL relocations and to obtain final design approval. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue.								
ST-000036-010-0			PM UTL: Pugh, Richard																				
ST-000036-010	\$1,200,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				

Design

Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	10/20	10/20	11/20	12/20	12/19	06/21
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						TPP ID#141. VPDES permit application submitted to LDS on 7/8/2020. VDOT permit received 7/14/2020. 2nd Final plans submitted for review 5/4/2020. FFX Water relocation final design received 9/10/19. WGL relocation plan approved and VDOT permit received 10/11/19. Land acquisition completed on 8/16/19. WGL utility relocations are completed. Schedule adjusted, due to additional time required to complete WGL relocations and to obtain final design approval. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road.								
ST-000036-011-0			PM UTL: Pugh, Richard																				
ST-000036-011	\$1,650,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				

Design

Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines			01/18	04/18	02/19	06/20	05/21	11/20	01/22	10/20	12/20	NA	01/21	08/21	09/21	09/22	NA	05/22	06/22	07/22	09/22	11/21	09/23
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD: Fasceski, Jeff						Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road						TPP ID#162. Pre-final design submitted 6/18/2020. Partial comments received. Utility coordination with NOVEC and COX is in progress. Comments being evaluated. Meeting with LDS to discuss detention waiver being coordinated.								
ST-000036-013-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-013	\$3,250,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				

Design

Sep 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	01/20	05/20	07/20	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad						Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps						TPP ID#180A. Constuction substantially complete 7/24/2020.									
ST-000036-014-0			PM UTL: Maisel, Michael																					
ST-000036-014	\$1,600,000		PM LAD: Strayhorne, Robert																					
	\$0		PM UDCCD: Cutler, Tom																					
			PM CPTED: Bandy, Audra																					
Post-Construction																								
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla						Construct 5-foot sidewalk along west side of Old Mount Vernon Road						TPP ID#191. Final plans were approved on 1/23/18. LAD completed 5/2/18. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Punchlist received 6/11/2020 and is being addressed.									
ST-000036-016-0			PM UTL: Yusufoglu, Eldar																					
ST-000036-016	\$1,330,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD: McCorkle, Lisa																					
			PM CPTED:																					
Post-Construction																								
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	09/20	10/20	12/20	11/19	09/21	
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max						Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. Final construction package submitted to UDCCD on 8/18/20. All Utility Relocations Completed.									
ST-000037-003-0			PM UTL: Pugh, Richard																					
ST-000037-003	\$3,700,000		PM LAD: Baker, Lisa																					
	\$0		PM UDCCD: McCorkle, Lisa																					
			PM CPTED: Wynands, Nicole																					
Utility Relocation																								
Route 50 Trail			10/16	01/17	07/17	03/18	08/19	05/19	03/20	03/19	NA	NA	04/19	09/19	NA	NA	NA	05/20	05/20	05/20	06/20	04/20	09/20	
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot						TPP ID#B303. Construction substantially complete 9/10/2020. Punchlist is being addressed. Construction NTP 6/22/2020.									
ST-000037-005-0			PM UTL: Maisel, Michael																					
ST-000037-005	\$925,000		PM LAD: Baker, Lisa																					
	\$0		PM UDCCD: Burdiuja, Petru																					
			PM CPTED: Steinhilber, Will																					
Post-Construction																								

Sep 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	10/19
-------	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Lorton Arts Access Road
 304/300-C30050
 TS-000020-001-0
 TS-000020-001

Mount Vernon
 \$1,742,414
 \$0

Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL:
 PM LAD: Monahan, Clyde
 PM UDCC: Lim, Vannak
 PM CPTED: Guarino, Michael

Project Description
 Provide direct access from
 Lorton Arts to Workhouse Road
 south of existing entrance near
 Route 123

Monthly Remarks
 Construction substantially complete 10/30/19. VDOT permit released 3/12/2020. Bond release pending.

On Hold

Post-Construction