



# County of Fairfax, Virginia

## MEMORANDUM

**DATE:** June 17, 2016

**TO:** DISTRIBUTION

**FROM:** W. Todd Minnix, Chief  
Transportation Design Division

**SUBJECT:** Transportation Design Division Monthly Projects Status Report

Attached is the June 2016 Monthly Projects Status Report for Transportation Design Division. This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Planning and Design Division, Department of Public Works and Environmental Services.

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/njc/TDD Status Report Distribution Memo  
Attachment: As Stated

### TRANSPORTATION DISTRIBUTION

Tom Biesiandny, Director, Department of Transportation  
Bob Ayers, Project Manager, Transportation Design Division  
Mark Canale, BRAC Coordinator  
Tim Conley, Project Manager, Transportation Design Division  
Mohamad N. El Kaissi, Project Manager, Transportation Design Division  
Michael Guarino, Senior Engineer, Transportation Design Division  
Bill Harrell, Sr. Transportation Planner IV  
Jeffrey Hermann, Transportation Planner III  
Masoud Hojatzadeh, Project Manager, Transportation Design Division  
Ajmal Hamidi, Transportation Planner, FCDOT  
Fereshteh Khorashadi, Sr. Project Manager, Transportation Design Division  
Andrew Kolaitis, Right-of-Way Project Coordinator, FCDOT  
Mike Lake, Transportation Planner II, FCDOT  
Francesco Lauretti, Project Manager, Transportation Design Division  
Galappa Madhusudhan, Project Manager, Transportation Design Division  
Dennis Marsh, Project Manager, Transportation Design Division

**Ken Moreland, Project Manager, Transportation Design Division**  
**Neil S. Freschman, P.E., Chief, Operation, CPOD**  
**Karyn Moreland, Chief, Capital Projects, CPOD**  
**Paul Mounier, Bus Stop Coordinator, Transit Services Division**  
**Tan Nguyen, Utility Coordinator, Transportation Design Division**  
**Erving Olivas Alvarez, Transportation Design Division**  
**Jeanmarie Roberson, Sr. Project Manager, Transportation Design Division**  
**Sung S. Shin, Transportation Planner, Capital Projects**  
**Charlie Strunk, Bicycle Program Coordinator**  
**Eric Teitelman, Chief, Capital Projects and Operations Division**  
**Chris Wells, Pedestrian Program Manager**  
**Douglas Miller, Transportation Planner, CPOD**

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

**James W. Patteson, Director, Department of Public Works and Environmental Services**  
**Ronald N. Kirkpatrick, Deputy Director, Department of Public Works and Environment Services**  
**Bill Schell, Maintenance and Stormwater Management Division**  
**Seema Ajrawat, Chief, Administrative Support Branch, CAP**  
**Carey F. Needham, Director, Building Design and Construction, CAP**  
**Brad Melton, Director, Utilities Design and Construction, CAP**  
**Wayne Kotter, VI, Utilities Design and Construction, CAP**  
**Julie Cline, Director, Land Acquisition Division**  
**Vanessa K. Makely, Administrative Assistant IV, Directors Office**  
**Rona Courtney, Admin V, Directors**  
**Rob Hockersmith, Administrative Support Branch, CAP**  
**Mohamed Kadasi, Engineer IV, UDCD, CAP**  
**Lisa McCorkle, Engineer IV, UDCD, CAP**  
**Larry Popoola, Sr. Engineer III, Utilities Design and Construction Division, CAP**  
**Frank Roberts, Sr. Engineer III, Utilities Design and Construction Division, CAP**  
**Andy Royse, Engineer III, Utilities Design and Construction Division, CAP**  
**Natasha Schmidt, Engineer III, Utilities Design and Construction Division, CAP**  
**John Honnick, Senior Right-of-Way Agent, Land Acquisition Division**  
**Eric Lefcourt, Right-of-Way Agent, Land Acquisition Division**  
**Curtis Anthony, Right-of-Way Agent, Land Acquisition Division**  
**Rich Finnell, Senior Right-of-Way Agent, Land Acquisition Division**  
**Dennis Cate, Senior Right-of-Way Agent, Land Acquisition Division**  
**Kim Maye, Administrative Assistant, Land Acquisition Division**  
**Vicki Johnson, Engineering Technician III, Land Acquisition Division**  
**Carol Kresge, Right-of-Way Agent, Land Acquisition Division**  
**Lisa Baker, Right-of-Way Agent, Land Acquisition Division**  
**Beth Shubert, Right-of-Way Agent, Land Acquisition Division**  
**Lisa Mueller, Right-of-Way Agent, Land Acquisition Division**  
**Vickie McEntire, County Surveyor, CMD**  
**Robin Henderson, Wastewater Planning and Monitoring**

**COUNTY AGENCIES**

**Honorable Thomas P. Sotelo, Juvenile District Court**  
**Braddock District Supervisors Office**  
**Dranesville District Supervisors Office**  
**Hunter Mill District Supervisors Office**  
**Lee District Supervisors Office**  
**Mason District Supervisors Office**  
**Mt. Vernon District Supervisors Office**  
**Providence District Supervisors Office**  
**Springfield District Supervisors Office**  
**Sully District Supervisors Office**

**VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)**

**S. Mitchell Ball, P.E., L.S., PSP, Assistant Director Transportation & Land Use**  
**Richard Burke, Transportation Planning**  
**Mark Comer, ROW and Utilities**  
**Alex Faghri, Land Development**  
**Peter K. Gerner, Permits, Manassas Residency**  
**Renee Hamilton, NOVA District**  
**Rick A. Miller, Utility Coordinator, Culpeper District**  
**Donald Ostrander, Traffic Engineering Section**  
**Ronald Seal, Materials, NOVA District**  
**Bud Siegel, NOVA District**  
**Sofia Pinedo, LAP NOVA District Plan Review Coordinator**  
**Bethany Mathis, District TAP Coordinator**  
**Andy Beacher, Director, Office of Transportation Services**  
**Terry Yates, Arlington & Fairfax Preliminary Engineering Manager, VDOT**  
**Anna Fortune, Arlington & Fairfax Preliminary Engineering, VDOT**

**UTILITY COMPANIES**

**Juliano Christine, Dominion Virginia Power**  
**Robert Terry, Dominion Virginia Power**  
**Robert Cotten, Fairfax County Water Authority**  
**Jeannie Swim, Fairfax County Water Authority**  
**Allan Melliza, Washington Gas**

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

June 2016

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 102 – FEDERAL & STATE GRANTS	1 - 15
FUND 124 – SIDEWALK CONSTRUCTION	15 - 34
FUND 301 – CONTRIBUTED ROADWAY IMPROVEMENT FUNDS	34
FUND 304 – TRANSPORTATION IMPROVEMENTS	34 - 57
FUND 307 – SIDEWALK CONSTRUCTION	57
FUND 312 – PUBLIC SAFETY CONSTRUCTION	58
FUND 315 - COMMERCIAL REVITALIZATION PROGRAM	58

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Intersection Design @ Ladson Ln (Phase 4C)</b>			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	07/16	01/17	01/17
RHPTI 102/500-C50000 26006G-06002 AA1400012-06	Mount Vernon Lee \$3,207,959 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Engineering and construction of intersection improvements for an express bus service stop at Ladson Ln.				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Final construction package submitted to UDCD on 3/14/16. Bid opening scheduled for 6/15/16. Schedule adjusted in April due to addressing comments received from UDCD concerning TMP plan & bus shelter.												
Bid Advertisement																							
<b>Intersection Design @ Frye Rd. (Phase II)</b>			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	03/16	05/16	06/16	07/16	01/17	01/17
RHPTI 102/500-C50000 26006G-06002 AA1400012-06	Mount Vernon Lee \$3,207,959 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Engineering and construction of intersection improvements for express bus service stops at Frye Road.				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Final construction package for Frye Road submitted to UDCD on 3/14/16. Bid opening scheduled for 6/16/16. Schedule adjusted in April due to addressing comments received from UDCD concerning TMP plan & bus shelter.												
Bid Advertisement																							
<b>Intersection Design @ Lukens Lane (Phase II)</b>			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	TBD		04/16	11/16			NA	01/17	03/17	04/17	05/17	08/17	08/17
RHPTI 102/500-C50000 26006G-06002 AA1400012-06	Mount Vernon Lee \$0 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Engineering and construction of intersection improvements for express bus service stops at Lukens Lane.				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04.</b> Additional easement required for street light and pedestrian signal pole. NTP for additional easement issued on 4/14/16.												
Land Acquisition																							
<b>Intersection Design@Mohawk and Belford</b>			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	07/16	01/17	01/17
RHPTI 102/500-C50000 26006G-06011 AA1400017-06	Mount Vernon Lee \$1,268,846 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Pedestrian Intersection improvements for express bus stops at Route 1 and Mohawk Lane and Belford Drive				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Final construction package submitted to UDCD on 3/14/16. Bid opening scheduled 6/15/16. Schedule adjusted in April due to addressing comments received from UDCD concerning TMP plan & bus shelter.												
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Soapstone Dr.Wlkwy			12/09	10/10	06/11	01/14	02/14	04/14	04/14	11/12	NA	11/12	11/12	10/13	10/13	09/14	12/14	02/15	04/15	05/15	07/15	02/16	03/16
<b>Countywide Trails</b> 102/500-C50000 26008G-07001 AA1400019-07	Hunter Mill  \$1,965,000 \$0		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: Maggard, Lisa PM UDCD: Samiy, Ben PM CPTED: Harrell, William				<u>Project Description</u> 3,300 LF of walkway, curb and gutter, drainage improvements along east side of Soapstone Drive, 4 bus pad sites.				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction was substantially completed on 3/28/2016. Pavement markings and signage issues are being resolved by VDOT, TDD, and UDCD coordination. Construction is moving forward.											On Hold <input type="checkbox"/>	
<b>Post-Construction</b>			03/13	NA	06/13	01/14	11/15	05/15	08/16	03/15	NA	04/16	04/16	07/16	09/16	11/16	06/16	12/16	01/17	02/17	03/17	03/17	08/17
<b>Tysons East Station to Great Falls Sidewalk</b> 102/500-C50000 DCBPA-065 AA1400065-12	Providence Dranesville \$2,125,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCD: Kadasi, Mohamed Abdull PM CPTED:				<u>Project Description</u> A multi-use trail/sidewalk from Dolley Madison/Great Falls intersection to Tysons East Metro Station. Approx 2400 LF				<u>Monthly Remarks</u> <b>TMSAMS ID# 35</b> Final design plans distributed 11/6/15. Coordination with MWAA on easements is in progress. Utility coordination is in progress. Ongoing coordination with MWAA regarding the ROW phase and maintenance agreements, and due to the stormwater mangement design revisions needed to the plans per regulation changes. LAD completion memo received 05/13/16. 2 of 2 properties acquired.											On Hold <input type="checkbox"/>	
<b>Land Acquisition</b>			03/13	NA	06/13	01/14	11/15	05/15	08/16	03/15	NA	04/16	04/16	07/16	09/16	11/16	06/16	12/16	01/17	02/17	03/17	03/17	08/17
<b>Greensboro Dr</b>			06/12	NA	NA	02/13	03/14	03/13	02/15	05/13	NA	03/14	05/14	12/14	NA	NA	08/15	08/15	10/15	11/15	04/16	11/16	11/16
<b>International Dr.</b> 102/500-C50000 DCBPA-067 AA1400067-12	Providence  \$734,100 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: McCorkle, Lisa PM CPTED:				<u>Project Description</u> Pedestrian Intersection Improvements including crosswalks, and pedestrian signalization				<u>Monthly Remarks</u> <b>TMSAMS ID# 30</b> Construction package submitted to UDCD on 8/5/15. Construction Contract Award authorized by VDOT on 1/5/16. DPWES Awarded contract on 4/27/16. Pre-Construction meeting schedule for 6/16/16. Schedule adjusted in April due to delay prepering construction pakage for approval.											On Hold <input type="checkbox"/>	
<b>Construction</b>			03/13	NA	06/13	01/14	11/15	05/15	08/16	03/15	NA	04/16	04/16	07/16	09/16	11/16	06/16	12/16	01/17	02/17	03/17	03/17	08/17
<b>Galleria Dr.Intersection</b>			11/14	NA	11/14	03/15	05/15	08/16	08/16	05/15	NA	08/15	09/15	07/16	NA	NA	11/16	12/16	01/17	02/17	03/17	07/17	04/17
<b>Tysons Boulevard</b> 102/500-C50000 DCBPA-068 AA1400068-12	Providence  \$900,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCD: Gharavi, Mo PM CPTED:				<u>Project Description</u> Pedestrian Intersection Improvements including crosswalks, and pedestrian signalization				<u>Monthly Remarks</u> <b>TMSAMS ID# 29</b> Final design is complete. Received approve Pavement Marking,TMP & Signal. Received VDOT R/W approval on 9/14/15. NTP for acquisition issue on 9/14/15. Due to high appraisals value for dedication of land right, plan & plats revised to show as sidewalk easement. Schedule Adjusted in April due to delay in receiving land right acquisition.											On Hold <input type="checkbox"/>	
<b>Land Acquisition</b>			11/14	NA	11/14	03/15	05/15	08/16	08/16	05/15	NA	08/15	09/15	07/16	NA	NA	11/16	12/16	01/17	02/17	03/17	07/17	04/17

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Rt-7 sidewalk 04/13 NA 06/13 08/14 10/15 07/16 07/16 NA NA NA NA NA 10/15 02/16 10/16 11/16 12/16 01/17 03/17 07/17 07/17

**Rt. 7 Sidewalk under Rt. 123 North Side**  
 102/500-C50000 Providence  
 DCBPA-069 Hunter Mill  
 AA1400069-12 \$2,410,000  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Baker, Lisa  
 PM UDCD:  
 PM CPTED:

Project Description  
 A sidewalk on North side of Rte 123 under Rte 123 Interchange. Approx. 1100 LF

Monthly Remarks  
**TMSAMS ID# 32** Plan was approved. Land Use Permit Application submit on 6/2/2016. Schedule adjusted in April due to achieve construction authorization with VDOT and advertise the project.

On Hold

Design

04/13 NA 06/13 08/14 10/15 05/16 05/16 NA NA NA NA NA 10/15 02/16 11/16 12/16 01/17 02/17 03/17 07/17 07/17

**Rt.7 Sidewalk under Rt.123 South Side**  
 102/500-C50000 Providence  
 DCBPA-070 Hunter Mill  
 AA1400070-12 \$1,555,000  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Shubert, Beth  
 PM UDCD:  
 PM CPTED:

Project Description  
 A sidewalk on south side of Rte 7 under Rte 123 Interchange. Approx. 800 LF

Monthly Remarks  
**TMSAMS ID# 32** Plan was approved. Land Use Permit Application submit on 5/19/16. Schedule adjusted in April due to achieve construction authorization with VDOT and advertise the project.

On Hold

Design

Old Courthouse Rd. Intersection 05/12 NA NA 02/13 09/13 03/13 02/15 08/14 NA 03/14 06/14 12/14 NA NA 08/15 08/15 10/15 11/15 04/16 11/16 11/16

**Gosnell Rd.**  
 102/500-C50000 Providence  
 DCBPA-071 Hunter Mill  
 AA1400071-12 \$608,200  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCD: McCorkle, Lisa  
 PM CPTED:

Project Description  
 Add signalized pedestrian crosswalks at Gosnell Rd and Old Courthouse Rd

Monthly Remarks  
**TMSAMS ID# 28** Construction package submitted to UDCD on 8/5/15. Construction Contract Award authorized by VDOT on 1/5/16. DPWES Awarded contract 4/27/16. Pre-construction meeting schedule for 6/16/16. Schedule adjusted in April due to delay preparing construction package for approval.

On Hold

Construction

NA 05/13 01/14 03/16 03/16 03/16 06/14 NA 06/14 06/14 12/14 NA NA 06/16 06/16 07/16 08/16 09/16 01/17 01/17

**Gosnell Rd.- Sidewalk East Side**  
 102/500-C50000 Hunter Mill  
 DCBPA-072 Providence  
 AA1400072-12 \$319,500  
 \$0

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCD: McCorkle, Lisa  
 PM CPTED:

Project Description  
 300 LF of sidewalk on east side of Gosnell Rd north of Rte. 123.

Monthly Remarks  
**TMSAMS ID# 34** VDOT Construction Authorization package including signed mylar cover sheet and revised bid documents & specifications was submitted to VDOT on 6/13/2016.

On Hold

Design

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

SW South side Soapstone to South Lakes 09/12 NA 05/13 10/13 04/16 11/16 05/17 06/15 NA 06/16 06/16 01/17 01/15 02/17 03/17 07/17 08/17 09/17 10/17 07/17 04/18

**Sunrise Valley Dr 102/500-C50000**  
**DCBPA-073**  
**AA1400073-12**  
 Hunter Mill  
 \$1,528,000  
 \$189,000  
Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCCD: Bashir, Qais  
 PM CPTED:  
Project Description  
 A 5' - 7' concrete sidewalk on south side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 5000 LF  
Monthly Remarks  
**RMAG ID# 31** Final design is in progress. Utility relocation design is in progress. Schedule changed due to the delay in receiving the VDOT approval for the ROW Phase.  
 On Hold

Design

SW North side Soapstone to South Lakes 09/12 NA 05/13 11/13 04/16 11/16 05/17 06/14 NA 06/16 06/16 01/17 01/15 02/17 03/17 07/17 08/17 09/17 10/17 07/17 04/18

**Sunrise Valley Dr 102/500-C50000**  
**DCBPA-074**  
**AA1400074-12**  
 Hunter Mill  
 \$2,041,000  
 \$249,228  
Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Glass, Lisa  
 PM UDCCD: Kadasi, Mohamed Abdull  
 PM CPTED:  
Project Description  
 Upgrade of an existing asphalt sidewalk to a 10' shared use path on north side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 4500 LF  
Monthly Remarks  
**RMAG ID# 12** Final design is in progress. Utility relocation design is in progress.  
 On Hold

Design

Isaac Newton Square South Intersection NA NA NA NA NA NA NA 07/14 NA 07/14 07/14 03/15 NA NA NA NA NA NA NA 10/15 06/16

**Wiehle Ave 102/500-C50000**  
**DCBPA-076**  
**AA1400076-12**  
 Hunter Mill  
 \$181,500  
 \$0  
Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD:  
 PM CPTED:  
Project Description  
 Add signalized pedestrian crossings and median at Wiehle Ave and Isaac Newton Sq. South  
Monthly Remarks  
**RMAG ID# 19** VDOT will build and design project per agreement dated 1/7/13. Construction is 60% complete. Schedule adjusted in April due to utility conflicts with design.  
 On Hold

Construction

12/13 TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD

**GTP Trail Phase III (Note error in FOCUS should be Phase III)**  
**102/500-C50000**  
**GTP-130-130**  
**AA1400130-13**  
 Dranesville  
 \$350,000  
 \$50,000  
Project Manager/Assignments  
 PM TDD: Ayers, Robert  
 PM UTL: Nguyen, Tan  
 PM LAD: Lefcourt, Eric  
 PM UDCCD:  
 PM CPTED:  
Project Description  
 Construct trail along the north side of Georgetown Pike from Falls Bridge Lane eastward 275' to Meet existing asphalt trail.  
 Trail surface TBD  
Monthly Remarks  
**This is an enhancement Grant Project.** Design delayed since July of 2014 due to objections to the use of curb and gutter to avoid extensive loss of trees. Dates to remain TBD until resolution of scope. Meeting with the community and Supervisor on on 4/13/2016 was inconclusive. Meeting at Supervisor office on 5/2/16 was inconclusive. Continued delay could result in loss of funding.  
 On Hold

Design



Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
<b>Jones Branch Connector - Final Design</b>			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	11/16	NA	05/16	08/16	09/16	12/16	12/18	12/18
<b>102/500-C50000</b>	Providence		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>JBC-093-093</b>			PM TDD: Dresser, John					Final Design for extension of Jones Branch Connector from Jones Branch Dr. to Dolley Madison Blvd.(Route 123) over I-495 and the I-495 Express Lanes and along the existing Scotts Crossing Road.					Right of Way Authorization received from VDOT 12/21/15. Verizon and Cox Communications utility relocations authorized 1/8/16. 3 of 10 property land rights have been acquired. Offer packages were mailed 2/26/16 to property owners. 100% plans were submitted to VDOT on 3/21/16. Public Hearing for Land Rights is scheduled for 6/21/16. Advertisement is scheduled for 8/9/16. 5 of 10 properties have been acquired.										
<b>AA1400093-13</b>	\$56,000,000	\$12,205,600	PM UTL: Yusufoglu, Eldar																				
			PM LAD: Kresge, Carol																				
			PM UDCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
On Hold <input type="checkbox"/>																							
<b>Lorton Cross Co Trl</b>			04/14	NA	06/15	12/15	10/17	03/18	03/18	07/16	11/16	12/16	12/16	10/17	NA	NA	05/18	02/18	06/18	07/18	07/18	11/18	11/18
<b>102/500-C50000</b>	Mount Vernon		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>LAF-131-131</b>			PM TDD: Nabavi, Seyed					Multi-Use trail connecting the Cross County trail through the Lorton Arts Foundation property					Final Design is in progress. Project limit is being coordinated with Access Road project. PCE finalized on 3/7/16. Approval received from Architectural Review Board on 10/8/15. 1st submission comments received on 2/16/16. Coordination with FCPA, Workhouse and VDOT on amenities and signage is ongoing.										
<b>AA1400131-13</b>	\$2,600,000	\$593,679	PM UTL: Nguyen, Tan																				
			PM LAD: Lefcourt, Eric																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED:																				
<b>Design</b>																							
On Hold <input type="checkbox"/>																							
<b>McLean Gateway</b>			12/13	NA	NA	02/14	08/14	08/14	09/14	NA	NA	NA	NA	NA	NA	NA	03/15	03/15	04/15	05/15	08/15	10/15	11/15
<b>102/500-C50000</b>	Dranesville		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>MCL-093-0</b>			PM TDD: Ayers, Robert					Construct raised median for gateway signage on Old Dominion Drive east of McLean Drive					<b>VDOT Transportation Enhancement Grant approved and received 4/17/13.</b> Substantially complete 11/19/2015. VDOT LAP provided "Conceptual Approval" of landscaping change order on 5/3/2016 in order to allow County to proceed with landscaping during spring 2016. Supporting documentation to follow by UDCD. Landscaping is completed.										
<b>AA1400092-13</b>	\$150,000	\$0	PM UTL: Nguyen, Tan																				
			PM LAD: N/A, Not Applicable																				
			PM UDCD:																				
			PM CPTED:																				
<b>Post-Construction</b>																							
On Hold <input type="checkbox"/>																							
<b>Rt. 1 Sacramento Dr. Intersection Improvements</b>			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
<b>RHPTI</b>	Mount Vernon		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>102/500-C50000</b>	Lee		PM TDD: Hojatzadeh, Max					Engineering and construction of intersection improvement for express bus service stop at Sacramento Drive					<b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. NTP for construction issued on 2/8/16. Construction underway. 0% complete										
<b>RHPTI-013</b>			PM UTL: Yusufoglu, Eldar																				
<b>AA1400013-06</b>	\$667,000	\$267,000	PM LAD: N/A, Not Applicable																				
			PM UDCD: Bashir, Qais																				
			PM CPTED: Luo, Caijun																				
<b>Construction</b>																							

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Lockheed Blvd. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
<b>RHPTI</b> 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$767,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Lockheed Blvd.			<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction 90% complete.													
<b>Construction</b>																							
<b>Arlington Dr. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
<b>RHPTI</b> 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$434,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Arlington Drive.			<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. NTP for construction issued 2/8/16. Construction underway.													
<b>Construction</b>																							
<b>Rt. 1-PH5-Quander Rd. to Hotel Complex SW</b>			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	05/16	07/16	08/16	09/16	09/16	03/17
<b>RHPTI</b> 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon \$900,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED: Luo, Caijun				<u>Project Description</u> Provide a 5' concrete sidewalk along east side Richmond Hwy from Fair Haven Ave/Quander Road to Virginia Lodge			<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. LAD completed on 10/26/2015. VDOT Permit was received on 4/21/16. Utility relocations were completed. DRAFT construction package to UDCD on 3/23/16.													
<b>Bid Advertisement</b>																							
<b>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</b>			07/12	01/13	06/13	07/14	12/14	12/14	08/16	06/15	05/15	NA	06/15	05/16	09/15	07/16	NA	09/16	11/16	12/16	01/17	09/15	07/17
<b>RHPTI</b> 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon \$1,600,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Eisa, Amani PM CPTED: Luo, Caijun				<u>Project Description</u> 5' concrete sidewalk, and extension of a box culvert along the east of Richmond Hwy from VA Lodge to Huntington Ave. Approx.1375 LF			<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. 2nd final design plans were distributed on 3/10/2016. LAD completed on 5/26/16. Utility relocations underway. Final plans underway.													
<b>Land Acquisition</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rt. 1-PH5-Mount Eagle Dr.SW 07/12 NA 05/13 10/14 02/15 12/14 07/15 01/15 NA NA 02/15 03/15 09/15 04/16 NA 11/15 02/16 03/16 07/16 12/15 01/17

**RHPTI**  
**102/500-C50000** Mount Vernon  
**RHPTI-081**  
**AA1400081-12** \$425,000  
 \$22,913

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Kresge, Carol  
 PM UDCD: Carlin, Craig  
 PM CPTED: Luo, Caijun

Project Description  
 Provide 5' concrete sidewalk along west of Richmond Hwy at the intersection of Mt. Eagle Drive. Approximately 110 LF.

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction authorization issued 11/24/15. Utility relocations completed. Bids opened 3/23/16. Construction contract award is in progress.

On Hold

**Bid Advertisement**

Rt. 1-PH5-Russell Rd. to Roxbury Dr.SW 07/12 01/13 06/13 04/14 11/14 12/14 01/16 10/14 NA NA 10/14 07/15 08/15 04/16 NA 05/16 07/16 08/16 09/16 09/15 03/17

**RHPTI**  
**102/500-C50000** Lee  
**RHPTI-082**  
**AA1400082-12** \$625,000  
 \$325,000

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 520 LF of concrete sidewalk and 10 curb cut ramps along the west side of Route 1 from Russel Road to 200 LF north of Roxbury Drive

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. LAD completed on 7/30/2015. Final design plans approval was received on 12/9/2015. Permit received on 2/10/2016. Utility relocations underway. Construction package to UDCD on 2/12/2016.

On Hold

**Utility Relocation**

Rt 1-PH5-Gregory Dr.to Russell Rd. SW 07/12 NA 05/13 12/13 05/14 12/14 09/15 09/14 NA NA 10/14 07/15 NA NA NA 10/15 02/16 03/16 07/16 05/16 01/17

**RHPTI**  
**102/500-C50000** Lee  
**RHPTI-083**  
**AA1400083-12** \$450,000  
 (\$50,000)

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Kresge, Carol  
 PM UDCD: Carlin, Craig  
 PM CPTED: Luo, Caijun

Project Description  
 270 LF of concrete sidewalk and 8 curb cut ramps along west side of Route 1 from Gregory Drive to Russell Road

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction package to UDCD 10/5/2015. Bid opened 3/23/16. Construction contract award is in progress.

On Hold

**Bid Advertisement**

Rt. 1-PH5-Frye Rd. to Radford Ave SW 07/12 NA 05/13 01/14 06/14 12/14 10/15 09/14 NA NA 10/14 06/15 07/15 04/16 NA 11/15 02/16 03/16 07/16 04/16 01/17

**RHPTI**  
**102/500-C50000** Mount Vernon  
**RHPTI-084**  
**AA1400084-12** \$700,000  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 940 LF of concrete sidewalk and 7 curb cut ramps along the east side of Route 1 from Frye Road to Radford Avenue

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. endorsed by the Board 2/9/04. Construction authorization issued 11/24/15. Bids opened 3/23/16. Construction contract award is in progress.

On Hold

**Bid Advertisement**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rt. 1-PH5-Engleside St. to Forest Pl SW			07/12	NA	05/13	02/14	07/14	12/14	11/15	02/15	NA	NA	02/15	09/15	09/15	01/16	NA	01/16	02/16	03/16	07/16	10/15	01/17
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>RHPTI</b> 102/500-C50000 RHPTI-087 AA1400087-12	Mount Vernon	\$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Anthony, Curtis PM UDCD: Bishop, Scott PM CPTED:					<u>Project Description</u> 460 LF of concrete sidewalk and 12 curb cut ramps along the east side of Route 1 from Engleside Street to Forest Place.					<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction authorization issued on 1/27/2016. Bids opened 3/23/16. Construction contract award is in progress.										
---	--------------	------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Bid Advertisement**

Wiehle Ave/DTR Ramps (North Side)			04/14	NA	07/14	10/14	01/15	10/15	06/15	NA	NA	NA	NA	NA	NA	NA	11/15	12/15	02/16	03/16	04/16	10/16	07/16
-----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

<b>RMAG</b> 102/500-C50000 RMAG-097 AA1400097-13	Hunter Mill	\$208,800 \$0	<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: Fernandez Quinteros, Jua PM CPTED:					<u>Project Description</u> Pedestrian Improvements at the intersection of Wiehle Ave and westbound on-ramp to Dulles Toll Road					<u>Monthly Remarks</u> <b>RMAG ID# 4</b> Project advertised for construction on 2/25/16. Bids opened for construction on 3/22/16. Bid award package approved by VDOT on 4/28/16. Funding statement approved on 6/6/16.										
---	-------------	------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Construction**

Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	06/16	10/14	NA	09/15	09/15	12/15	NA	NA	06/16	08/16	09/16	10/16	11/16	12/16	04/17
-------------------------------	--	--	----	----	----	----	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

<b>RMAG</b> 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill	\$641,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: Bashir, Qais PM CPTED: Luo, Caijun					<u>Project Description</u> Pedestrian improvements along east side of Town Center Parkway and at the intersection of Sunset Hills Road and Town Center Parkway					<u>Monthly Remarks</u> <b>RMAG ID# 6</b> . Preparing VDOT permit package. LDS approval was received on 2/23/2016. Schedule adjusted in May due to ongoing negotiations with adjacent property owner regarding landrights.										
---	-------------	------------------	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Design**

Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	01/17	08/15	NA	03/16	03/16	12/16	06/16	01/17	12/16	02/17	03/17	04/17	06/17	12/17	12/17
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>RAMG</b> 102/500-C50000 RAMG-100 AA1400100-13	Hunter Mill	\$2,603,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCD: Bashir, Qais PM CPTED:					<u>Project Description</u> 5' Concrete Sidewalk on south side of Sunrise Valley Drive from Glade Drive to Reston Parkway					<u>Monthly Remarks</u> <b>RAMG ID# 7 &amp; 8</b> Final design complete and received approval from all agencies. R/W authorization receive on 3/24/16. NTP with RW acquisition issued on 3/25/16.										
---	-------------	--------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Land Acquisition**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Isaac Newton Sq West Sidewalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>RMAG</b> 102/500-C50000 RMAG-101 AA1400101-13	Hunter Mill \$375,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: PM CPTED: Nguyen, Tan				<u>Project Description</u> 5' concrete sidewalk on Isaac Newton Sq West from Metro Center Drive to Isaac Newton Sq South.			<u>Monthly Remarks</u> <b>RMAG ID#9</b> Project located on Private Property. Capital Projects and Operations Division has lead until agreements are worked out with Property owners.													
<b>On-Hold</b>																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	06/17	04/19	04/17	05/19	12/17	TBD	09/18	03/18	03/19	03/19	08/21	06/17	09/20	11/20	12/20	01/21	11/20	01/22
<b>RMAG</b> 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$5,235,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Provide grade separated crossing on W&OD at Wiehle Avenue			<u>Monthly Remarks</u> <b>RMAG ID# 5</b> Geotechnical contract for soil borings and soil testing is under review. Project scope has been expanded to widen Wiehle Avenue beneath the bridge for future bike lane accommodation. Consultant is preparing design contract amendment for additional design services. Project schedule delayed due to expanded scope.													
<b>Design</b>																							
Allen St. Intersection			10/13	03/14	08/15	02/16	04/17	07/17	07/17	02/16	NA	06/16	07/16	03/17	NA	NA	08/17	08/17	09/17	10/17	01/18	09/18	09/18
<b>Rt. 50 Intersection</b> 102/500-C50000 RT50-052 AA1400052-12	Mason Providence \$369,900 \$0		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Pedestrian Intersection and Bus Stop improvements on Rte 50 @ Allen Street			<u>Monthly Remarks</u> Final design is in progress. VDOT and County comments were received on April 18. Four (4) project plats are complete. No utility relocation is required. UPC breakout and Appendix A update have been completed and received on June 9, 2016. Right of Way Authorization package is being prepared.													
<b>Design</b>																							
Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	06/16	10/16	10/16	05/17	06/17	09/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Intersection</b> 102/500-C50000 RT50-053 AA1400053-12	Providence Mason \$1,400,300 \$0		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Pedestrian Intersection and Sidewalk improvements on Route 50 @ Woodlawn Avenue and Wayne Rd			<u>Monthly Remarks</u> Final design is in progress. Geotechnica report under review by VDOT Materials. Final project plats completed. Utility relocations of gas, water, fiber and traffic communications facilities will be required. Geotechnical investigation and report pending. UPC breakout and Appendix A update have been completed and received on June 9, 2016. Right of Way Authorization package is being prepared.													
<b>Design</b>																							

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	04/17	07/17	07/17	NA	TBD	08/16	NA	NA	04/17	07/17	10/17	10/17	11/17	12/17	02/18	11/18	11/18
<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-055</b> <b>AA1400055-12</b>	Providence Mason \$1,050,000 \$275,000		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx 1400' of sidewalk/trail on north side of Route 50 from Cedar Hill to Allen St.					<u>Monthly Remarks</u> Final design is in progress. VDOT and County comments were received on 4/18/16. Landscape design submitted 5/27/16. There is no ROW impact for the project. Utility relocations of gas, water, fiber optic, utility poles are required. UPC breakout and Appendix A update have been completed and received on June 9, 2016. Right of Way Authorization package is being prepared.						On Hold <input type="checkbox"/>				
<b>Design</b>																							
Graham Rd. to Wayne st@S Side			10/13	03/14	08/15	02/16	04/17	07/17	07/17	NA	NA	08/16	NA	NA	04/17	07/17	10/17	10/17	11/18	12/18	02/18	11/18	11/18
<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-056</b> <b>AA1400056-12</b>	Mason \$539,300 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx. 1700' of sidewalk/trail on south side of Route 50 from Graham Rd to Wayne Rd.					<u>Monthly Remarks</u> Final design is in progress. VDOT and County comments were received on 4/18/16. There is no ROW impact for the project. Utility relocations of gas and water are required. UPC breakout and Appendix A update have been completed and received on June 9, 2016. Right of Way Authorization package is being prepared.						On Hold <input type="checkbox"/>				
<b>Design</b>																							
Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	03/17	06/17	06/17	01/16	NA	05/16	06/16	02/17	NA	NA	08/17	08/17	09/17	10/17	01/18	09/18	09/18
<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-057</b> <b>AA1400057-12</b>	Providence Mason \$541,500 \$0		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx. 550' sidewalk on north side of Route 50 from Woodlawn Ave to Boulevard Baptist Church					<u>Monthly Remarks</u> Final design is in progress. VDOT and County comments were received on April 18. Final project plats completed. No utility relocation is required. UPC breakout and Appendix A update have been completed and received on June 9, 2016. Right of Way Authorization package is being prepared.						On Hold <input type="checkbox"/>				
<b>Design</b>																							
Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	04/17	07/17	07/17	NA	NA	08/16	NA	NA	04/17	07/17	10/17	10/17	11/17	12/17	02/18	11/18	11/18
<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-058</b> <b>AA1400058-12</b>	Providence Mason \$2,032,427 \$519,836		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: TBD, To Be Determined PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Approx. 2800' sidewalk/trail on north side of Route 50 from Wescott St to Annandale Rd					<u>Monthly Remarks</u> Final design is in progress. VDOT and County comments were received on 4/18/16. Landscape design submitted on 5/27/16. There is no ROW impact for the project. Utility relocations of gas, water, fiber optic, utility poles are required. UPC breakout and Appendix A update have been completed and received on June 9, 2016. Right of Way Authorization package is being prepared.						On Hold <input type="checkbox"/>				
<b>Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Annandale Rd. @ Cherry St. to North Side</b>			10/13	03/14	08/15	02/16	04/17	07/17	07/17	02/16	04/16	08/16	08/16	03/17	04/17	07/17	10/17	10/17	11/17	12/17	02/18	11/18	11/18
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-059</b> <b>AA1400059-12</b>	Providence Mason \$737,900 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>									
		PM TDD: El Kaissi, Mohamad		Approx. 1100' sidewalk/trail on north side of Route 50 from Annandale Rd to Cherry St.				Final design is in progress. VDOT and County comments were received on April 18. Two (2) project plats are complete. Utility relocation is required. Awaiting VDOT authorization for right of way. Scope revision is in progress to provide landscaping design. UPC breakout and Appendix A update have been completed and received on June 9, 2016. Right of Way Authorization package is being prepared.									
		PM UTL: Nguyen, Tan															
		PM LAD: Glass, Lisa															
		PM UDCD: Bashir, Qais															
PM CPTED:																	

**Design**

<b>Meadow Ln to Linden Ln@N Side</b>			10/13	03/14	08/15	02/16	04/17	07/17	07/17	NA	NA	08/16	NA	NA	04/17	07/17	10/17	10/17	11/17	12/17	02/18	11/18	11/18
--------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	-------	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-060</b> <b>AA1400060-12</b>	Providence Mason \$640,500 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>									
		PM TDD: Nabavi, Seyed		Approx. 600' of sidewalk/trail on north side of Route 50 from Meadow Ln to Linden Ln				Final design is in progress. VDOT and County comments were received on 4/18/16. Landscape design submitted on 5/27/16. There is no ROW impact for the project. Utility relocations of gas, fiber optic, and guy wires are required. UPC breakout and Appendix A update have been completed and received on June 9, 2016. Right of Way Authorization package is being prepared.									
		PM UTL: Nguyen, Tan															
		PM LAD: Shubert, Beth															
		PM UDCD: Bashir, Qais															
PM CPTED:																	

**Design**

<b>South St. @ Aspen Ln to South Side</b>			10/13	03/14	08/15	02/16	04/17	07/17	07/17	02/16	04/16	08/16	08/16	03/17	04/17	07/17	10/17	10/17	11/17	12/17	02/18	11/18	11/18
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-061</b> <b>AA1400061-12</b>	Mason Providence \$1,057,400 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>									
		PM TDD: El Kaissi, Mohamad		Approx. 1300' of sidewalk/trail on south side of Route 50 from South St to Aspen Ln				Final design is in progress. VDOT and County comments were received on April 18. One (1) project project plat is complete. Utility relocation is required. UPC breakout and Appendix A update have been completed and received on June 9, 2016. Right of Way Authorization package is being prepared.									
		PM UTL: Nguyen, Tan															
		PM LAD: Delli Carpini, Angelica															
		PM UDCD: Bashir, Qais															
PM CPTED:																	

**Design**

<b>Patrick Henry Dr.to Olin Dr@S Side</b>			10/13	03/14	08/15	02/16	04/17	07/17	07/17	01/16	04/16	08/16	08/16	03/17	04/17	07/17	10/17	10/17	11/17	12/17	02/18	11/18	11/18
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-062</b> <b>AA1400062-12</b>	Mason Providence \$590,900 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>									
		PM TDD: Nabavi, Seyed		Approx. 500' of sidewalk on south side of Route 50 from Patrick Henry Dr to Olin Dr				Final design is in progress. VDOT and County comments were received on 4/18/16. Six (6) project plats are complete. There are no utility impacts on the project except adjustment to water laterals and water meters are required. UPC breakout and Appendix A update have been completed and received on June 9, 2016. Right of Way Authorization package is being prepared.									
		PM UTL: Nguyen, Tan															
		PM LAD: Glass, Lisa															
		PM UDCD: Bashir, Qais															
PM CPTED:																	

**Design**

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
Burke Center Pkwy @ Marshall Pond Rd.			02/13	05/13	09/13	NA	06/15	03/15	08/15	06/14	NA	11/14	11/14	01/15	NA	NA	05/16	05/16	06/16	07/16	08/16	06/14	12/16
On Hold <input type="checkbox"/>																							
<b>Safe Routes to School</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Braddock	PM TDD: Lauretti, Francesco					Provide a refuge island, upgrade ramps and pavement striping.					Final construction package is being prepared for submittal to UDCD. Schedule change due to ongoing review of construction package by VDOT as per federal funding guidelines.										
SRTS-089			PM UTL: Nguyen, Tan																				
AA1400089-12		\$300,000	PM LAD: Finnell, Richard																				
		\$160,000	PM UDCD: McCorkle, Lisa																				
			PM CPTED: Lind, Adam																				
<b>Design</b>																							
			04/15	NA	10/15	03/16	06/16	11/16	10/16	TBD	NA	NA	TBD	TBD	NA	NA	11/16	12/16	01/17	02/17	03/17	05/17	05/17
On Hold <input type="checkbox"/>																							
<b>SRTS Flint Hill ES</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Hunter Mill	PM TDD: Lauretti, Francesco					Provide a raised crosswalk, upgrade ramps and rapid flashing beacons.					Final plans in progress.										
SRTS-133-133			PM UTL:																				
AA1400133-14		\$235,000	PM LAD:																				
		\$0	PM UDCD: Kadasi, Mohamed Abdull																				
			PM CPTED:																				
<b>Design</b>																							
			04/15	NA	10/15	02/16	06/16	11/16	08/16	TBD	NA	NA	TBD	TBD	NA	NA	11/16	10/16	11/16	12/16	01/17	05/17	03/17
On Hold <input type="checkbox"/>																							
<b>SRTS Graham Rd.ES</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Lauretti, Francesco					Provide a refuge island and upgrade ramps.					Final plans in progress.										
SRTS-134-134			PM UTL:																				
AA1400134-14		\$165,000	PM LAD: Delli Carpini, Angelica																				
		\$0	PM UDCD: Kadasi, Mohamed Abdull																				
			PM CPTED:																				
<b>Design</b>																							
			05/16	NA	09/16	12/16	03/17	05/18	05/18	04/17	TBD	08/17	09/17	04/18	TBD	TBD	09/18	10/18	11/18	12/18	01/19	05/19	05/19
On Hold <input type="checkbox"/>																							
<b>Old Crthouse Rd.SRTS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Hunter Mill	PM TDD: Hojatzadeh, Max					Construct 5' conc. sidewalk along Old Courthouse Rd from Creek Crossing Rd. to Country Club Dr.					TPP ID# 307. Pre-Scoping received from CPTED on 10/27/15. Funding via Safe Routes to School Grant. Intermediate design in process.										
SRTS-138-138			PM UTL:																				
AA1400138-15		\$1,194,510	PM LAD:																				
		\$709,510	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Scotts Run Wlkwy			09/13	04/14	08/16	12/16	03/17	07/17	07/17	08/16	NA	11/16	12/16	07/17	NA	NA	12/17	01/18	02/18	04/18	06/18	07/19	07/19		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence \$2,550,000 \$0		PM TDD: Dresser, John PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: PM CPTED: Aguayo, Vanessa				Walkway/Trail from Magarity Road to Colshire Drive through Scotts Run Stream Valley Park				TMSAMS ID# 11 . VDOT concept approval has been approved. This project is administered by FCPA through the LDS review process. Pre-Final design is underway. (LDS Process - 1st submission to LDS = Final Plans; 2nd submission to LDS = Permit Submission).														
Design																									
Chain Bridge Rd. Wlkwy			08/13	NA	02/14	09/14	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS 102/500-C50000 TMSAMS-108 AA1400108-13	Providence \$150,000 (\$925,000)		PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: PM CPTED:				Provide non-signalized pedestrian crosswalk w/median refuge on Chain Bridge Road at Seneca Avenue (scope revision 12/30/15).				TMSAMS ID# 12 Re-scoping rec'd from CPTED 12/30/15. Need for additional survey to be determined once revised preliminary design plans (based on new scope) are received by end of March. Schedule to be developed in April, 2016 upon compleiton of plan/survey review.														
Design																									
Gallows Rd. Wlkwy			08/13	NA	04/14	10/15	02/16	01/16	08/16	02/15	NA	09/15	09/15	07/16	NA	NA	05/16	11/16	02/17	03/17	05/17	12/16	09/17		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS 102/500-C50000 TMSAMS-109 AA1400109-13	Providence \$658,000 \$0		PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:				5' wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road intersection. Approx. 400 LF				TMSAMS ID# 13 Final plans submitted on 2/1/16. ROW NTP issued on 9/15/2015. 0 of 2 properties have been acquired. Fiberoptic hand hole relocation within existing ROW completed. VPDES permit is not required. TMP approved on 1/5/15. Have received VDOT approved pavement marking/signage plans.														
Land Acquisition																									
Aline Ave. Wlkwy			08/13	NA	04/14	10/15	02/16	05/16	08/16	03/15	NA	09/15	09/15	07/16	NA	NA	07/16	11/16	02/17	03/17	05/17	02/17	09/17		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS 102/500-C50000 TMSAMS-110 AA1400110-13	Providence \$578,000 \$0		PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:				5' wide concrete sidewalk on south side of Aline Avenue from Gallows Road traveling east. Approx. 300 LF				TMSAMS ID# 14 Final plans submitted in 2/1/16. ROW NTP issued on 9/17/2015. 0 of 4 properties have been acquired. Fiberoptic hand hole relocation within existing ROW completed. VPDES permit is not required. TMP approved 12/10/14.														
Land Acquisition																									

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Madrillon Rd. Wilkwy			08/13	NA	02/14	08/14	02/16	05/16	08/16	12/14	NA	10/15	10/15	06/16	04/16	06/16	06/16	11/16	02/17	03/17	05/17	02/17	09/17
----------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b> 102/500-C50000 TMSAMS-111 AA1400111-13	Providence	\$374,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED:					<u>Project Description</u> 5' wide concrete sidewalk on east side of Madrillon Road from Boss St. to Gallows Road. Approx. 315 LF					<u>Monthly Remarks</u> <b>TMSAMS ID# 15</b> Final plans submitted on 2/1/16. Nutrient Credit proof of purchased received 4/18/16. Detention exception approved on 12/28/15. ROW NTP issued on 10/07/2015. 1 of 3 properties have been acquired. TMP and signage and pavement marking approved on 10/14/2014. VPDES permit is not required. New fiberoptic relocation completed and awaiting test pits to confirm no conflict.										
---	------------	------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Land Acquisition**

Old Gallows Road/Gallows Branch Road			04/14	NA	07/14	11/14	09/15	NA	NA	02/15	NA	08/15	08/15	09/15	NA	NA	07/16	07/16	NA	NA	NA	06/17	06/17
--------------------------------------	--	--	-------	----	-------	-------	-------	----	----	-------	----	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------

<b>TMSAMS</b> 102/500-C50000 TMSAMS-115 AA1400115-13	Providence	\$152,000 \$0	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: Carlin, Craig PM CPTED:					<u>Project Description</u> Pedestrian improvements at the intersection of Gallows Road/Gallows Branch Road					<u>Monthly Remarks</u> <b>TMSAMS ID#19</b> Final design is complete. Utility Relocation is not required. VDOT Traffic/NROIC comments have been addressed and revisions were submitted on 3/1/16. VDOT Signal Rebuild group is constructing this project.										
---	------------	------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Construction**

Old Courthouse Rd./Woodford Rd.			08/13	NA	05/14	12/14	11/15	12/15	07/16	02/15	NA	09/15	09/15	04/16	NA	NA	NA	07/16	NA	NA	NA	12/16	04/17
---------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	----	-------	----	----	----	-------	-------

<b>TMSAMS</b> 102/500-C50000 TMSAMS-116 AA1400116-13	Providence	\$250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: Horstman, James PM CPTED:					<u>Project Description</u> Pedestrian improvements & signalized crosswalk across Old Courthouse Rd/Woodford Road					<u>Monthly Remarks</u> <b>TMSAMS ID# 20</b> Final design is in progress. ROW NTP issued on 9/17/2015. Land acquisition completed on 4/27/16. Verizon relocation has been completed. TMP was approved on 1/6/2015. Upon completion of land acquisition and update to Appendix A, VDOT Signal Rebuild will construct the improvements and the construction schedule will be updated at that time.										
---	------------	------------------	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Design**

Gallows Rd./Boone Blvd.			08/13	NA	12/13	08/14	08/15	11/15	05/16	02/15	NA	09/15	09/15	04/16	NA	NA	NA	06/16	NA	NA	NA	09/16	04/17
-------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	----	-------	----	----	----	-------	-------

<b>TMSAMS</b> 102/500-C50000 TMSAMS-117 AA1400117-13	Providence	\$88,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Eisa, Amani PM CPTED:					<u>Project Description</u> Signalized Pedestrian crosswalks across 4 legs of the intersection of Gallows Road/Boone Blvd.					<u>Monthly Remarks</u> <b>TMSAMS ID# 21</b> Land Acquisition complete on 4/5/16. TMP and signage and pavement marking approved on 9/04/2014. No utility relocation is required. VPDES Permit is not required. VDOT Signal Rebuild will construct the improvements. Final plans and quantities are being reviewed by VDOT. Once acceptable the project will be handed off to VDOT Signal Rebuild and the construction schedule will be updated at that time.										
---	------------	-----------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>International Dr/Tysons Blvd.</b>			08/13	NA	04/14	11/14	07/15	02/16	07/16	01/15	NA	10/15	10/15	07/16	NA	NA	NA	07/16	NA	NA	NA	10/16	04/17
<b>TMSAMS</b> 102/500-C50000 TMSAMS-119 AA1400119-13	Providence	\$95,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: PM CPTED:				<u>Project Description</u> Cross Walk/Pedestrian improvements at the intesection of International Drive/Tysons Blvd.				<u>Monthly Remarks</u> <b>TMSAMS ID# 23</b> Final design is in progress. 0 of 2 properties have been acquired. Need a second signature on one property. No utility relocation is required. TMP approved 12/1/14. VPDES Permit is not required. Meeting on 1/13/15 with VDOT to discuss review comments by Signal Rebuild Program. Upon completion of land acquisition and update to Appendix A, VDOT Signal Rebuild will construct the improvements and the construction schedule will be updated at that time. Land acquisition completion date is revised to July 2016 due to ongoing negotiation with property owner.												
<b>Land Acquisition</b>																							On Hold <input type="checkbox"/>
<b>Vesper Ct Trail</b>			08/13	12/13	12/14	12/15	06/16	07/16	07/16	02/16	NA	05/16	05/16	05/16	NA	NA	10/16	10/16	11/16	12/16	01/17	09/17	09/17
<b>TMSAMS</b> 102/500-C50000 TMSAMS-120 AA1400120-13	Hunter Mill	\$1,763,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: PM CPTED: Aguayo, Vanessa				<u>Project Description</u> 2018' of Multi-purpose trail from Vesper Court to Leesburg Pike				<u>Monthly Remarks</u> <b>TMSAMS ID# 24</b> Design plans submitted to Dominion Virginia Power (DVP) for review and approval by their Transmission Right of Way staff and comments received 1/29/16. 2nd Submission (final) plans submitted to LDS 4/20/16. Right of Way phase completed 5/23/16. TMP plans approved by VDOT 6/14/16. 2nd Submission preparation to LDS is underway.												
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>Lorton Rd.Roadway Improvements</b>			01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	12/16
<b>124/400-C40011</b> <b>2G40-022-000-0</b> <b>2G40-022-000</b>	Mount Vernon	\$35,000,000 (\$4,999,986)	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Widen Lorton Rd. to 4 lanes from Rte. 123/Furnace Rd. to Silverbrook Rd. and from Rte. 123/Lorton Rd. to Furnace Rd.				<u>Monthly Remarks</u> <b>Project is part of the Second Four-Year Transportation Plan</b> endorsed by the BOS on 10/15/07. Construction is 63% complete.												
<b>Construction</b>																							On Hold <input type="checkbox"/>
<b>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</b>			09/15	10/16	03/17	10/17	09/18	01/19	01/19	12/17	02/18	NA	03/18	10/18	11/18	05/19	NA	06/19	07/19	08/19	09/19	03/20	03/20
<b>Six Year Plan HB2313 Local Spot Improvements</b> <b>124/400-C40013</b> <b>2G40-087-003-0</b> <b>2G40-087-003</b>	Springfield	\$7,000,000 \$6,250,000	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Luo, Caijun				<u>Project Description</u> Realign Burke Road from Aplomado Dr to Parakeet Dr to eliminate hazardous curve. Upgrade storm drainage to minimize flooding at stream crossing.				<u>Monthly Remarks</u> <b>TPP ID#23.</b> Pre-design meeting with property owners held on 11/12/15. Project design options are being finalized to include a traffic study and analysis. S												
<b>Pre-Design</b>																							On Hold <input type="checkbox"/>

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Electric Avenue/Cedar Ln. - NB Left Turn Lane			06/15	12/15	07/16	04/17	06/18	09/18	09/18	05/17	08/17	NA	09/17	04/18	05/18	11/18	NA	11/18	12/18	01/19	02/19	09/19	09/19		
<b>Six Year Plan HB2313 Local Spot Improvements</b> 124/400-C40013 Providence 2G40-087-004-0 2G40-087-004 \$1,600,000 \$0			<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Intersection improvements to include the addition of left turn lanes along Cedar Lane at Electric Avenue.				<u>Monthly Remarks</u> <b>TPP ID#26.</b> Preliminary review comments received. A project briefing with Supervisor Smith was held on 4/14/16. Developing amended exhibit and overlay.														
Design																									
Glade Dr.Walkway N - Middle Creek Ln to Glade Bank Wy			05/15	NA	01/16	06/16	02/17	05/17	05/17	07/16	08/16	NA	08/16	02/17	02/17	05/17	NA	05/17	06/17	07/17	08/17	02/18	02/18		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b> 124/400-C40011 Hunter Mill 2G40-088-006-0 2G40-088-006 \$750,000 \$550,000			<u>Project Manager/Assignments</u> PM TDD: Conley, Tim PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCD: PM CPTED:				<u>Project Description</u> Approx. 600 LF of sidewalk on north side of Glade Drive from Middle Creek Lane to Glade Bank Way.				<u>Monthly Remarks</u> <b>TPP ID#126.</b> Project was presented to Reston Association Design Review Board in a formal presentation on 10/20/15. Intermediate design review comments distributed on 3/15/16. SWM detention exception request approved on 3/24/16. LDS/SDID approved SWM on 3/23/16. Pre-Final design in progress. Preliminary plats have been prepared.														
Design																									
Glade Dr.Walkway – Colts Neck Rd. to Freetown Drive			05/15	NA	01/16	06/16	02/17	05/17	05/17	07/16	08/16	NA	08/16	02/17	02/17	05/17	NA	05/17	06/17	07/17	08/17	02/18	02/18		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b> 124/400-C40011 Hunter Mill 2G40-088-007-0 2G40-088-007 \$1,500,000 \$1,100,000			<u>Project Manager/Assignments</u> PM TDD: Conley, Tim PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: PM CPTED:				<u>Project Description</u> Approx. 1,200 LF of sidewalk on north side of Glade Drive from Colts Neck Road to Reston Parkway and then on south side of Glade Drive from Reston Parkway to Freetown Drive.				<u>Monthly Remarks</u> <b>TPP ID#127.</b> Project was presented to Reston Association Design Review Board in a formal presentation on 10/20/15. Intermediate design review comments distributed on 3/16/16. SWM detention exception request approved on 3/24/16. LDS/SDID approved SWM on 3/24/16. Pre-Final design in progress. Preliminary plats have been prepared.														
Design																									
Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy			11/15	12/15	07/16	03/17	02/18	05/18	05/18	07/17	TBD	NA	07/17	02/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	03/19	03/19		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b> 124/400-C40011 Hunter Mill 2G40-088-009-0 2G40-088-009 \$500,000 \$0			<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Approximately 315 LF of sidewalk along the north side of Sunset Hills Road between Reston Parkway and Old Reston Avenue				<u>Monthly Remarks</u> <b>TPP ID#177.</b> Addressing preliminary design comments. Utility designation received 3/2/2016. A scope change involving additional crosswalk modification requires a design contract addendum. The design services proposal was provided on 4/13/16, and is under review.NTP issued for contract addendum on 5/31/16. Intermediate Design is in progress.														
Design																									

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>McWhorter Place - Missing segments between cul-de-sacs</b>			10/15	NA	03/16	10/16	06/17	07/17	07/17	08/16	10/16	NA	10/16	05/17	06/17	08/17	NA	09/17	10/17	11/17	12/17	05/18	05/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Nabavi, Seyed			Provide Trail/sidewalk connection from west of cul-de-sca on McWhorter Place to Markham Street						TPP ID#225. Final design is in progress. Addressing public meeting comments. Additional survey requested on 6/10/16 to accurately assess if there is a low point in the project area. Public meeting was held on 05/25/16.											
2G40-088-010-0			PM UTL:																				
2G40-088-010		\$350,000	PM LAD: Delli Carpini, Angelica																				
		\$225,000	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr</b>			03/15	10/15	12/15	05/16	09/17	06/17	10/17	10/16	01/17	NA	01/17	08/17	08/17	11/17	NA	02/18	02/18	03/18	03/18	07/18	10/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Beall, James			Approximately 2660 LF of 5 foot sidewalk along northbound Chain Bridge Road between Niblick Road and Horseshoe Drive (north intersection); pedestrian signal and 6 curb ramps						TPP ID#103. Pre final plans submitted 05/31/16.											
2G40-088-014-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-014		\$1,925,000	PM LAD: Glass, Lisa																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr</b>			01/16	NA	03/16	07/16	05/17	07/17	07/17	10/16	TBD	NA	10/16	04/17	04/17	06/17	NA	08/17	09/17	09/17	10/17	01/18	01/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott			Construct approx. 430 ft. of sidewalk, curb & gutter, and curb ramps on north side of Baron Road from Ingleside Ave to Douglass Rd.						TPP ID#094. Pre-Final design is in progress.											
2G40-088-015-0			PM UTL: Nguyen, Tan																				
2G40-088-015		\$450,000	PM LAD: Delli Carpini, Angelica																				
		\$200,000	PM UDCCD: Fernandez Quinteros, Jua																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane</b>			05/15	09/15	08/16	12/16	04/18	04/18	06/18	03/17	07/17	NA	07/17	02/18	03/18	12/18	NA	07/18	08/18	09/18	10/18	03/19	04/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Munz, Kirsten			New 5' concrete sidewalk on the south side of Chesterbrook Road from Chesterford Way to Maddux Lane.						TPP ID#305. Intermediate comments received. Additional utility designation and test holes complete. Meetings held with VDOT on 4/7/16 to discuss programmatic buffer waiver submitted, crosswalk studies and eliminating ditch. Meeting held 5/12/16 with Supervisor Foust and citizens to discuss objections. Design amendment approved 6/1/16. Updated Intermediate due in August showing revised typical section per community and VDOT feedback.											
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-016		\$1,550,000	PM LAD: Glass, Lisa																				
		\$300,000	PM UDCCD: Carlin, Craig																				
			PM CPTED: Chellappa, Smitha																				
<b>Design</b>																							

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Kirby Road Walkway N – Birch Road to Ivy Hill Dr</b>			03/15	07/15	12/15	06/16	10/17	03/18	11/17	10/16	01/17	NA	01/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Munz, Kirsten						Construct 5' concrete sidewalk on north side of Kirby Road from Birch Road to Ivy Hill Drive.						<b>TPP ID #143.</b> Intermediate comments received from VDOT 4/18/16. Conceptual design of drainage solution at 1875 Kirby Road endorsed by VDOT. Coordination with Fairfax Water underway to relocated waterline. Additional survey underway.									
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-017		\$1,000,000	PM LAD: Anthony, Curtis																					
		\$50,000	PM UDCCD: Bashir, Qais																					
			PM CPTED: Chellappa, Smitha																					
<b>Design</b>																								
<b>Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct</b>			03/15	07/15	12/15	06/16	10/17	03/18	11/17	10/16	01/17	NA	01/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Munz, Kirsten						Construct 5' concrete sidewalk on north side of Kirby Road from Ivy Hill Drive to Corliss Court.						<b>TPP ID#142.</b> Intermediate comments received from VDOT 4/18/16. Coordination with Fairfax Water underway to relocated waterline. Additional survey underway.									
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-018		\$975,000	PM LAD: Anthony, Curtis																					
		\$0	PM UDCCD: Bashir, Qais																					
			PM CPTED: Chellappa, Smitha																					
<b>Design</b>																								
<b>Franconia Rd. @ Westchester St. Median Refuge</b>			04/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Conley, Tim						Extend median and provide pedestrian crossing with median refuge on Franconia Rd at Westchester St. Restripe TWLTL on Franconia Rd at Bush Hill Dr to provide Left turn lane.						<b>TPP ID#122.</b> Task order design contract signed on 4/25/16. Survey letters mailed on 4/29/16. Schedule will be developed when survey is complete summer 2016.									
2G40-088-022-0			PM UTL:																					
2G40-088-022		\$150,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
<b>Survey</b>																								
<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Vanzandt, Mark						Construct approx. 5,400 feet of 5' sidewalk and variable width asphalt trail along Sleepy Hollow Road from from Nichols St. to Route 7						<b>TPP ID#172.</b> Survey letters sent 5/10/16. Schedule will be added when survey is complete. Survey is expected in July 2016.									
2G40-088-028-0			PM UTL:																					
2G40-088-028		\$5,970,000	PM LAD:																					
		\$1,670,000	PM UDCCD:																					
			PM CPTED: Harrell, William																					
<b>Pre-Design</b>																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Lanier Street Walkway - Exeter Street to Carrico Drive</b>			03/16	NA	06/16	09/16	06/17	08/17	08/17	TBD	TBD	NA	12/16	07/17	07/17	09/17	NA	11/17	12/17	12/17	12/17	05/18	05/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Lauretti, Francesco						Construct approx 115' of 10' shared use path connecting Lanier Street to Carrico Drive.						<b>TPP ID# 236.</b> Intermediate design is in progress.								
2G40-088-034-0			PM UTL:																				
2G40-088-034		\$86,500 (\$63,500)	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				

**Design**

<b>Georgetown Pike Phase IV Survey</b>			02/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis						Approximately 1200 LF of walkway along the north side of Georgetown Pike from Falls Bridge Lane to Seneca Plaza.						<b>TPP ID# 125</b> Task order contract for survey approved on 2/3/16. Task Order Amendment for Design was approved on 3/23/16. Survey was completed								
2G40-088-036-0			PM UTL: Nguyen, Tan																				
2G40-088-036		\$70,000 \$70,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				

**Survey**

<b>Old Telegraph Rd. Walkway</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Hojatzadeh, Max						Construct curb & gutter with 5' sidewalk to complete missing link on Old Telegraph Road.						<b>TPP ID#311</b> - Scope has been received. Project initiation is underway. Schedule will be determined following the receipt of survey data. Field review complete on 5/11/16. Design proposal under review.								
2G40-088-037-0			PM UTL:																				
2G40-088-037		\$0 \$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				

**Pre-Design**

<b>Rt.28 Widening (PWC L to Rt.29) NVTA-</b>			01/16	06/17	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>124/400-C40017</b>	Sully		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
2G40-100-000-0	Springfield		PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes from the bridge over Bull Run at the PW County Line to Route 29 in Centreville.						<b>TPP ID# 062.</b> Survey completed 4-15-16. Utility Designation NTP 3/10/16. Concept designs are underway. Traffic Analysis is underway. Preliminary Environmental Inventory submitted 5-1-16. Project is anticipated to be Design Build delivery; design will go through preliminary phase only.								
2G40-100-000		\$47,500,000 \$42,500,000	PM UTL: Nguyen, Tan																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

**Survey**

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01008-Richmond Hwy. SB @ Southgate Dr.</b>			12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Moreland, Ken				Loading Pad, Curb Ramp				Survey is underway and notification letters sent 12/14/2015.												
4YP202-01008			PM UTL:																				
TS-000014-019		\$15,000	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>01009-Richmond Hwy. SB @ Schooley Dr.</b>			12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	TBD	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Moreland, Ken				Loading Pad, Curb Ramp.				Survey is underway and notification letters sent 12/14/2015.												
4YP202-01009			PM UTL:																				
TS-000014-020		\$15,000	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>01013-Richmond Hwy. SB @ Arlington Dr.</b>			12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	TBD	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Moreland, Ken				loading Pad, Curb Ramp.				Survey is underway and notification letters sent 12/14/2015.												
4YP202-01013			PM UTL:																				
TS-000014-021		\$15,000	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>01164-Mt. Vernon Memorial Hwy. EB @ Old Mill - (Fund 124/400-C40011)</b>			01/14	NA	09/14	NA	NA	10/15	02/16	02/15	NA	NA	02/15	10/15	NA	NA	NA	02/16	02/16	02/16	03/16	TBD	08/16
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa				Loading Pad with Accessibility and Drainage Improvements.				Final design is in progress. LAD Completed 10/30/15. Draft Construction Package submitted to UDCC 12/22/15. Final Construction package sent to UDCC 2/24/16. NTP 4/25/16.												
4YP202-01164			PM UTL:																				
TS-000016-024		\$0	PM LAD: Shubert, Beth																				
		\$0	PM UDCC: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)</b>			11/13	NA	11/14	05/16	08/16	10/15	09/16	02/15	NA	NA	02/15	07/15	NA	NA	NA	10/16	11/16	11/16	11/16	06/16	06/17
<b>Bus Stop Improvements 124/400-C40011</b>	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-01184</b>			PM TDD: Madhusudhan, Galappa				Loading Pad with major drainage, intersection and other accessibility improvements.				LAD completion memo received on 7/24/15. Consultant addressing comments made by UDCD; Consultant redesigning to address utility conflicts. Revised Design submitted to VDOT 5/31/16 for review.												
<b>TS-000016-025</b>		\$0	PM UTL:																				
		\$0	PM LAD: Shubert, Beth																				
			PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01272-Fairfax Cty Pkwy. NB @ Modisto Ln.</b>			12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements 124/400-C40011</b>	Springfield		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-01272</b>			PM TDD: Moreland, Ken				Loading Pad, Curb Ramp, Sidewalk.				Survey is underway and notification letters sent 12/14/2015.												
<b>TS-000018-018</b>		\$15,000	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>01273-Fairfax Cty Pkwy. NB @ Huntsman Blvd.</b>			12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements 124/400-C40011</b>	Springfield		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-01273</b>			PM TDD: Moreland, Ken				Loading Pad, Curb Ramp, Sidewalk.				Survey is underway and notification letters sent 12/14/2015.												
<b>TS-000018-019</b>		\$15,000	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>01578-Burke Ctr. Pkwy. WB @ Burke Commons - (Fund 124/400-C40011)</b>			01/14	NA	09/14	NA	NA	10/15	02/16	02/15	NA	NA	02/15	11/15	NA	NA	NA	02/16	02/16	02/16	03/16	06/16	05/16
<b>Bus Stop Improvements 124/400-C40011</b>	Braddock		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-01578</b>			PM TDD: Madhusudhan, Galappa				Loading Pad with Accessibility and Drainage Improvements.				Substantially complete 5/4/16.												
<b>TS-000011-014</b>		\$0	PM UTL:																				
		\$0	PM LAD: Shubert, Beth																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01613-Burke Ctr.-Ox Rd. - (Fund 124/400-C40011)</b>			01/13	NA	09/13	NA	06/14	11/14	02/16	12/13	NA	NA	12/13	04/14	NA	NA	NA	02/16	02/16	12/15	02/16	11/14	08/16
<b>Bus Stop Improvements 124/400-C40011</b>	Braddock		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-01613</b>			PM TDD: Madhusudhan, Galappa				Loading pad, Bus Shelter, sidewalk connection and drainage improvements				State Building Permit received 9/3/15. County Building Permit received 1/5/16. Final Construction package sent to UDCD 2/24/16. NTP 4/25/16.												
<b>TS-000011-003</b>		\$25,000 \$0	PM UTL:																				
			PM LAD: Bailey, Stephen																				
			PM UDCD:																				
			PM CPTED:																				
<b>Construction</b>																							
<b>01785-Hooes Rd. EB @ Newington Forest Ave. - (Fund 124/400-C40011)</b>			01/13	NA	08/13	NA	10/14	12/13	04/16	NA	NA	NA	NA	NA	NA	NA	NA	07/16	07/16	07/16	08/16	04/15	10/16
<b>Bus Stop Improvements 124/400-C40011</b>	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-01785</b>			PM TDD: Madhusudhan, Galappa				Loading, extensive sidewalk connection, and drainage improvement.				After further test hole information was received it was determined that a Washington Gas 8" gas line needs to be relocated. Consultant is redesigning to avoid utility conflicts. Permit application for revised design was sent on 4/20/16. Final Construction Package submitted to UDCD 5/26/16.												
<b>TS-000016-031</b>		\$30,000 \$0	PM UTL:																				
			PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>01813-Newing F WB-Falling - (Fund 124/400-C40011)</b>			12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	NA	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements 124/400-C40011</b>	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-01813</b>			PM TDD: Moreland, Ken				Loading Pad, Curb Ramp, Sidewalk.				Survey is underway and notification letters sent 12/14/2015.												
<b>TS-000016-013</b>		\$15,000 \$0	PM UTL:																				
			PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Survey</b>																							
<b>01962-Bluemont Way EB Near Library</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements 124/400-C40011</b>	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-01962</b>			PM TDD: Zahirieh, Shahla				Project initiation.																
<b>TS-000013-029</b>		\$0 \$0	PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02190-North Kings Hwy. NB @ Jamica Dr. 12/15 NA 06/16 07/16 09/17 10/17 10/17 11/16 TBD NA 01/17 08/17 TBD TBD TBD 11/17 12/17 12/17 12/17 05/18 05/18

**Bus Stop Improvements**  
 124/400-C40011 Mount Vernon  
 4YP202-02190  
 TS-000016-038 \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading Pad

Monthly Remarks  
 Intermediate plan received 6/6/2016 and is currently under review.

On Hold

Survey

02191-North Kings Hwy. NB @ Fairhaven Ave. 12/15 NA 06/16 07/16 09/17 10/17 10/17 11/16 TBD NA 01/17 08/17 TBD TBD TBD 11/17 12/17 12/17 12/17 05/18 05/18

**Bus Stop Improvements**  
 124/400-C40011 Mount Vernon  
 4YP202-02191  
 TS-000016-039 \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading Pad.

Monthly Remarks  
 Survey is underway and notification letters sent 12/14/2015.

On Hold

Survey

02192-North Kings Hwy. NB @ Fort Dr. 12/15 NA 06/16 07/16 09/17 10/17 10/17 11/16 TBD NA 01/17 08/17 TBD TBD TBD 11/17 12/17 12/17 12/17 05/18 05/18

**Bus Stop Improvements**  
 124/400-C40011 Mount Vernon  
 4YP202-02192  
 TS-000016-040 \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading Pad.

Monthly Remarks  
 Intermediate plan received 6/6/2016 and is currently under review.

On Hold

Survey

02194-North Kings Hwy. SB @ Fort Dr. 12/15 NA 06/16 07/16 09/17 10/17 10/17 11/16 TBD NA 01/17 08/17 TBD TBD TBD 11/17 12/17 12/17 12/17 05/18 05/18

**Bus Stop Improvements**  
 124/400-C40011 Lee  
 4YP202-02194  
 TS-000014-022 \$15,000  
 \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading Pad.

Monthly Remarks  
 Intermediate plan received 6/1/2016 and is currently under review.

On Hold

Survey

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02195-North Kings Hwy. SB Near Fairhaven</b>			12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02195</b>			PM TDD: Moreland, Ken				loading Pad, Retaining Wall.				Survey is underway and notification letters sent 12/14/2015.												
<b>TS-000014-023</b>		\$15,000	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>02196-North Kings Hwy. SB @ Fairhaven Ave.</b>			12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02196</b>			PM TDD: Moreland, Ken				Loading Pad, Curb Ramp, Bench, Trash Can.				Survey is underway and notification letters sent 12/14/2015.												
<b>TS-000014-024</b>		\$15,000	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>02197-North Kings Hwy. SB @ School St.</b>			12/15	NA	06/16	07/16	09/17	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02197</b>			PM TDD: Moreland, Ken				Loading Pad, Bench, Trash Can.				Survey is underway and notification letters sent 12/14/2015.												
<b>TS-000014-025</b>		\$15,000	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>02371-Lee Hwy. WB @ Hollywood Rd. - (Fund 124/400-C40011)</b>			09/13	NA	03/14	NA	NA	04/15	02/16	03/15	NA	NA	03/15	12/15	NA	NA	NA	02/16	03/16	03/16	03/16	06/15	05/16
<b>Bus Stop Improvements 124/400-C40011</b>	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02371</b>			PM TDD: Vanzandt, Mark				Loading pad, sidewalk, and a cut ramp				Substantially complete 5/11/16.												
<b>TS-000017-002</b>		\$15,000	PM UTL:																				
		\$0	PM LAD: Shubert, Beth																				
			PM UDCD:																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>02434-Hummer Road NB Near Frontage Road</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011	Mason		PM TDD: Zahirieh, Shahla						Project initiation.															
4YP202-02434			PM UTL:																					
TS-000015-007		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>02451-Gallows Road SB @ Strawberry Lane</b>			04/16		NA	05/16	06/16	06/16	06/16	NA	NA	NA	NA	NA	NA	NA	NA	08/16	09/16	09/16	10/16			
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011	Providence		PM TDD: Moreland, Ken						Draft construction package submitted to UDCD 6/1/2016.															
4YP202-02451			PM UTL:																					
TS-000017-011		\$10,000	PM LAD:																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>02467 - Hummer Road SB @ Horseshoe Drive</b>			04/16		NA	NA	05/16	06/16	06/16	NA	NA	NA	NA	NA	NA	NA	NA	07/16	08/16	08/16	08/16	09/16	09/16	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011	Mason		PM TDD: Moreland, Ken						Draft construction package submitted to UDCD 5/24/2016.															
4YP202-02467			PM UTL:																					
TS-000015-010		\$0	PM LAD:																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>03020-Leesburg Pike EB @ Nevius Rd. - (Fund 124/400-C40011)</b>			11/13	NA	09/14	NA	NA	10/15	11/15	02/15	NA	NA	02/15	08/15	NA	NA	NA	02/16	03/16	03/16	06/16	06/16	08/16	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa						Loading Pad with drainage and other Accessibility Improvements						Final design is in progress. Land acquisition complete 8/25/2015. Permit submission made to VDOT on 11/19/15. Final Construction package sent to UDCD 2/24/16. NTP 4/25/16.									
4YP202-03020			PM UTL:																					
TS-000015-004		\$0	PM LAD: Lefcourt, Eric																					
		\$0	PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03083-OldKeeneMill Rd. WB @ Carriegh Pkwy. - (Fund 124/400-C40011)</b>			02/14	NA	02/14	05/14	06/15	02/15	09/15	10/14	NA	NA	12/14	04/15	NA	NA	NA	12/15	12/15	12/15	12/15	07/15	05/16
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Springfield		PM TDD: Lauretti, Francesco					Loading pad, concrete sidewalk, curb & gutter extension, and 2 pedestrian ramps.					Substantially complete 5/16/16.										
4YP202-03083			PM UTL:																				
TS-000018-011	\$42,500		PM LAD: Shubert, Beth																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>03396-Commerce Street WB @ Bowie Drive</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Lee		PM TDD: Zahirieh, Shahla					Loading Pad					Project initiation.										
4YP202-03396			PM UTL:																				
TS-000014-027	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>03437-Norton Road NB @ Kings Cross Road</b>			10/15	NA	NA	NA	03/16	04/16	03/16	NA	NA	NA	NA	NA	NA	NA	NA	04/16	05/16	06/16	06/16	08/16	08/16
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Lee		PM TDD: Moreland, Ken					Loading Pad					Final construction package sent to UDCD 4/5/2016.										
4YP202-03437			PM UTL:																				
TS-000014-026	\$15,000		PM LAD:																				
	\$15,000		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>03479-Backlick Road NB @ Essex Avenue</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Lee		PM TDD: Zahirieh, Shahla					Loading Pad					Project initiation.										
4YP202-03479			PM UTL:																				
TS-000014-028	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>03684-Little River Turnpike EB @ Markham Street</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011	Mason		PM TDD: Zahirieh, Shahla						Project initiation.															
4YP202-03684			PM UTL:																					
TS-000015-008		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>04122-Telegraph Rd. NB @ Wilton Rd. - (Fund 124/400-C40011)</b>			12/15	NA	06/16	NA	09/16	10/17	10/17	11/16	TBD	NA	01/17	08/17	TBD	TBD	TBD	11/17	12/17	12/17	12/17	05/18	05/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011	Lee		PM TDD: Moreland, Ken						Loading Pad, Curb Ramp, Sidewalk.						Survey is underway and notification letters sent 12/14/2015.									
4YP202-04122			PM UTL:																					
TS-000014-013		\$15,000	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Survey</b>																								
<b>04167-International Drive SB @ Fletcher Street</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla						Project initiation.															
4YP202-04167			PM UTL:																					
TS-000017-014		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>04174-Tyco Road EB @ Leesburg Pike</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla						Project initiation.															
4YP202-04174			PM UTL:																					
TS-000017-015		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					

04251-Gallows Road @ Cottage Street      TBD    TBD

**Bus Stop Improvements**  
 124/400-C40011      Providence  
 4YP202-04251  
 TS-000017-016      \$0  
    \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading pad.

Monthly Remarks  
 Project initiation.

On Hold

**Pre-Design**

04308-Greensboro Drive SB @ International Drive      TBD    TBD

**Bus Stop Improvements**  
 124/400-C40011      Providence  
 4YP202-04308  
 TS-000017-017      \$0  
    \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading pad.

Monthly Remarks  
 Project initiation.

On Hold

**Pre-Design**

04311-Chain Bridge Rd. NB @ International Dr. - (Fund 124/400-C40011)      02/16    NA    05/16    NA    07/16    08/16    05/16    NA    NA    NA    NA    NA    NA    NA    NA    NA    05/16    10/16    10/16    10/16    03/17    03/17

**Bus Stop Improvements**  
 124/400-C40011      Providence  
 4YP202-04311  
 TS-000017-005      \$15,000  
    \$0

Project Manager/Assignments  
 PM TDD: Moreland, Ken  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Loading pad.

Monthly Remarks  
 Final Construction package sent to UDCD 5/3/2016.

On Hold

**Construction**

04468-Nutley Street NB @ Kingsley Road      TBD    TBD

**Bus Stop Improvements**  
 124/400-C40011      Hunter Mill  
 4YP202-04468  
 TS-000013-030      \$0  
    \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Loading pad.

Monthly Remarks  
 Project initiation.

On Hold

**Pre-Design**



Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>04811-Vaden Dr. WB @ Royal Victoria Dr.</b>			04/15	NA	NA	NA	06/16	01/17	01/17	08/15	NA	NA	01/16	06/16	NA	NA	NA	02/17	03/17	03/17	03/17	12/16	07/17
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Moreland, Ken						Loading Pad						Bus pads will not be installed until after developer has completed street acceptance.								
4YP202-04811			PM UTL:																				
TS-000017-009	\$15,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							
<b>04812-Vaden Dr. EB @ Royal Victoria Dr.</b>			04/15	NA	NA	NA	06/16	01/17	01/17	08/15	NA	NA	10/15	12/15	NA	NA	NA	02/17	03/17	03/17	03/17	12/16	07/17
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Moreland, Ken						Loading pad						Bus pads will not be installed until after developer has completed street acceptance.								
4YP202-04812			PM UTL:																				
TS-000017-010	\$15,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							
<b>05091-Lawyers Rd. WB @ Charlestown Ln. - (Fund 124/400-C40011)</b>			01/14	NA	09/14	NA	NA	10/15	10/16	11/15	NA	NA	03/16	09/16	NA	NA	NA	11/16	11/16	11/16	11/16	06/16	02/17
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa						Loading Pad with Accessibility and major Drainage Improvements.						Reston DRB approval received in March 2016. LAD NTP issued in March 2016.								
4YP202-05091			PM UTL:																				
TS-000013-016	\$0		PM LAD: Shubert, Beth																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>05215- Sunrise Valley EB @ T. Chase Drive</b>			01/16	NA	NA	NA	03/16	05/16	05/16	NA	NA	NA	NA	NA	NA	NA	NA	05/16	07/16	07/16	08/16	10/16	10/16
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Moreland, Ken						Loading Pad						Final construction package sent to UDCD 5/23/2016.								
4YP202-05215			PM UTL:																				
TS-000013-028	\$0		PM LAD: Carlin, Craig																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
05548-Elden Street NB @ Herndon Parkway																							
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Bus Stop Improvements			PM TDD: Zahirieh, Shahla						Project initiation.						On Hold <input type="checkbox"/>								
124/400-C40011			PM UTL:																				
4YP202-05548			PM LAD:																				
TS-000012-024			PM UDCD:																				
			PM CPTED:																				
Pre-Design																							
05553-Elden Street SB Near Herndon Parkway																							
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Bus Stop Improvements			PM TDD: Zahirieh, Shahla						Project initiation.						On Hold <input type="checkbox"/>								
124/400-C40011			PM UTL:																				
4YP202-05553			PM LAD:																				
TS-000012-025			PM UDCD:																				
			PM CPTED:																				
Pre-Design																							
05629-Lewinsville Rd. EB @ Tysons McLean Dr. - (Fund 124/400-C40011)																							
			11/13	NA	09/14	NA	NA	10/15	04/16	02/15	NA	NA	02/15	05/15	TBD	TBD	NA	06/16	07/16	07/16	07/16	06/16	09/16
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Bus Stop Improvements			PM TDD: Madhusudhan, Galappa						Loading Pad with drainage and other Accessibility Improvements						VDOT Permit package submitted on 4/19/16. Final Construction Package submitted to UDCD 5/31/16. Coordinating with Verizon to remove an existing telephone pedestal pole.								
124/400-C40011			PM UTL:																				
4YP202-05629			PM LAD: Kresge, Carol																				
TS-000012-022			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
Braddock Rd./Wakefield Chapel Rd. Short term Roadway Improvements																							
			06/14	NA	09/14	12/14	07/15	07/15	09/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	10/15	10/15	11/15	11/15	11/16
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Bonds Advanced Project Implementation			PM TDD: Ruffner, Scott						Relocate Raised concrete median and adjust lane marking to improve left turns from EB Braddock Rd to NB Wakefield Chapel Road						NTP was issued for construction on 2/1/2016. Construction was brought to 50% completion on 5/4/2016 as the new turn lane configuration was opened to traffic. The new lane configuration on WB Braddock Road has resulted in undesirable traffic impacts. A VDOT LUP revision is in progress to adjust WB Braddock Road. Construction completion date postponed for adjustment to WB Braddock Road.								
124/400-C40011			PM UTL: Nguyen, Tan																				
4YP303-0			PM LAD:																				
2G40-053-001			PM UDCD:																				
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Spectrum Center ST13 RBS			01/16	04/16	NA	06/16	09/16	12/16	12/16	NA	NA	NA	TBD	TBD	NA	NA	NA	01/17	02/17	02/17	02/17	04/17	04/17
--------------------------	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	-----	-----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle Facilities Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
124/400-C40011			PM TDD: Moreland, Ken					Install Bike Share Station Pad					Pre-Final plans received 6/1/2016. Pre-final plans will be distributed to VDOT 6/10/2016.							
PBFP01-00014			PM UTL:																	
TS-000001-014	\$0		PM LAD:																	
	\$0		PM UDCD:																	
			PM CPTED:																	

**Design**

Tyson's Corner Metro ST8 TBS			04/16	08/16	TBD	NA	09/16	12/16	12/16	NA	NA	NA	TBD	TBD	NA	NA	NA	01/17	02/17	02/17	02/17	04/17	04/17
------------------------------	--	--	-------	-------	-----	----	-------	-------	-------	----	----	----	-----	-----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle Facilities Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
124/400-C40011			PM TDD: Moreland, Ken					Install Bike Share Station Pad					Survey notification letters sent 5/11/2016. Survey is underway.							
PBFP01-00015			PM UTL:																	
TS-000001-015	\$0		PM LAD:																	
	\$0		PM UDCD:																	
			PM CPTED:																	

**Pre-Design**

Sunset Hills Road ST4 RBS			01/16	04/16	NA	NA	05/16	08/16	08/16	NA	NA	NA	NA	NA	NA	NA	NA	09/16	10/16	10/16	10/16	12/16	12/16
---------------------------	--	--	-------	-------	----	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bicycle Facilities Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
124/400-C40011			PM TDD: Moreland, Ken					Installation of Bike Share Station Pad					Final plans received 6/1/2016. Awaiting property owners approval of land rights license agreement.							
PBFP01-00800			PM UTL:																	
TS-000001-008	\$0		PM LAD:																	
	\$0		PM UDCD:																	
			PM CPTED:																	

**Design**

Leesburg Pke @ Colvin Run Rd.			10/09	NA	10/10	04/13	10/14	10/14	04/15	02/14	02/14	NA	02/14	07/14	06/14	09/15	NA	10/15	12/15	01/16	04/16	10/16	10/16
-------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max					Add signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road.					<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction package submitted to UDCD on 10/7/15. Pre-construction conference held 4/11/16. NTP issued 4/25/16.							
PPTF01-01800			PM UTL: Yusufoglu, Eldar																	
ST-000003-018	\$3,250,000		PM LAD: Kresge, Carol																	
	\$0		PM UDCD: Bashir, Qais																	
			PM CPTED:																	

**Construction**

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
<b>Hunter Mill Rd. @ Sunrise Valley Dr</b>			02/13	05/13	12/13	08/14	11/15	03/15	07/16	09/14	NA	NA	10/14	07/15	05/15	02/16	NA	08/16	09/16	10/16	11/16	12/15	05/17		
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco						Signalized pedestrian crosswalks, 5' concrete sidewalk, refuge islands, curb gutter and 8' trail at the intersection of Hunter Mill Road and Sunrise Valley Drive.						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Final design submitted 11/18/15. The existing signals at this intersection are part of VDOT's signal rebuild list. NTP for additional easement issued 4/21/16.										
PPTF01-03100			PM UTL: Yusufoglu, Eldar																						
ST-000003-031	\$1,250,000	\$0	PM LAD: Delli Carpini, Angelica																						
			PM UDCD: Frazier, Demond																						
			PM CPTED:																						
<b>Utility Relocation</b>																									
<b>Hunter Village Dr</b>			02/10	NA	12/10	02/12	12/15	08/14	06/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	08/16	08/16	08/16	08/16	01/14	03/17		
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Springfield		PM TDD: Lauretti, Francesco						Shoulder and pedestrian improvements on Hunter Village Dr. from Old Keene Mill Rd. to Painted Daisy Dr. Approximately 4,600 linear feet.						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Final design is in progress. Coordination with VDOT on traffic signal analysis is ongoing. Stormwater detention waiver approved 9/3/2015. Schedule change due to the stormwater management requirements and additional reviews required.										
PPTF01-03200			PM UTL: Nguyen, Tan																						
ST-000003-032	\$1,300,000	\$0	PM LAD: Honnick, John																						
			PM UDCD: Eisa, Amani																						
			PM CPTED:																						
<b>Design</b>																									
<b>Birch St. Sidewalk</b>			12/11	05/13	06/14	11/14	08/16	01/14	10/16	10/15	NA	NA	11/15	09/16	11/15	08/16	NA	11/16	12/16	12/16	12/16	04/17	04/17		
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Approx. 700 LF conc. sidewalk on west side of Birch St. from Grove Ave to existing Falls Church City sidewalk						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> FCDOT authorized Dominion Power pole relocation on 11/17/15. Land Acquisition NTP 11/3/15. 4 of 7 properties have been acquired. Received approval for SWM. 3rd Pre-final plan submitted for review/comments on 5/16/16. Schedule adjusted in June due to delay land acquisition process.										
PPTF01-04800			PM UTL: Nguyen, Tan																						
ST-000003-048	\$950,000	\$0	PM LAD: Shubert, Beth																						
			PM UDCD: Samiyi, Bijan																						
			PM CPTED:																						
<b>Land Acquisition</b>																									
<b>Old Dominion Linway Birch</b>			NA	06/14	05/15	02/16	03/16	04/16	08/15	NA	NA	08/15	03/16	01/15	07/16	NA	06/16	07/16	07/16	07/16	09/16	12/16			
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott						Pedestrian Intersection and bus stop improvements at Old Dominion/Linway/Birch Intersection						<b>VDOT LUP received on 4/19/2016.</b> Final construction package in progress. Schedule adjusted for utility relocation delays and additional coordination with the VDOT traffic signal rebuild project.										
PPTF01-06200			PM UTL: Nguyen, Tan																						
ST-000003-062	\$1,100,000	\$0	PM LAD: Lefcourt, Eric																						
			PM UDCD: Frazier, Demond																						
			PM CPTED:																						
<b>Utility Relocation</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Idylwood Rd. Sidewalk</b>			11/13	NA	05/14	12/14	11/15	12/15	12/15	02/15	02/15	NA	03/15	05/15	10/15	05/16	NA	03/16	04/16	05/16	06/16	08/16	08/16
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Dranesville		PM TDD: Nabavi, Seyed	Construct approx 600' of 5' Concrete sidewalk along Idylwood Rd from approx. 600' south of Redd Rd to Redd Road				VDOT permit received 12/18/15. Final construction package sent on 3/1/16. Gas line relocation is complete.															
PPTF01-06300			PM UTL: Nguyen, Tan																				
ST-000003-063	\$600,000		PM LAD: Lefcourt, Eric																				
	\$88,000		PM UDCCD:																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Rt. 123 @ Braddock Rd.</b>			06/10	04/11	04/13	08/13	09/14	09/14	01/15	11/13	01/14	NA	11/13	04/14	04/14	07/15	NA	02/15	03/15	04/15	07/15	09/14	07/16
<b>At-Grade Interim Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark	Intersection improvements at Braddock Road/123 which include additional turn lanes and turn lane extensions.				Construction is 60% complete.															
R12301A-0	Springfield		PM UTL: Yusufoglu, Eldar																				
2G40-015-000	\$4,500,000		PM LAD: Shubert, Beth																				
	(\$1,000,000)		PM UDCCD: Kadasi, Mohamed Abdull																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Fox Mill Rd. @ Monroe st</b>			07/10	03/11	10/11	02/13	06/14	10/13	07/14	06/12	NA	NA	06/12	05/14	05/13	04/14	NA	08/14	11/14	12/14	02/15	12/14	01/16
<b>Spot Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Ayers, Robert	Add right turn lane and pedestrian improvements on westbound Fox Mill Road.				<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Substantial completion 1/8/15. Signal accepted by VDOT. Expecting VDOT permit release.															
RSP101-00500			PM UTL: Nguyen, Tan																				
2G40-028-004	\$1,750,000		PM LAD: Bailey, Stephen																				
	\$900,000		PM UDCCD: McCorkle, Lisa																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>Hunter Mill @ Mystic Meadow Roundabout</b>			08/10	NA	NA	04/15	04/16	11/12	09/16	09/15	08/14	NA	05/14	12/15	06/14	09/16	NA	10/16	11/16	12/16	02/17	11/17	11/17
<b>Spot Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Dresser, John	Reconfigure intersection with roundabout and new pedestrian/bicycle facilities.				<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Land acquisition phase was completed 12/10/15. Utility relocations are in progress. Project accepted into LDS Bonds & Agreements Center by letter dated 4/28/16. LDS checklist items and fee payments are underway.															
RSP101-00700			PM UTL: Nguyen, Tan																				
2G40-028-006	\$2,100,000		PM LAD: Finnell, Richard																				
	\$1,300,000		PM UDCCD: Kadasi, Mohamed Abdull																				
			PM CPTED:																				
<b>Utility Relocation</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/16	09/14	02/16	NA	03/16	10/16	10/16	12/16	NA	12/16	01/17	02/17	03/17	09/15	02/18
--------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Spot Improvements</b> 124/400-C40011 RSP101-01400 2G40-028-012	Providence	\$1,950,000 \$1,000,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Add right turn lane and drainage improvements to northbound and southbound Route 123 at Jermantown Road.				<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> Final plan is in progress. Zoning interpretation was received for the proffer RZ-2007-PR-02 (Flint Hill School). Proffer only applies to full buildout condition of Route 123 which is not proposed with this project. Currently coordinating project landrights impacts with school representatives. LAD authorized 3/15/16. 1 of 4 properties acquired.										
--	------------	----------------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Design**

Old Dominion Dr/ Bellview Rd. (Phase I)			09/13	NA	03/14	07/14	04/15	09/15	06/15	08/14	06/14	NA	08/14	01/15	08/14	10/14	NA	07/15	08/15	08/15	08/15	08/15	12/15
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Spot Improvements</b> 124/400-C40011 RSP101-01500 2G40-028-014	Dranesville	\$825,000 \$425,000	<u>Project Manager/Assignments</u> PM TDD: Munz, Kirsten PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Improve sight distance at intersection of Old Dominion Drive and Bellview Road				<u>Monthly Remarks</u> Construction substantially complete 12/12/15. VDOT inspection requested 12/21/15. Nutrient Transfer Agreement signed by VDOT 3/24/16. VDOT Permit released 4/13/16. As-built survey underway. Requested estimates from utility companies for cost to relocate utility poles as potential future phase III.										
--	-------------	------------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Post-Construction**

			11/06	04/07	NA	12/12	12/12	12/12	05/12	NA	NA	05/12	11/12	01/12	02/13	NA	04/13	05/13	06/13	07/13	01/14	06/14
--	--	--	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Rt 29 Widening Trail</b> 301/300-C30040 2G40-033-000-0 2G40-033-000	Braddock	\$3,904,942 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Haley, Erin PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Phase II: Trail improvements from Federalist Way to Stevenson Street				<u>Monthly Remarks</u> Construction is substantially complete. Final permit release requested April 2016.										
---	----------	--------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Post-Construction**

			03/15	05/15	02/16	10/16	04/18	03/18	06/18	03/17	06/17	NA	06/17	03/18	03/18	07/18	NA	07/18	09/18	10/18	11/18	02/19	04/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Jefferson Manor Improvements Phase IIIA</b> 304/300-C30050 2G25-097-000-0 2G25-097-000	Lee	\$2,675,000 \$1,675,000	<u>Project Manager/Assignments</u> PM TDD: Munz, Kirsten PM UTL: Nguyen, Tan PM LAD: Anthony, Curtis PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor				<u>Monthly Remarks</u> Intermediate design under review - awaiting VDOT comments. Buffer strip waiver approved 5/13/16 for zero buffer and 5' sidewalk. Test hole data received 4/7/16. Design amendment under review for scope changes.										
--	-----	----------------------------	--	--	--	--	---	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Beulah Rd. Wlkwy Abbottsford to Clarks Crossing Phase I</b>			06/08	02/09	06/10	04/13	11/14	08/14	11/14	10/13	NA	NA	10/13	08/14	07/14	01/16	NA	02/15	06/15	06/15	07/15	09/11	08/16
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP201-PB009-A			PM TDD: Lauretti, Francesco				Pedestrian improvements along Beulah Rd from Francis Young Lane to Coral Crest Ln and along Clarks Crossing Rd. Project is approx. 4,000 LF.				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction is 75% complete.												
ST-000021-009	\$1,800,000	\$800,000	PM UTL: Yusufoglu, Eldar																				
			PM LAD: Kresge, Carol																				
			PM UDCD: Farsad, Nahid																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Beulah Rd. Wlkwy Abbottsford to Clarks Crossing Phase II</b>			08/14	NA	NA	07/15	08/16	02/16	10/16	10/15	NA	NA	12/15	09/16	NA	NA	NA	11/16	12/16	01/17	02/17	08/16	05/17
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP201-PB009-B			PM TDD: Lauretti, Francesco				Pedestrian improvements along Beulah Rd from Abbottsford Dr to Antioch Church Project is approx. 500 LF.				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. LAD on hold pending discussions with property owner.												
ST-000021-009	\$700,000	\$0	PM UTL: Yusufoglu, Eldar																				
			PM LAD: Kresge, Carol																				
			PM UDCD: Kadasi, Mohamed Abdull																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>Sunset Hills Rd. Wlkwy @ W&amp;OD to Michael Faraday</b>			10/09	NA	02/09	NA	09/15	10/15	07/15	11/10	11/10	NA	11/10	10/13	10/13	12/15	NA	11/15	11/15	12/15	12/15	08/16	08/16
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP201-PB017			PM TDD: Nabavi, Seyed				Pedestrian improvements along north side of Sunset Hills Rd from W&OD Trail to Michael Faraday Ct. Project is approx. 1,500 LF.				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction is substantially complete on May 2, 2016.												
ST-000021-017	\$1,050,000	\$810,000	PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCD: Bashir, Qais																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park</b>			06/11	NA	04/09	08/12	TBD	TBD	NA	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP201-PB023			PM TDD: Ayers, Robert				Pedestrian improvements and a 4' bike lane along east side of Telegraph Road from South Kings Hwy. to Lee District Park. Project is approx. 3500 LF.				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Project schedule is TBD due to on-going coordination with GSA/USA Army Reserve over land rights. Waiting on revised Alta Survey and formal approval after which County Survey will prepare plats. Final design in progress. 6/15/2016 Mtg. with VDOT, Fairfax Water, Fairfax County Park Authority, Geotechnical Consultant and DOT to select the appropriate design option to resolve slope stability issue at entrance to Lee District Park. Plan distribution is scheduled for July/early August 2016.												
ST-000021-023	\$4,000,000	\$0	PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCD: Samiy, Ben																				
			PM CPTED:																				
<b>Land Acquisition</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Oak St. Wlkwy from West of Morgan Ln to I-495 Overpass</b>			05/13	NA	08/13	07/14	11/15	02/15	06/16	07/14	NA	NA	07/14	12/14	NA	NA	NA	06/16	06/16	06/16	06/16	09/15	09/16
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: Marsh, Dennis						Pedestrian improvements along south side of Oak Street from Morgan Lane to I-495 Overpass. Approx 230 LF						Plans resubmitted on 3/17/16. No utility relocation is required. VPDES permit is not required. Nutrient credits purchased on 10/26/15. Schedule changed due to additional comments on the SWM and outfall analysis. Preparing permit and construction packages.								
4YP201-PB038B			PM UTL: Nguyen, Tan																				
ST-000021-038	\$340,000	\$0	PM LAD: Kresge, Carol																				
			PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Rt 7 Wlkwy @ Entrance Culmore Shopping Center to Church st</b>			03/10	NA	11/10	NA	06/14	03/12	06/14	08/11	NA	NA	08/11	04/14	05/13	03/16	NA	07/14	07/14	07/14	07/14	02/13	05/15
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Pedestrian improvements along both sides of Route 7 at the entrance of Culmore Shopping Center to Payne St. Project is approx. 1600 LF.						Construction substantially completed on 5/18/15. Awaiting VDOT reinspection.								
4YP201-PB049			PM UTL: Nguyen, Tan																				
ST-000021-045	\$1,135,000	\$0	PM LAD: Bailey, Stephen																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>Rt. 7 Wlkwy @ Columbia Pke Interchange</b>			03/10	NA	03/11	NA	07/14	07/14	07/14	10/11	NA	NA	10/11	10/12	05/13	11/13	NA	03/15	03/15	03/15	03/15	08/15	12/15
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Pedestrian improvements along ramps from Columbia Pike to Route 7. Curb and gutter to be installed along service drive. Project is approx 2000 LF.						Construction substantially complete 12/10/15. 1 punch list item from inspection is outstanding.								
4YP201-PB050			PM UTL: Nguyen, Tan																				
ST-000021-046	\$675,000	\$0	PM LAD: Honnick, John																				
			PM UDCD: Bishop, Scott																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>Rt. 7 Ped. Imp. @ Seven Corners to Juniper Ln</b>			03/10	NA	10/10	NA	02/15	10/14	07/15	02/13	NA	NA	02/13	02/14	NA	NA	NA	10/15	10/15	10/15	10/15	06/14	05/16
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Pedestrian improvements at three intersections: Seven Corners, Thorne Rd, and at Seven Corners Center.						Construction NTP issued 11/2/15. Construction is 85% complete.								
4YP201-PB052			PM UTL: Nguyen, Tan																				
ST-000021-048	\$900,000	\$100,000	PM LAD: Maggard, Lisa																				
			PM UDCD: Bashir, Qais																				
			PM CPTED:																				
<b>Construction</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rt. 7 Wlkwy @ Seminary Ramp Streetscape Phase II</b>			03/10	NA	03/11	NA	07/14	07/14	07/14	02/13	NA	NA	02/13	04/14	05/13	11/13	02/14	03/15	03/15	04/15	06/15	07/15	10/15
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Mason		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP201-PB054</b>			PM TDD: Marsh, Dennis				Streetscape project on the south side of the ramp from Columbia Pike to Seminary Road. This project will be 5' brick walkway approximately 450 LF. Project was split from 4YP201-PB050				Substantially completed 10/9/15. VDOT permit released 1/18/16. Awaiting LAP close out.												
<b>ST-000021-050</b>		\$321,804 \$0	PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCD: Farsad, Nahid																				
			PM CPTED:																				
<b>Post-Construction</b>																							On Hold <input type="checkbox"/>
<b>Towlston Road Spot Improvement</b>			09/08	01/10	01/11	11/13	11/15	04/16	04/16	NA	NA	NA	NA	NA	NA	NA	NA	04/16	05/16	05/16	05/16	08/16	08/16
<b>Spot Improvements 304/300-C30050</b>	Dranesville		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP206-0</b>			PM TDD: Nabavi, Seyed				Add left turn lane on north bound Towlston Road to westbound Route 7.				Draft Construction package submitted on 04/26/16. VDOT land use permit received on 05/10/16. Mast arm pole foundation certification report submitted to VDOT for approval on 6/6/16. Submitted signal timing to permits for concurrence on 6/6/16. "Pardon Our Dust" meeting is scheduled for 6/15/16.												
<b>5G25-047-000</b>		\$800,000 \$50,000	PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCD: McCorkle, Lisa																				
			PM CPTED:																				
<b>Design</b>																							
<b>Fairfax County Pkwy Rt. 29 to Braddock Rd.</b>			02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	10/16
<b>Spot Improvements 304/300-C30050</b>	Springfield		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP209-0</b>			PM TDD: Vanzandt, Mark				Add SB continuous auxiliary lane from Rte 29 interchange to Braddock Rd interchange.				Construction authorization package signed 1/15/16. Signed and sealed plan set copies provided on 1/28/16. Construction task order approved and NTP issued 2/16/16 for the signage work. NTP issued for Roadway construction 4/1/2016.												
<b>5G25-049-000</b>		\$2,100,000 \$0	PM UTL: Yusufoglu, Eldar																				
			PM LAD: Maggard, Lisa																				
			PM UDCD: Farsad, Nahid																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Rt. 29 Widening</b>			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	NA	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17
<b>Roadway Improvements 304/300-C30050</b>	Braddock		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP212-0</b>			PM TDD: Khorashadi, Brook				Phase III: Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road.				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> CN NTP issued on 8/18/2015. Construction is 18% complete: (Storm system 7%, Watermain 85%).												
<b>5G25-052-000</b>		\$20,207,489 \$1,000,000	PM UTL: Nguyen, Tan																				
			PM LAD: Finnell, Richard																				
			PM UDCD: Stevens, Michael																				
			PM CPTED:																				
<b>Construction</b>																							

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	03/17
On Hold <input type="checkbox"/>																							
<b>Cinder Bed Road Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Ayers, Robert					Improvements to the intersection of Cinder Bed Road and Newington Road. Relocate entrance to County vehicle maintenance facility.					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> CN Notice to proceed issued 1/4/2016. 15%complete. Month 3 CN Monitoring report has been filed with DEQ.										
4YP214-0			PM UTL: Nguyen, Tan																				
5G25-054-000	\$5,600,000 (\$789,296)		PM LAD: Shubert, Beth																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED:																				
<b>Construction</b>																							
			03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	09/16
On Hold <input type="checkbox"/>																							
<b>Wiehle Ave.Phase II</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD: Vanzandt, Mark					Four lane road from Fairfax County Parkway to Reston Avenue.					Street acceptance process underway. Final construction package submitted to UDCD on 11/4/15. NTP issued 3/15/16. Construction is 10% complete.										
5G25-028-000-A-0	Dranesville		PM UTL:																				
5G25-028-000	\$1,082,200 \$25,000		PM LAD:																				
			PM UDCD: McCorkle, Lisa																				
			PM CPTED:																				
<b>Post-Construction</b>																							
			NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	09/16
On Hold <input type="checkbox"/>																							
<b>Wiehle Ave.Phase III</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Vanzandt, Mark					Four lane road from Dranesville Road to Fairfax County Parkway.					Street acceptance process underway. Final construction package submitted to UDCD on 11/4/15. NTP issued 3/15/16.										
5G25-028-000-B-0			PM UTL:																				
5G25-028-000	\$1,082,200 \$25,000		PM LAD:																				
			PM UDCD: Farsad, Nahid																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>Braddock Rd./Roberts Road NB Right Turn Lane</b>			01/16	09/16	03/17	10/17	07/18	02/19	02/19	11/17	02/18	NA	03/18	10/18	11/18	05/19	NA	06/19	07/19	08/19	09/19	03/20	03/20
On Hold <input type="checkbox"/>																							
<b>Advanced Design for 2014 Bond Projects</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Braddock		PM TDD: Roberson, Jeanmarie					Add a Northbound Right Turn lane on Roberts Road at Braddock Raod including a sidewalk connection from Tapestry Dr. to Braddock Road.					<b>TPP ID#B258.</b> Survey is underway. Schedule to be developed once the survey is completed, which is anticipated in Summer 2016.										
5G25-059-002-0			PM UTL:																				
5G25-059-002	\$850,000 \$0		PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

North Chambliss St./Beauregard St.			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
------------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

<b>Advanced Design for 2014 Bond Projects</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
304/300-C30050 Mason	PM TDD: Khorashadi, Brook	Realign North Chambliss Street to eliminate free flow "right" turn and tie to Beauregard Street at existing signal opposite Shopping Center Parking Lot Entrance.	<b>Six Year Plan ID#B261.</b> Pre-Scoping rec'd 5/6/16. Project initiation underway.
5G25-059-003-0	PM UTL:		
5G25-059-003	PM LAD:		
	PM UDCD:		
	PM CPTED:		

Pre-Design

Lorton Rd./Lorton Market St.. WB Left Turn Lanes	11/15	01/16	NA	04/16	08/16	11/16	11/16	NA	NA	NA	NA	NA	NA	NA	NA	NA	12/16	01/17	01/17	01/17	04/17	04/17
--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Advanced Design for 2014 Bond Projects</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
304/300-C30050 Mount Vernon	PM TDD: Marsh, Dennis	Extension of the westbound left turn lane on Lorton Road to Lorton Market Lane by approx. 120 ft.	<b>TPP ID#B266.</b> Survey completed 6/1/16. Final design is underway.
5G25-059-004-0	PM UTL: Nguyen, Tan		
5G25-059-004	PM LAD:		
	PM UDCD:		
	PM CPTED: Aguayo, Vanessa		

Design

Silverbrook Rd./Southrun Rd. EB Left Turn Lane	03/16	NA	08/16	01/17	04/18	06/18	06/18	03/17	05/17	NA	06/17	12/17	01/18	03/18	NA	08/18	08/18	08/18	08/18	08/18	05/19	05/19
--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------

<b>Advanced Design for 2014 Bond Projects</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
304/300-C30050 Mount Vernon	PM TDD: Conley, Tim	Add Eastbound Left Turn lane on Silverbrook Road at Southrun Road.	<b>TPP ID#B267.</b> Task order design contract signed on 3/30/16. Survey letters mailed on 4/15/16. Schedule will be developed when survey is complete summer 2016.
5G25-059-005-0	PM UTL:		
5G25-059-005	PM LAD:		
	PM UDCD:		
	PM CPTED:		

Survey

Silverbrook Rd./Southrun Rd. EB Left Turn Lane																								
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

<b>Advanced Design for 2014 Bond Projects</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
304/300-C30050 Mount Vernon	PM TDD: Conley, Tim	Add Eastbound Left Turn lane on Silverbrook Road at Southrun Road.	<b>TPP ID#B267.</b> Task order design contract signed on 3/30/16. Survey letters mailed on 4/15/16. Schedule will be developed when survey is complete summer 2016.
5G25-059-005-0	PM UTL:		
5G25-059-005	PM LAD:		
	PM UDCD:		
	PM CPTED:		

Survey

Jun 2016

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
<b>Old Courthouse Rd./Besley Rd. Realignment</b>		07/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD								
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate intersection with Besley Rd including new Bridge/Culvert crossing, bicycle lanes and shared use path.						<b>TPP ID#035.</b> A second public information meeting was held on 5/31/16. Revising proposal to include the additional design (Sidewalk and Pedestrian Refuge). Preliminary design is in progress.																	
5G25-059-007-0		PM UTL:																													
5G25-059-007	\$8,000,000	PM LAD:																													
	\$4,700,000	PM UDCCD:																													
		PM CPTED:																													
<b>Design</b>																															
<b>Burke Lake Rd./Coffer Woods Rd. Ped Intersection Improvement</b>		08/13	NA	10/13	03/14	07/15	09/15	11/15	07/14	NA	NA	08/14	02/15	11/15	05/16	NA	02/16	06/16	06/16	06/16	08/16	08/16									
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Braddock	PM TDD: Hojatzadeh, Max						Install approx. 600' of sidewalk and update curb ramps at intersection.						<b>TPP ID # B271</b> - Final construction package submitted to UDCCD on 2/2/16. Utilities relocation complete. NTP issue on 6/16/16.																	
5G25-060-003-0		PM UTL: Yusufoglu, Eldar																													
5G25-060-003	\$475,000	PM LAD: Lefcourt, Eric																													
	\$0	PM UDCCD:																													
		PM CPTED:																													
<b>Construction</b>																															
<b>Lakepointe Dr/Guinea Rd. Ped Intersection Imp</b>		02/16	NA	05/16	12/16	11/17	02/18	02/18	02/17	TBD	NA	04/17	11/17	12/17	03/18	NA	04/18	NA	NA	05/18	12/18	12/18									
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Braddock	PM TDD: Nabavi, Seyed						Construct approx. 825' of sidewalk, curb & gutter, add pedestrian crosswalks and curb ramps on north and east legs of intersection.						<b>TPP ID#B272.</b> Intermediate design was submitted on 6/2/16.																	
5G25-060-004-0		PM UTL:																													
5G25-060-004	\$1,275,000	PM LAD:																													
	\$975,000	PM UDCCD:																													
		PM CPTED:																													
<b>Design</b>																															
<b>Highland St/Backlick Rd./Amherst Ave Ped Intersection Improvement</b>		08/13	NA	04/14	09/14	02/16	07/15	04/16	01/15	NA	NA	03/15	10/15	NA	NA	NA	05/16	06/16	06/16	06/16	09/16	09/16									
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Lee	PM TDD: Ruffner, Scott						Install sidewalk, crosswalks, and update pedestrian ramps at intersection.						<b>TPP ID#B273.</b> Final construction package submitted to UDCCD on 5/24/16.																	
5G25-060-005-0		PM UTL: Nguyen, Tan																													
5G25-060-005	\$425,000	PM LAD: Shubert, Beth																													
	\$95,000	PM UDCCD: Samiyi, Bijan																													
		PM CPTED:																													
<b>Construction</b>																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Columbia Pike/Gallows Rd. Ped Intersection Imp</b>			08/15	11/15	03/16	07/16	12/16	05/17	05/17	08/16	TBD	NA	09/16	04/17	TBD	TBD	NA	07/17	07/17	07/17	07/17	12/17	12/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD:	Marsh, Dennis	Pedestrian signal and improvements to intersection of Columbia Pike at Gallows Road						<b>TPP ID#B277.</b> Intermediate Plans distributed on 3/31/16. Partial VDOT comments received 5/5/16. Project is to be constructed by VDOT Signal Rebuild Program.												
5G25-060-009-0			PM UTL:	Nguyen, Tan																			
5G25-060-009		\$451,000	PM LAD:	Glass, Lisa																			
		\$251,000	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Pohick Rd./Southrun Rd. Ped Intersection Imp</b>			TBD	05/16	09/16	06/17	05/18	10/18	10/18	08/17	10/17	NA	11/17	06/18	07/18	01/19	NA	02/19	03/19	04/19	05/19	02/20	02/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD:	Roberson, Jeanmarie	Construct approx. 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Rd to Pohick Rd. Add signalized pedestrian crossings at Pohick Road.						<b>TPP ID#B278.</b> Preliminary plans distributed on 5/13/16.												
5G25-060-010-0		\$612,000	PM UTL:	Nguyen, Tan																			
5G25-060-010		\$412,000	PM LAD:	Glass, Lisa																			
			PM UDCCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>Hoes Rd./Newington Forest Ave Ped Intersection Imp</b>			01/16	03/16	08/16	03/17	07/18	09/18	09/18	06/17	10/17	NA	10/17	05/18	05/18	12/18	NA	10/18	10/18	10/18	11/18	03/19	03/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD:	Munz, Kirsten	Construct 5' Conc. sidewalk along west side of Newington Forest Ave. from Treasure Tree Ct. to Hoes Road, including ped signals and crosswalk on Hoes Rd.						<b>TPP ID#B279.</b> Survey received 3/8/16. Concept plan completed and under review. Utility designation complete. Intermediate design underway. Meeting with Newington HOA scheduled for 7/19/16.												
5G25-060-011-0	Springfield		PM UTL:	Nguyen, Tan																			
5G25-060-011		\$850,000	PM LAD:																				
		\$650,000	PM UDCCD:																				
			PM CPTED:	Aguayo, Vanessa																			
<b>Design</b>																							
<b>Rte 50/Sullyfield Cr/Centerview Dr.Ped Intersection Imp</b>			01/15	NA	NA	NA	NA	NA	07/15	NA	NA	NA	NA	NA	NA	NA	NA	07/15	NA	NA	NA	09/15	06/16
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD:		Pedestrian intersection improvements including pedestrian signals, marked crosswalks and raised island replacement. North and South legs of Sullyfield Cir/Centerview Dr. and east leg of Route 50.						<b>TPP ID#B280.</b> VDOT to design/build per agreement (UPC 106498). Construction 90% complete.												
5G25-060-012-0		\$200,000	PM UTL:																				
5G25-060-012		\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:	Harrell, William																			
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Centreville Rd./Machen Rd. Ped Intersection Imp</b>			01/15	TBD	NA	NA	NA	NA	07/15	NA	NA	NA	NA	NA	NA	NA	NA	08/15	NA	NA	NA	11/15	06/16
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD:				Pedestrian intersection improvements including pedestrian signals, marked crosswalks, curb ramps, and asphalt walkway. South leg of Centreville Road and west leg of Machen Road.				<b>TPP ID#B281.</b> VDOT to design/build per agreement (UPC 106498). Construction delayed due to weather.												
5G25-060-013-0			PM UTL:																				
5G25-060-013	\$150,000	\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Construction</b>																							
<b>Old Keene Mill Rd. Walkway - Carrleigh Pkwy - west to existing</b>			09/15	01/16	08/16	12/16	09/17	12/17	11/17	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	01/18	02/18	03/18	04/18	07/18	07/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD: Madhusudhan, Galappa				Construct 150' of 5' concrete sidewalk and curb & gutter west of Carrleigh Parkway. Project also includes extension of right turn lane.				<b>TPP ID# B283</b> Intermediate Design is in progress. Utility Designation received 1/19/16. Storm drain video inspection received 4/26/16. NTP issued pavement cores on 4/29/16.												
5G25-060-014-0			PM UTL:																				
5G25-060-014	\$150,000	\$50,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Dolley Madison Sidewalk - Chain Br Rd. area</b>			10/15	NA	04/16	08/16	10/17	01/18	01/18	11/16	TBD	NA	11/16	06/17	TBD	TBD	NA	03/18	04/18	05/18	06/18	12/18	12/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla				Provide 5' concrete sidewalk on south side of Dolley Madison Blvd. from Chain Bridge Road to bus stop just north of Kurtz Road to fill in missing segments.				<b>TPP ID#B291</b> Utility designation received on 2/16/2016. Intermediate design plans were distributed for review on 4/6/16.												
5G25-060-015-0			PM UTL: Nguyen, Tan																				
5G25-060-015	\$375,000	\$75,000	PM LAD: Delli Carpini, Angelica																				
			PM UDCCD:																				
			PM CPTED: Lind, Adam																				
<b>Design</b>																							
<b>Dolley Madison Sidewalk - Old Dominion - Beverly Ave</b>			10/15	NA	04/16	08/16	10/17	01/18	01/18	11/16	TBD	NA	11/16	06/17	TBD	TBD	NA	03/18	04/18	05/18	06/18	12/18	12/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla				Provide continuous sidewalk between Old Dominion Drive and Beverly Avenue.				<b>TPP ID#B290</b> Utility designation received on 2/16/2016. Intermediate design plans were distributed for review on 4/6/16.												
5G25-060-016-0			PM UTL: Nguyen, Tan																				
5G25-060-016	\$575,000	\$175,000	PM LAD: Glass, Lisa																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Sunrise Valley Dr.Sidewalk - River Birch Rd. - Legacy Ct</b>			01/16	NA	05/16	07/16	10/16	06/17	06/17	09/16	NA	NA	10/16	05/17	TBD	TBD	NA	08/17	09/17	09/17	09/17	12/17	12/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
<b>304/300-C30050</b>	Dranesville		PM TDD: Hojatzadeh, Max					Construct approx. 370 feet of 5' wide conc. sidewalk along the north side of Sunrise Valley Drive from River Birch Road to Legacy Circle					TPP ID#B295. Pre-scoping rec'd from CPTED 10/5/15. Intermediate design plan submitted on 5/3/16. Partial comments receive. SWM approved.										
<b>5G25-060-017-0</b>			PM UTL:																				
<b>5G25-060-017</b>	\$250,000 (\$50,000)		PM LAD: Delli Carpini, Angelica																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>SouthVanDorn-Franconia Rd. Walkway - SW quadrant</b>			12/15	04/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
<b>304/300-C30050</b>	Lee		PM TDD: Munz, Kirsten					Construct approx. 430 l.f. of concrete sidewalk along the west side of South Van Dorn Street, just south of Franconia Road, including new bus stop pad and ADA ramps.					TPP ID#B297. Survey complete. Concept design completed and under review. Adjacent owner is planning to redevelop the properties impacted by this project. Utility designation underway. Per direction from Lee District office on 4/20/16, this project is on hold until additional information on the adjacent private development is known.										
<b>5G25-060-018-0</b>			PM UTL: Nguyen, Tan																				
<b>5G25-060-018</b>	\$400,000 \$0		PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
<b>304/300-C30050</b>	Mason		PM TDD: Turner, Latesa					Construct approx. 750 LF of concrete sidewalk along the east side of Backlick Road from Cindy Lane to Kandel Court.					TPP ID#090. Survey is underway. Design Task Order proposal is currently being negotiated. Schedule to be provided upon approval of task order.										
<b>5G25-060-020-0</b>			PM UTL:																				
<b>5G25-060-020</b>	\$1,000,000 (\$100,000)		PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Survey</b>																							
<b>Braddock Rd. Walkway - Calbern Dr.- Curbside Ln</b>			02/16	09/16	02/17	06/17	04/18	07/18	07/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	10/18	TBD	TBD	TBD	05/19	05/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
<b>304/300-C30050</b>	Sully		PM TDD: Marsh, Dennis					Construct approx. 1,150 ft of 5' conc. sidewalk along the south side of Braddock Road from Calbern Dr. to Clubside Lane.					TPP ID#095. Task order proposal approved on 2/16/16. Survey received on 6/6/16. Concept design in progress.										
<b>5G25-060-022-0</b>			PM UTL: Nguyen, Tan																				
<b>5G25-060-022</b>	\$735,500 \$385,500		PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Survey</b>																							



Jun 2016

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Edsall Rd. Walkway - Timber Forest Dr.- Edsall Gardens Apts		12/15	01/16	04/16	01/17	04/18	06/18	06/18	07/17	TBD	NA	09/17	03/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	04/19	04/19						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Mason	PM TDD: Moreland, Ken							Construct approx. 1060 lf of sidewalk along westbound Edsall Road from Timber Forest Dr. to Edsall Gardens Apts entrance. Add signalized pedestrian crossing at Timber Forest Dr and Edsall Rd.					<b>TPP ID#113.</b> Intermediate plans were distributed for review 4/18/2016. Utility designation received 4/29/2016. VDOT and County comments were received on May 23, 2016. Consultant is addressing comments.														
5G25-060-024-0		PM UTL:																										
5G25-060-024	\$800,000	PM LAD: Delli Carpini, Angelica																										
	\$100,000	PM UDCD:																										
		PM CPTED: Harrell, William																										
Design																												
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center		03/15	NA	08/15	03/16	04/17	05/17	05/17	05/16	NA	NA	06/16	01/17	02/17	09/17	NA	06/17	07/17	08/17	09/17	03/18	03/18						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Springfield	PM TDD: El Kaissi, Mohamad							1250 ( ft) of five feet concrete sidewalk along the south side of Fair Lakes Blvd. between Stringfellow Road and the Fair Lakes Shopping Center.					<b>TPP ID#116.</b> Meeting with Supervisor's aid was held on June 10, 2016 to discuss project impacts on properties and if a citizens meeting is required. Six (6) plats prepared by Land Survey Branch are being finalized.														
5G25-060-026-0		PM UTL: Nguyen, Tan																										
5G25-060-026	\$600,000	PM LAD: Lefcourt, Eric																										
	\$0	PM UDCD: Bashir, Qais																										
		PM CPTED:																										
Design																												
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.		07/15	09/15	05/16	01/17	05/18	09/17	06/18	04/17	TBD	NA	07/17	01/18	TBD	TBD	NA	08/18	08/18	08/18	08/18	07/18	03/19						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Lee	PM TDD: Ruffner, Scott							Approx. 1300 LF of sidewalk/curb and gutter along the east side of Fleet Drive from Franconia Road to Yakin Ct.					<b>TPP ID#119 -</b> Overall schedule delayed due to multiple utility conflicts with the preliminary storm drain location. Several storm drain alternatives were analyzed to avoid major utility relocations. On 3/25/16, VDOT approved an alternative to put the storm drain in the NB lane of Fleet Drive. The Intermediate Plans were developed and submitted on 5/31/16.														
5G25-060-027-0		PM UTL: Yusufoglu, Eldar																										
5G25-060-027	\$2,200,000	PM LAD: Kresge, Carol																										
	\$1,400,000	PM UDCD:																										
		PM CPTED: Harrell, William																										
Design																												
Glen Forest Dr. Walkway - Rte7 Retail - Glen Forest ES		03/15	05/15	10/15	07/16	09/17	01/17	11/17	11/16	02/17	NA	03/17	09/17	TBD	TBD	NA	01/18	02/18	02/18	02/18	11/17	06/18						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Mason	PM TDD: Ruffner, Scott							Construct approx. 1150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane.					<b>TPP ID#128.</b> Overall project schedule delayed due to multiple utility conflicts with the intermediate storm drain design. Alternative storm drain design was developed and distributed to residents on 2/19/16. Meeting held with Mason District Office on 4/14/16 to discuss feedback from local residents. Advanced copy of Pre-Final plans was received on 6/7/16 and is under review.														
5G25-060-028-0		PM UTL:																										
5G25-060-028	\$950,000	PM LAD: Glass, Lisa																										
	(\$250,000)	PM UDCD: Carlin, Craig																										
		PM CPTED:																										
Design																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Gunston Cove Walkway - Cranford St. - Amsterdam St</b>			04/16	06/16	11/16	04/17	04/18	06/18	06/18	07/17	TBD	NA	07/17	01/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	04/19	04/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approx. 320' of 5' concrete sidewalk along with curb and gutter, drainage improvements along north side of Gunston Cove Rd between Amsterdam St. and Cove Rd. connecting two existng trails.						<b>TPP ID#131.</b> Met with LDS on 11/20/15 to discuss infill improvements within project limit. NTP issued 3/30/16 for the consultant design contract. Preliminary Design is in Progress.								
5G25-060-029-0		\$628,500	PM UTL:																				
5G25-060-029		\$128,500	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Miller, Douglas																				
<b>Design</b>																							
<b>Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.</b>			04/15	NA	10/15	06/16	08/16	03/17	03/17	06/16	TBD	NA	07/16	01/17	02/17	07/17	NA	04/17	05/17	06/17	07/17	12/17	12/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: Conley, Tim						Approx. 1600 LF of sidewalk on west side of Lee Chapel Rd from Burke Lake Rd to Britford Dr.						<b>TPP ID#144.</b> Pre-Final design is in progress. Geotechnical report received 3/25/16. Citizens Information Meeting held on 6/8/16. Preliminary plats have been prepared.								
5G25-060-030-0		\$1,000,000	PM UTL: Nguyen, Tan																				
5G25-060-030		(\$200,000)	PM LAD: Delli Carpini, Angelica																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Medford Dr.Walkway - Annandale HS - Davian Dr</b>			01/15	NA	08/15	01/16	07/16	01/17	01/17	03/16	TBD	NA	05/16	12/16	01/17	05/17	NA	02/17	03/17	04/17	05/17	12/17	12/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Conley, Tim						Approx. 475 LF of sidewalk/curb and gutter on east side of Medford Drive from Davian Dr to Four Year Run.						<b>TPP ID#151.</b> Pre-Final review comments distributed on 3/1/16. Land acquisition NTP issued on 5/31/16.								
5G25-060-031-0		\$975,000	PM UTL: Nguyen, Tan																				
5G25-060-031		\$575,000	PM LAD: Anthony, Curtis																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>Post Forest Dr.Walkway - Legato Rd. - west to existing</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: Turner, Latesa						Construct approx. 500 LF of 6' concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive.						<b>TPP ID#163.</b> Pre-Scoping document rec'd from CPTED on 4/19/16. Design task order proposal requested from Consultant on 5/16/16. Task Order proposal submitted by Consultant on 6/3/16 and is currently under review.								
5G25-060-032-0		\$675,000	PM UTL: Nguyen, Tan																				
5G25-060-032		\$375,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Pre-Design</b>																							

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Post Forest Dr. Walkway - Legato Rd. - Govt Ctr Pkwy</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p>304/300-C30050 Braddock</p> <p>5G25-060-033-0 \$825,000</p> <p>5G25-060-033 \$225,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Turner, Latesa                      PM UTL: Nguyen, Tan                      PM LAD:                      PM UDCCD:                      PM CPTED: Harrell, William</p> <p><u>Project Description</u>                      Construct approx. 860 LF of 5' Conc. sidewalk along south side of Post Forest Drive from Legato Road to Government Center Parkway.</p> <p><u>Monthly Remarks</u>  <b>TPP ID#164.</b> Survey is underway. Design Task Order proposal is currently being negotiated. Schedule to be provided upon approval of task order.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Survey</b></p> <p>06/16 10/16 04/17 11/17 10/18 01/19 01/19 04/18 TBD NA 05/18 12/18 TBD TBD TBD 03/19 04/19 05/19 06/19 10/19 10/19</p> <p><b>Quander Ave Walkway - West Potomac HS - Quandor ES</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p>304/300-C30050 Mount Vernon</p> <p>5G25-060-034-0 \$1,425,000</p> <p>5G25-060-034 \$125,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Construct approx. 1,800 feet of conc. sidewalk along west side of Quandor Road from Stokes Lane to Emmett Dr.</p> <p><u>Monthly Remarks</u>                      Survey received on 4/18/16. Preliminary design underway.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Pre-Design</b></p> <p>06/16 NA NA NA 03/16 03/16 03/16 NA NA NA NA NA NA NA NA 03/16 06/16 06/16 06/16 07/16 07/16</p> <p><b>Riverside Rd. Walkway - Elkin St. - Pennsylvania Blvd.</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p>304/300-C30050 Mount Vernon</p> <p>5G25-060-035-0 \$30,000</p> <p>5G25-060-035 (\$370,000)</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Install a 5' wide sidewalk between and modify existing drainage facilities.</p> <p><u>Monthly Remarks</u>  <b>TPP ID#166.</b> Construction package submit to UDCCD on 3/29/16.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Construction</b></p> <p>02/16 TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p> <p><b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p>304/300-C30050 Braddock</p> <p>5G25-060-036-0 \$1,100,000</p> <p>5G25-060-036 \$300,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Nguyen, Tan                      PM LAD:                      PM UDCCD:                      PM CPTED: Harrell, William</p> <p><u>Project Description</u>                      Construct approx. 900' of 5' conc. sidewalk along northbound side of Rolling Road from Roxbury Avenue to Tuttle Road.</p> <p><u>Monthly Remarks</u>  <b>TPP ID#167.</b> Task order contract approved on 2/5/16. Survey notifications sent out on 12/3/15. Schedule to be provided upon completion of survey in late Spring/ early Summer 2016.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Survey</b></p>																							

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rugby Rd. Walkway - Misty Cr Ln - Alder Woods Dr</b>			03/15	06/15	07/15	12/15	12/16	10/16	01/17	03/16	04/16	NA	03/16	11/16	11/16	01/17	NA	02/17	03/17	04/17	05/17	08/17	12/17
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD:	Beall, James			340 feet of 6- foot walkway along west side of Rugby Road between Misty Creek Lane and Alden Woods Drive				<b>TPP ID#168.</b> Second pre final submittal 06/06/16. Landowner has agreed to LAP offer package, signed documents expected mid June.												
5G25-060-037-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-037	\$400,000		PM LAD:	Anthony, Curtis																			
	\$100,000		PM UDCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>Seminary Rd. Walkway - Magnolia Ln - Colfax Av</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD:	El Kaissi, Mohamad			Design of 890 feet long, 5 feet wide, concrete sidewalk, with a 4 feet buffer strip, along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue				<b>TPP ID#169.</b> Revised pre-scoping document received from CPTED 6/3/16. Project initiation underway.												
5G25-060-038-0			PM UTL:	Nguyen, Tan																			
5G25-060-038	\$900,000		PM LAD:																				
	(\$700,000)		PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>Telegraph Rd. - Broadmoor St. - Hayfield HS</b>			12/14	NA	02/15	04/15	09/15	12/15	11/15	06/15	NA	NA	07/15	09/15	NA	NA	NA	01/16	05/16	05/16	05/16	08/16	08/16
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD:	Ruffner, Scott			Pedestrian intersection improvements at intersection of Telegraph Rd/Broadmoor St.				<b>TPP ID#179.</b> Final construction package submitted to UDCD on 1/19/16. Construction NTP issued on 4/11/16, but will be effective on 6/27/16 when Summer Break starts for Fairfax County Public Schools.												
5G25-060-041-0			PM UTL:																				
5G25-060-041	\$265,000		PM LAD:	Anthony, Curtis																			
	\$65,000		PM UDCD:																				
			PM CPTED:																				
<b>Construction</b>																							
<b>Great Falls St. Walkway - I-66 - North West St</b>			10/15	01/16	05/16	TBD	TBD	03/18	TBD	TBD	TBD	NA	TBD	TBD	01/18	04/18	NA	06/18		TBD	07/18	TBD	02/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD:	Beall, James			Construct approx. 1,400 LF of sidewalk/curb and gutter along the east side of Great Falls St. from North West St. to Osborn St.				<b>TPP ID#202.</b> Receiving comments on Intermediate plans. Per discussion with Supervisor, consultant is preparing concept plan for sidewalk on opposite side of street for use in second citizens meeting in Fall 2016. Schedule will be revised after next citizens meeting.												
5G25-060-042-0			PM UTL:																				
5G25-060-042	\$2,000,000		PM LAD:	Cate, Dennis																			
	\$800,000		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</b>			06/16	TBD	12/16	04/17	05/18	03/18	03/18	TBD	TBD	NA	07/17	02/18	03/18	09/18	NA	07/18	08/18	09/18	10/18	08/19	08/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mason		PM TDD: Lauretti, Francesco				Construction of a 5 ft wide sidewalk with a 4 ft buffer approx. 961 ft. with curb and gutter installed in some areas along the corridor.				<b>TPP ID#235.</b> Project initiation underway.												
<b>5G25-060-045-0</b>			PM UTL:																				
<b>5G25-060-045</b>	\$1,850,000		PM LAD:																				
	\$750,000		PM UDCD:																				
			PM CPTED: Harrell, William																				
<b>Pre-Design</b>																							
<b>Backlick Rd. Hawk &amp; SW - Lynnbrook ES</b>			NA	NA	TBD	TBD	06/15	TBD	TBD	TBD	TBD	NA	06/15	01/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	11/15	08/16
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Lee		PM TDD:				High Intensity Activated Crosswalk Beacon and approx. 500' of sidewalk in front of Lynnbrook Elementary School.				<b>TPP ID#308.</b> Delays funding for project ID#89 Backlick Road Sidewalk - south of Barta. VDOT to design/Build HAWK Signal and crosswalks under UPC 106498. County completed sidewalk construction 7/28/15. Construction for signal and crosswalk underway. Completion scheduled for August 31, 2016.												
<b>5G25-060-047-0</b>			PM UTL:																				
<b>5G25-060-047</b>	\$125,000		PM LAD:																				
	(\$375,000)		PM UDCD:																				
			PM CPTED: Harrell, William																				
<b>Construction</b>																							
<b>01011-Richmond Hwy. SB @ Holley Hill Rd.</b>			10/15	04/16	NA	NA	07/16	12/17	08/16	NA	NA	NA	NA	NA	NA	NA	NA	09/16	10/16	11/16	12/16	09/18	05/17
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Lee		PM TDD: Moreland, Ken				Install bus shelter.				Conceptual plan received 2/12/16. Reviewed and returned w/comments 2/17/16. Consultant is incorporating new Tolar Bus Shelter details into plans.												
<b>5G25-061-003-0</b>			PM UTL:																				
<b>5G25-061-003</b>	\$0		PM LAD:																				
	(\$60,000)		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01018-Richmond Hwy. SB @ Sherwood Hall Ln.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	TBD	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Lee		PM TDD: Moreland, Ken				Install bus shelter.				Conceptual plan received 2/26/2016. Reviewed and returned w/comments 3/1/2016. Utility designations received 4/18/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.												
<b>5G25-061-004-0</b>			PM UTL:																				
<b>5G25-061-004</b>	\$0		PM LAD:																				
	(\$60,000)		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01027-Richmond Hwy. SB @ Brevard Ct.			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
--------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
304/300-C30050	Lee		PM TDD: Moreland, Ken					Install bus shelter.					Conceptual plan received 2/12/2016. Reviewed and returned w/comments 2/17/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.							
5G25-061-005-0			PM UTL:																	
5G25-061-005		\$0	PM LAD:																	
		(\$60,000)	PM UDCD:																	
			PM CPTED:																	

Design

01001-Richmond Hwy. SB @ Huntington Avenue			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken					Install bus shelter.					Conceptual plan received 4/19/2016. Reviewed and returned w/comments 4/27/2016. Utility designations requested 4/27/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.							
5G25-061-006-0			PM UTL:																	
5G25-061-006		\$0	PM LAD:																	
		(\$60,000)	PM UDCD:																	
			PM CPTED:																	

Design

01002-Richmond Hwy. SB/Belle Haven Towers			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken					Install bus shelter.					Conceptual plan received 4/19/2016. Reviewed and returned w/comments 4/27/2016. Utility designations requested 4/27/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.							
5G25-061-007-0			PM UTL:																	
5G25-061-007		\$0	PM LAD:																	
		(\$60,000)	PM UDCD:																	
			PM CPTED:																	

Design

01004-Richmond Hwy. SB @ North Kings Hwy.			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken					Install bus shelter.					Conceptual plan received 4/19/2016. Reviewed and returned w/comments 4/21/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.							
5G25-061-008-0			PM UTL:																	
5G25-061-008		\$0	PM LAD:																	
		(\$60,000)	PM UDCD:																	
			PM CPTED:																	

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>01043-Richmond Hwy. SB @ Armisted Rd. EB</b>			01/14	NA	10/16	NA	11/16	10/15	01/17	NA	NA	NA	NA	NA	NA	NA	NA	12/17	02/17	03/17	04/17	06/16	06/17	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install REX bus shelter, loading pad, bike rack and trash can.						Schedule was adjusted to match other FTA funded Richmond Highway projects. Consultant is incorporating new Tolar Bus Shelter details into plans.									
5G25-061-009-0			PM UTL:																					
5G25-061-009		\$0	PM LAD:																					
		(\$60,000)	PM UDCD:																					
			PM CPTED:																					
<b>Bid Advertisement</b>																								
<b>01045-Richmond Hwy. SB @ Dutchman Dr.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Conceptual plan received 4/19/2016. Reviewed and returned w/comments 4/27/2016. Utility designations requested 4/27/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.									
5G25-061-010-0			PM UTL:																					
5G25-061-010		\$0	PM LAD:																					
		(\$60,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01046-Richmond Hwy. SB @ Fern Edge Ln.</b>			10/15	04/16	NA	NA	07/16	12/17	08/16	NA	NA	NA	NA	NA	NA	NA	NA	09/16	10/16	11/16	12/16	09/18	05/17	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Conceptual plan received 1/29/2016. Reviewed and returned w/comments 2/4/2016. Utility designations received 4/18/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.									
5G25-061-011-0			PM UTL:																					
5G25-061-011		\$0	PM LAD:																					
		(\$60,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01048-Richmond Hwy. NB @ Fern Edge Ln.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Conceptual plan received 3/21/2016. Reviewed and returned w/comments 4/1/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.									
5G25-061-012-0			PM UTL:																					
5G25-061-012		\$0	PM LAD:																					
		(\$60,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>01049-Richmond Hwy. NB @ Dutchman Dr.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Conceptual plan received 2/26/2016. Reviewed and returned w/comments 3/1/2016. Utility designations received 4/18/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.									
<b>5G25-061-013-0</b>			PM UTL:																					
<b>5G25-061-013</b>		\$0	PM LAD:																					
		(\$60,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01079-Richmond Hwy. NB near Wyngate Manor Court</b>			10/15	04/16	03/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Intermediate plan received 3/10/2016. Reviewed and returned w/comments 3/16/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.									
<b>5G25-061-015-0</b>			PM UTL:																					
<b>5G25-061-015</b>		\$0	PM LAD:																					
		(\$60,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01085-Richmond Hwy. NB @ Russell Rd.</b>			10/15	04/16	NA	NA	07/16	12/17	08/16	NA	TBD	NA	NA	NA	NA	NA	NA	09/16	10/16	11/16	12/16	09/18	05/17	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Conceptual plan received 2/12/2016. Reviewed and returned w/comments 2/17/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.									
<b>5G25-061-016-0</b>			PM UTL:																					
<b>5G25-061-016</b>		\$0	PM LAD:																					
		(\$60,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01086-Richmond Hwy. NB near Martha St.</b>			10/15	04/16	NA	NA	07/16	12/17	08/16	NA	NA	NA	NA	NA	NA	NA	NA	09/16	10/16	11/16	12/16	09/18	05/17	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Conceptual plan received 3/21/2016. Reviewed and returned w/comments 3/25/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.									
<b>5G25-061-017-0</b>			PM UTL:																					
<b>5G25-061-017</b>		\$0	PM LAD:																					
		(\$60,000)	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01087-Richmond Hwy. NB @ Shannons Green W</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken					Install bus shelter.					Conceptual plan received 3/21/2016. Reviewed and returned w/comments 3/25/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.										
<b>5G25-061-018-0</b>			PM UTL:																				
<b>5G25-061-018</b>		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01094-Richmond Hwy. NB @ Fordson Rd.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken					Install bus shelter.					Conceptual plan received 4/19/2016. Reviewed and returned w/comments 4/21/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.										
<b>5G25-061-019-0</b>			PM UTL:																				
<b>5G25-061-019</b>		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01099-Richmond Hwy. NB @ Collard St.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	TBD	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken					Install bus shelter.					Conceptual plan received 3/21/2016. Reviewed and returned w/comments 3/25/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.										
<b>5G25-061-020-0</b>			PM UTL:																				
<b>5G25-061-020</b>		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>01107-Richmond Hwy. NB near Mt.Eagle Dr.</b>			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	TBD	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Moreland, Ken					Install bus shelter.					Conceptual plan received 4/19/2016. Reviewed and returned w/comments 4/27/2016. Consultant is incorporating new Tolar Bus Shelter details into plans.										
<b>5G25-061-021-0</b>			PM UTL:																				
<b>5G25-061-021</b>		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Jun 2016

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates																	
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates																											
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																					
Focus #	FUT (\$)																																										
Project Status																																											
<b>West Ox Rd. Trail - Penderbrook Rd. - Route 50</b>																						TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bike/Trail Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>																							
<b>304/300-C30050</b>	Sully	PM TDD: Marsh, Dennis						6' asphalt walkway along southbound West Ox Road from Ox Hill Road to Route 50.						<b>TPP ID#B300.</b> Pre-Scoping rec'd from CPTED 4/19/16. Project initiation underway.																													
<b>5G25-063-005-0</b>		PM UTL: Nguyen, Tan						Approx. 1400 LF																																			
<b>5G25-063-005</b>	\$1,100,000	PM LAD:																																									
	\$105,000	PM UDCD:																																									
		PM CPTED:																																									
<b>Pre-Design</b>																																											
<b>Elm St/Dolley Madison Intersection Bike Crossing Improvements</b>		12/14	NA	07/15	10/15	12/15	03/16	03/16	NA	NA	NA	NA	NA	NA	NA	NA	03/16	05/16	05/16	05/16	08/16	08/16																					
<b>Bike/Trail Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>																							
<b>304/300-C30050</b>	Dranesville	PM TDD: Hojatzadeh, Max						Pedestrian Improvements include replacing the four existing handicap ramp and existing median.						<b>TPP ID#115 -</b> VDOT permit received on 3/15/16. Construction package submit to UDCD on 3/30/16.																													
<b>5G25-063-006-0</b>		PM UTL: Yusufoglu, Eldar																																									
<b>5G25-063-006</b>	\$190,000	PM LAD:																																									
	\$90,000	PM UDCD: Bashir, Qais																																									
		PM CPTED:																																									
<b>Construction</b>																																											
<b>Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES</b>		07/13	11/13	05/14	05/15	08/16	06/15	09/16	09/15	NA	NA	09/15	08/16	TBD	08/16	NA	10/16	10/16	10/16	10/16	02/17	02/17																					
<b>County-Maintained Pedestrian Imp - 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>																							
<b>304/300-C30050</b>	Dranesville	PM TDD: Hojatzadeh, Max						Install 800LF of sidewalk, curb & gutter, and update ramps.						<b>TPP ID# B293.</b> Additional project funds provided. Project number changed from 4YP302-PB05 (2G40-053-005). LAD NTP issued 9/11/15. 7 of 9 properties have been acquired. Final design plan submitted on 4/19/16. Received comments. proceed to response comments. Received approval for SWM. Schedule adjusted in June due to delay land acquisition process.																													
<b>ST-000036-002-0</b>		PM UTL: Nguyen, Tan																																									
<b>ST-000036-002</b>	\$415,000	PM LAD: Shubert, Beth																																									
	\$290,000	PM UDCD: Carlin, Craig																																									
		PM CPTED:																																									
<b>Land Acquisition</b>																																											
<b>North West St. Sidewalk - Great Falls St. - Brilyn Place</b>		09/15	12/15	04/16	TBD	TBD	12/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	08/18	TBD																					
<b>County-Maintained Pedestrian Imp - 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>																							
<b>304/300-C30050</b>	Dranesville	PM TDD: Beall, James						Approx. 260 feet of 5' conc. sidewalk along north side of North West Street from Great Falls St. to Brilyn Place						<b>TPP ID#B294.</b> Receiving comments on intermediate design. Consultant is initiating signal design. City requested preliminary design for intersection/ signal and public review meeting (expected early Fall 2016) before proceeding to intermediate and pre final signal design. Next (pre final) full submittal of plan will be delayed until signal and intersection plans are progressed to same stage as remainder of project. Project schedule will be revised after City's public meeting.																													
<b>ST-000036-003-0</b>		PM UTL:																																									
<b>ST-000036-003</b>	\$600,000	PM LAD: Glass, Lisa																																									
	\$300,000	PM UDCD:																																									
		PM CPTED:																																									
<b>Design</b>																																											

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Franconia Rd. Sidewalk N. Side Norton Rd. to Governors Pond Cr</b></p> <p>08/13    NA    11/13    07/14    10/15    09/15    06/16    12/14    02/15    NA    03/15    08/15    07/15    05/16    NA    07/16    08/16    08/16    08/16    08/16    08/16    02/17</p> <p><b>County-Maintained Pedestrian Imp - 2014</b></p> <p>304/300-C30050    Lee</p> <p>ST-000036-004-0    \$1,150,000</p> <p>ST-000036-004    \$675,000</p> <p><b>Utility Relocation</b></p> <p><b>Silverbrook Rd. @ Monacan Rd. Walkway</b></p> <p>11/15    NA    05/16    10/16    05/17    01/18    01/18    02/17    03/17    NA    04/17    12/17    TBD    TBD    NA    TBD    03/18    04/18    06/18    12/18    12/18</p>																							
			<p><u>Project Manager/Assignments</u></p> <p>PM TDD: Lauretti, Francesco</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD: Kresge, Carol</p> <p>PM UDCC: Kadasi, Mohamed Abdull</p> <p>PM CPTED:</p>				<p><u>Project Description</u></p> <p>Approx. 700LF of new walkway along Franconia Road. Restoration of roadway embankment at stream crossing.</p>				<p><u>Monthly Remarks</u></p> <p><b>TPP ID#B296.</b> Advance funded under 2G40-053. Final design is in progress. Final plan submitted to VDOT for review 10/13/2015.</p>						<p>On Hold <input type="checkbox"/></p>						
			<p><u>Project Manager/Assignments</u></p> <p>PM TDD: El Kaissi, Mohamad</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD: Delli Carpini, Angelica</p> <p>PM UDCC:</p> <p>PM CPTED:</p>				<p><u>Project Description</u></p> <p>Trail and sidewalk connections along Silverbrook Road at Monacan Road.</p>				<p><u>Monthly Remarks</u></p> <p><b>TPP ID#B298.</b> Intermediate plans were submitted to VDOT on May 17, 2016.</p>						<p>On Hold <input type="checkbox"/></p>						
<p><b>Design</b></p> <p><b>Center Road Walkway - W Springfield HS - Garden Rd.</b></p> <p>12/14    04/15    07/15    11/15    11/16    02/17    05/17    06/16    NA    NA    07/16    01/17    TBD    TBD    NA    06/17    07/17    08/17    09/17    12/17    03/18</p> <p><b>County-Maintained Pedestrian Imp - 2014</b></p> <p>304/300-C30050    Springfield</p> <p>ST-000036-006-0    \$1,450,000</p> <p>ST-000036-006    \$650,000</p> <p><b>Design</b></p> <p><b>Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct</b></p> <p>TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    TBD    TBD</p>																							
			<p><u>Project Manager/Assignments</u></p> <p>PM TDD: Madhusudhan, Galappa</p> <p>PM UTL: Yusufoglu, Eldar</p> <p>PM LAD: Lefcourt, Eric</p> <p>PM UDCC: Bashir, Qais</p> <p>PM CPTED: Harrell, William</p>				<p><u>Project Description</u></p> <p>667' of 5' Sidewalk with Curb &amp; Gutter along South Side of Center Road, Storm Drainage Improvements, Retaining Wall &amp; potential roadway widening for two sections to provide minimum roadway width of 24'.</p>				<p><u>Monthly Remarks</u></p> <p><b>TPP ID#100.</b> 2nd Pre-final plan submission due 5/13/16. Field Meeting held with County Arborist and Property Owner on 2/26/16. Geotechnical Report received from ECS on 2/15/16. Schedule adjusted in April 2016 due to LDS comment which requires stormwater detention onsite. Need to design detention system to ensure no additional land rights are required. Reviewing draft set of plans and drainage report for 2nd Pre-final submission received on 6/2/16.</p>						<p>On Hold <input type="checkbox"/></p>						
			<p><u>Project Manager/Assignments</u></p> <p>PM TDD: El Kaissi, Mohamad</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD:</p> <p>PM UDCC:</p> <p>PM CPTED: Harrell, William</p>				<p><u>Project Description</u></p> <p>Construct approx. 270' of 5' conc. sidewalk along Chichester Lane from Cherry Drive to Day Lilly Court.</p>				<p><u>Monthly Remarks</u></p> <p><b>TPP ID#108.</b> Survey was completed on May 25, 2016. Additional survey is required. Schedule will be prepared and posted once additional survey is completed which is expected sometime in July 2016.</p>						<p>On Hold <input type="checkbox"/></p>						
<p><b>Pre-Design</b></p>																							

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<b>Fort Hunt Rd. Walkway - Belle View Blvd. - Belle View ES</b>		02/15	03/15	06/15	09/15	12/15	08/16	06/16	12/15	NA	NA	01/16	07/16	NA	NA	NA	08/16	08/16	08/16	08/16	12/16	12/16						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
<b>County-Maintained Pedestrian Imp - 2014</b>		PM TDD: Hojatzadeh, Max							Pedestrian facility on the east of Fort Hunt Road. The improvements will provide a 10' Shared Use Path, bus pad and ADA ramps.					TPP ID#120 - Final plan and Land acquisition complet. Proceed to apply Land Use permit														
304/300-C30050	Mount Vernon	PM UTL: Yusufoglu, Eldar																										
ST-000036-008-0		PM LAD: Kresge, Carol																										
ST-000036-008	\$625,000	PM UDCCD:																										
	\$225,000	PM CPTED:																										
<b>Land Acquisition</b>																												
<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
<b>County-Maintained Pedestrian Imp - 2014</b>		PM TDD: Marsh, Dennis							Construct 10' wide and variable width sidewalk and complete missing links along north side of Fox Mill Road from Fairfax County Parkway to Reston Parkway. Approx. length 4,780 ft					TPP ID#121. Pre-Scoping document rec'd from CPTED 12/30/15. Task order contract approved on 3/23/16. Schedule to be provided upon completion of survey.														
304/300-C30050	Hunter Mill	PM UTL: Nguyen, Tan																										
ST-000036-009-0		PM LAD:																										
ST-000036-009	\$3,800,000	PM UDCCD:																										
	\$1,400,000	PM CPTED: Harrell, William																										
<b>Pre-Design</b>																												
<b>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</b>		04/16	09/16	02/17	09/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
<b>County-Maintained Pedestrian Imp - 2014</b>		PM TDD: Turner, Latesa							Construct approximately 520 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Chesterbrook Elementary School to Halsey Road.					TPP ID#140. Survey is in progress.														
304/300-C30050	Dranesville	PM UTL: Yusufoglu, Eldar																										
ST-000036-010-0		PM LAD:																										
ST-000036-010	\$925,000	PM UDCCD:																										
	\$525,000	PM CPTED: Chellappa, Smitha																										
<b>Survey</b>																												
<b>Kirby Road Walkway - Halsey Rd. - Franklin Ave</b>		04/16	09/16	02/17	09/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
<b>County-Maintained Pedestrian Imp - 2014</b>		PM TDD: Turner, Latesa							Construct approximately 1,300 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Halsey Road to Franklin Avenue.					TPP ID#141. Survey is in progress.														
304/300-C30050	Dranesville	PM UTL: Yusufoglu, Eldar																										
ST-000036-011-0		PM LAD:																										
ST-000036-011	\$1,750,000	PM UDCCD:																										
	\$250,000	PM CPTED: Chellappa, Smitha																										
<b>Survey</b>																												

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates											
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	01/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20			
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie					<u>Project Description</u> Phase I - Install 1235' of 5' wide concrete sidewalk along missing links between Rise Hill Drive and Pike Road including crosswalks & curb ramps.					<u>Monthly Remarks</u> <b>TPP ID#180A.</b> Preliminary design underway. Wetlands survey completed. Jurisdictional determination received from Army Corps of Engineers on 4/8/16. A bat survey may be required.													
304/300-C30050	Lee		PM UTL:																							
ST-000036-014-0			PM LAD:																							
ST-000036-014		\$1,732,500 (\$367,500)	PM UDCCD:																							
			PM CPTED:																							
<b>Pre-Design</b>																										
Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.			04/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD			
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla					<u>Project Description</u> Construct 5' sidewalk along west side of Old Mount Vernon Rd from Westgate Dr. to Mt. Vernon Memorial Highway.					<u>Monthly Remarks</u> <b>TPP ID#191.</b> Design contract signed 3/22/16. Survey completed on 3/28/2012. NTP lissued 4/4/2016.													
304/300-C30050	Mount Vernon		PM UTL:																							
ST-000036-016-0			PM LAD:																							
ST-000036-016		\$1,200,000 (\$900,000)	PM UDCCD:																							
			PM CPTED:																							
<b>Pre-Design</b>																										
Telegraph Road Walkway Ph III - Wilton to Farmington				07/16	01/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20			
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie					<u>Project Description</u> Phase III - Install 960' of 5' concrete sidewalk to fill in missing links between Wilton Road and Farmington Drive including crosswalks & curb ramps					<u>Monthly Remarks</u> <b>TPP ID#180C.</b> Preliminary design underway. Wetlands survey completed. Jurisdictional determination received from Army Corps of Engineers on 4/8/16. A bat survey may be required.													
304/300-C30050	Lee		PM UTL: Nguyen, Tan																							
ST-000036-018-0			PM LAD:																							
ST-000036-018		\$0	PM UDCCD:																							
		\$0	PM CPTED: Harrell, William																							
<b>Design</b>																										
Burke VRE Connector Ph IV			02/16	07/16	08/16	03/17	05/18	08/18	08/18	08/17	06/17	NA	08/17	03/18	03/18	08/18	NA	09/18	12/18	01/19	01/19	11/19	11/19			
<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott					<u>Project Description</u> Connect Burke Center VRE Station to surrounding neighborhoods on the west via shared-use path, sections of sidewalk, and sharrows for bicyclists.					<u>Monthly Remarks</u> <b>TPP ID#B288.</b> Project delivery will follow Fairfax County Public Improvement Plan requirements. Survey completed on 5/13/16. Design kickoff meeting held on 5/19/16 to discuss trail alignment. Preliminary plans are in progress.													
304/300-C30050	Braddock		PM UTL:																							
ST-000037-003-0			PM LAD: Finnell, Richard																							
ST-000037-003		\$1,200,000	PM UDCCD:																							
		\$0	PM CPTED:																							
<b>Design</b>																										

Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Route 50 Trail			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Springfield		PM TDD: Khorashadi, Brook						Construct 5' conc sidewalk along south side of Route 50 and up the off ramp to West Ox Road from Fair Ridge Drive to West Ox Road terminating in Fairfax Towne Center parking lot.						TPP ID#B303. Pre-Scoping document rec'd from CPTED 6/9/16. Project initiation underway.										
ST-000037-005-0			PM UTL:																						
ST-000037-005		\$1,000,000 (\$400,000)	PM LAD:																						
			PM UDCD:																						
			PM CPTED:																						
<b>Pre-Design</b>			02/16	NA	NA	03/17	01/18	05/18	05/18	09/17	10/17	NA	10/17	01/18	02/18	04/18	NA	06/18	TBD	TBD	07/18	03/19	03/19		
<b>Lorton Arts Access Road</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123.						Intermediate design is in progress. Architectural Review Board workshop was held on 6/9/16.										
TS-000020-001-0			PM UTL:																						
TS-000020-001		\$1,800,000 \$600,000	PM LAD:																						
			PM UDCD:																						
			PM CPTED:																						
<b>Design</b>			NA	NA	NA	NA	08/14	NA	NA	06/11	08/11	NA	NA	03/14	NA	NA	NA	05/15	06/15	07/15	11/15	11/13	09/16		
<b>Mason Neck Trail Segment 2B</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
307/300-C30060	Mount Vernon		PM TDD:						9,900 LF of 8' asphalt trail along Gunston Road between Pohick Bay Drive and the entrance to Pohick Bay golf course.						Bid opening held 9/10/15. Letter sent to VDOT on 9/28/15 requesting construction award approval. NTP is process pending VDOT approval.										
ST-000028-002-B-W00			PM UTL:																						
ST-000028-002		\$2,290,000 \$450,000	PM LAD: Kresge, Carol																						
			PM UDCD: Royse, Andy																						
			PM CPTED:																						
<b>Construction</b>			11/09	NA	NA	06/14	NA	NA	02/11	NA	NA	NA	03/14	NA	NA	09/14	09/14	09/14	10/14	12/14	08/12	08/15			
<b>Georgetown Pke Phase II</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
307/300-C30060	Dranesville		PM TDD: Popoola, Larry						Trail alignment study and design of 1,800 LF walkway from Utterback Store Road to Falls Chase Court.						Project Substantially completed on 8/12/15. Punch list has been generated.										
W00200-W2020B			PM UTL:																						
ST-000024-006		\$520,000 \$0	PM LAD: Kresge, Carol																						
			PM UDCD: Farsad, Nahid																						
			PM CPTED:																						
<b>Post-Construction</b>																									



Jun 2016

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

NA NA 08/05 NA NA NA NA NA NA 04/07 10/07 NA NA 01/08 NA NA NA NA NA NA NA NA NA NA NA NA TBD

**Stonecroft Boulevard Widening Sully Police Station**  
**312/300-C30070**  
**009217-0**  
**2G25-062-000**

Sully  
 \$691,664  
 \$0

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD:  
 PM CPTED:

Project Description  
 Widen Stonecroft Boulevard to a six-lane section from Conference Ctr. Dr. to Westfields Blvd. Project is 800 LF.

Monthly Remarks  
 Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. WBOA finalizing utilizing bond money with the county. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.

On Hold

**Construction**

11/11 NA 05/13 06/15 08/16 09/15 10/16 08/15 TBD 09/15 09/15 07/16 NA NA NA 12/16 01/17 02/17 05/17 12/15 11/17

**McLean Streetscape Phase III**  
**315/300-C30080**  
**CR-000004-001-00003**  
**CR-000004-001**

Dranesville  
 \$2,750,000  
 \$444,371

Project Manager/Assignments  
 PM TDD: Munz, Kirsten  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD: Kotter, Wayne  
 PM CPTED:

Project Description  
 Phase III McLean Streetscapes: Chain Bridge Rd from Laughlin St to Corner Ln; Shell Drive to Center Street

Monthly Remarks  
**VDOT Transportation Enhancement Grant Project approved on 11/8/11.** VDOT RW authorization received 9/24/15. LAD negotiations ongoing. 11 of 13 properties acquired. Plat revisions completed to address landowners' concerns. Awaiting DVP streetlight estimate. Preparation of Final Plan #2 underway.

On Hold

**Land Acquisition**