

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			10/23	05/24	05/25	02/26	08/26	07/27	07/27	04/26	07/26	09/26	10/26	06/27	07/27	07/28	02/28	03/28	04/28	05/28	08/28	02/30	02/30
Lincoln Street Expansion			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000	Providence		PM TDD: Shahnaj, Sonia					New road connecting Old					RS UPC 118307. Preliminary design underway. Notification letter for additional survey for environmental work, floodplain study and utility designation were sent on 11/29/23. Onsite meeting with County (FCDOT, LAD) and consultants held 11/16/23. Project Early Notification form submitted to VDOT 11/14/23. Kick-off meeting with VDOT and consultants 11/1/23.										
AA1400164-23-0	Dranesville		PM UTL:					Meadow Road to Magarity Road															
AA1400164-23	\$47,934,575		PM LAD:					in Tysons															
	\$26,385,525		PM UDCD:																				
			PM CPTED: Luo, Caijun																				
Design																							
			09/21	09/22	05/23	02/24	01/25	08/25	08/25	03/24	06/24	09/24	09/24	06/25	07/25	04/26	06/26	07/26	08/26	10/26	01/27	11/27	11/27
Shreewood Elementary SRTS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000	Providence		PM TDD: El Kaissi, Mohamad					Addition of new marked					UPC #118236. Pre-final design in progress. Received approval from VDOT TE on 1/18/24. UFI meeting held on 9/19/23.										
SRTS-157			PM UTL: Pugh, Richard					crosswalks across Shreve Road															
AA1400157-21	\$2,587,888		PM LAD: Guy, Sarah					and 10-foot wide walkway															
	\$1,440,418		PM UDCD: Stevens, Michael					connections serving Shreewood															
			PM CPTED: Curtis, Tina					Elementary School and W&OD															
								Trail															
Design																							
Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40013	Providence		PM TDD: El Kaissi, Mohamad					Add left turn lane on Cedar Lane					TPP ID#26. Traffic Analysis Report and Conceptual Design in progress. Final addendum proposal to provide additional traffic engineering deliverables received and approved on 2/15/24.										
2G40-087-004-0			PM UTL:					and Electric Avenue, including															
2G40-087-004	\$4,500,000		PM LAD:					intersection improvements															
	\$0		PM UDCD:																				
			PM CPTED: Stevens, Daniel																				
Design																							
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Shreve Road SUP Falls Church			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40013	Providence		PM TDD: Turner, Latesa					Construct a 10' SUP along the					Survey received 8/21/23. Initial Task Order proposal for design services received on 9/22/22; Revised proposal received on 11/17/22, which is currently under reiew. Project Administration Agreement with the City of Falls Church for Design, ROW, and Construction is in progress. Schedule will be provided upon completion of project agreement.										
2G40-087-025-0	Dranesville		PM UTL:					east side of Shreve Road															
2G40-087-025	\$6,900,000		PM LAD:					between Route 7 and the W&OD															
	\$5,576,545		PM UDCD:					Trail															
			PM CPTED:																				
Pre-Design																							

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Magarity Road Walkway - Ware Rd to Peabody Dr.			09/17	04/18	03/20	08/20	05/22	11/20	11/22	01/21	02/21	NA	02/21	05/22	03/21	05/23	NA	12/22	01/23	02/23	03/23	03/22	06/24
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Marsh, Dennis				Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school				TPP Project #150. Construction NTP 6/19/23. Construction 85% complete.												
2G40-088-025-0	Dranesville		PM UTL: Yusufoglu, Eldar																				
2G40-088-025	\$5,650,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Luo, Caijun																				
Construction																							
Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	07/21	06/22	10/21	01/23	10/21	NA	NA	10/21	12/22	04/21	05/23	NA	03/23	03/23	03/23	05/23	08/22	05/24
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Marsh, Dennis				Approximately 600 LF of 10-foot wide SUP				TPP ID# 87.01 CN NTP issue 5/31/23. Construction 95% complete. Final Nutrient Credit Transfer Agreement sent to VDOT 1/5/24. Schedule adjusted based on construction contract length.												
2G40-088-072-0			PM UTL: Maisel, Michael																				
2G40-088-072	\$1,700,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Vega-Claudio, Yilia																				
			PM CPTED: Stevens, Daniel																				
Construction																							
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	06/22	08/22	11/22	01/22	NA	NA	01/22	06/22	01/22	06/24	NA	03/23	03/24	04/24	06/24	12/23	05/25
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Marsh, Dennis				Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.				TPP ID# 87.02 Cover sheet signed 10/25/23. Bid documents being prepared. VDOT permit received 12/21/22. Zayo relocation completed. Coordinating with Fiber light on relocation work. Relocation completion in June 2024. Schedule adjusted based on utility work and anticipated construction schedule.												
2G40-088-073-0			PM UTL: Maisel, Michael																				
2G40-088-073	\$2,700,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCCD: Fasceski, Jeff																				
			PM CPTED: Steinhilber, Will																				
Bid Advertisement																							
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	11/22	01/23	01/23	NA	NA	NA	NA	NA	NA	NA	NA	03/23	05/23	06/23	08/23	06/24	09/24
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: El Kaissi, Mohamad				Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch				TPP ID# 87.03 Construction 10% complete. CN NTP 10/2/23. Scheduled completion 9/26/24. Pre-construction meeting held 9/21/23. Bonds approved 8/29/23. Construction task order authorized 8/23/23. Bid opening 6/21/23. Pre-bid meeting 5/30/23. Bid advertisement 5/18/23. Schedule adjusted due to construction contract duration.												
2G40-088-074-0			PM UTL: Maisel, Michael																				
2G40-088-074	\$3,800,000		PM LAD:																				
	\$0		PM UDCCD: Cutler, Tom																				
			PM CPTED: Delmare, Lauren																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates																																																																																																													
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																																																																																																							
Construction																																																																																																																														
Route 50 Walkway (Cedar Ln to Prosperity Ave)																																																																																																																														
<table border="0" style="width:100%"> <tr> <td style="width:15%">CSYP C&I Bike & Pedestrian Program</td> <td style="width:15%">124/400-C40011</td> <td style="width:15%">Providence</td> <td colspan="6"><u>Project Manager/Assignments</u></td> <td colspan="6"><u>Project Description</u></td> <td colspan="6"><u>Monthly Remarks</u></td> </tr> <tr> <td>2G40-088-075-0</td> <td></td> <td></td> <td>PM TDD: Marsh, Dennis</td> <td colspan="6">Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements</td> <td colspan="6">TPP ID# 87.04 Construction 95% complete. Signal timings approved 11/20/23. Final Nutrient Credit Transfer Agreement sent to VDOT on 1/5/24.</td> </tr> <tr> <td>2G40-088-075</td> <td>\$1,850,000</td> <td>\$0</td> <td>PM UTL: Maisel, Michael</td> <td colspan="6"></td> <td colspan="6"></td> </tr> <tr> <td></td> <td></td> <td></td> <td>PM LAD: Wilson, Nicole</td> <td colspan="6"></td> <td colspan="6"></td> </tr> <tr> <td></td> <td></td> <td></td> <td>PM UDCCD: Samiyi, Bijan</td> <td colspan="6"></td> <td colspan="6"></td> </tr> <tr> <td></td> <td></td> <td></td> <td>PM CPTED: Steinhilber, Will</td> <td colspan="6"></td> <td colspan="6"></td> </tr> </table>																										CSYP C&I Bike & Pedestrian Program	124/400-C40011	Providence	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						2G40-088-075-0			PM TDD: Marsh, Dennis	Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.04 Construction 95% complete. Signal timings approved 11/20/23. Final Nutrient Credit Transfer Agreement sent to VDOT on 1/5/24.						2G40-088-075	\$1,850,000	\$0	PM UTL: Maisel, Michael																PM LAD: Wilson, Nicole																PM UDCCD: Samiyi, Bijan																PM CPTED: Steinhilber, Will												
CSYP C&I Bike & Pedestrian Program	124/400-C40011	Providence	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																																																																																																															
2G40-088-075-0			PM TDD: Marsh, Dennis	Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.04 Construction 95% complete. Signal timings approved 11/20/23. Final Nutrient Credit Transfer Agreement sent to VDOT on 1/5/24.																																																																																																																				
2G40-088-075	\$1,850,000	\$0	PM UTL: Maisel, Michael																																																																																																																											
			PM LAD: Wilson, Nicole																																																																																																																											
			PM UDCCD: Samiyi, Bijan																																																																																																																											
			PM CPTED: Steinhilber, Will																																																																																																																											
Construction																																																																																																																														
Route 50 Walkway (Chichester Ln to Cedar Ln)																																																																																																																														
<table border="0" style="width:100%"> <tr> <td style="width:15%">CSYP C&I Bike & Pedestrian Program</td> <td style="width:15%">124/400-C40011</td> <td style="width:15%">Providence</td> <td colspan="6"><u>Project Manager/Assignments</u></td> <td colspan="6"><u>Project Description</u></td> <td colspan="6"><u>Monthly Remarks</u></td> </tr> <tr> <td>2G40-088-076-0</td> <td></td> <td></td> <td>PM TDD: Marsh, Dennis</td> <td colspan="6">Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50</td> <td colspan="6">TPP ID# 87.05 Construction substantially complete on 4/17/23. VDOT permit completed 1/9/24. VDOT final inspection requested 12/15/23. Final Nutrient Credit Transfer Agreement sent to VDOT on 2/27/23 for execution. Executed 3/1/23.</td> </tr> <tr> <td>2G40-088-076</td> <td>\$1,230,000</td> <td>\$0</td> <td>PM UTL: Maisel, Michael</td> <td colspan="6"></td> <td colspan="6"></td> </tr> <tr> <td></td> <td></td> <td></td> <td>PM LAD: Wilson, Nicole</td> <td colspan="6"></td> <td colspan="6"></td> </tr> <tr> <td></td> <td></td> <td></td> <td>PM UDCCD: Engida, Samuel</td> <td colspan="6"></td> <td colspan="6"></td> </tr> <tr> <td></td> <td></td> <td></td> <td>PM CPTED: Steinhilber, Will</td> <td colspan="6"></td> <td colspan="6"></td> </tr> </table>																										CSYP C&I Bike & Pedestrian Program	124/400-C40011	Providence	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						2G40-088-076-0			PM TDD: Marsh, Dennis	Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						TPP ID# 87.05 Construction substantially complete on 4/17/23. VDOT permit completed 1/9/24. VDOT final inspection requested 12/15/23. Final Nutrient Credit Transfer Agreement sent to VDOT on 2/27/23 for execution. Executed 3/1/23.						2G40-088-076	\$1,230,000	\$0	PM UTL: Maisel, Michael																PM LAD: Wilson, Nicole																PM UDCCD: Engida, Samuel																PM CPTED: Steinhilber, Will												
CSYP C&I Bike & Pedestrian Program	124/400-C40011	Providence	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																																																																																																															
2G40-088-076-0			PM TDD: Marsh, Dennis	Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						TPP ID# 87.05 Construction substantially complete on 4/17/23. VDOT permit completed 1/9/24. VDOT final inspection requested 12/15/23. Final Nutrient Credit Transfer Agreement sent to VDOT on 2/27/23 for execution. Executed 3/1/23.																																																																																																																				
2G40-088-076	\$1,230,000	\$0	PM UTL: Maisel, Michael																																																																																																																											
			PM LAD: Wilson, Nicole																																																																																																																											
			PM UDCCD: Engida, Samuel																																																																																																																											
			PM CPTED: Steinhilber, Will																																																																																																																											
Post-Construction																																																																																																																														
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A																																																																																																																														
<table border="0" style="width:100%"> <tr> <td style="width:15%">CSYP C&I Bike & Pedestrian Program</td> <td style="width:15%">124/400-C40011</td> <td style="width:15%">Providence</td> <td colspan="6"><u>Project Manager/Assignments</u></td> <td colspan="6"><u>Project Description</u></td> <td colspan="6"><u>Monthly Remarks</u></td> </tr> <tr> <td>2G40-088-079-A-0</td> <td></td> <td></td> <td>PM TDD: Marsh, Dennis</td> <td colspan="6">Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades</td> <td colspan="6">TPP ID# 87.04A Construction 90% complete. Permit revision approved 12/29/23. Signal timings approved on 7/7/23. Schedule adjusted based on anticipated completion.</td> </tr> <tr> <td>2G40-088-079</td> <td>\$550,000</td> <td>\$0</td> <td>PM UTL: Maisel, Michael</td> <td colspan="6"></td> <td colspan="6"></td> </tr> <tr> <td></td> <td></td> <td></td> <td>PM LAD: Wilson, Nicole</td> <td colspan="6"></td> <td colspan="6"></td> </tr> <tr> <td></td> <td></td> <td></td> <td>PM UDCCD: Walelign, Mahlet</td> <td colspan="6"></td> <td colspan="6"></td> </tr> <tr> <td></td> <td></td> <td></td> <td>PM CPTED: Stevens, Daniel</td> <td colspan="6"></td> <td colspan="6"></td> </tr> </table>																										CSYP C&I Bike & Pedestrian Program	124/400-C40011	Providence	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						2G40-088-079-A-0			PM TDD: Marsh, Dennis	Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades						TPP ID# 87.04A Construction 90% complete. Permit revision approved 12/29/23. Signal timings approved on 7/7/23. Schedule adjusted based on anticipated completion.						2G40-088-079	\$550,000	\$0	PM UTL: Maisel, Michael																PM LAD: Wilson, Nicole																PM UDCCD: Walelign, Mahlet																PM CPTED: Stevens, Daniel												
CSYP C&I Bike & Pedestrian Program	124/400-C40011	Providence	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																																																																																																															
2G40-088-079-A-0			PM TDD: Marsh, Dennis	Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades						TPP ID# 87.04A Construction 90% complete. Permit revision approved 12/29/23. Signal timings approved on 7/7/23. Schedule adjusted based on anticipated completion.																																																																																																																				
2G40-088-079	\$550,000	\$0	PM UTL: Maisel, Michael																																																																																																																											
			PM LAD: Wilson, Nicole																																																																																																																											
			PM UDCCD: Walelign, Mahlet																																																																																																																											
			PM CPTED: Stevens, Daniel																																																																																																																											
Construction																																																																																																																														
5001355-Lee Hwy WB @ Bisvey Dr																																																																																																																														
<table border="0" style="width:100%"> <tr> <td style="width:15%">Bus Stop Improvements</td> <td style="width:15%">124/400-C40011</td> <td style="width:15%">Providence</td> <td colspan="6"><u>Project Manager/Assignments</u></td> <td colspan="6"><u>Project Description</u></td> <td colspan="6"><u>Monthly Remarks</u></td> </tr> <tr> <td>4YP202-5001355</td> <td></td> <td></td> <td>PM TDD: Zahirieh, Shahla</td> <td colspan="6">Install concrete loading pad, bench, and sidewalk.</td> <td colspan="6">UDCCD Task Order #15. CN NTP 11/15/23. Substantially completed 2/9/24.</td> </tr> <tr> <td>TS-000017-044</td> <td>\$55,000</td> <td>\$55,000</td> <td>PM UTL:</td> <td colspan="6"></td> <td colspan="6"></td> </tr> <tr> <td></td> <td></td> <td></td> <td>PM LAD:</td> <td colspan="6"></td> <td colspan="6"></td> </tr> <tr> <td></td> <td></td> <td></td> <td>PM UDCCD: Carlin, Craig</td> <td colspan="6"></td> <td colspan="6"></td> </tr> <tr> <td></td> <td></td> <td></td> <td>PM CPTED:</td> <td colspan="6"></td> <td colspan="6"></td> </tr> </table>																										Bus Stop Improvements	124/400-C40011	Providence	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						4YP202-5001355			PM TDD: Zahirieh, Shahla	Install concrete loading pad, bench, and sidewalk.						UDCCD Task Order #15. CN NTP 11/15/23. Substantially completed 2/9/24.						TS-000017-044	\$55,000	\$55,000	PM UTL:																PM LAD:																PM UDCCD: Carlin, Craig																PM CPTED:												
Bus Stop Improvements	124/400-C40011	Providence	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																																																																																																															
4YP202-5001355			PM TDD: Zahirieh, Shahla	Install concrete loading pad, bench, and sidewalk.						UDCCD Task Order #15. CN NTP 11/15/23. Substantially completed 2/9/24.																																																																																																																				
TS-000017-044	\$55,000	\$55,000	PM UTL:																																																																																																																											
			PM LAD:																																																																																																																											
			PM UDCCD: Carlin, Craig																																																																																																																											
			PM CPTED:																																																																																																																											
Post-Construction																																																																																																																														

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Blake Lane at Bushman RRFB			03/23	NA	09/23	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
----------------------------	--	--	-------	----	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

On Hold

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-010-0 2G40-197-010	Providence	\$900,000 \$200,000	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: Strayhorne, Robert PM UDCCD: Vega-Claudio, Yilia PM CPTED: Borkowski, Tad					<u>Project Description</u> Install pedestrian refuge, RRFB, and associated crosswalks and ADA curb ramps at the intersection of Blake Lane and Bushman Drive					<u>Monthly Remarks</u> TPP ID #22003. Signal warrant analysis is in progress. Following the meeting with VDOT TE on 11/27/23, the consultant is updating the crosswalk study and completing the signal warrant analysis. A new schedule will be provided upon completion of the scope reevaluation. The intermediate design, including the crosswalk study and RRFB justification, was submitted on 9/1/23.										
---	------------	------------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Design

Woodburn Rd/Pine Ridge Park Entrance			04/23	NA	06/23	08/23	10/23	02/24	12/23	NA	NA	NA	NA	NA	NA	NA	NA	02/24	03/24	03/24	03/24	07/24	07/24
--------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Imprv DOT 304/300-C30050 2G40-197-011-0 2G40-197-011	Providence Mason	\$175,000 \$25,000	<u>Project Manager/Assignments</u> PM TDD: Elahi, Seyedbehnam PM UTL: Nguyen, Tan PM LAD: PM UDCCD: Fasceski, Jeff PM CPTED: Alexandrow, Nikolai					<u>Project Description</u> Install refuge island					<u>Monthly Remarks</u> TPP ID #23016. Final CN package signed 2/5/24. No utility impact. No right-of-way impact. The project was designed based on GIS and to be constructed under the county wide permit.										
---	---------------------	-----------------------	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Bid Advertisement

Chain Bridge Rd Walkway (Courthouse Rd - Sutton Rd)			12/17	02/18	08/18	09/19	03/24	04/24	04/24	03/23	03/21	NA	03/23	12/23	01/24	06/24	NA	06/24	07/24	08/24	09/24	05/25	05/25
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

Pedestrian Improvements 2014 304/300-C30050 5G25-060-023-0 5G25-060-023	Providence	\$2,650,000 \$0	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Maisel, Michael PM LAD: Herider, Jay PM UDCCD: Cutler, Tom PM CPTED: Askarzadeh, Negin					<u>Project Description</u> Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd					<u>Monthly Remarks</u> TPP ID#102. Per VDOT Permits guidance, plans are being revised to include tree removal data and to be submitted to VDOT Roadside Maintenance for review and approval by end of February 2024. Land acquisition completed on 12/18/23. Land rights on 7 of 7 properties have been acquired. Public hearing held 10/24/23. Land acquisition admin item approved by BOS 9/26/23. Notice to proceed with acquisition was submitted to LAD on 3/13/23. All utility plans received (DVP, Cox, Verizon).										
---	------------	--------------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Utility Relocation