# Status Report

on the

# Fairfax County Board of Supervisors' Second Four-Year Transportation Program

FY 2008 Through FY 2011



Prepared by:
Department of Transportation
Capital Projects and Operations Division



December 2010

Summary of Highlights from January to December 2010

#### **Capital Program Highlights**

- 29 projects were completed in 2010. 7 projects were completed in the fourth quarter of 2010: Sutton Road Walkway, Edgelea Road Walkway, and Colts Neck Road Walkway (South Lakes Drive to Winterthur), Guinea Road/Falmead Road, Braddock Road/Wakefield Chapel Road, Spring Hill Road (Rte. 7 to International Drive) and South Kings Highway/Harrison Lane.
- 10 projects are under construction: I-495 Capital Beltway HOT Lanes, I-95 Fourth-Lane Widening, Woodrow Wilson Bridge (includes Route 1 and Telegraph Road interchanges), Fairfax County Parkway EPG, Fairfax County Pkwy/Fair Lakes Blvd/Monument Drive Interchange, Dulles Rail (Phase I), Florence Lane Walkway, Fairfax County Parkway/Sunrise Valley Drive, West Ox Road/Fairfax County Parkway and Braddock Road/Guinea Road.

#### **Innovative Project Design and Delivery**

- Capital Beltway HOT Lanes PPTA Construction of the Capital Beltway HOT Lanes Project continues to progress on time and on budget. Work is in full swing along the entire 14-mile project corridor, which runs from the Springfield Interchange to north of the Dulles Toll Road Interchange. Overall construction is approximately 55% complete, reaching major milestones in 2010. Braddock Road, Little River Turnpike, Gallows Road, Arlington Boulevard, Lee Highway, I-66 EB and WB, Oak Street, Leesburg Pike and Chain Bridge Road interchanges all have at least one new bridge span completed and opened to traffic while work continues on building the second spans. By the end of 2010, approximately 75% of new sound walls were installed. Major construction will continue to ramp-up in 2011 and work to build the new HOT Lanes in the center of the Beltway will start. The Beltway HOT Lanes and surrounding improvements are scheduled to be completed and operational in December 2012. For further information, www.VAmegaprojects.com
- Route 28 PPTA In July 2009, funding was authorized for 30% design only for widening three segments of Route 28 to 8 lanes: SB Sterling Blvd to Dulles Toll Road, NB McLearen Road to Dulles Toll Road, and SB Dulles Toll Road to Route 50. Completion is anticipated in fall 2010.

#### **Dulles Rail**

- Construction activities are underway along the entire 11-mile alignment of Phase 1 from
  the West Falls Church Metrorail Station, through Tysons, and west to Wiehle Avenue in
  Reston. The ramp that connects southbound Route 123 to Route 7 is open to westbound
  Route 7 traffic only. This new pattern will be in effect for approximately three years.
  Along Route 7, mid-block left turns are being removed. The right lane of SB Route 123
  between Scotts Crossing Road and the I-495 Capital Beltway Inner Loop is now closed,
  and will remain so for approximately two years. Construction is in progress in the Dulles
  International Airport Access Highway median. For further information,
  <a href="http://www.dullesmetro.com/">http://www.dullesmetro.com/</a>
- Due to the construction of the future Wiehle Metrorail Station Parking Garage, the Reston East Park and Ride lot will close in the spring of 2011. Staff has been actively working on a Reston East Relocation Plan to identify approximately 800 parking spaces in Reston and relocate the existing bus service. The Reston East Relocation Plan is being executed in two phases: The first phase occurred on November 29, 2010 and

Summary of Highlights from January to December 2010

included shifting two bus routes and approximately 300 passengers to the Reston North Park and Ride; increasing bus service at the Reston South Park and Ride; and securing 50 parking spaces for commuters at Baron Cameron Park. The second phase of the relocation plan will occur when the lot closes in March 2011 and includes relocating approximately 500+ patrons and associated bus service to a new interim park and ride lot on the corner of Sunset Hills Road and Town Center Parkway.

#### **Special Programs Highlights**

#### **Pedestrian Program**

- Pedestrian Projects: The Board has directed FCDOT to lead the effort to improve pedestrian safety and mobility, including constructing pedestrian improvements in high-priority areas of Fairfax County. In 2006 the Board endorsed a Ten-Year Funding Goal of \$60 million for new pedestrian projects. Through FY 2012, the Board has designated \$58 million in federal, state and county funding to construct high-priority pedestrian improvement projects. Major walkway projects and pedestrian intersection projects are complete along Route 7, Route 50, Route 123 and Route 236, and bus stop improvements are complete at priority stops identified in the Bus Stop Safety Study. In 2010, eight new intersection projects and eight new walkway projects were completed. Additionally, over 150 pedestrian projects and over 100 bus stop projects are currently under design. Other improvements in support of pedestrian safety have included upgrading all signalized crosswalks in Fairfax County to LED countdown signals.
- I-495 HOT Lanes Pedestrian Projects: Pedestrian and bicycle facilities are being constructed on all of the Beltway bridge crossings in the I-495 HOT Lanes Project. These new facilities will remove some of the worst barriers to pedestrian and bicycle movement in Fairfax County, since most of the existing bridges have no pedestrian facilities. The Board designated additional CMAQ funding which along with VDOT's Enhancement funding will complete missing pedestrian facilities beyond the limits and original scope of the I-495 HOT Lanes Project.
- StreetSmart: Fairfax County participated in the Spring 2010 and Fall 2010 StreetSmart pedestrian safety and awareness campaign conducted by MWCOG for regionally coordinated pedestrian safety education and police enforcement. FCDOT staff worked with regional partners in developing updated media concepts for focusing attention on the deadly consequences of pedestrians' and drivers' actions, portrayed in new television, radio and print advertising. As part of the StreetSmart campaign FCDOT staff installed pedestrian safety posters at over 200 bus shelters throughout the County, and installed over 500 pedestrian safety bus cards in all Fairfax Connector buses.
- Pedestrian Lighting: In coordination with DPWES, FCDOT continues to implement priority roadway lighting as a relatively inexpensive component of the Pedestrian Program. Initial project locations include Metro station areas, and priority lighting improvements including Columbia Pike in Culmore and Ox Road at George Mason University.
- Yield to Pedestrians Program: The "Yield to Pedestrians in Crosswalks \$100 \$500 Violation Fine" Signs Program is administered by FCDOT. Currently FCDOT has installed and maintains over 1,800 of these signs at 455 intersections in the County.

Summary of Highlights from January to December 2010

#### **Bicycle Program**

- On-Road Bike Lane Initiative: This is a cooperative program between FCDOT and VDOT. Our 2010 program was reduced significantly due to the budget constraints and cut-backs in the VDOT summer repaving schedule, the program that enables us to retrofit many of the secondary roadways with bike lanes and wider shoulders. In 2010, one mile of bike lanes were added on Wakefield Chapel Road between Braddock Road and Pulley Court. Design continues on Gallows Road Phase II, a County funded project that will extend the bike lanes from the W&OD to Old Courthouse Road, with construction anticipated in mid 2011. FCDOT Staff is currently working with VDOT on developing new bike lane projects as part of the 2011 summer repaving program. Specific routes will be finalized in early 2011.
- Increase and Enhance Bicycle Parking: FCDOT continues to improve bicycle parking countywide. Installation of 150 bicycle racks (purchased in late 2009) will be completed in early 2011 including sites at the Government Center, County owned park and ride lots, and VRE stations. Additionally, bids were solicited in late 2010 for the purchase of bicycle lockers to be installed at the Massey-Judicial Center and park and ride locations in Reston. Staff is currently exploring opportunities to implement Bikestations© or bikeports at locations including Reston Town Center Transit Center, Metro Stations, Tysons Corner, and Stringfellow Road Park and Ride Lot. These facilities will provide safe, enclosed, secure parking for bicycles.
- Silver Line Metrorail Station Bicycle Improvements: Bicycle staff is coordinating with WMATA and MWAA on finalizing bicycle facilities and amenities at the new Silver Line Stations in Tysons and Reston. Concepts for an enclosed, secure bicycle parking facility and retail center are currently being evaluated for the new Wiehle Avenue Station.
- Bike the Sites Map: FCDOT was awarded a transportation enhancement grant for
  FY2010 to complete a bicycle map that highlights a route along historic Civil War sites in
  Fairfax County. This allocation will also fund the installation of wayfinding signage and
  interpretive markers along the bicycle route. Federal approval to initiate this work was
  received in December. An RFP will be issued in January 2011 for cartographic and
  design services to complete this map.
- Bicycle Master Plan Study: Approved in 2010 by the Board of Supervisors, Phase I (Greater Tysons Area) is anticipated to be completed in February 2011. Phase II, encompassing the rest of Fairfax County, will begin in March 2011 with completion estimated in 18 months.
- **Bicycle Route Signage:** Staff is currently preparing sign plans for several bike routes countywide. Routes include three locations in the Dranesville District, the Fairfax County Parkway, and the GMU-Fairfax City-Vienna Metro Station Bike Route.
- County Bicycle Parking Policy and Guidelines: Staff is completing work on the
  development of the County bicycle parking standards. This document will provide
  guidance to both the development community and governmental agencies responsible
  for the design, installation and maintenance of bicycle racks and facilities. The
  guidelines also provide bicycle parking ratio based on land uses in order to calculate the
  number of racks required.

Summary of Highlights from January to December 2010

- Plan Review and Technical Support: Bicycle staff has assisted DPZ with rezoning, special exception, and special permit applications relative to bicycle design elements. Staff has assisted private sector applicants with choosing the proper equipment and placement of bicycle racks at commercial and retail sites Countywide. Staff continues to process and coordinate trail/bike lane/sidewalk waivers with DPWES (as part of FCDOT's support to the Trails and Sidewalks Committee.
- **Bobann Drive Bikeway**: Design and engineering was initiated in late 2010 for the construction of the Bobann Drive Bikeway, approximately one mile of paved shared use path connecting Centreville to the Stringfellow Road Park and Ride and the trail network leading to Fair Lakes. This link will also provide a necessary connection as part of the "Bike the Sites" historic sites bicycle map.
- Bike Sharing/TIGER II Grant Application: As part of the 2010 regional TIGER II Grant Application process, Fairfax County requested funding for 16 bike sharing stations with 100 bicycles as well as funding for the Reston Town Center Transit Center Bikestation©. Unfortunately, the regional grant was not approved.

#### **Transportation Planning**

• In 2010, 4 major Comprehensive Plan amendments were completed for activity centers: Springfield, Tysons, Annandale and Bailey's Crossroads.

#### **Tysons Corner Planning Studies**

- The Tysons Corner Comprehensive Plan Amendment was approved by the BOS on June 22, 2010. By 2050, the plan envisions Tysons as home to up to 100,000 residents and 200,000 jobs Because the plan was designed to take advantage of the 4 new Metro stations coming to Tysons Corner in 2013, 75% of future growth will be within a half mile of these stations.
- Tysons Corner will be transformed into a walkable, green, urban center based on the
  plan approved by the BOS and the associated Zoning Ordinance for Tysons. The Board
  also adopted 20 follow-on motions to guide implementation of the plan These follow-on
  motions included direction to conduct several studies, noted below, that have been or
  soon will be initiated.
- The Tysons Circulator Study will examine in detail how the conceptual circulator system contained in the plan could be implemented. An RFP was issued in December 2010 and the study will commence in early 2011.
- The Dulles Toll Road (DTR) Ramps Study will look at new ramp connections between the DTR and Tysons that will help move traffic in and out of Tysons Corner. Staff is currently developing the RFP for an operational study, which will be followed by a study of preliminary design.
- The Grid of Streets study will look at how Tysons can be transformed into a walkable urban center through redevelopment of land and a corresponding grid of streets that would offer alternative streets for travel within Tysons. A planning level study is complete and further study of operations and preliminary design is planned for early 2011, following initiation of the Ramps Study.
- A public meeting was held Dec. 15 on financing Tysons transportation improvements.
   Staff activity and stakeholder discussions continue.

Summary of Highlights from January to December 2010

#### **Traffic Operations**

- Traffic Operations has analyzed and/or responded to approximately 120 citizens' concerns regarding traffic operations and signal timings through Fairfax County.
- In late 2009, the Board endorsed a new County code restricting the parking of
  commercial vehicles on public roads in residential areas and requiring taxicabs and
  limousines to be registered in Virginia. This new code became effective in early 2010.
  The County initiated an online, mail and in-person awareness campaign to reach out to
  commercial vehicle operators and taxicab and limousine owners. Since the policy was
  implemented, there has been a significant decrease in the number of complaints
  regarding these vehicles.
- A major accomplishment was the approval of multi-way stop signs at the intersection of Trap Road & Gelding Lane. After 3 unsuccessful attempts to gain VDOT approval, Traffic Operations conducted their own detailed analysis and re-submitted the request to VDOT for their reconsideration. Upon a review of our findings, VDOT reversed their earlier decision and supported the requested signage.
- In response to concerns from citizens along Wolf Trap Run Road, FCDOT successfully developed a conceptual plan to improve the right turn turning radius from Wolf Trap Run Road onto Route 7.

#### **Traffic Calming Program**

- The traffic calming team has accepted responsibility for all phases of the traffic calming program. County staff now oversees projects from the initial qualification to overseeing the construction related activities associated with installation. These activities include permit application development, contractor interactions, and inspection of the work.
- All traffic calming devices that have been installed since the inception of the program are now identified in a newly created GIS file, which is updated as the traffic calming devices are installed.
- In coordination with Board offices, FCDOT made changes to the traffic calming program, increasing the upper limit of the volume threshold eligibility requirements for project qualifications.
- Twenty-nine (29) traffic calming projects were initiated for study.
- Ten (10) projects were approved by the Board for installation. Five (5) sites have been completed.
- To ensure that the \$200 Fine for Speeding and Watch for Children signs are installed as quickly as possible, FCDOT staff are completing the field work to identify sign locations and create work orders for VDOT installation. While this has created additional work load for FCDOT staff, this work is typically done in conjunction with other field reviews and staff time associated with this process change has not been impacted. With FCDOT staff completing the VDOT work orders, we have been able to streamline and reduce the overall time required for sign installation.

## Signage, Community Parking District (CPD) and Residential Permit Parking District (RPPD) Programs

- The County has increased fines for violations from \$40 to \$75.
- In 2010, there were seven (7) public hearings for new or expanded CPDs, and three (3) public hearings for new or expanded RPPDs.

Summary of Highlights from January to December 2010

- The County developed country-wide and district-specific maps of existing CPDs and RPPDs, and made this information available online for citizens.
- The RPPD program was expanded in 2010 to include townhouses abutting a public street. RPPD also successfully secured Tax Administration approval to validate DTA vehicle registration prior to issuing a parking permit, as well as initiated the use of an online RPPD application form to allow citizens the opportunity to apply for permits 24 hours a day, 7 days a week.
- The County successfully completed the installation of new FCDOT stickers with updated contact information on over 7,000 Fairfax County-installed signs, as well as initiated a cumulative historical tracking system of all incidents involving Fairfax County signs.

#### **Bus Stop Safety and Access (Bus Stop Improvement Program)**

- Fairfax County places a priority on providing safe access to efficient transportation
  options including pedestrian amenities and transit service. A comprehensive inventory
  and study of all bus stops in Fairfax County identified undesirable bus stop conditions for
  priority action. The Board has identified \$2.5 million from the general fund and \$7.75
  million in the 2007 Transportation Bond for improvements to the priority stops identified
  in the study.
- 102 sites have been completed since implementing the bus stop improvement program. There are currently 20 sites in project development, 116 in design, 21 in land acquisition and 10 under construction.

#### **Bus Shelter Advertising Program**

 FCDOT is engaged in a public/private partnership to aid in the improvement of bus stops, which is expected to raise revenues through the sale of advertising space on bus shelters. The contractor will sell advertising space to subsidize construction, maintenance, and operation of bus shelters, and will share a percentage of the surplus revenues with the County. The contract was awarded in July 2010.

#### Fleet Expansion and Replacement of Older Buses with Cleaner Buses

- Fairfax Connector is committed to improving its fleet of passenger vehicles. Fairfax Connector has added 107 new transit vehicles to date with "Clean Diesel" buses, which are low-floor and more easily accessible than the older vehicles.
- Twenty-four older buses have been re-built so that additional service life can be realized.
- Fairfax Connector received 31 "Clean Diesel" buses in 2009. The buses received included the EMP system, which classifies them as Mini-Hybrids. Fairfax Connector anticipates buying an additional 16 to 18 of these buses in 2010/2011 as expansion buses to be utilized in support of TDP and Dulles Rail.

#### **Transit Development Plan (TDP) Activities**

- FCDOT staff provided final recommendations including implementation plan in early 2010.
- Consultant staff completed work on several ancillary tasks to review Fairfax Connector public information materials and methods of presentation and transmission.
- Consultant staff began work on preparing appendix to include results of ancillary tasks, including review of public information materials and media and review of Fairfax Connector business model.

Summary of Highlights from January to December 2010

 FCDOT has implemented several high priority service changes recommended by the TDP, including: creating a new Route 159 serving the Richmond Highway corridor in the peak periods; modifying the schedule and alignment of Route 574; modifying the schedule and alignment of the RIBS routes in Reston; and creating additional service on Routes 621, 622, 623 and 644.

#### **Transit Studies**

• In 2010, the Board funded and directed staff to conduct a Countywide Transit Network Study in order to plan a long-term efficient, high-quality transit system for the County's growing population and employment. This study will use the Enhanced Public Transportation Corridors (EPTCs) currently identified in the Fairfax County Comprehensive Plan as potential future mass transit corridors as the basis for developing a connected Countywide Transit Network. A scope of work was drafted and presented to the Board of Supervisors Transportation Committee in late 2010. A Request for Proposals (RFP) will be advertised in early 2011 and it is anticipated that a consultant will be on board in the Spring.

#### **SPOT Transportation (Special Populations Transportation)**

- Seniors On-The-Go! and TaxiAccess are two user-side subsidy taxicab programs managed by FCDOT's Special Populations Transportation programs (SPOT).
- From October 1<sup>st</sup> to December 15<sup>th</sup>, the Seniors On-the-Go! registered 30 new participants, for a cumulative total of 5,064 registrants since the program's inception in 2001. 701 coupon booklets were sold during this period with a street value of \$ 23,133.
- TaxiAccess registered 14 new participants in the same time period, for a cumulative total of 579 registrants since the program's inception in 2007. 176 coupon booklets were sold, with a street value of \$5,808.
- The SPOT staff also continued distribution of free Senior SmarTrip cards to older adults for use on the local fixed route transit system (bus and rail). Since the beginning of the distribution, Senior SmarTrip cards have been distributed free to over 573 seniors.

#### **Transportation Demand Management (TDM) and Mixed-Use Development**

- The County has integrated Transportation Demand Management (TDM) strategies into
  the land development process and is working to formalize this program. TDM proffers
  promote alternatives to single occupant vehicle trips. These proffers contain
  commitments to provide TDM services, goals for percentage trip reduction, and
  remedies or penalties for non-attainment of proffered goals. The TDM proffer
  coordinator is negotiating proffers and monitoring implementation and performance of
  existing proffers.
- A consultant study on integrating TDM into the land use and approval process is near completion: data collection, research and draft reports have been completed, and recommendations for TDM and parking in transit areas were presented to the PC and BOS transportation committees in November. Application of the study recommendations will lead to more effective TDM strategies and formalized arrangements for TDM proffers.
- Preliminary findings from the TDM study were used to inform staff recommendations for the TDM and Parking sections of the draft Comprehensive Plan text prepared for the Tyson's Corner Committee of the Planning Commission.

Summary of Highlights from January to December 2010

#### **Telework and Outreach**

- The Fairfax County government telework program currently has 1,348 employee participants, and continues to encourage teleworking countywide.
- The Fairfax County Employer Services Program (FCESP) partners with major employers, developers and multi-family complexes to promote and encourage alternative commute options. To date, 209 Fairfax County employers have implemented a Level 3 or 4 transportation benefits program, and another 197 employers have implemented a Level 1 or 2 program. Level 1 and 2 programs may include commuter surveys and/or supplying data for a commuter/employee density plot, distributing transit information, implementing alternative work schedules, or hosting an on-site transportation fair. Level 3 and 4 programs may include shuttles to/from transit stations, implementing formal telework programs, offering transit subsidies, providing free or premium parking to carpools and vanpools, or implementing a comprehensive bike/walk program.
- The FCESP is also supporting the Congestion Mitigation Program for Dulles Rail and HOT Lanes construction by coordinating employer and community outreach with regional partners, including VDRPT, VDOT, DATA and TyTran.

#### Safety, Traffic Flow, Signals, and Congestion Management

- VDOT optimized 404 signals located in Fairfax County this year. The traffic signal optimization effort resulted in total annual savings of \$19 million based on reductions in delay, stops and fuel consumption. A breakdown of savings by roadway network is as follows:
  - Route 28 and 29 Network (67 signals in the Centerville area) total annual savings of \$6 million.
  - Reston Area Network (103 signals in the Reston area) total annual savings of \$3.5 million.
  - Route 50 West Network (76 signals on Lee Jackson Memorial Highway, West Ox Road, Stringfellow Road, Centreville Road, and adjacent corridors in the Centreville and Chantilly areas) - total annual savings of \$7 million.
  - Tysons Corner Network (44 signals in the Tysons Corner area) total annual savings of \$2.5 million.
- In an effort to alleviate traffic congestion during holiday season, VDOT developed and implemented special holiday timing plans near six major shopping malls (114 signals) in Fairfax County. The holiday timing plans were in effect from Thanksgiving Day (November 25, 2010) to New Year's Day (January 1, 2011).
- VDOT actively participated in the implementation of the Traffic Management Plan (TMP) for the Capital Beltway HOT Lanes and other Northern Virginia Megaprojects to reduce congestion during construction. Efforts include the provision of Safety Service Patrollers to assist motorists and law enforcement/emergency personnel with incident management, continued public outreach in the provision of real-time traffic information, the provision of transit options and subsidies, and proactive management of incidents within construction work zones by VDOT Operations Center.

Summary of Highlights from January to December 2010

- In conjunction with a planned repaving project, a "road diet" was implemented on a 2-mile section of Lawyers Road east of Reston Parkway. The street was remarked from two lanes in each direction to one lane and a bicycle lane in each direction, separated by a center turning lane. The change has significantly improved safety. Minor pavement marking changes were implemented on four other roadways in Fairfax County as well.
- In conjunction with repaving projects, VDOT made minor modifications to pavement
  markings in many locations throughout Fairfax County. The changes are intended to
  improve traffic safety and operations, and include features such as new left-turn lanes,
  improved delineation of existing turn bays, and upgrades to meet current marking
  standards. The most significant changes were implemented on Route 1.
- Bike lanes were installed on Wakefield Chapel Road between Braddock Road and Route 236. The markings were installed both to promote alternative travel modes and to help reduce traffic speeds on Wakefield Chapel by narrowing the travel lanes. The marking changes were completed in conjunction with the I-495 HOT Lanes project.
- VDOT has studied intersections for signals, signage, marking and traffic control devices and recommended improvements at various locations.

#### **Incident Management**

- Comprehensive evacuation plans: VDOT Northern Region Operations is collaborating with VDEM, the recipient of a UASI Grant of approximately \$1.5M, to investigate emergency evacuation within the National Capital Region transportation network (Interstates and arterials). Two projects are underway. One project is aimed at developing an evacuation transportation plan (identification of traffic control points, resource needs, staging areas, etc.). The other project employs traffic simulation to estimate evacuation times from various locations within the National Capital Region.
- **Pre-Disaster Recovery Task Force:** Fairfax County has received funding from the Department of Homeland Security's Urban Areas Security Initiative (UASI), to prepare a Pre-Disaster Recovery Planning project. FCDOT is working as part of the leadership team, along with other county agencies and community partners. The final project will provide a template for future, long-term regionalized disaster recovery planning and a single reference for guiding policy and action during this long-term recovery. In summary, the recovery plan will: (1) provide County leaders with goals, priorities, and action to accelerate and streamline Fairfax County's recovery to full functionality; (2) solidify the Office of Emergency Management's strategy for handling disasters at all four phases, as outlined in the Emergency Operations Plan (EOP); and (3) the Plan will support the County's regional partners (NCR) recovery efforts after a regional disaster.

#### **Other Projects**

 AF to RW Third Track Reconstruction Project: VDRPT, VRE, and CSX, working with Amtrak and the Federal Railroad Administration, identified six projects to increase passenger rail capacity and reliability between Richmond and Washington, D.C. Five of the six projects are complete, and the final project is in progress. This project will construct seven miles of third main line track north of the Franconia-Springfield VRE station and add signal system components. Construction is expected to be complete by late 2010.

## **Completed Projects List**

## December 2010

Rt	Project Description	District	<b>Completion Date</b>
0001	Richmond Highway Public Transp. Initiative (Phase 1)	MV, LE	Oct-07
0007	Leesburg Pike/Glen Carlyn Road	MA	Apr-10
0007	Leesburg Pike/Magarity Road	DR, PR	Apr-10
0007	Leesburg Pike/Dranesville Road	DR	Apr-10
0007	Leesburg Pike @ Magarity Road	DR, PR	Nov-08
0028	Route 28 @ Frying Pan Road PPTA	HM, SU	Dec-09
0028	Route 28 @ Willard Road PPTA	SU	Dec-09
0028	Route 28 @ New Braddock Road	SU	Sep-09
0050	Route 50 Pedestrian Bridge	MA	Jun-09
0050	Lee Jackson Highway Walkway	SP	Apr-10
0050	Arlington Boulevard/Olin Drive	MA	Apr-10
0123	Route 123 @ Waverly Way	DR	Aug-10
0123	Dolley Madison Boulevard @ Ingleside Avenue	DR	Dec-09
0123	Dolley Madison Boulevard/Great Falls Street/Lewinsville Ro	DR	Apr-10
0193	Georgetown Pike Trail	DR	Jul-10
0193	Georgetown Pike/Walker Road	DR	Dec-09
0193	Georgetown Pike Stone Rubble Masonry Signs	DR	Jul-10
0236	Route 236 @ Braddock Road WB	MA	Nov-09
0236	Route 236 @ Braddock Road EB	MA	Nov-09
0236	Route 236 from Lake Drive to Pickett Road	MA, BR, PR	Jun-08
0236	Route 236 @ Beauregard Street	MA	Jan-09
0236	Little River Turnpike/Backlick Road	MA	Apr-10
0244	Columbia Pike Walkway	MA	May-09
0608	West Ox Road from Penderbrook Drive to Ox Trail	SU, PR	Jul-08
0608	West Ox Road @ Monroe Street	НМ	Apr-08
0613	South Van Dorn Sidewalk	LE	Apr-09
0620	Braddock Road @ Route 236	MA	Sep-08
0620	Braddock Road at Thomas Jefferson HSS&T	MA	Jun-09
0620	Braddock Road @ Route 123	SP	Jun-09
0620	Braddock Road/Wakefield Chapel Road	BR	Nov-10
0630	Quander Road Walkway	MV	Aug-09
0633	South Kings Highway @ Harrison Lane	LE	Aug-10
0643	Burke Centre Parkway at Roberts Parkway	BR	Jul-10
0651	Guinea Road @ Falmead Road	BR	Sep-10
0653	Roberts Road Walkway	BR	Apr-10

Rt	Project Description	District	<b>Completion Date</b>
0657	Centreville Road from West Ox Road to Frying Pan Road	HM, SU	Jun-10
0657	Centreville Road Trail at Dulles Toll Road	HM, DR	Feb-08
0662	Stone Road from Route 29 to Awbrey Patent Drive	SU	Apr-08
0668	McLearen Road Walkway	НМ	Apr-10
0674	Hunter Mill Road Walkway	PR	Aug-09
0676	Clarks Crossing Road Walkway	НМ	Jul-09
0681	Walker Road Trail	DR	Jul-10
0684	Spring Hill Road from Route 7 to International Drive	PR, HM	Aug-10
0693	Westmoreland On-Road Bike Lanes	DR	Aug-08
0694	Lewinsville Road/Balls Hill Road	DR	Apr-10
0696	Wolftrap Road Walkway	PR	Apr-10
0701	Sutton Road Walkway	PR	Oct-10
0783	Edgelea Road Walkway	PR	Oct-10
0824	Tuttle Road Trail	SP	Dec-09
1332	Huntington Avenue @ Fenwick Drive	MV	Aug-08
1723	Jefferson Avenue Walkway	PR	Apr-10
1898	Beverly Road @ Fleetwood Road	DR	Aug-09
3664	Lido Place Walkway	PR	Aug-09
4701	Colts Neck Road Walkway (South Lakes Drive to Winterthu	НМ	Oct-10
4720	Soapstone Drive Walkway (Sweetbay Lane to Glade Drive)	НМ	Jul-09
7702	Tall Timbers Drive	SP	Oct-07
XXXX	Huntington Metro Parking Expansion	MV	Aug-08
XXXX	Burke Centre VRE Parking Expansion	BR	Nov-08
XXXX	West Falls Church Bus Canopy	DR	Jan-10
XXXX	West Ox Bus Operations Center	SP	Oct-08

#### **FCDOT Staff**

CL = Caijun Luo

*CWS* = *Charlie Strunk* 

**DPWES** = Dept. of Public Works & Env. Services

**EAI** = Beth Iannetta

GM = Guy Mullinax

JYR = Jane Rosenbaum

**KLM** = Karyn Moreland

**KPR** = Kinnari Radadiya

SAN = Seyed Nabavi

SLC = Smitha Chellappa

SSS = Sung Shin

**TB** = Tad Borkowski

**WPH** = Bill Harrell

#### **Status**

Bid Ad

Complete

Construction\*

Design

Inactive

On Going

On Hold

**Project Initiation** 

ROW = Land Acquisition

Study

**Terminated** 

*Utilities = Utility Relocation* 

#### **Funding Source**

ARRA = American Recovery & Reinvestment Act of 2009

C & I = Commercial and Industrial Tax

**CMAQ** = Congestion Mitigation & Air Quality

County Bonds = Fairfax County 4-Year Transportation Plan

GCRP = Governor's Congestion Relief Program

*HSIP* = *Highway Safety Improvement Program (formerly HES)* 

**NVTC** = Northern Virginia Transportation Commission

**NVTD Bonds** = Northern Virginia Transportation District Bonds

**OPN Funds** = Open Container Program

**Primary** = Primary 6-Year Program

**RSTP** = Regional Surface Transportation Program

**Secondary** = Secondary 6-Year Program

TAC Spot = Transportation Advisory Commission Spots

TIIF/WMATA = Transit Investment & Infrastructure Fund

**VNDIA** = Virginia National Defense Industrial Authority

#### Other

**CIM** = Community Information Meeting

*COG* = *Council of Governments* 

**CTB** = Commonwealth Transportation Board

**DTR** = Dulles Toll Road

**FHWA** = Federal Highway Administration

 $FY = Fiscal\ Year$ 

MOA = Memorandum of Agreement

*N/A* = *Not Available, or Not Applicable* 

N/R = Not Required

*NTP* = *Notice to Proceed* 

**PPT**A = Public-Private Transportation Act

RFP = Request for Proposal

**VDOT** = Virginia Department of Transportation

<sup>\*</sup> Construction phase begins when design and ROW are complete, and may include pre-advertisement activities, bid advertisement, and contract award.

		tatus Key: =Complete; =On Schedule; =Behind Sc Phase Key: D=Design; R=Right-of-Way Acquisition;								
rage Number	District	Posterior	1 1 1	Total Project Cost	Amt in BOS's 4-Yr Plan \$ in Millions	All Other Funds	Phase	Otani Bara	F . 1 D	<b>9</b> 1-1-1
LZ	Ω	Project Description  Interstate & Primary Ro	Lead Agency oad Proiects (list				Δ.	Start Date	End Date	Statu
1	BR, MA,	I-495, Capital Beltway HOT Lanes (PPTA Project):	VDOT	\$1,654.397	///	\$1,654.397	D	Apr-05		S)
	PR, DR	Install 2 HOV/HOT lanes each direction from Springfield Interchange to the Dulles Toll Road								
		ophinghold interestable to the Builder of the read					R	Mar-08		\$
							U	May-08	Dec-12	\$
1	PR, SP	I-66 from Capital Beltway to Route 50: Pavement	VDOT	\$70.000		\$70.000	C	Jun-09	Dec-10	©
		rehabilitation					D R	N/A	N/A	•
							U			
							С	Feb-11	Nov-12	
2	HM, PR, SP, SU	I-66 from I-495 Capital Beltway to Route 15 in Haymarket: I-66 Multi-modal Transportation and	VDOT	\$20.300		\$20.300	D	TBD	Jun-13	
		Environmental Study					R U	N/A N/A	N/A N/A	
							С	N/A	N/A	
2	PR	Vienna Metro Enhanced Transit Access (I-66 Bus/HOV Ramp): Construct bus ramp to increase	VDOT	\$34.082		\$17.079	D	Nov-05	Dec-11	P
		accessibility to Vienna Metrorail Station for transit					R	N/A	N/A N/A	N/A
		vehicles					U	N/A 2013	TBD	N/A
3	LE, MV	I-95 from Newington Interchange to Prince William	VDOT	\$122.411		\$122.411	С	Oct-00	Jun-02	·
-		County Line: Construct a fourth lane in both directions					D	Dec-05	Dec-06	0
							R	Dec-05	Dec-06	0
							U	Sep-07	Sep-11	<b>%</b>
3	LE, MV	I-95 Woodrow Wilson Bridge & Interchanges:	VDOT, MDSHA,	\$2,444.000		\$2,444.000	D		Sep-96	©
Ū	,	Design, right-of-way acquisition, environmental mitigation and construction of new drawbridge (bascule)	FHWA	, ,		, ,	R			0
		span over the Potomac River including reconstruction					U			0
		of 7.5 miles of the Capital Beltway (I-95/I-495) and 4 interchanges, 2 in VA and 2 in MD					С	2001	2012	<b>₽</b>
4	LE, MA	I-95/395/495 Interchange Modifications Phase VIII	VDOT	\$128.085		\$128.085	D		Jun-97	
7	,	(Mixing Bowl): Construct HOV/HOT connections		V		*	R	N/A	N/A	© N/A
		between I-95/I-395/I-495					Ü	N/A	N/A	N/A
							С	May-08	Dec-12	S
4	LE, MV, MA	I-95/I-395 HOT Lanes: Add one reversible HOV/HOT lane from the Pentagon to Dumfries Road, and extend	VDOT	\$498.000		\$498.000	D	TBD	TBD	
	140 (	2 HOV/HOT lanes south to Massaponax; Construct					R	TBD	TBD	
		new Park and Ride lots, improve existing bus access					U	TBD	TBD	
							С	TBD	TBD	
5	LE, MV	Richmond Highway Public Transportation Initiative (Phase 2): Route 1 (Richmond Hwy) corridor	COUNTY	\$54.500	\$7.500	\$28.574	D	Mar-06	TBD	P
		improvements from Fort Belvoir to the Huntington					R	Jul-10	TBD	D
		Metro Station, to support enhanced BRT bus service including pedestrian access improvements, bus					U	N/A	N/A	N/A
		shelters and sidewalks					С	TBD	TBD	
5	DR	Route 7 @ Towlston Road: Add a left turn lane from NB Towlston Road to WB Route 7 (Leesburg Pike)	COUNTY	\$0.750	\$0.750		D	Nov-08	Mar-11	9
		, (					R	Oct-10 to Jan-11	Jul-11 to Sep-11	₽Δ
							U	TBD	TBD	
							С	Sep-11 to	<del>Jun-12</del> to	Δ
6	PR	Route 29 @ Gallows Road: Widen Route 29 to 6	VDOT	\$132.188	\$23.000	\$132.810	D	Nov-11 Feb-04	Jul-12 Dec-07	
J		lanes from I-495 to Merrilee Drive, and widen Gallows		,			R	Jan-07	Oct-08	<u> </u>
		Road to 6 lanes from Gatehouse Road to Providence Forest Drive					U	May-08	Jun-11	© &
							С			<i>₽</i>
6	SP, SU,	Route 29 from Shirley Gate Road to Old Centreville	COUNTY	\$4.000	\$4.000		D	Dec-10 Dec-08	Jun-13 Mar-11 to	<i>/</i> ≥ Λ
J	BR	Road: Widen to 3 lanes on NB Route 29 from Legato					╚		Mar-12	₽Δ
		Road to Shirley Gate Road					R	Sep-10 to May-11	Apr-11 to Jan-12	Δ
							U	TBD May 44 to	TBD	
					<u></u>		С	May-11 to May-12	<del>Jul-1</del> 2 to Jul- 13	Δ
7	SP, BR	Route 29 from Stevenson Street to Holly Avenue: Construct segments of a new shared-use path and	COUNTY	\$4.400		\$3.415	D	Nov-06	TBD to Jul-	Δ
		provide connection to existing trail on the west side of					R	Jan-11	Sep-11	
		Route 29					U	N/A	N/A	N/A
		Address of the second of the s	00::::-::	60 ===		00 75	С	Nov-11	Dec-12	
7	MA	Arlington Boulevard @ Graham Road: Install a 4-foot wide raised median on Graham Road	COUNTY	\$0.750		\$0.750	D	Oct-09	Jun-11	\$
		1			[ <b>/</b> / / / .		R	TBD	TBD	
					~///		U	TBD	TBD	

Page Number	District	Phase Key: D=Design; R=Right-of-Way Acquisition; Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan (\$ in Millions	All Other Funds	Phase	Start Date	End Date	Status
8	PR	Route 123 @ Jermantown Road: Construct right turn	COUNTY	\$0.900		\$0.900	D	Nov-10	Dec-11	P
		lane from SB Route 123 onto WB Jermantown Road					R	Apr-11	Nov-11	
							U	TBD	TBD	
							С	Jan-12	Nov-12	
8	DR	Georgetown Pike/Swinks Mill Road: Install flashing beacon warning signal	VDOT				D	May-10	TBD	
		beacon wanting signal					R	TBD	TBD	
							U	TBD	TBD	
							С	2011	2011	
	ı	Secondary Road P	rojects (listed al	phabetically by	project nan	ne)	1			
9	MA	Braddock Road @ Backlick Road: Install additional	COUNTY	\$0.500	\$0.500		D	Mar-08	TBD	
		second left turn lane on WB Braddock Road					R	TBD	TBD	
							U	TBD	TBD	
							С	TBD	TBD	
9	HM	Centreville Road Trail @ Dulles Toll Road (Phase II):	COUNTY	\$0.250		\$0.250	D	Aug-08	Aug-10	0
		Install pedestrian improvements and traffic signal modifications to cross Centreville Road at the Dulles					R	N/A	N/A	N/A
		Toll Road Interchange					U	N/A	N/A	N/A
							С	Dec-10 to Jan-11	Mar-11 to May-11	₽Δ
10	MV	Cinder Bed Road @ Newington Road: Intersection	COUNTY	\$5.000	\$5.000	////	D	Jul-08	Dec-11 to	ΦΔ
		Improvements					P	Feb-11 to Jul	May-12 Oct-11 to	
							^	11	Mar-12	Δ
							U	TBD	TBD	
							С	Dec-11 to	Mar-13 to	Δ
10	HM	Colts Neck Road from South Lakes Drive to Hunters	COUNTY	\$0.366	///	\$0.366	D	May-12 Jul-05	Aug-13 Dec-10	
10		Woods Shopping Center: Construct sidewalk on west				******	R	Mar-06	Sep-06	_
		side of Colts Neck Road								©
							U	N/A -Jan-11 to	N/A Apr-11-to	N/A
							Ľ	Feb-11	May-11	Δ
11	BR	Danbury Forest Drive/Braddock Road/Wakefield Chapel Road Intersection Study: Study feasibility of	COUNTY	\$0.200		\$0.200	D	Jan-10	TBD	8
		intersection improvements					R	N/A	N/A	
							U	N/A	N/A	
							С	N/A	N/A	
11	SP, MV, LE	Fairfax County Parkway (EPG): Construct 4-lane	FHWA	\$177.450		\$177.450	D	Mar-00	Feb-04	0
	LE	divided, limited access highway within 6-lane ROW from Rolling Road/Franconia-Springfield Parkway to					R			
		Fullerton Road, including 4 interchanges					U			
							С	Nov-08	Jul-12	S
12	SP, SU	Fairfax County Parkway / Fair Lakes Boulevard /	VDOT	\$69.660		\$89.726	D	Oct-01	Jun-10	©
		Monument Drive Interchange: Construct interchange and intersection improvements from I-66 to Route 50					R	Sep-05	Dec-10	©
							U	Mar-07	Dec-10	0
							С	May-10	Oct-13	\$
12	SP	Fairfax County Parkway from Route 29 to Braddock	COUNTY	\$1.000	\$1.000	////	D	TBD	TBD	<b>₽</b>
		Road: Add SB auxiliary lane		4	******		R	TBD	TBD	
							U	TBD	TBD	
							c	TBD	TBD	
12	HM	Fox Mill Road/Monroe Street: Install right turn lane on	COUNTY	\$0.850	<del>, , , ,</del>	\$0.850	D	Nov-10	Feb-13	η.
13	TIVI	WB Fox Mill Road and add pedestrian improvements	COUNTY	ψυ.ουυ		ψυ.ουυ				P
							R U	Apr-12 TBD	Dec-12 TBD	
							С	Apr-13	Dec-13	
13	MV, SP	Gambrill Road/Pohick Road: Install right turn lane on	COUNTY	\$0.500		\$0.500	D	Mar-10	Jun-11	8
		SB Gambrill Road					R	TBD	TBD	W.
							U	TBD	TBD	
							С	Aug-11	May-12	
14	BR	Guinea Road @ Falmead Road: Extend sidewalk	COUNTY	\$0.150		\$0.150	D	Jun-05	Sep-09	©
		south on Falmead Road to Guinea Road; Install					R	N/A	N/A	N/A
		missing trail segment on Guinea Road; Pedestrian and drainage improvements					U	N/A	N/A	
		- '								N/A
							С	Jul-10	Sep-10	☺
14	PR	Hunter Mill Road/Mystic Meadow Way: Reconfigure intersection with roundabout and new	COUNTY	\$0.800		\$0.800	D	Aug-10	Nov-12	Ø
		pedestrian/bicycle facilities					R	Jan-12	Sep-12	
							U	TBD	TBD	
	Ì			1	(///)		С	Jan-13	Sep-13	

Page Number	istrict			Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase			Ī
	Δ	Project Description	Lead Agency		(\$ in Millions			Start Date	End Date	Status
15	SU	Lee Road Culvert: Extend existing drainage structure and widen pavement from 500' S of culvert to Penrose	VDOT	\$4.541		\$2.294	D	Jun-10	TBD	4
		Place					R	Dec-12	2013	
							U	2013	2014	
							С	2014	TBD	
15	MV	Lorton Road/Furnace Road from Silverbrook Road	COUNTY	\$40.000	\$20.000		D	Feb-08	<del>Jan-11</del> to	ΦΔ
		to Route 123: Widen to 4 lane divided section including on-road bike lanes, shared use path, low					R	Dec-10 to	Aug-11 Aug-11 to	
		impact development practices, bridge crossings and						Mar-11	Nov-11	Δ
		wide median in Laurel Hill area					U	<del>Jan-11</del> to TBD	Sep-11 to TBD	Δ
							С	Oct-11 to	Jul-13	Δ
16	DR	Old Dominion Drive @ Spring Hill Road: Extend	COUNTY	\$0.050	111	\$0.050	D	Dec-12 May-10	TBD	
		shoulder and relocate/modify ditch					R	TBD	TBD	
							U	TBD	TBD	
							С	TBD	TBD	
16	DR	Old Dominion Drive @ Towlston Road: Extend shoulder and relocate/modify ditch	COUNTY	\$1.500		\$0.050	D	TBD	TBD	
		,				ł	R	TBD	TBD	
				1			U	TBD	TBD	
							С	TBD	TBD	
17	SU	Poplar Tree Road from Braddock Ridge Drive to	COUNTY	\$6.500	\$5.500		D	May-07	Nov-10	©
		Sequoia Farms Drive: Widen to 4 lanes					R	Mar-10	Oct-10	©
							U	Dec-10	May-11	<i>₽</i>
							С	Feb-11	Jan-12	
17	MV	Saratoga Park-N-Ride Facility: Develop park-n-ride	VDOT	\$3.000	///	\$3.000	D	Sep-10		8
		facility				1	R	N/A	N/A	4
							U			
							С	Jun-12	Dec-12	
18	MV	Silverbrook Road @ Hooes Road: Intersection	COUNTY	\$0.350		\$0.350	D	Aug-07	Nov-10 to	₽Δ
		Improvements to configure turn lanes on WB Silverbrook Road approach					R	N/A	Jan-11 N/A	
							U	N/A	N/A	
							С	-Dec-10 to Feb-11	Aug-11	Δ
18	PR, HM	Spring Hill Road from Route 7 to International Drive:	COUNTY	\$10.900		\$10.900	D	Jul-02	Sep-03	©
		Widen to 4 lanes					R	Dec-03	Oct-05	<u> </u>
							U	Mar-06	Oct-07	0
							С	Dec-08	Aug-10	<u> </u>
19	SU, SP	Stringfellow Road from Route 50 to Fair Lakes	VDOT	\$54.692	\$37.000	\$46.000	D	Jul-04	Dec-09	
13	00, 0.	Boulevard: Widen to 4 lanes	1501	\$0 1.00 <u>2</u>	ψοι.σσσ	Ψ10.000	R	Apr-10	Jun-11	<u></u>
								· ·		8
							U	Jul-09	Jun-11	4
							С	Jul-12	Dec-13	
19	LE	Telegraph Road from South Van Dorn Street to South Kings Hwy: Widen to 4 lanes and add	VDOT	\$10.500		\$10.000	D	Sep-09	Dec-10	P
		pedestrian improvements					R	TBD	TBD	
							U	TBD	TBD	1
							С	TBD	2013	
20	PR, HM	Tysons Priority Access Improvement Projects:	VDOT	\$3.370		\$1.300	D	Mar-04	Dec-08	0
		Sites 1-7 & 9: Construct missing links in the pedestrian circulation systems at eight locations in Tysons Corner					R	Dec-08	Dec-10	\$
		, ,					U	TBD	TBD	
							С	TBD	TBD	
20	DR	Walker Road: Install road diet features and access	COUNTY	\$0.400		\$0.400	D	Jul-10	May-11 to	ΦΔ
		lanes at business district intersections south of Georgetown Pike		1			R	TBD	Aug-11 TBD	
							U	TBD	TBD	
							С	Nov-11	Apr-12	
21	DR	Westmoreland Street @ Haycock Road: Install right	COUNTY	\$0.880	\$0.230	\$0.880	D	Nov-08	Oct-11 to	Α.
۷.	DIX.	turn lane and concrete sidewalk along the west side of	COUNTY	ψυ.υυυ	ψυ.200	ψυ.υυυ			TBD	Δ
		Westmoreland Street from Haycock Road to Temple Rodef Shalom		1			R	<del>Jan-11</del> to TBD	Oct-11 to TBD	Δ
							U	TBD	TBD	
							С	Dec-11 to	Oct-12 to	Δ
21	BR	Zion Drive: Improve the horizontal curve at Zion	COUNTY	\$1.000	\$1.000	<del>////</del>	D	TBD Apr-08	TBD Sep-10 to	
		Baptist Church		1					Mar-11	₽Δ
				1			R	Jul-10	Mar-11	8
							U	TBD	TBD	
	1			i i	1	W F F F F F	C	Apr-11	Mar-12	

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Constructon/includes pre-ed, bid ad, and contract assert)    Total Project   BOS's 4-Yr   All Other   San the Cost   Cost   Total Project   BOS's 4-Yr   All Other   San the Cost   Cost   Total Project   BOS's 4-Yr   All Other   San the Cost   San t	Status Key: ⊕=Complete; ⊕=On Schedule; ⊕=Behind Schedule; Δ=Change Since Previous Report; ⊕=Schedule Concern; \$=Funding Concern											
Project Description   Project Description   Project Description   Project Description   Project Description   Project Description   Project Secritary   Projects (listed alphabetically by project name)   Project Secritary   Projects (listed alphabetically by project name)   Project Name   Project Secritary   Project Secrita												
DR. PR.   Dulles Rail (Phase I): Improvements from West Falls	e Status											
HM Church Station to Wiehle Avenue  R Jan-08 Nov-08 U Feb-08 Jan-10 C Jan-09 Jul-13 C Jan-09 Jul-19 C Jan-09 J												
R   Jan-08   Nov-08   U   Feb-08   Jan-10   C   Jan-09   Jul-13   Jan-10   Jul-13   Jul-14	☺											
22 DR, HM Fairfax Connector - Herndon Bus Garage Facility Rehab (Phase 2): Rehabilitation and repair to upgrade the existing bus garage the existing bus garage and the existing bus bays and amenities such as shelters and lighted kiosks and amenities exist as shelters and lighted kiosks and amenities exist as shelters and lighted kiosks and amenities exist as shelters and lighted kiosks and exist transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops and existing	☺											
22 DR, HM   Fairfax Connector - Herndon Bus Garage Facility   Rehabi (Phase 2): Rehabilitation and repair to upgrade the existing bus garage   COUNTY   S6.000   S6.000   R   N/A   N/A   N/A   V   N/A   N/A   V   N/A   N/A   V   N/A   V   N/A   V   N/A   N/A   V   N/A   N/A   V   V   N/A   N/A   V   V   N/A   N/A   V   N/A   V   V   N/A   N/A   V   V   N/A   N/A   V   V   N/A   N/A   V   V   N/A   N/	©											
Rehab (Phase 2): Rehabilitation and repair to upgrade the existing bus garage    R N/A N/A   U N/A N/A	8											
the existing bus garage    BR, SP   George Mason University Transit Center: Construct transit center with up to 10 bus bays and amenities such as shelters and lighted kiosks   R   TBD	N/A											
BR, SP George Mason University Transit Center: Construct transit center with up to 10 bus bays and amenities such as shelters and lighted klosks  BR Northern Virginia Community College Transit Center: Contruct transit center with up to 10 bus bays and amenities such as shelters and lighted klosks  BR Northern Virginia Community College Transit Center: Construct transit center with up to 4 bus bays and amenities such as shelters and lighted klosks  County \$1.511 \$1.000 \$0 \$0 \$1.500 \$1.500 \$0 \$1.500 \$1.	N/A											
BR, SP George Mason University Transit Center: Construct transit center with up to 10 bus bays and amenities such as shelters and lighted kiosks  BR Northern Virginia Community College Transit Center: Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks  Center: Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks  Center: Construct transit ransfer center: Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops  CUNTY  S1.511  S1.000  D TBD  TBD  TBD  TBD  TBD  TBD  TBD  T	N/A											
transit center with up to 10 bus bays and amenities such as shelters and lighted klosks  23 BR Northern Virginia Community College Transit Center: Construct transit center with up to 4 bus bays and amenities such as shelters and lighted klosks  24 MA Seven Corners Transit Transfer Center: Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops  24 SU Stringfellow Road Bus Transfer Facility: Provide 3 additional bus bays (total of 6) and a transit store klosk  25 SU Stringfellow Road Park & Ride Lot Expansion: COUNTY S1.500 S1.500 D Apr-08 TBD U TBD TBD TBD U TBD U TBD TBD U TBD U TBD U TBD U TBD TBD U TBD TBD U	P											
such as shelters and lighted kiosks    R   TBD												
BR Northern Virginia Community College Transit Center: Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks  24 MA Seven Corners Transit Transfer Center: Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops  25 SU Stringfellow Road Park & Ride Lot Expansion: County Construct an additional 300 spaces north of the existing 387 space facility  26 PR Vienna Metrorali Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  27 TBD												
BR Northern Virginia Community College Transit Center: Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks  24 MA Seven Corners Transit Transfer Center: Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops  25 SU Stringfellow Road Park & Ride Lot Expansion: Construct an additional 300 spaces north of the existing 387 space facility  26 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  27 Sun String String Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  28 Sun String Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  29 Sun String Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  20 Sun String Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  20 Sun String Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  20 Sun Sun String Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  21 Sun Sun String Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  22 Sun Sun Sun Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  23 Sun Sun String Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  24 Sun												
Center: Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks  R TBD TBD U TBD TBD C TBD TBD C TBD TBD TBD C TBD												
and amenities such as shelters and lighted kiosks    R   TBD												
A comparison of the existing 387 space facility   PR   PR   Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station   Part   Pa												
24 MA Seven Corners Transit Transfer Center: Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops  25 SU Stringfellow Road Bus Transfer Facility: Provide 3 additional bus bays (total of 6) and a transit store kiosk Country  26 SU Stringfellow Road Park & Ride Lot Expansion: Country  27 Country  28 SU Stringfellow Road Park & Ride Lot Expansion: Country  28 SU Stringfellow Road Park & Ride Lot Expansion: Country  29 Su Stringfellow Road Park & Ride Lot Expansion: Country  20 Stringfellow Road Park & Ride Lot Expansion: Country  21 Su Stringfellow Road Park & Ride Lot Expansion: Country  22 Substringfellow Road Park & Ride Lot Expansion: Country  23 Substringfellow Road Park & Ride Lot Expansion: Country  24 Substringfellow Road Park & Ride Lot Expansion: Country  25 Substringfellow Road Park & Ride Lot Expansion: Country  26 Substringfellow Road Park & Ride Lot Expansion: Country  27 Substringfellow Road Park & Ride Lot Expansion: Country  28 Substringfellow Road Park & Ride Lot Expansion: Country  29 Substringfellow Road Park & Ride Lot Expansion: Country  20 Substringfellow Road Park & Ride Lot Expansion: Country  20 Substringfellow Road Park & Ride Lot Expansion: Country  20 Substringfellow Road Park & Ride Lot Expansion: Country  20 Substringfellow Road Park & Ride Lot Expansion: Country  20 Substringfellow Road Park & Ride Lot Expansion: Country  21 Substringfellow Road Park & Ride Lot Expansion: Country  22 Substringfellow Road Park & Ride Lot Expansion: Country  23 Substringfellow Road Park & Ride Lot Expansion: Country  24 Substringfellow Road Park & Ride Lot Expansion: Country  25 Substringfellow Road Park & Ride Lot Expansion: Country  26 Substringfellow Road Park & Ride Lot Expansion: Country  27 Substringfellow Road Park & Ride Lot Expansion: Country  28 Substringfellow Road Park & Ride Lot Expansion: Country  29 Substringfellow Road Park & Ride Lot Expansion: Country  20 Substringfellow Road Park & Ride Lot Expansion: Country  20 Substringfellow												
transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops  R N/A N/A U Jun-10 Dec-10 C Get-40 to Feb-11 Jun-12  24 SU Stringfellow Road Bus Transfer Facility: Provide 3 additional bus bays (total of 6) and a transit store kiosk  P TBD TBD U TBD												
Center; Improvements to existing bus stops    R	☺											
24 SU Stringfellow Road Bus Transfer Facility: Provide 3 additional bus bays (total of 6) and a transit store kiosk  25 SU Stringfellow Road Park & Ride Lot Expansion: Construct an additional 300 spaces north of the existing 387 space facility  26 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  27 SU Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  28 SU Stringfellow Road Park & Ride Lot Expansion: COUNTY S4.000 S4.000 D Apr-08 TBD  C TBD TBD  C TBD TBD  C TBD TBD  C TBD TBD  D U TBD TBD  C TBD TBD	N/A											
24 SU Stringfellow Road Bus Transfer Facility: Provide 3 additional bus bays (total of 6) and a transit store kiosk  25 SU Stringfellow Road Park & Ride Lot Expansion: Construct an additional 300 spaces north of the existing 387 space facility  26 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  27 SU Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  28 Sunda Stringfellow Road Park & Ride Lot Expansion: COUNTY Sunda Su	☺											
additional bus bays (total of 6) and a transit store kiosk  R TBD TBD U TBD TBD C TBD TBD C TBD TBD C TBD TBD D Apr-08 TBD U TBD TBD C TBD TBD C TBD TBD C TBD TBD D TBD	ο 🦓 Δ											
25 SU Stringfellow Road Park & Ride Lot Expansion: Construct an additional 300 spaces north of the existing 387 space facility  26 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  R TBD TBD U TBD TBD U TBD TBD C TBD TBD D U TBD TBD C	8											
25 SU Stringfellow Road Park & Ride Lot Expansion: Construct an additional 300 spaces north of the existing 387 space facility  26 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  27 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  28 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  29 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  20 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  20 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  20 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  21 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station												
25 SU Stringfellow Road Park & Ride Lot Expansion: Construct an additional 300 spaces north of the existing 387 space facility  25 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  WMATA \$2.000 \$4.000 D Apr-08 TBD  R TBD TBD  C TBD TBD  D Jun-09 Get-10 to Feb-11  R N/A N/A  D U N/A N/A  C Dec-10 to Apr-08 TBD  C TBD TBD												
Construct an additional 300 spaces north of the existing 387 space facility    Construct an additional 300 spaces north of the existing 387 space facility   R   TBD   T												
existing 387 space facility    R   TBD   TBD     U   TBD   TBD     C   TBD   TBD     C   TBD   TBD     C   TBD   TBD     D   Jun-09   Get-40 to Feb-11     R   N/A   N/A     U   N/A   N/A     C   Dec-40 to   Aug-11     C   Dec-40 to   Aug	\$											
25 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  WMATA \$2.000 \$2.000 D Jun-09 Get-40 to Feb-11  R N/A N/A  U N/A N/A  C Dec-40 to Aug-11												
25 PR Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station  WMATA \$2.000 \$2.000 D Jun-09 Get-40 to Feb-11  R N/A N/A  U N/A N/A  C Dec-40 to Aug-11												
platform to mezzanine at Vienna Metro Station    R   N/A   N/A     U   N/A   N/A     C   Dec-10 to   Aug-11												
R   N/A   N/A     U   N/A   N/A       C   Dec-10 to   Aug-11	, 4Σ											
C Dec-40 to Aug-11	1											
April   April	Δ											
Program Totals \$8,170.37 \$121.990 \$8,057.75	$\overline{m}$											

I-495	I-495, Capital Beltway HOT La	anes (PPTA P	roje	ct)					Const	ruction
	Install two HOV/HOT lanes in each	direction from	the S	Springfield Interchan	ge to the Dulles	3	District(s	s):		MA
	Toll Road						FCDOT S	Staff:		WPH
	Implementing Agency:				<b>Project Cost</b>	Project		Schedule		Status
	VDOT	68805			(A : A 4:	Funding				
					(\$ in Mi	llions)	Start		End	
	Amount in Board's 4-Year Plan:	(\$ in Millions)		Design	267.142		Apr-05			<b></b>
	N/A			Land Acquisition						
	Type of Funding:			Utility Relocation			Mar-08	3		
	Private, Interstate, Sta	ate		Construction	1387.255		May-08	3	Dec-12	8

#### **Activity Highlights:**

Design-build project; Lane and ramp closures at night and during off peak travel times continue; 12 interchanges are under construction from Springfield Interchange bridges to just north of Dulles Toll Road overpasses; The Oak Street overpass opened to traffic in mid-July 2010, and the Idylwood Road overpass is closed for construction for approximately 6 months; Detour route maps and construction activity details are posted at www.virginiahotlanes.com or www.vamegaprojects.com

**Total** 

1654.397

1654.397

#### I-66 I-66 from Capital Beltway to Route 50 Design PR, SP Pavement Rehabilitation District(s): CL **FCDOT Staff: Project Cost Project** Schedule **Status** Implementing Agency: Funding **VDOT** 93002 (\$ in Millions) Start End Amount in Board's 4-Year Plan: (\$ in Millions) Jun-09 Dec-10 Design $\odot$ N/A **Land Acquisition** N/A 0.000 N/A Type of Funding: **Utility Relocation ARRA** Construction Feb-11 Nov-12 70.000 70.000 **Total**

#### **Activity Highlights:**

Design/build project; Project was scoped in June 2009, but funding was not allocated until summer 2010; VDOT advertised the RFP in September 2010; Notice to Proceed is anticipated in February 2011; This is a pavement rehabilitation project, with no added capacity; All work requiring lane closures is planned for night-time.

Friday, January 07, 2011 Page 1 of 25

#### I-66 from I-495 Capital Beltway to Route 15 in Haymarket

Study

I-66 Multimodal Transportation and Environmental Study (Study only)

District(s):

HM, PR, SP, SU

**FCDOT Staff:** 

SSS

Implementing Agency:								
VDOT	54911							
Amount in Board's 4-Year Plan: (\$ in Millions)								
N/A								
Type of Funding:								
Interstate								

	Project Cost	Project Funding	Sch	Status	
	(\$ in M	illions)	Start	End	
Design	20.300		TBD	Jun-13	
Land Acquisition			N/A	N/A	
<b>Utility Relocation</b>			N/A	N/A	
Construction			N/A	N/A	
Total	20.300	20.300			

#### **Activity Highlights:**

In June 2010, VDOT made significant changes to the I-66 Multimodal Study; Project management was transferred from VDOT's Northern Virginia District office to Richmond; Following short-listing and interviews, a contract was anticipated to be signed in December 2010; Schedule now anticipates completion of draft June 2012 with final report complete June 2013

#### I-66 Vienna Metro Enhanced Transit Access (I-66 Bus/HOV Ramp)

Design

Construct bus ramp to increase accessibility to Vienna Metrorail Station for transit vehicles

District(s):

PR

**FCDOT Staff:** 

CL

Implementing Agency:							
VDOT 81009							
Amount in Board's 4-Year Plan: (\$ in Millions)							
N/A							
Type of Funding:							
CMAQ, RSTP							

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design	2.700		Nov-05	Dec-11	
Land Acquisition			N/A	N/A	N/A
Utility Relocation			N/A	N/A	N/A
Construction	31.382		2013	TBD	
Total	34.082	17.079			

#### **Activity Highlights:**

VDOT is designing a flyover ramp from I-66 EB HOV lane to/from Saintsbury Drive; A connection to the I-66 EB ramp from EB Saintsbury Drive is also being considered; Design PH is scheduled for Fall 2011; VDOT is preparing an Interchange Modification Report (IMR) to FHWA; Based on the discussion among VDOT, FCDOT, WMATA on December 16, 2010, the use of the proposed ramp is for Bus Only; HOV option is not considered at this point due to the potential delay to get FHWA approval.

Friday, January 07, 2011 Page 2 of 25

#### I-95 from Newington Interchange to Prince William County Line

Construction

Construct a fourth lane in both directions from Newington Interchange to Route 123

District(s):

LE, MV

**FCDOT Staff:** 

FAI

Implementing Agency:							
VDOT	57017						
Amount in Board's 4-Year Plan: (\$ in Millions)							
N/A							
Type of Funding:							
Interstate							

	<b>Project Cost</b>	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design	9.779		Oct-00	Jun-02	©
Land Acquisition	0.551		Dec-05	Dec-06	©
<b>Utility Relocation</b>			Dec-05	Dec-06	©
Construction	112.080		Sep-07	Sep-11	<b>\$</b>
Total	122.411	122.411			<u>.</u>

#### **Activity Highlights:**

One of VDOT's "mega-projects"; Construction is 72% complete; Four SB lanes from Fairfax County Pkwy to Route 1 was completed October 29, 2010; Additional details found at www.vamegaprojects.com

#### I-95 I-95, Woodrow Wilson Bridge and Interchanges

Construction

Design, ROW, env. mitigation, construction of new drawbridge over Potomac River incl. reconstruct 7.5 miles of Beltway (I-95/495) and 4 interchanges, two in VA and two in MD

District(s): FCDOT Staff:

LE, MV CWS

Implementing Agency:				
VDOT, MDSHA, FHWA	18136, 18138			
Amount in Board's 4-Year Plan: (\$ in Millions)				
N/A				
Type of Funding:				
Interstate				

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design				Sep-96	$\odot$
Land Acquisition					©
<b>Utility Relocation</b>					©
Construction			2001	2012	<b>E</b>
Total	2444.0	2444.0			<u> </u>

#### **Activity Highlights:**

Project continues on-time and on-budget; Reconstruction of the Telegraph Road interchange is the final phase of the Woodrow Wilson Bridge Project. Work includes widening a two-and-a-half mile section of the Capital Beltway extending the new thru and local lane configuration from the bridge, building new elevated ramps connecting the Beltway to Telegraph Road, Eisenhower Ave., Huntington Ave., and North Kings Highway and improvements to Telegraph Road; Additional details found at www.wilsonbridge.com or www.vamegaprojects.com

Friday, January 07, 2011 Page 3 of 25

#### I-95/395/495 Interchange Modifications Phase VIII (Mixing Bowl) Construction LE, MA Construct HOV/HOT connections between I-95/I-395/I-495 District(s): **WPH** FCDOT Staff: **Implementing Agency: Project Cost Project Schedule Status** Funding **VDOT** 14682 (\$ in Millions) Start End Amount in Board's 4-Year Plan: (\$ in Millions) Design 21.192 Jun-97 $\odot$ N/A N/A N/A **Land Acquisition** N/A Type of Funding: **Utility Relocation** N/A N/A N/A 106.892 Dec-12 Interstate Construction May-08 **Total** 128.085 128.085

#### **Activity Highlights:**

I-95

Design was completed as part of the Springfield Interchange project, but construction was deferred; Construction in progress as part of the I-495 Beltway HOT Lanes project; 7 bridges under construction at the Springfield Interchange; Most steel and deck bridge structures were completed in 2010; All bridge work for the Springfield Interchange is scheduled to be completed by the end of 2011; Additional details found at www.virginiahotlanes.com or www.vamegaprojects.com

## I-95 I-95/I-395 HOT Lanes On Hold

Add one HOV/HOT lane (3 total) from Pentagon to Dumfries, extend 2 HOV/HOT lanes to Massaponax; Construct new Park and Ride lots, improve existing bus access

District(s): LE, MA, MV
FCDOT Staff: SAN

Implementing Agency:	
VDOT	
Amount in Board's 4-Year Plan:	(\$ in Millions)
N/A	
Type of Funding:	
Private	

	Project Cost	Project Funding	Sch	edule	Status
	(\$ in M	illions)	Start	End	
Design			TBD	TBD	
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			TBD	TBD	
Total	498.000	498.000			

#### **Activity Highlights:**

VDOT has placed the project on hold due to economic issues; Additional details found at www.virginiahotlanes.com or www.vamegaprojects.com; Fairfax County has raised concerns about the project delay and has requested negotiation to resolve issues raised by Arlington

Friday, January 07, 2011 Page 4 of 25

001	Richmond Hwy Public Transportation Initia	ative	e (Phase 2)					Design
	Route 1 corridor improvements from Fort Belvoir to				ed	District(s):		LE, MV
	BRT bus service incl. pedestrian access improvem	ients	s, bus sneiters and s	sidewalks		FCDOT Staff:		CL
	Implementing Agency:			<b>Project Cost</b>	•	Sch	nedule	Status
	COUNTY			(\$ in M	Funding	Stort	End	
	Amount in Board's 4-Year Plan: (\$ in Millions)		Design	, ·	illions)	Start Mar-06	TBD	
	7.500		Land Acquisition			Jul-10	TBD	<b>(</b>
	Type of Funding:		Utility Relocation			N/A	N/A	N/A
	Federal, State, Local		Construction			TBD	TBD	
			Total	54.500	28.574			

#### **Activity Highlights:**

Phase 1 (five walkways and a REX bus stop shelter) is complete; Phase 2 includes intersection improvements at Frye Rd. and Kings Hwy, 9 walkways - 1.25 miles, and 6 additional intersections; Frye Road and Lukens Lane intersections were redesigned due to design exception denial; Preparing to authorize Kings Hwy for construction; Posted willingness to hold a public hearing for 7 walkways and 5 intersections in July 2010; For additional details see DPWES report http://www.fairfaxcounty.gov/dpwes/construction/cap\_quarter.htm

#### 0007 Leesburg Pike @ Towlston Road Design Add a left turn lane from northbound Towlston Road to westbound Route 7 DR District(s): **KPR FCDOT Staff: Project Cost Project** Schedule **Status** Implementing Agency: Funding COUNTY (\$ in Millions) Start End Amount in Board's 4-Year Plan: (\$ in Millions) Nov-08 Mar-11 Design 1 0.750 **Land Acquisition** Oct-10 Jul-11 Sep-11 Jan-11 Type of Funding: **TBD TBD Utility Relocation** 2007 County Bonds Sept-11 June-12 Construction Δ Nov-11 Jul-12 0.750 0.750 **Total Activity Highlights:**

Friday, January 07, 2011 Page 5 of 25

Intermediate Design submitted for review Jan. 2011; Schedule revised to address preliminary plan comments

## 0029 Route 29 @ Gallows Road Utilities

Widen Rt. 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive

District(s): PR

FCDOT Staff:

SAN

Implementing Agency:	
VDOT	11395, 88600
Amount in Board's 4-Year Plan:	(\$ in Millions)
23.000	
Type of Funding:	
Federal, State, Primary 6	S-Year

	<b>Project Cost</b>	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design	9.958		Feb-04	Dec-07	$\odot$
Land Acquisition	71.880		Jan-07	Oct-08	©
<b>Utility Relocation</b>			May-08	Jun-11	<b>D</b>
Construction	50.350		Mar-11	Jun-13	
Total	132.188	132.810			

#### **Activity Highlights:**

Project costs are for the roadway, building demolition and waterline relocation projects; Utility relocations are in progress; Bid ad scheduled for March 8, 2011

#### 0029 Route 29 from Shirley Gate Road to Old Centreville Road

Design

Widen to 3 lanes on NB Route 29 from Legato Road to Shirley Gate Road

District(s):

BR, SP, SU

**FCDOT Staff:** 

JYR

Implementing Agency:	
COUNTY	
Amount in Board's 4-Year Plan:	(\$ in Millions)
4.000	
Type of Funding:	
2007 County Bonds	3

	Project Cost	Project Funding	Sche	edule	Status
	(\$ in M	illions)	Start	End	
Design			Dec-08	Mar-11 Mar-12	<b>□ △</b>
Land Acquisition			Sep-10 May-11	Apr-11 Jan-12	_ Δ
Utility Relocation			TBD	TBD	
Construction			May-11 May-12	Jul-12 Jul-13	_ Δ
Total	4.000	4.000			

#### **Activity Highlights:**

Intermediate design distributed for review 11/29/10; Signal design submitted 12/16/10; Scope of the project is being revised to combine with Rte 29/Shirley Gate Rd improvement project.

Friday, January 07, 2011 Page 6 of 25

Route 29 from Stevenson Street to Holly Avenue						Design
Construct segments of a new shared-use path and	d provide connection to e	existing trail on	the	District(s):		BR, SP
west (SB) side of Route 29				FCDOT Staff:		JYR
Implementing Agency:		Project Cost	Project Funding	Sch	nedule	Status
COUNTY 59094		(\$ in M		Start	End	_
Amount in Board's 4-Year Plan: (\$ in Millions)	Design			Nov-06	TBD Jul-11	Δ
N/A	Land Acquisition			Jan-11	Sep-11	
Type of Funding:	Utility Relocation			N/A	N/A	N/A
Revenue Sharing	Construction			Nov-11	Dec-12	
Activity Highlights:	Total	4.400	3.415			
Posting of willingness notice to hold public hearing	was completed June 26	i, 2009; VDOT	authorized lan	d acquisition pack	age on 10/27/10	

nstall a 4 foot wide raised median on Graham Road				District(s):		MA
				FCDOT Staff:		TE
mplementing Agency:  COUNTY		Project Cost	Project Funding	Sch	edule	Status
COUNTY		(\$ in N	lillions)	Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design			Oct-09	Jun-11	<b>₽</b>
N/A	Land Acquisition			TBD	TBD	
Type of Funding:	<b>Utility Relocation</b>			TBD	TBD	
C & I	Construction			Oct-11	Dec-11	
Activity Highlights:	Total	0.750	0.750			I

Friday, January 07, 2011 Page 7 of 25

Route 123 @ Jermantown Road					Project	Initiation
Construct right turn lane from SB Route 123 onto w		District(s):		PR		
				FCDOT Staff:		JYR
Implementing Agency:		<b>Project Cost</b>	Project	Schedule		Status
COUNTY		(\$ in Mil	Funding	O1 = 11	F	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	· ·	110113)	Start Nov-10	End Dec-11	
N/A	Land Acquisition			Apr-11	Nov-11	
Type of Funding:	Utility Relocation			TBD	TBD	
C & I	Construction			Jan-12	Nov-12	
Activity Highlights:	Total	0.900	0.900		<u>. I</u>	
Georgetown Pike/Swinks Mill Road						Design
Georgetown Pike/Swinks Mill Road  Install flashing beacon warning signal				District(s):		DR
				District(s): FCDOT Staff:		
Install flashing beacon warning signal  Implementing Agency:		Project Cost	Project Funding	FCDOT Staff:	edule	DR TB
Install flashing beacon warning signal		Project Cost (\$ in Mil	Funding	FCDOT Staff:		DR TB
Install flashing beacon warning signal  Implementing Agency:	Design	(\$ in Mil	Funding	FCDOT Staff:	edule End TBD	DR TB
Install flashing beacon warning signal  Implementing Agency:  VDOT	Design Land Acquisition	(\$ in Mil	Funding	FCDOT Staff: Sch	End	DR TB
Install flashing beacon warning signal  Implementing Agency:  VDOT  Amount in Board's 4-Year Plan: (\$ in Millions)		(\$ in Mil	Funding	FCDOT Staff: Sch Start May-10	End TBD	DR TB
Install flashing beacon warning signal  Implementing Agency:  VDOT  Amount in Board's 4-Year Plan: (\$ in Millions)  N/A	Land Acquisition	(\$ in Mil	Funding	Start May-10 TBD	End TBD TBD	DR
Install flashing beacon warning signal  Implementing Agency:  VDOT  Amount in Board's 4-Year Plan: (\$ in Millions)  N/A  Type of Funding:	Land Acquisition  Utility Relocation  Construction  Total	(\$ in Mil	Funding lions)	Start May-10 TBD TBD 2011	End TBD TBD TBD 2011	DR TB Status

0123

Friday, January 07, 2011 Page 8 of 25

0620	Braddock Road @ Backlick Road		On Hold	
	Install dual left turn lane on WR Braddock Road	District(s):	MΔ	

Install dual left turn lane on WB Braddock Road

District(s):

KPR

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
0.500
Type of Funding:
2007 County Bonds

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design			Mar-08	TBD	
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			TBD	TBD	
Total	0.500	0.500		•	

#### **Activity Highlights:**

Pre-final plans submitted in April 2010; Project on hold; Preliminary analysis of possible roundabout is underway by county staff

#### 0657 Centreville Road Trail at Dulles Toll Road (Phase II)

Design

Install pedestrian improvements and traffic signal modifications to cross Centreville Road at the Dulles Toll Road Interchange

District(s):
FCDOT Staff:

HM JYR

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
Type of Funding:
TAC Spot, C&I

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	lillions)	Start	End	
Design			Aug-08	Aug-10	$\odot$
Land Acquisition			N/A	N/A	N/A
Utility Relocation			N/A	N/A	N/A
Construction			Dec-10 Jan-11	Mar-11 May-11	- ΦΔ
Total	0.250	0.250			

#### **Activity Highlights:**

Phase I, construct pedestrian walkway under Dulles Toll Road, completed Feb. 2008; Phase II, VDOT permit received Sep. 2010; Forwarded preliminary construction package to DPWES for construction Dec. 2010

Friday, January 07, 2011 Page 9 of 25

Intersection Improvements, including relocating inter of Cinder Bed Road, sidewalk, and culvert at Long B		th, reconstruction	on	District(s): FCDOT Staff:		
Implementing Agency:		Project Cost	Project Funding	Scho	edule	Status
COUNTY		(\$ in Mi	illions)	Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design			Jul-08	Dec-11 May-12	- Φ
5.000	Land Acquisition			Feb-11 Jul-11	Oct-11 Mar-12	Δ
Type of Funding:	Utility Relocation			TBD	TBD	
2007 County Bonds	Construction		-	Dec-11 May-12	Mar-13 Aug-13	Δ
Activity Highlights:	Total	5.000	5.000	•		
Intermediate design in progress; Design exception su	ubmitted to VDOT 7/8/	10, awaiting res	sponse			

0637

Construct sidewalk on west side of Colts Neck Road		District(s): FCDOT Staff:				
Implementing Agency:  COUNTY		Project Cost	Project Funding	Sch	edule	Status
COUNTY		(\$ in M	illions)	Start End		
Amount in Board's 4-Year Plan: (\$ in Millions)	Design			Jul-05	Dec-10	©
N/A	Land Acquisition	1		Mar-06	Sep-06	<b>©</b>
Type of Funding:	Utility Relocation	1		N/A	N/A	N/A
TAC Spot	Construction		·	<del>Jan-11</del> Feb-11	Apr-11 May-11	
Activity Highlights:	Total	0.366	0.366		•	

Construction

Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center

Friday, January 07, 2011 Page 10 of 25

3806	Danbury Forest Dr/Braddock Rd/Wakefield Chapel Rd Study	Study

Study Feasibility of Intersection Improvements and Realignment (Funded for Study only)

District(s): BR **FCDOT Staff:** EAI

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
C & I

	<b>Project Cost</b>	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design	0.200		Jan-10	TBD	
Land Acquisition			N/A	N/A	
<b>Utility Relocation</b>			N/A	N/A	
Construction			N/A	N/A	
Total	0.200	0.200			

#### **Activity Highlights:**

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Community meeting held on January 27, 2010; Consultant selected and NTP issued on August 27, 2010; CIM being scheduled for Fall 2010

#### 7100 **Fairfax County Parkway (EPG)** Construction

Construct 4-lane divided, limited access highway within 6-lane ROW from Rolling Road/Franconia-Springfield Parkway to Fullerton Road, including 4 interchanges

LE, MV, SP District(s): TB

Implementing Agency:
FHWA
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
Federal, State, RSTP

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	lillions)	Start	End	
Design			Mar-00	Feb-04	$\odot$
Land Acquisition					
Utility Relocation					
Construction			Nov-08	Jul-12	
Total	177.450	177.45			

**FCDOT Staff:** 

#### **Activity Highlights:**

Project will be completed in four phases; Phase 3 and 4 construction in progress; Fullerton Road was opened to traffic November 2010; I-95 SB exit to parkway opened 12/28/10; Phase 1 & 2 complete and open to traffic in Sept. 2010; Phase 4 completion December 2011; Phase 3 completion July 2012

Friday, January 07, 2011 Page 11 of 25

#### Fairfax County Parkway / Fair Lakes Parkway / Monument Drive Interchange Construction 7100 SP, SU Construct interchange and intersection improvements from I-66 to Route 50 District(s): **FCDOT Staff:** JYR. Implementing Agency: **Project Cost Project** Schedule **Status Funding VDOT** (\$ in Millions) Start End Amount in Board's 4-Year Plan: (\$ in Millions) 8.905 Oct-01 Design Jun-10 $\odot$

**Land Acquisition** 

**Utility Relocation** 

Construction

Activity Highlights:

**Activity Highlights:** 

Type of Funding:

N/A

RSTP, ARRA

Project partially funded by ARRA; "Pardon Our Dust" meeting held October 27, 2010; Daytime pile-driving expected Jan. 8-9 at Rte. 50/FFX County Pkwy interchange

**Total** 

2.585

58.170

69.660

89.726

Sep-05

Mar-07

May-10

Dec-10

Dec-10

Oct-13

 $\odot$ 

 $\odot$ 

8

#### **Project Initiation** 7100 Fairfax County Parkway from Route 29 to Braddock Road District(s): SP Add SB auxiliary lane SSS **FCDOT Staff: Project Cost Project Schedule Status** Implementing Agency: **Funding** COUNTY (\$ in Millions) Start End Amount in Board's 4-Year Plan: (\$ in Millions) **TBD TBD** Design 1.000 **Land Acquisition** TBD **TBD** Type of Funding: **TBD TBD Utility Relocation** 2007 County Bonds Construction **TBD TBD** 1.000 1.000 **Total**

Fairfax County is administering the project; Design proposal approved; Schedule to be developed upon completion of survey work

Friday, January 07, 2011 Page 12 of 25

65	Fox Mill Road/Monroe Street								Project Initiation	
	Install right turn lane on WB Fox Mill Road, and add pedestrian improvements  Distr							istrict(s):		
							FCDOT Staff:		ТВ	
	Implementing Agency:			<b>Project Cost</b>		roject	Schedule		Status	
	COUNTY			(A) in 10		unding	_			
	0001111	1		(\$ in M	illions	5)	Start	End		
	Amount in Board's 4-Year Plan: (\$ in Millions)		Design				Nov-10	Feb-13		
	N/A		Land Acquisition				Apr-12	Dec-12		
	Type of Funding:		<b>Utility Relocation</b>				TBD	TBD		
	C&I		Construction				Apr-13	Dec-13		

**Total** 

**Activity Highlights:** 

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Survey complete; Preliminary design in progress

## 0640 Gambrill Road/Pohick Road Design

Install right turn lane on SB Gambrill Road

District(s):

MV, SP

**FCDOT Staff:** 

SSS

Implementing Agency:					
COUNTY					
Amount in Board's 4-Year Plan: (\$ in Millions)					
N/A					
Type of Funding:					
C & I					

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	lillions)	Start	End	
Design			Mar-10	Jun-11	
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			Aug-11	May-12	
Total	0.500	0.500			

0.850

0.850

#### **Activity Highlights:**

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Intermediate design comments received; Pre-final design in progress

Friday, January 07, 2011 Page 13 of 25

0651	Guinea Road @ Falmead Road		Complete
	Extend sidewalk south on Falmead Rd to Guinea Rd: Install missing trail segment on Guinea	District(s):	BR

Extend sidewalk south on Falmead Rd to Guinea Rd; Install missing trail segment on Guinea Rd; Pedestrian and drainage improvements

District(s):

**FCDOT Staff:** 

KPR

Implementing Agency:						
COUNTY						
Amount in Board's 4-Year Plan: (\$ in Millions)						
N/A						
Type of Funding:						

TAC Spot

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design			Jun-05	Sep-09	$\odot$
Land Acquisition			N/A	N/A	N/A
Utility Relocation			N/A	N/A	N/A
Construction			Jul-10	Sep-10	©
Total	0.150	0.150			

#### **Activity Highlights:**

Construction substantially complete September 27, 2010; VDOT punch list completed; Requested re-inspection; Awaiting permit release

#### 0674 Hunter Mill Road/Mystic Meadow Way

Design

Reconfigure intersection with roundabout and new pedestrian/bicycle facilities

District(s):

PR

**FCDOT Staff:** 

SSS

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
C & I

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design			Aug-10	Nov-12	
Land Acquisition			Jan-12	Sep-12	
Utility Relocation			TBD	TBD	
Construction			Jan-13	Sep-13	
Total	0.800	0.800			

## **Activity Highlights:**

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; NTP for design issued August 30, 2010; Survey is complete; Geotechnical analysis in progress; Design in progress

Friday, January 07, 2011 Page 14 of 25

0661	Lee Road Culvert	Design
------	------------------	--------

Extend existing drainage structure and widen pavement from 500' S of culvert to Penrose Place

District(s):

SU

FCDOT Staff:

KPR

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
C & I, Proffers, RSTP

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design			Jun-10	TBD	4
Land Acquisition			Dec-12	2013	
<b>Utility Relocation</b>			2013	2014	
Construction			2014	TBD	
Total	4'541	2.294			

#### **Activity Highlights:**

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; PFI was held December 8, 2010; Proffer and ROW dedication information is being collected and reviewed; May post willingness instead of PH for ROW; Pre-ad conference will be scheduled in late 2013

#### 0642 Lorton Road/Furnace Road from Silverbrook Road to Route 123

Design

Widen to 4 lane divided section including on-road bike lanes, shared use path, low impact development practices, bridge crossings and wide median in Laurel Hill area

District(s): FCDOT Staff:

MV SAN

Implementing Agency:						
COUNTY						
Amount in Board's 4-Year Plan: (\$ in Millions)						
20.000						
Type of Funding:						
2007 County Bonds, C&I						

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design			Feb-08	Jan-11 Aug-11	- ΦΔ
Land Acquisition			Dec-10 Mar-11	Aug-11 Nov-11	_ Δ
<b>Utility Relocation</b>			<del>Jan-11</del> TBD	Sep-11 TBD	_ Δ
Construction			Oct-11 Dec-12	Jul-13	Δ
Total	40.000	20.000			

#### **Activity Highlights:**

Geotechnical report approved by VDOT 12/9/10; Plats under review; 3 design waivers approved; 1 waiver still under review; Pre-final design in progress

Friday, January 07, 2011 Page 15 of 25

Old Dominion Drive @ Spring Hill Road						Design
Extend shoulder and relocate/modify ditch				District(s):		DR
				FCDOT Staff:		ТВ
Implementing Agency:		Project Cost	Project Funding	Sch	edule	Status
COUNTY		(\$ in M	illions)	Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Desigr			May-10	TBD	
N/A	Land Acquisition			TBD	TBD	
Type of Funding:	<b>Utility Relocation</b>			TBD	TBD	
C & I	Construction			TBD	TBD	
Activity Highlights:	Tota	0.050	0.050			

## 0738 Old Dominion Drive @ Towlston Road On Hold

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Simple striping project was not approved by VDOT; Project being

Extend shoulder and relocate/modify ditch

District(s):

FCDOT Staff:

TB

COUNTY

Amount in Board's 4-Year Plan: (\$ in Millions)

N/A

Type of Funding:

C & I

considered for inclusion with HOT Lanes Project; Coordination with VDOT ongoing

	Project Cost	Project Funding	Sch	edule	Status
	(\$ in M	lillions)	Start	End	
Design			TBD	TBD	
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			TBD	TBD	
Total	1.500	0.050		•	

#### **Activity Highlights:**

0738

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Project on hold; Coordinating with VDOT and Supervisor's office to determine scope, level of interest/need

Friday, January 07, 2011 Page 16 of 25

Poplar Tree Road from Braddock Ridge Driv	ve to Sequoia Farms	Drive				ROW
Widen to 4 lanes				District(s):		SU
				FCDOT Staff:		KPR
Implementing Agency:		Project Cost	Project Funding	Sche	edule	Status
COUNTY		(\$ in Mi	_	Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design			May-07	Nov-10	$\odot$
5.500	Land Acquisition			Mar-10	Oct-10	©
Type of Funding:	<b>Utility Relocation</b>			Dec-10	May-11	<b>S</b>
2007 County Bonds	Construction			Feb-11	Jan-12	
	Total	6.500	5.500			
Activity Highlights:  Speed study will be completed after completion of codemolition in progress; VDOT permit received 12/14,				d composite plat are	e in progress; Po	
Speed study will be completed after completion of codemolition in progress; VDOT permit received 12/14,  Saratoga Park-N-Ride Facility					e in progress; Po	Design
Speed study will be completed after completion of codemolition in progress; VDOT permit received 12/14,				District(s):	e in progress; Po	<b>Design</b> MV
Speed study will be completed after completion of codemolition in progress; VDOT permit received 12/14.  Saratoga Park-N-Ride Facility  Develop park-n-ride facility.	/10; Utility relocation au	ithorized 12/14	/10	District(s): FCDOT Staff:		<b>Design</b> MV TB
Speed study will be completed after completion of codemolition in progress; VDOT permit received 12/14.  Saratoga Park-N-Ride Facility  Develop park-n-ride facility.  Implementing Agency:	/10; Utility relocation au			District(s): FCDOT Staff:	e in progress; Po	<b>Design</b> MV
Speed study will be completed after completion of codemolition in progress; VDOT permit received 12/14.  Saratoga Park-N-Ride Facility  Develop park-n-ride facility.	/10; Utility relocation au	ithorized 12/14	/10  Project Funding	District(s): FCDOT Staff:		<b>Design</b> MV TB
Speed study will be completed after completion of codemolition in progress; VDOT permit received 12/14.  Saratoga Park-N-Ride Facility  Develop park-n-ride facility.  Implementing Agency:	/10; Utility relocation au	Project Cost	/10  Project Funding	District(s): FCDOT Staff: Sche	edule	<b>Design</b> MV TB
Speed study will be completed after completion of codemolition in progress; VDOT permit received 12/14.  Saratoga Park-N-Ride Facility  Develop park-n-ride facility.  Implementing Agency:  VDOT	/10; Utility relocation au	Project Cost (\$ in Mi	/10  Project Funding	District(s): FCDOT Staff: Sche	edule	Design MV TB Status
Speed study will be completed after completion of codemolition in progress; VDOT permit received 12/14.  Saratoga Park-N-Ride Facility  Develop park-n-ride facility.  Implementing Agency:  VDOT  Amount in Board's 4-Year Plan: (\$ in Millions)	/10; Utility relocation au	Project Cost (\$ in Mi	/10  Project Funding	District(s): FCDOT Staff: Sche	edule End	Design MV TB Status
Speed study will be completed after completion of codemolition in progress; VDOT permit received 12/14.  Saratoga Park-N-Ride Facility  Develop park-n-ride facility.  Implementing Agency:  VDOT  Amount in Board's 4-Year Plan: (\$ in Millions)  N/A	Design Land Acquisition	Project Cost (\$ in Mi	/10  Project Funding	District(s): FCDOT Staff: Sche	edule End	Design MV TB Status
Speed study will be completed after completion of codemolition in progress; VDOT permit received 12/14.  Saratoga Park-N-Ride Facility  Develop park-n-ride facility.  Implementing Agency:	Design Land Acquisition Utility Relocation	Project Cost (\$ in Mi 0.300	/10  Project Funding	District(s): FCDOT Staff: Sche	edule End	Design MV TB Status

7021

Friday, January 07, 2011 Page 17 of 25

0600	Silverbrook Road @ Hooes Road					
	Intersection improvements to configure turn lanes	on the westbound approach of Silverbro	ook	District(s):	MV	
	Road			FCDOT Staff:	JYR	
	Implementing Agency:	Project Cost	Project Funding	Schedule	Status	
	001111771		. anang			

Im	plementing Agency:
	COUNTY
Ar	mount in Board's 4-Year Plan: (\$ in Millions)
	N/A
Ту	pe of Funding:
	TAC Spot

	<b>Project Cost</b>	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design			Aug-07	Nov-10 Jan-11	- ΦΔ
Land Acquisition			N/A	N/A	
<b>Utility Relocation</b>			N/A	N/A	
Construction			Dec-10 Feb-11	Aug-11	Δ
Total	0.350	0.350			

#### **Activity Highlights:**

Schedule revised to add pedestrian crossing to project at request of community; Preliminary construction package being prepared

## 0684 Spring Hill Road from Route 7 to International Drive

Complete

Widen to 4 lanes

District(s): FCDOT Staff:

PR, HM JYR

Implementing Agency:						
COUNTY						
Amount in Board's 4-Year Plan: (\$ in Millions)						
N/A						
Type of Funding:						
Secondary 6-Year						

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design	0.950		Jul-02	Sept-03	$\odot$
Land Acquisition	3.650		Dec-03	Oct-05	$\odot$
<b>Utility Relocation</b>			Mar-06	Oct-07	©
Construction	6.300		Dec-08	Aug-10	©
Total	10.900	10.900		•	

## **Activity Highlights:**

Construction substantially completed August 2010; Addressing concrete median and illegal left and U-turn issues; Median to be extended beyond fire station; Construction of median to start Spring 2011

Friday, January 07, 2011 Page 18 of 25

#### Stringfellow Road from Route 50 to Fair Lakes Boulevard ROW 0645 District(s): SU, SP Widen to 4 lanes **FCDOT Staff:** JYR Implementing Agency: **Project Cost Project** Schedule **Status Funding VDOT** (\$ in Millions) Start End Amount in Board's 4-Year Plan: (\$ in Millions) 5.000 Jul-04 Dec-09 Design $\odot$ 37.000 **Land Acquisition** 20.870 Apr-10 Jun-11 4 Type of Funding: **Utility Relocation** 15.187 Jul-09 Jun-11 4

Construction

**Total** 

28.867

54.692

46.000

#### **Activity Highlights:**

ROW acquisition and utility relocation is in progress

2004 & 2007 Bonds, Revenue Sharing, C&I

#### 0611 Telegraph Road from South Van Dorn Street to South Kings Highway

**Design** LE

Dec-13

Widen to 4 lanes and add pedestrian improvements

District(s): FCDOT Staff:

Jul-12

JYR

VDOT

Amount in Board's 4-Year Plan: (\$ in Millions)

N/A

Type of Funding:

C & I

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design	1.500		Sep-09	Dec-10 Dec-12	<b>Φ</b>
Land Acquisition	1.000		Jun-10	TBD	
<b>Utility Relocation</b>			TBD	TBD	
Construction	8.000		Jan-13	Dec-13	
Total	10.500	10.000			

#### **Activity Highlights:**

Implementing Agency:

VDOT is administering the project; PH held September 23, 2010; Coordination with FCPA and environmental agencies is ongoing

Friday, January 07, 2011 Page 19 of 25

XXXX	Tysons Priority Access Improvement Projects: Sites 1-7 & 9		ROW
	Construct missing links in the pedestrian circulation systems at eight locations in Tysons	District(s):	PR, HM
	Corner	FCDOT Staff:	EAI

Implementing Agency:		Project Cost	Project Funding	Sch	edule	Status
VDOT		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.269		Mar-04	Dec-08	$\odot$
N/A	Land Acquisition	2.203		Dec-08	Dec-10	<b>\$</b>
Type of Funding:	Utility Relocation			TBD	TBD	
Federal	Construction	0.898		TBD	TBD	
A a Charles I Paul Ca	Total	3.370	1.300			

#### **Activity Highlights:**

Project consists of eight locations for pedestrian improvements (approximately 2,700 linear feet of sidewalks); VDOT/FCDOT project team is seeking ROW dedication from impacted property owners to stay within the federal grant agreement specifications and the funding allocation; Once ROW dedications are completed, will proceed to construction under Special Advertisement & Award Process (SAAP) contracts

## 0681 Walker Road Design

Install road diet features and access lanes at business district intersections south of

Georgetown Pike

FCDOT Staff:

Implementing Agency:						
COUNTY						
Amount in Board's 4-Year Plan: (\$ in Millions)						
N/A						
Type of Funding:						
C & I						

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design			Jul-10	May-11 Aug-11	<b>Φ</b>
Land Acquisition			TBD	TBD	
<b>Utility Relocation</b>			TBD	TBD	
Construction			Nov-11	Apr-12	
Total	0.400	0.400			

DR

TB

#### **Activity Highlights:**

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Intermediate design in progress; Continuing to meet with VDOT to address design and sight distance issues

Friday, January 07, 2011 Page 20 of 25

Vestmoreland Street @ Haycock Road Design							
Install right turn lane and concrete sidewalk along th	ne west side of Westmo	reland Street f	rom	District(s):		DR	
Haycock Road to Temple Rodef Shalom				FCDOT Staff:		ТВ	
Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
COUNTY		(\$ in M	illions)	Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)	Design			Nov-08	Oct-11 TBD	Δ	
0.230	Land Acquisition			<del>Jan-11</del> TBD	Oct-11 TBD	Δ	
Type of Funding:	Utility Relocation			TBD	TBD		
2007, Bond, C & I	Construction			Dec-11 TBD	Oct-12 TBD	Δ	
Activity Highlights:	Total	0.880	0.880				

#### **Zion Drive** Design 0654

Combined 2007 Bond walkway project with new C&I roadway improvement project; Project on hold; Awaiting comments from FCPS due to project

Improve the horizontal curve at Zion Baptist Church

District(s): BR TB

**Implementing Agency:** 

COUNTY

impacts on Haycock Elementary school parking lot.

Amount in Board's 4-Year Plan: (\$ in Millions)

1.000

Type of Funding:

0693

2007 County Bonds

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design			Apr-08	Sep-10 Mar-11	Φ Δ
Land Acquisition			Jul-10	Mar-11	
<b>Utility Relocation</b>			TBD	TBD	
Construction			Apr-11	Mar-12	
Total	1.000	1.000			

**FCDOT Staff:** 

#### **Activity Highlights:**

Final design submitted for review 12/21/10; Land acquisition in progress

Friday, January 07, 2011 Page 21 of 25

### XXXX Dulles Rail (Phase 1) Construction

Improvements from West Falls Church Station to Wiehle Avenue

District(s):

DR, PR, HM

FCDOT Staff:

SAN

Implementing Agency:		<b>Project Cost</b>	Project Funding
MWAA		(\$ in N	•
Amount in Board's 4-Year Plan: (\$ in Millions)	Desig	<mark>n</mark>	
N/A	Land Acquisition	n	
Type of Funding:	Utility Relocation	<mark>n</mark>	
Federal, State, Local, Tax District, MWAA	Construction	n	
	Tota	2590.000	

#### **Activity Highlights:**

Route 7 service roads will be closed; Construction includes night work along roads leading to Route 7 and ramp closings at the Route 7/DTR interchange; Retaining walls are being built near Pike 7 Plaza; Construction of foundations for the stations have started; The right lane of SB Rte. 123 is closed from Scotts Crossing to I-495 for approx. 2 years; For further information, http://www.dullesmetro.com

### XXXX Fairfax Connector - Herndon Bus Garage Facility Rehab (Phase 2)

Rehabilitation and repair to upgrade the existing bus garage

District(s):

DR, HM

FCDOT Staff: EAI

Implementing Agency:						
COUNTY						
Amount in Board's 4-Year Plan: (\$ in Millions)						
6.000						
Type of Funding:						
County Bonds						

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	lillions)	Start	End	
Design			N/A	N/A	N/A
Land Acquisition			N/A	N/A	N/A
Utility Relocation			N/A	N/A	N/A
Construction			Mar-08	Sep-11	8
Total	6 000	6,000		1	

**Schedule** 

End

Jun-10

Nov-08

Jan-10

Jul-13

Start

Apr-05

Jan-08

Feb-08

Jan-09

**Status** 

 $\odot$ 

 $\odot$ 

 $\odot$ 

Construction

#### **Activity Highlights:**

Work includes pavement reinforcement, new bus wash bay, new oil separator, additional entry/exit gate, updated plumbing and electrical systems; new offices, storage area, and training rooms

Friday, January 07, 2011 Page 22 of 25

#### **XXXX** George Mason University Transit Center **Project Initiation** Construct transit center with up to 10 bus bays and amenities such as shelters and lighted District(s): BR, SP kiosks **FCDOT Staff:** SAN Implementing Agency: **Project Cost Project** Schedule **Status Funding** COUNTY (\$ in Millions) Start End Amount in Board's 4-Year Plan: (\$ in Millions) **TBD TBD** Design 1.000 **Land Acquisition TBD TBD** Type of Funding: **Utility Relocation** TBD **TBD** 2007 County Bonds Construction **TBD TBD Total** 1.000 1.000 **Activity Highlights:** County and GMU continue discussions on how to proceed with the project; 3 possible locations on campus identified XXXX Northern Virginia Community College Transit Center **Project Initiation** District(s): BR Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks CL **FCDOT Staff:** Implementing Agency: **Project Cost Project** Schedule **Status Funding** COUNTY (\$ in Millions) Start End Amount in Board's 4-Year Plan: (\$ in Millions) **TBD TBD** Design 1.000 **Land Acquisition** TBD **TBD** Type of Funding: **Utility Relocation TBD TBD** 2007 County Bonds Construction TBD **TBD**

FCDOT continues to work with NVCC to select transit center location on campus

**Activity Highlights:** 

Friday, January 07, 2011 Page 23 of 25

**Total** 

1.511

1.511

	en Corners Transit Transfer Center	XXXX
--	------------------------------------	------

Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops

District(s):

MA

FCDOT Staff:

TB

Construction

Implementing Agency:						
COUNTY						
Amount in Board's 4-Year Plan: (\$ in Millions)						
1.000						
Type of Funding:						
CMAQ						

	Project Cost	Project Funding	Schedule		Status
	(\$ in M	illions)	Start	End	
Design			Jan-07	Oct-10	$\odot$
Land Acquisition			N/A	N/A	N/A
<b>Utility Relocation</b>			Jun-10	Dec-10	$\odot$
Construction			Oct-10 Feb-11	Nov-11 June-12	φΔ
Total	1.182	1.510			

### **Activity Highlights:**

County permit received June 2010; VDOT permit received 10/12/10; Awaiting VDOT approval of construction bid package; Utility relocation work has been completed

#### XXXX Stringfellow Road Bus Transfer Facility

**Project Initiation** 

Provide 3 additional bus bays (total of 6), and a transit store kiosk.

District(s):

SU

**FCDOT Staff:** 

JYR

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
1.500
Type of Funding:
2007 County Bonds

	Project Cost	Project Funding	Sch	edule	Status
	(\$ in M	illions)	Start	End	
Design			Apr-08	TBD	
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			TBD	TBD	
Total	1.500	1.500			

### **Activity Highlights:**

Project combined with the Park and Ride Expansion; Site survey complete; Project management shifted to Fairfax County in June 2010; DPWES is coordinating with FCDOT to determine detailed project scope; Contract negotiation in progress; Schedule to be developed upon NTP

Friday, January 07, 2011 Page 24 of 25

### XXXX Stringfellow Road Park & Ride Lot Expansion

**Project Initiation** 

Construct an additional 300 spaces north of the existing 387 space facility

District(s):

SU

**FCDOT Staff:** 

JYR

Implemen	ting Agency:
	COUNTY
Amount in	Board's 4-Year Plan: (\$ in Millions)
	4.000
Type of F	ınding:
	2007 County Bonds

	<b>Project Cost</b>	Project Funding	Sch	Status	
	(\$ in M	lillions)	Start	End	
Design			Apr-08	TBD	
Land Acquisition			TBD	TBD	
<b>Utility Relocation</b>			TBD	TBD	
Construction			TBD	TBD	
Total	4.000	4.000			

#### **Activity Highlights:**

Project combined with Bus Transfer Facility; Site survey complete; Project management shifted to Fairfax County in June 2010; DPWES is coordinating with FCDOT to determine detailed project scope; Contract negotiation in progress; Schedule to be developed upon NTP

## XXXX Vienna Metrorail Staircase Project Initiation

Add new staircase from platform to mezzanine at Vienna Metro Station

District(s):

PR

**FCDOT Staff:** 

KPR

Implementing Agency:
WMATA
Amount in Board's 4-Year Plan: (\$ in Millions)
2.000
Type of Funding:
2007 County Bonds

	Project Cost	Project Funding	Scho	edule	Status
	(\$ in M  Design  d Acquisition		Start	End	
Design			Jun-09	Oct-10 Feb-11	<b>□</b>
Land Acquisition			N/A	N/A	
Utility Relocation			N/A	N/A	
Construction			Dec-10 Apr-11	Aug-11	Δ
Total	2.000	2.000			

#### **Activity Highlights:**

The MOU with WMATA was approved by the BOS on June 1, 2009; WMATA Board approved the agreement in summer 2009; WMATA has issued limited NTP to start performing design; Dec 17, 2010 90% design documents submitted Dec. 2010; Final construction documents will be prepared in Feb. 2011; Construction will begin in spring 2011 and Final completion is estimated for August 2011

Friday, January 07, 2011 Page 25 of 25

### December 2010 Summary Chart for Pedestrian Bicycle Projects

Status Key: ⊕ = Complete; ⊕ = OnSchedule; ⊕ = Behind Schedule; △ = Change Since Previous Report; □ = Schedule Concern; \$ = Funding Concer Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award

Ph	ase Key:	D=Design; R=Right-of-Way Acquisition; U=L	Itility Relocati	ion; C=Const	truction(inc	ludes pre	-ad,	bid ad, and co	ontract award	
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0649	PR	Annandale Road Walkway	COUNTY	ROW	0.070	0.070	D	Aug-08	Jan-11	$\bigcirc$
		Install 190 If concrete sidewalk along the east side of Annandale Road from Brice					R	Jan-10	Jan-11	<b>Φ</b>
		Street to the Falls Church City line					U	TBD	TBD	
		County Proj#: 4YP201-PB033					С	Mar-11	Sep-11	Δ
0749	SU	Ashburton Avenue Walkway	COUNTY	Design	0.476	0.476	D	May-08	Feb-11	$\triangle$
		Install 250 If concrete sidewalk and stream crossing along the west side of					R	Apr-10	Aug-10	☺
		Ashburton Avenue at Cedar Run					U	TBD	TBD	
		County Proj#: 4YP201-PB022					С	Mar-11	Nov-11	Δ
0617	MA	Backlick Road Walkway (east side)	COUNTY	On Hold	0.150	0.150	D	Feb-08	Sep-10	<b>©</b>
		Install concrete sidewalk along the east side of Backlick Road opposite the					R	Jul-09	TBD	
		Wilburdale community					U	TBD	TBD	
		County Proj#: 4YP201-PB025					С	TBD	TBD	Δ
0617	MA	Backlick Road Walkway (west side)	COUNTY	Design	0.150	0.150	D	Feb-08	Jan-11	◊Δ
		Install concrete sidewalk along the west side of Backlick Road from Wilburdale					R	May-10	Nov-10	©
		Drive to Braddock Road					U	TBD	TBD	
		County Proj#: 4YP201-PB024					С	Feb-11	Sep-11	Δ
0675	НМ	Beulah Road Walkway	COUNTY	Design	1.000	1.000	D	Nov-08	May-11	◊Δ
		Install asphalt sidewalk and crosswalks on alternate sides of Beulah Road from					R	Mar-11	Nov-11	Δ
		Abbotsford Drive to Coral Crest Lane and along Clarks Crossing Road					U	Jan 11	Aug 11	
		County Proj#: 4YP201-PB009					С	Jan-12	Sep-12	Δ
4720	НМ	Bicycle Pavement Marking Plan - Soapstone Drive	COUNTY	Design	0.020	N/A	D	Feb-11	May-11	
		Prepare pavement marking and signage plan to include on-road bicycle facilities					R	N/A	N/A	
		on Soapstone Drive from the deadend to Sunrise Valley Drive, approximately 2.65 miles					U	N/A	N/A	
		County Proj#:					С	Jun-11	Sep-11	

Status Key: (⊙) = Complete; (⊘) = Complete; (⊘) = Behind Schedule; (△) = Change Since Previous Report; (□) = Schedule Concern; (S) = Funding Concer Phase Key: D=Design: R=Right-of-Way Acquisition: U=Utility Relocation: C=Construction(includes pre-ad. bid ad, and contract award Number Status Total District BOS's **Project** Lead Overall 4-Yr Cost **Status Project Description** Agency Plan **Start Date End Date** XXXX CW 0.200 N/A D Jan-10 Bicycle Racks and Lockers - Countywide COUNTY On Going Jun-09  $\odot$ Purchase and install 150 inverted "U" R bicycle racks and 60 bicycle lockers at locations throughout Fairfax County U С Jun-10 Jun-11 3 County Proj#: COUNTY 0620 BR Dec-08 Braddock Road/Guinea Road Construction 0.150 N/A D Sep-10  $\odot$ Add signalized pedestrian crosswalks, Jun-10 R Nov-09  $\odot$ signage, striping, and modify signal operations U Apr-10 May-10  $\odot$ С Dec-10 Apr-11 6 County Proj#: PPTF01-01400 0620 BR Braddock Road/Rolling Road COUNTY Terminated 0.400 N/A D **TBD TBD** Add signalized pedestrian crosswalks, TBD TBD R sidewalk, signage, striping, and modify signal operations п TBD TBD TBD TBD C County Proj#: PPTF01-01900 0620 BR Braddock Road/Wakefield Chapel Road COUNTY Complete 0.150 N/A D Mar-08 Feb-10  $\odot$ Add signalized pedestrian crosswalks, R Nov-09 Dec-09  $\odot$ signage, striping, and modify signal operations U N/A N/A С May-10 Nov-10 ⊙∆ County Proj#: PPTF01-01500 0643 BR **Burke Center Parkway Walkway** COUNTY ROW 0.250 N/A Jan-10 Aug-11 8 Add sidewalk from Pond Spice Lane to Dec-10 Jun-11 6 Terra Centre Elementary School U TBD **TBD** С Jun-11 Aug-11 County Proj#: PPTF01-02100 6493 BR **Burke Commons Road Walkway** COUNTY Design 0.230 N/A D Feb-10 Jun-11 6 Add sidewalk from Merridith Circle to Feb-11 R Sep-11 Δ Roberts Parkway along north side U TBD TBD С Nov-11 Jul-12 Δ County Proj#: PPTF01-02200 3547 DR Chain Bridge Road/Tennyson Drive COUNTY Design 0.250 N/A D Mar-10 Sep-11  $\triangle$ Add signalized pedestrian crosswalks, TBD TBD R signage, striping, and modify signal operations N/A N/A U С Nov-11 Jan-12 Δ County Proj#: PPTF01-02800

Status Key: (⊙) = Complete; (⊘) = Complete; (⊘) = Behind Schedule; (△) = Change Since Previous Report; (□) = Schedule Concern; (S) = Funding Concer Phase Key: D=Design: R=Right-of-Way Acquisition: U=Utility Relocation: C=Construction(includes pre-ad. bid ad, and contract award Number Status Total District BOS's **Project** Lead Overall 4-Yr Cost Status **Project Description** Agency Plan **Start Date End Date** 4701 НМ Colts Neck Road Walkway (South Lakes COUNTY Complete 0.130 0.130 D Dec-07 Sep-09  $\odot$ **Drive to Winterthur Lane)** Install concrete sidewalk along the east R N/A N/A side of Colts Neck Road from South Lakes Drive to Winterthur Lane U TBD TBD С Apr-10 Oct-10 ⊙Λ County Proj#: 4YP201-PB010 0007 COUNTY MA Columbia Pike Interchange (Rte. 7 Ped. 0.800 Design D Oct-10 Mar-12  $\triangle$ Init) Install sidewalk along both ramps from R May-11 Jan-12 Δ Columbia Pike to Leesburg Pike and along the service Road from Seminary U Road to Leesburg Pike. С May-12 Mar-13 Δ County Proj#: 4YP201-PB050 0244 MA Columbia Pike Walkway COUNTY ROW 0.430 0.430 D May-08 Apr-11  $\langle P \Lambda \rangle$ Install concrete sidewalk along the south Aug-10 Apr-11 R  $\triangle$ side of Columbia Pike from Downing Street to Lincolnia Road п TBD TBD C May-11 Nov-11 County Proj#: 4YP201-PB026 0244 MA Columbia Pike Walkway COUNTY Design 0.190 0.190 D Aug-09 Apr-11 6 Install concrete sidewalk along the south R Feb-11 Aug-11 6 side of Columbia Pike from Gallows Road to the Annandale Methodist Church U TBD **TBD** С Oct-11 Jun-12 County Proj#: 4YP201-PB028 0244 MA Columbia Pike Walkway COUNTY ROW 0.200 0.200 Mar-11 D Jan08  $\langle P \Delta \rangle$ Install concrete sidewalk along the north Apr-10 Feb-11  $\triangle$ side of Columbia Pike from Maple Court to Blair Road U TBD TBD Apr-11 Dec-11 Δ County Proj#: 4YP201-PB027 0244 MA Columbia Pike Walkway Phase II **DPWES** Design 0.902 0.500 D Nov-08 Jan-11  $\triangle$ 600 LF of 8-foot wide walkway along R Jun-02 Nov-06  $\odot$ south side from entrance to Holmes Run Stream Valley Park to Powell Lane; Nov-10 U Feb-11 3 install bus shelter on Columbia Pike at Powell Lane С Jan-11 Sep-11 Δ County Proj#: 26008G-07002 0673 PR COUNTY ROW 0.130 0.130 Feb-08 Jul-10 Courthouse Road Walkway D  $\odot$ Install 410 If asphalt sidewalk along the TBD R Feb-09 H north side of Courthouse Road from Chain Bridge Road to Oakton Plantation TBD TBD U Lane С TBD TBD H County Proj#: 4YP201-PB034

Status Key: (⊙) = Complete; (⊘) = Complete; (⊘) = Behind Schedule; (△) = Change Since Previous Report; (□) = Schedule Concern; (S) = Funding Concer Phase Key: D=Design: R=Right-of-Way Acquisition: U=Utility Relocation: C=Construction(includes pre-ad. bid ad, and contract award Number Status Total District BOS's **Project** Lead Overall 4-Yr Cost Status **Project Description** Agency Plan **Start Date End Date** 0007 MA **Culmore Shopping Center to Church** COUNTY 0.750 0.750 D Design Aug-10 Mar-12 6 Street (Rte. 7 Ped. Init) Install 1600' of sidewalk along the R May-11 Jan-12 frontage of several shopping centers north of Columbia Pike. U TBD TBD С Apr-12 Feb-13 County Proj#: 4YP201-PB049 0123 DR Dolley Madison Boulevard/Churchill Road COUNTY 0.250 N/A Mar-10 Design D Sep-11 6 Add signalized pedestrian crosswalks, Jan-11 Aug-11 R Δ signage, striping, and modify signal operations TBD TBD U TBD TBD С Δ County Proj#: PPTF01-02400 0783 PR Edgelea Road Walkway COUNTY Complete 0.100 0.100 D Feb-08 Jul-10  $\odot$ Install asphalt sidewalk along the east Jan-09 Jan-10 R  $\odot$ side of Edgelea Road from Oleander Avenue to Courthouse Road п N/A N/A С Sep-10 Oct-10  $\odot\Delta$ County Proj#: 4YP201-PB035 2248 MA Elmdale Road Walkway COUNTY Design 0.525 N/A D Jan-10 Aug-11 6 Add sidewalk from Braddock Road to R Dec-10 Aug-11 6 Old Columbia Pike along south side U TBD TBD С Oct-11 Jun-12 County Proj#: PPTF01-03000 0007 MA First Christian Church of Falls Church COUNTY ROW Jun-10 D Aug-11 6 (Rte. 7 Ped. Init.) 6' asphalt walkway across church R Jan-11 Aug-11  $\langle P \Delta \rangle$ property and adding a bus pad to the existing bus stop. TBD U TBD Jun-12 С Oct-11 County Proj#: 4YP201-PB053 1825 DR Fleetwood Road Bicycle Route COUNTY Design 0.005 N/A D Dec-09 Aug-11  $\langle P \Delta \rangle$ Add "bike route" signage from Elm R Street to Chain Bridge Road U С Jul-11 Aug-11  $\triangle$ County Proj#: 0665 НМ Fox Mill Road Walkway COUNTY Design 0.100 0.100 D Aug-08 Nov-10  $\triangle$ Install asphalt sidewalk along the south R Jun-09 Mar-10  $\odot$ side of Fox Mill Road from Fairfax County Parkway to Mill Heights Drive N/A N/A U С Feb-11 June-11 Δ County Proj#: 4YP201-PB011

Status Key: (⊙) = Complete; (⊘) = Complete; (⊘) = Behind Schedule; (△) = Change Since Previous Report; (□) = Schedule Concern; (S) = Funding Concer Phase Key: D=Design: R=Right-of-Way Acquisition: U=Utility Relocation: C=Construction(includes pre-ad. bid ad, and contract award Number Status Total District BOS's **Project** Lead Overall 4-Yr Cost **Status Project Description** Agency Plan **Start Date End Date** 0644 LE ROW 0.090 D Franconia Road Walkway (north side) COUNTY 0.090 Sep-08 Dec-10  $\odot$ Install asphalt sidewalk along the north R Jul-10 Mar-11 Δ side of Franconia Road from Governor's Hill Drive to Telegraph Road U TBD TBD С Apr-11 Jul-11 County Proj#: 4YP201-PB041 0644 LE **DPWES** Utilities 0.270 0.270 Franconia Road Walkway (south side) D Oct-06 Jun-08  $\odot$ Install concrete sidewalk along south Feb-09 R Aug-07  $\odot$ side of Franconia Road from Governor's Hill Drive to Telegraph Road U Dec-10 Mar-11 6 С Oct-11 Mar-11 County Proj#: 009471-WT002 0650 PR Gallows On-Road Bike Lanes **VDOT** Design 1.100 3.000 D Sep-08 Aug-09  $\odot$ Tysons Corner area to the W&OD Trail; N/A N/A R W&OD Trail to Dunn Loring Metro Station; Dunn Loring Metro Station to п N/A N/A Merrifield CBC TBD TBD С County Proj#: 0193 DR Georgetown Pike Walkway (Phase II) **DPWES** Design 0.400 N/A D Oct-08 Aug-11  $\triangle$ Construct 1,000 LF walkway from R May-11 Oct-11 Δ Utterback Store Road (Krop Property) to **Falls Manor Court** U С Apr-12 Oct-12 Δ County Proj#:W00200-W202B 0193 DR Georgetown Pike/Balls Hill Road COUNTY Design 0.250 N/A Mar-10 Feb-11 6 Add signalized pedestrian crosswalks, R N/A N/A signage, striping, and modify signal operations U N/A N/A Apr-11 Jul-11 County Proj#: PPTF01-02500 4721 НМ Glade Drive Walkway COUNTY ROW 0.110 0.110 D Dec-07 March -11  $\triangle$ Install concrete sidewalk along the north R Aug-09 March -11  $\sqrt[3]{\Delta}$ side of Glade Drive from Colts Neck Road to Shire Court U TBD TBD С May-11 Sept-11  $\triangle$ County Proj#: 4YP201-PB012 0007 MA COUNTY Design 0.250 0.250 D Jun-10 Dec-11 Gorham Street to S. Fourteenth Street  $\triangle$ (Rte. 7 Ped. Init.) Install 2 smaller segments of walkways R Mar-11 Oct-11 Δ that total 500 feet. TBD TBD U С Dec-11 Aug-12 Δ County Proj#: 4YP201-PB051

Status Key: (⊙) = Complete; (⊘) = Complete; (⊘) = Behind Schedule; (△) = Change Since Previous Report; (□) = Schedule Concern; (S) = Funding Concer Phase Key: D=Design: R=Right-of-Way Acquisition: U=Utility Relocation: C=Construction(includes pre-ad. bid ad, and contract award Number Status Total District BOS's **Project** Lead Overall 4-Yr Cost **Status Project Description** Agency Plan **Start Date End Date** 0694 DR Great Falls Street/Haycock Road 0.250 N/A D COUNTY Design Nov-09 Feb-11 6 Add signalized pedestrian crosswalks, R N/A N/A signage, striping, and modify signal operations U N/A N/A С May-11 Aug-11 Δ County Proj#: PPTF01-02600 0674 НМ COUNTY 0.150 **TBD TBD** Hunter Mill Road/Sunrise Valley Drive Project N/A D Initiation Add signalized pedestrian crosswalks, TBD TBD R signage, striping, and modify signal operations TBD TBD U TBD TBD С County Proj#: PPTF01-03100 6945 SP Hunter Village Drive Walkway COUNTY Design 0.800 N/A D Mar-10 May-11  $\langle P \Delta \rangle$ Add pedestrian improvements from Old Feb-11 Jun-11 R Δ Keene Mill Road to Painted Daisy Drive п TBD TBD С Jun-11 Dec-11 Δ County Proj#: PPTF01-03200 1816 DR Kurtz Road - Calder Road Bicycle Route COUNTY Design 0.003 N/A D Dec-09 Aug-11  $\triangle$ Add "bike route" signage on Kurtz Rd. R from Dolley Madison Blvd to Calder Road and on Calder Rd. from Kurtz Rd. U to Brawner Street. С Jul-11 Aug-11  $\sqrt{2}$ County Proj#: 0645 SU Lees Corner Road Trail COUNTY Design 0.325 N/A Apr-10 Oct-11 D  $\langle P \Delta \rangle$ Add trail from Lee Jackson Highway to TBD R TBD Bokel Drive along west side TBD U **TBD** C Dec-11 May-12 Δ County Proj#: PPTF01-03300 0007 DR, HM Leesburg Pike/Baron Cameron COUNTY Design 0.200 N/A D Jan-09 Jan-11 ⊙Δ Avenue/Springvale Road Add signalized pedestrian crosswalks, Nov-09 R Aug-10  $\odot$ signage, striping, and modify signal operations U N/A N/A С Feb-11 Jun-11 Δ County Proj#: PPTF01-01600 0007 DR Leesburg Pike/Colvin Run Road COUNTY Design 0.600 N/A D Oct-10 Jun-11 6 Add signalized pedestrian crosswalks, N/A N/A R signage, striping, and modify signal operations TBD TBD U С Sep-11 Mar-12 County Proj#: PPTF01-01800

Status Key: (⊙) = Complete; (⊘) = Complete; (⊘) = Behind Schedule; (△) = Change Since Previous Report; (□) = Schedule Concern; (S) = Funding Concer Phase Key: D=Design: R=Right-of-Way Acquisition: U=Utility Relocation: C=Construction(includes pre-ad. bid ad, and contract award Number Status Total District BOS's **Project** Lead Overall 4-Yr Cost Status **Project Description** Agency Plan **Start Date End Date** 0007 DR Leesburg Pike/Lewinsville Road D COUNTY Design 0.150 N/A Sep-10 Oct-11 6 Add signalized pedestrian crosswalks, R TBD TBD signage, striping, and modify signal operations U TBD TBD С Jan-12 Apr-12 Δ County Proj#: PPTF01-02700 0007 COUNTY MA Leesburg Pike/Patrick Henry Drive 0.500 N/A Design D Jun-07 Jan-11 ⊙Δ Add signalized pedestrian crosswalks, Feb-10 Dec-10 R  $\odot\Delta$ signage, striping, and modify signal operations U N/A N/A С Feb-11 May-11 Δ County Proj#: PPTF01-01700 0694 DR Lewinsville Road Median COUNTY Design 0.150 0.150 D Jun-08 Feb-12  $\delta \Delta$ Install a pedestrian safety median on Apr-11 Dec-11 R Δ Lewinsville Road at Spring Hill Elementary School п TBD TBD С Mar-12 Sep-12 Δ County Proj#: 4YP201-PB003 0694 DR Lewinsville Road Walkway Phase I COUNTY Design 0.300 N/A D Dec-11 Apr-10 6 Construct walkway along north side from R Apr-11 Dec-11 Windy Hill Road to Scotts Run Road U TBD **TBD** С Mar-12 Dec-12 County Proj#: PPTF01-03600 0694 DR Lewinsville Road Walkway Phase II COUNTY Design 0.500 N/A Jan-12 D Apr-10 6 Construct walkway along south side May-11 Jan-12 from Snow Meadow Lane to Elsinore Avenue U TBD TBD С Mar-12 Nov-12 County Proj#: PPTF01-03500 0694 DR Lewinsville Road Walkway Phase III COUNTY ROW 0.250 N/A D Feb-10 Jul-11 6 Construct walkway along south side Nov-10 Jun-11 R 6 from Altamira Court to Woodhurst **Boulevard Drive** U TBD TBD С Aug-11 Apr-12 County Proj#: PPTF01-03400 0613 MA Lincolnia Road Walkway COUNTY Utilities 0.050 0.050 D Mar-08 Nov-10  $\odot\Delta$ Install concrete sidewalk along the north Feb-10 R Sep-10  $\odot$ side of Lincolnia Road from Deming Avenue to North Chambliss Street TBD TBD U С Jan-11 Apr-11 Δ County Proj#: 4YP201-PB030

Status Key: (⊙) = Complete; (⊘) = Complete; (⊘) = Behind Schedule; (△) = Change Since Previous Report; (□) = Schedule Concern; (S) = Funding Concer Phase Key: D=Design: R=Right-of-Way Acquisition: U=Utility Relocation: C=Construction(includes pre-ad. bid ad, and contract award Number Status Total District BOS's **Project** Lead Overall 4-Yr Cost Status **Project Description** Agency Plan **Start Date End Date** 2244 MA Montrose Street Walkway 0.090 D COUNTY Construction 0.090 May-08 Nov-10  $\odot$ Install and upgrade concrete sidewalk R Mar-10 Sep-10  $\odot$ along the west side of Montrose Street from Braddock Road to Grafton Street U TBD TBD С Jan-11 May-11 Δ County Proj#: 4YP201-PB031 0235 ΜV COUNTY Mt. Vernon Highway Walkway 0.500 N/A Mar-10 Design D Oct-11  $\triangle$ Add sidewalk from Richmond Highway Oct-11 R Apr-11 Δ (Rte 1) to retail north of Sunny View Drive along west side U TBD TBD С Jul-12 Dec-11 Δ County Proj#: PPTF01-03900 0241 LE North Kings Highway Median COUNTY Design 0.250 N/A D Mar-10 Aug-11 6 Add median from Fort Drive to North N/A N/A R Metro Entrance п TBD TBD C Oct-11 Mar-12 County Proj#: RSPI01-00900 0769 PR Oak Street Walkway COUNTY On Hold 0.090 0.090 D Jun-08 **TBD** Install concrete sidewalk along the south TBD R **TBD** side of Oak Street from Sandburg Street to west of Morgan Lane U TBD **TBD** TBD С TBD County Proj#: 4YP201-PB038 0738 DR Old Dominion Drive/ Whittier Avenue COUNTY Design 0.300 N/A Nov-09 Jun-11 6 Add signalized pedestrian crosswalks on N/A N/A all four legs TBD U **TBD** Mar-12 С Nov-11 County Proj#: PPTF01-04000 0623 MV Old Mill Road Walkway COUNTY Design 0.200 N/A D Mar-10 Sep-11  $\triangle$ Add 150 If sidewalk from Falkstone Lane R Apr-11 Nov-11 Δ to McNair Drive U TBD TBD С Nov-11 Apr-12 Δ County Proj#: PPTF01-04100 XXXX BR **Pohick Stream Valley Trail FCPA** Design 1.400 1.400 D Jul-08 Nov-10  $\odot\Delta$ Install asphalt trail along Pohick Stream N/A N/A R N/A Valley from Burke Centre VRE to Burke Village N/A N/A U N/A С Jan-11 Dec-11 Δ County Proj#: 4YP201-PB001

Status Key: (⊙) = Complete; (⊘) = Complete; (⊘) = Behind Schedule; (△) = Change Since Previous Report; (□) = Schedule Concern; (S) = Funding Concer Phase Key: D=Design: R=Right-of-Way Acquisition: U=Utility Relocation: C=Construction(includes pre-ad. bid ad, and contract award Number Status Total District BOS's **Project** Lead Overall 4-Yr Cost Status **Project Description** Agency Plan **Start Date End Date** 2833 DR 0.200 D Powhatan Street Walkway COUNTY Design N/A Mar-10 Oct-11 6 Construct walkway from Orland Street to R Mar-11 Sep-11 Δ Overbrook Street U TBD TBD С Dec-11 Apr-12 County Proj#: PPTF01-03700 ROW 0699 PR COUNTY 0.080 N/A Prosperity Avenue/Hilltop Drive May-09 D Apr-10  $\odot$ Pedestrian Improvements Mar-10 Mar-11 R  $\triangle$ U N/A N/A С Mar-11 Sep-11 Δ County Proj#: PPTF01-04200 1879 DR Raymond Avenue Walkway COUNTY Design 0.150 N/A D Mar-10 Jun-11  $\langle P \Delta \rangle$ Construct walkway along east side from Mar-11 Sep-11 R Δ Churchill Road to Capital View Drive п TBD TBD C Dec-11 Apr-12 Δ County Proj#: PPTF01-03800 0602 НМ Reston Avenue Walkway COUNTY **ROW** 0.110 0.110 D Dec-07 Jun-10  $\odot$ Install asphalt sidewalk along the west R Jun-09 Oct-13 Δ side of Reston Avenue from Southington Lane to Shaker Drive U **TBD TBD** С Nov-13 Apr-14 Δ County Proj#: 4YP201-PB015 0007 MA Rio Drive to Glenmore Drive (Rte. 7 Ped. COUNTY Design 0.750 0.750 Jan-12 Aug-10 8 Init.) Install 2 segments of walkway, one on May-11 Nov-11 the east side and one on the west side, from the south side of Rio Drive to **TBD** U TBD Glenmore Drive. Curb and gutter will be added for most of the 1800' section. Feb-12 Oct.-12 C County Proj#: 4YP201-PB048 0603 DR River Bend Road-Beach Mill Road Bicycle COUNTY Proiect 0.015 N/A D Dec-09 Jun-10  $\odot$ Route Initiation Add "Share the Road" and "Bike Route" R signs on River Bend Road from Old Dominion Drive to Beach Mill Road and U on Beach Mill Road from River Bend to the County Line С Jul-10 Sep-11 Δ County Proj#: 0638 BR, SP Rolling Road/Burke Road COUNTY Design 0.150 N/A D Oct-10 Feb-12  $\Delta$ Add signalized pedestrian crosswalks, TBD TBD R signage, striping, and modify signal operations TBD TBD U С Mar-12 Dec-12 Δ County Proj#: PPTF01-02000

Status Key: (⊙) = Complete; (⊘) = Complete; (⊘) = Behind Schedule; (△) = Change Since Previous Report; (□) = Schedule Concern; (S) = Funding Concer Phase Key: D=Design: R=Right-of-Way Acquisition: U=Utility Relocation: C=Construction(includes pre-ad. bid ad, and contract award Number Status Total District BOS's **Project** Lead Overall 4-Yr Cost Status **Project Description** Agency Plan **Start Date End Date** 0050 MA VDOT D Route 50 at Patrick Henry Drive Construction 1.10 N/A Mar-08 Feb-10  $\odot$ Construct a wide median for pedestrian R refuge on Rte 50 at the intersection with Patrick Henry Dr. U Feb-10 Apr-10  $\odot$ С Mar-10 Oct-10  $\odot$ County Proj#: 0007 COUNTY 0.225 0.225 MA Row Street (Rte. 7 Ped. Init.) Design D Aug-10 Jan-12 6 Install a 400' segment of walkway and May-11 Nov-11 R curb on the east side of Rte. 7 on the north side of Row Street. U TBD TBD С Feb-12 Aug-12 County Proj#: 4YP201-PB047 0007 MA Seven Corners to Juniper Lane (Rte. 7 COUNTY Design 0.800 0.800 D Aug-10 Apr-12 6 Ped. Init.) 3 intersection improvements at Seven Jul-11 Mar-12 R Δ Corners, Thorne Rd and Seven Corners Center. Mostly handicap ramps and п TBD TBD modifications to existing signals to accommodate ped crossings. C Jul-12 Apr-13 Δ County Proj#: 4YP201-PB052 0600 MV, SP Silverbrook Road Walkway COUNTY **ROW** 0.220 0.220 D May-08 Jan-11  $\langle P \Delta \rangle$ Install 650 If asphalt sidewalk along the R Feb-09 Jan-11 ⊙Λ north side of Silverbrook Road from Silverthorn Road to Bayberry Ridge Road U N/A N/A С Mar-11 Jun-11 Δ County Proj#: 4YP201-PB020 0600 ΜV Silverbrook Road Walkway COUNTY ROW 0.060 0.060 Mar-11 D May-08  $\langle P \Delta \rangle$ Install 820 If asphalt sidewalk along the May-10 Mar-11  $\triangle$ north side of Silverbrook Road from Southrun Road to Monacan Road U N/A N/A Apr-11 Jul-11 Δ County Proj#: 4YP201-PB018 4720 HM Soapstone Drive Walkway COUNTY Design 0.100 N/A D Jan-10 Nov-11 6 Add sidewalk along west side from Oct-11 R Mar-11 Sunrise Valley Drive to Hunters Green Court U TBD TBD С Dec-11 Jul-12 County Proj#: PPTF01-04300 0684 DR Spring Hill Road Walkway COUNTY ROW 0.480 0.480 May-08 D May-11  $\triangle$ Install asphalt sidewalk along the east R Aug-10 Apr-11  $\triangle$ side of Spring Hill Road from Old Dominion Drive to Pettit Court TBD TBD U С Jul-11 Nov-11 Δ County Proj#: 4YP201-PB004

Status Key: (⊙) = Complete; (⊘) = Complete; (⊘) = Behind Schedule; (△) = Change Since Previous Report; (□) = Schedule Concern; (S) = Funding Concer Phase Key: D=Design: R=Right-of-Way Acquisition: U=Utility Relocation: C=Construction(includes pre-ad. bid ad, and contract award Number Status Total District BOS's **Project** Lead Overall 4-Yr Cost Status **Project Description** Agency Plan **Start Date End Date** 0675 НМ ROW 0.240 0.240 D Sunset Hills Road Walkway COUNTY Dec-07 Jun-11  $\langle \! \rangle \! \Lambda$ Install concrete sidewalk along the north R Nov-10 Jun-11  $\triangle$ side of Sunset Hills Road from the W&OD Trail to Michael Faraday Court U TBD TBD С Aug-11 Jan-12 Δ County Proj#: 4YP201-PB017 0701 PR COUNTY 0.050 Sutton Road Walkway Complete 0.050 D Aug-08 Jun-10  $\odot$ Install concrete sidewalk along Sutton Mar-10 May-10 R  $\odot$ Road at Marywood Road U TBD TBD С Oct-10 Aug-10  $\odot$  $\Lambda$ County Proj#: 4YP201-PB039 0640 SP Sydenstricker Road Walkway COUNTY ROW 0.180 0.180 D May-08 Mar-11  $\langle P \Delta \rangle$ Install asphalt sidewalk along the north May-10 Mar-11 R  $\triangle$ side of Sydenstricker Road from Briarcliff Drive to Galgate Drive п TBD TBD С Apr-11 Dec-11 Δ County Proj#: 4YP201-PB021 0611 LE Telegraph Road Walkway COUNTY **ROW** 0.800 0.800 D Sep-08 Aug-11  $\langle P \Delta \rangle$ Install asphalt sidewalk along east side R Apr-10 Jun-11  $\langle P \Lambda$ of Telegraph Road from South Kings Highway to Lee District Park U **TBD TBD** С Nov-11 Jan-13 Δ County Proj#: 4YP201-PB023 7541 DR Turner Avenue Walkway COUNTY ROW 0.050 0.050 Dec-08 Mar-11  $\langle P \Delta \rangle$ Install concrete sidewalk along the east Dec-09 Mar-11  $\triangle$ side of Turner Avenue from Williamsburg Pond Court to Haycock U TBD TBD Road Apr-11 Aug-11 Δ County Proj#: 4YP201-PB005 0795 MA Tyler Street Walkway COUNTY Construction 0.140 0.140 D Aug-08 Nov-10 ⊙Δ Install concrete sidewalk along the east Dec-09 R Sep-10  $\odot$  $\Delta$ side of Tyler Street from Columbia Pike to Lake Street U TBD TBD С Jan-11 Jun-11 Δ County Proj#: 4YP201-PB032 Westmoreland Street @ Old Chesterbrook 0693 DR COUNTY 0.150 N/A D Jan-10 Nov-11 Design 6 Road Add crosswalks and median islands at TBD TBD R Old Chesterbrook Road (McLean High School) TBD TBD U С Dec-11 Jul-12 County Proj#: PPTF01-04400

Status Key: 🔾 = Complete; 🗞 = OnSchedule; 🦠 = Behind Schedule; 🛕 = Change Since Previous Report; 🏳 = Schedule Concern; 🕏 = Funding Concer Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award Amt in Number District Total Status BOS's **Project** Lead Overall 4-Yr Cost Status **End Date Project Description** Agency Plan **Start Date** 0693 DR Westmoreland Street Walkway COUNTY On Hold 0.230 0.230 Feb-09 TBD 6 Install concrete sidewalk along the east TBD TBD R side of Westmoreland Street from Chain Bridge Road to Dillon Avenue TBD TBD U TBD TBD С County Proj#: 4YP201-PB006 0693 DR COUNTY Utilities 0.150 0.150 Westmoreland Street Walkway D Oct-08 Nov-10 ⊙Δ Install concrete sidewalk along the west R Dec-09 Aug-10  $\odot$ side of Westmoreland Street from Temple Rodef Shalom to Chesterbrook U Dec-10 Jan-11 Presbyterian Church С Jan-11 Apr-11 Δ County Proj#: 4YP201-PB008 0828 НМ Wiehle Avenue Walkway Phase II COUNTY Design 0.350 N/A D Apr-10 Apr-11  $\triangle$ Add sidewalk along east side from TBD TBD R Chestnut Grove Square to North Shore Drive U TBD TBD С Jun-11 Feb-12 Δ County Proj#: PPTF01-04500

		Status Kev: ⊕=Complete	Schedule: \$\int_=Behin	d Schedule:∆=∩	hange Since Pr	evious Report: 1 =Sch	nedule Concern;\$=Funding Concern				
							ad, bid ad, and contract award)				
Route Number	District		Implementing Agency	Total Project Cost	Available Funding	Project Status	Notes	Phase			
	۵	Project Description	etato & Primany	(\$ in Mi		rically by route nur	nhor)	4	Start Date	End Date	Status
		men	state & Frimary i	Noau Frojecis	(iisted ridirie	ncally by route riul	liber)	D	TBD	TBD	$\vdash$
		I-66 Spot Improvements (Inside the Beltway): Lengthen acceleration/deceleration lanes at three locations between					Spot 1 (Arlington Co.) scheduled	R		TBD	
I-66	DR	interchanges; Spots 1 and 3 are in Arlington County, Spot 2 is from Sycamore Street/ Washington Blvd. to Dulles Airport	VDOT (78826)	\$33.536	\$3.400	On Hold	for FY13 advertisement; Spots 2 and 3 not scheduled	U		TBD	
		Access Road which crosses into Fairfax County)					and 3 not scheduled	С		TBD	
								D	Dec-09	100	8
							Scoping meeting held December	R			8)
I-66	PR	I-66 @ Nutley Street: Improve horizontal alignment of ramp from WB I-66 to Nutley Street	VDOT	\$0.619	\$0.627	Inactive	2009; A preliminary meeting will be	U			-
							scheduled to present plans to FHWA	C			
								D		lun 11	6
							HSIP project managed by VDOT;	R		Jun-11	4)
I-66	SU	I-66 @ Route 28: Extend SB Route 28 left turn lanes onto EB I- 66, access improvements	VDOT	\$1.383	\$1.383	Project Initiation	Scoping meeting held August 11,	U			$\vdash$
							2010. Design underway	С			<del>├</del> ──┤
								D		TBD	\$
		I-95 NB Directional Off-Ramp to NB Fairfax County						R		TBD	\$
I-95	SP	Parkway: From Exit 166 to 0.6 miles west of Exit 166	VDOT	\$88.000	\$4.200	On Hold	Insufficient funds to start PE phase	U	TBD	TBD	\$
								С	TBD	TBD	\$
							Phase 1 (\$20 million): Provides p.m.	D	Feb-09	May-11	8
I-95	SP	Ft. Belvoir Direct Access Ramps into Ft. Belvoir North Area (Phases 1 & 2): Construct direct access ramps from I-95 into	US Army	\$50.000	\$24.000	Design	access to HOV SB I-95 General purpose lanes; Phase 2 (\$30 million):	R	oun ii	Sep-11	
	0.	the north area of Fort Belvoir (EPG)	007	φοσ.σσσ	Ψ24.000	200.9	Provides a.m. NB HOV access into	U	Jan-11	Sep-11	
							EPG site	С	Sep-11	Dec-12	
							Funded for design only; Federal	D		Dec-11	6
0001	MV	Richmond Hwy from Old Mill Rd/ Mulligan Rd to Fx County Pkwy: Widen to 6 lanes, including sidewalk/trail, and wide	COUNTY/ FHWA	\$3.000	\$3.000	Design	funding may be available for construction; Design issues being	R			
		median for transit (PE only)	FHWA				discussed; FHWA managing project thru NEPA process	U			
								С	TBD	TBD	
							Turn lane alt. being incorporated	D	Jul-99	Sep-10 to TBD	Δ
0007	DR	Route 7 from Rolling Holly to Reston Avenue: Widen to 6	VDOT	#00.00 <del>7</del>	<b>#</b> 00 <b>7</b> 40	5	into design; Environmental	R	2010 to TBD	Mar-12 to TBD	Δ
0007	НМ	lanes	(52327)	\$36.637	\$36.742	Design	Document approval pending design alternative; ROW to begin	U	Jun-11	Jul-12	
							upon Env. Doc. approval	С	Apr-12 to	Apr-14 to	Δ
								D	Jul-12 Jul-99	Dec-14 TBD	
	DR,							-			
0007	HM,	Leesburg Pike from Reston Avenue to Tyco Road: Widen to 6 lanes (PE Only)	VDOT	\$7.755	\$0.000	Inactive	Not funded in the VDOT 6-Year Program	R		TBD	
	PR						J 4	U		TBD	
								С		TBD	
								D			6
0028	SU	Route 28 Spot Improvements: Three locations along the	VDOT	\$1.075	\$1.075	Design	Funded for design only; Priority 1 is SB Route 28 between Sterling Blvd	R		N/A	
		Route 28 corridor identified for improvement					and Dulles Toll Road	U	-	N/A	
								С	N/A	N/A	

		Status Key: ⊕=Complete;	Schedule; \$\gamma\$=Behine	d Schedule; $\Delta$ =0	Change Since Pr	evious Report; =Sch	nedule Concern;\$=Funding Concern				
		Phase Key: D=Design; R=R	ight-of-Way Acquisit	ion; U=Utility Rel	ocation; C=Cons	struction(includes pre-a	ad, bid ad, and contract award)		1	1	ı
Route Number	ij		Implementing	Cost	Funding	Project Status	Notes	se			
N I	District	Project Description	Agency	(\$ in M	illions)	,		Phase	Start Date	End Date	Status
								D	Nov-09		\$
		Route 29 Bridge Replacement over Little Rocky Run:					Funding for 4-lane replacement only;	R			
0029	SP	Replace bridge including approaches, from Pickwick Road to Union Mill Road	VDOT	\$14.238	\$9.047	Design	Preliminary Field Inspection held in Nov-09 for 6-lane bridge section	U			
							•	С	2013		
								D		TBD	₽.
		Route 29 Walkway: Provide 10-ft. asphalt trail on the south					On Hold due to overlap with VDOT	R	TBD	TBD	
0029	PR	side of Rt. 29 between Shreve Road and Fairview Park Drive	COUNTY	\$0.250	\$0.250	On Hold	I-495 HOT Lanes project	U			
								С	TBD	TBD	
								D	Son-07 to	Mar-09 to	δΔ
		Route 50 From Route 28 to Poland Road (Loudoun Co) :					Design/Build contract execution	R	2006	2011	
0050	SU	Widen to 6 lanes from Route 28 to Poland Road in Loudoun	VDOT (68757)	\$74.861	\$74.861	Design	due Mar. 2011. Technical propos under review		-	TBD	Δ
		County ( Dulles Loop)	(55.5.)						Aug 10 to	2014	Δ
								С	2011	2014	Δ
								D	- , -		Ø
0050	MA	Route 50 at Patrick Henry Drive: Improve / upgrade street lighting at the intersection	VDOT	\$0.800	\$0.800	Design	Final design in progress	R			
		ingritting at the intersection						U			
								D		140	©
							Bid-ad Package will be sent to VDOT	-		Jan-10	-
0193	DR	Georgetown Pike Scenic Pulloff: Install historic marker pulloff and parking area at Langley Fork	VDOT	\$0.550	\$0.375	Design	contract office in Dec.10; Scope being reduced; Construction to begin in	R		N/A	N/A
		and panning aroa at Zangio, 1 ont					Spring '11	Ė		N/A	N/A
								С		Jun-11	
								D			Ø
0267	DR	Dulles Toll Road @ Fairfax County Parkway SB: Safety improvement from SB Fairfax County Parkway right turn lane	VDOT	\$0.655	\$0.642	Design	Design underway; Projected	R			
		into EB Dulles Toll Road.					construcion bid date fall 2011	U			
								С	2011		
								D			S
0267	DR	Dulles Toll Road @ Fairfax County Parkway NB: Safety improvement from WB Dulles Toll Road to NB Parkway right	VDOT	\$0.713	\$0.698	Design	Design underway; Projected construction bid date scheduled	R			
020.	DIX	turn lane	1001	ψο.7 10	ψ0.000	200.9	for fall 2011	U			
								С	2011		
			Secondary Road	l Projects (list	ed numericall	y by route number,					
								D		Jun-12	\$
0603	DR	Beach Mill Road Bridge: Repair/replace bridge over Nichols	VDOT	\$1.279	\$1.279	Design	Design underway; design build procurement design exception	R		Jun-13	
0003	DIC	Branch	VDOT	Ψ1.275	Ψ1.273	Design	submittal	U			
									Jul-13		
				D	Dec-01 to Oct-08	Jun-10	δΔ				
		Telegraph Road from Beulah Street to Leaf Road: Widen to	FHWA/VDOT	000	<b>407</b>		Part of the Mulligan Road project;	R		Apr-11	\$
0611	LE	4 lanes, part of the Mulligan Road project	(11012)	\$38.350	\$27.559	Design	95% plans distributed for review Dec 2009; ROW began Sep 2010	U	<u> </u>	TBD	
								С	<del>Jan-12</del> to	2012	Δ
					Ī		l	Ĺ	May-11		

		Status Key: ⊕=Complete; ♦ =On	Schedule; \$\sigma\$=Behin	d Schedule; <b>∆</b> =C	hange Since Pr	evious Report; =Sch	nedule Concern;\$=Funding Concern				
		Phase Key: D=Design; R=Ri	ght-of-Way Acquisi			struction(includes pre-a	ad, bid ad, and contract award)				
Route Number	District		Implementing Agency	Total Project Cost	Available Funding	Project Status	Notes	Phase			
- z	۵	Project Description		(\$ in Mi	Ilions)			_	Start Date		
		Sleepy Hollow Road bridge over Tripps Run Creek repair:					Scoping meeting held on	D	Oct -10	Jan-11	8
0613	MA	Repair and paint steel ,replace expansion joints and overlay	VDOT	\$1.180	\$1.200	Design	September 08, 2010; Plans are	R			
		deck					90% completed	С	Jul-11	Mar-12	$\vdash$
								D	Mar-07	Dec-10	©
		Mulligan Road from Route 1 to Telegraph Road:	FUNAVA			Comptensetion (	99% plan phase 2 distributed in	R	Sep-10	Feb-11	8
0619	MV	Construct/widen to 4 lanes and extend from Route 1 to Telegraph Rd (Woodlawn Road replacement & Old Mill Road	FHWA (77404)	\$30.000	\$29.100	Construction / Design	Nov. 2010; Land acquisition in	U	ОСР 10	1 00-11	-
		Extension)					progress		TBD	2012	
								C		Aug -11	6
		Braddock Road @ Ravensworth Road: Add dual left turn					HSIP project managed by VDOT; Pre-	R	Aug-11	Jul-12	
0620	BR	lane EB Braddock Road to NB Ravensworth Road	VDOT	\$0.895	\$0.895	Design	scoping meeting held on August 11, 2010. Design underway.	U	Aug-11	Jul-12	
							2010. Design underway.	С	Aug-12	Dec-12	
		Desired Basel & Res 400 Leading to the control of t						D	May-10	Jul-12	8
0620	BR,	Braddock Road @ Rte. 123: Interim improvements (adding left turn lanes to Route 123, adding through lane and left turn	COUNTY	<b>#0.000</b>	\$3.000	Danima	Interim intersection improvements identified with Route 123/Braddock	R	Jan-12	Sep-12	
0620	SP	lane to Roanoke River Road, and extending turn lanes at Braddock road and Route 123)	COUNTY	\$3.000	\$3.000	Design	Road Interchange study.	U	TBD	TBD	
		Braddock load and Roule 123)						С	Nov-12	Jan-14	
								D	Feb-10		8
0620	SU	Braddock Rd at Union Mill Road: Construct additional dual EB and WB left turn lanes on Braddock Rd. into Union Mill Rd.,	VDOT	\$0.940	\$0.000	Design	Scoping meeting held October 13,	R			
		eliminate permissive left turn movement, and reduce accidents		ψο.σ.σ	ψ0.000		L.	U			
								С	Oct-11		
							Funding removed from VDOT	D	Nov-87	Jun-09	☺
0638	BR SP	Rolling Road from Old Keene Mill Road to Hunter Village  Drive/Fairfax County Parkway: Widen to 4 lanes	VDOT (5559)	\$27.900	\$0.000	Inactive	Secondary 6-year program; PH held 6/12/08; BOS endorsement	R	TBD	TBD	
	J.	Drive/Fairiax County Fairway. Widen to 4 lanes	(3339)				7/21/08	U			<u> </u>
								С	TBD	TBD	
							5 - F ( I I I I I I I I I	D	Sep-10	Feb-13	8
0638	MV	Rolling Road from Fullerton Street to DeLong Drive : Widen	COUNTY	\$1.300	\$1.300	Design	Funding for design only; Survey complete; Preliminary design	R			<b> </b>
		to 4 lanes					underway.	_			
								С			
							Per discussion with VDOT.	D	May-07 to Mar-09	<del>Jul-10</del> to Apr-11	δΔ
							resubmitting design waivers for 25	R	Apr-10	Apr-11 Aug-10	©
0650	MA	Annandale Road @ Kerns Road: Intersection improvements	COUNTY	\$0.283	\$0.283	Design	MPH advisory speed; Coordinating with HOT Lanes	U	N/A	N/A	Ŭ
							project	С	Nov-10 to	Jun-11 to	^
									Jun-11	Jan-12	Δ
								D	Jul-10	TBD	8
0651	BR	Guinea Road Culvert: Replace culvert over Long Branch	VDOT	\$3.217	\$0.743	Project Initiation	Funding allocated in VDOT FY11	R			<b> </b>
							6-year program	U			<b> </b>
								С	100	TES	A.
							Consultant are revising plan to reflect	D		TBD	6
0657	SU	Walney Road Bridge: Bridge Rehabilitation over Flatlick Branch (PE only)	VDOT (82214)	\$7.000	\$3.876	Design	reduced width of shared use path. 30% plans will be out for review and	R	TBD N/A	TBD	<b> </b>
			()				then PH	C	N/A TBD	N/A TBD	$\vdash$
	]					<u> </u>		U	טמו	עמו	]

		Status Key: ⊕=Complete;	Schedule; \$\gamma\$=Behin	d Schedule; $\Delta$ =C	hange Since Pr	evious Report; =Sch	nedule Concern;\$=Funding Concern				
		Phase Key: D=Design; R=R	ight-of-Way Acquisit			struction(includes pre-a	ad, bid ad, and contract award)		,		
Route Number	District		Implementing Agency	Total Project Cost	Available Funding	Project Status	Notes	Phase			
" Z	ä	Project Description		(\$ in Mi	Ilions)			-		End Date	Status
							Draft feasibility report has been	D		N/A	<u> </u>
0658	SU	Compton Road Bridge: Bridge Rehabilitation over Little Rocky	VDOT	\$2.396	\$0.000	Inactive	reviewed; FCDOT comments	R		N/A	
		Run	(82215)				returned; Funding removed from VDOT 6-year program	U		N/A	<u> </u>
								С		N/A	ļ
								D		TBD	ļ
0676	DR HM	<b>Towlston Road Bridge:</b> Replace Bridge over Rocky Run (PE only)	VDOT (76247)	\$1.525	\$0.000	Inactive	Funding removed from Secondary 6- year program	R		TBD	ļ
	1 11111	Only)	(10241)				year program	U	1 477 1	N/A	<u> </u>
								D		TBD	
	-	Town Board (Wolf Town Body at the Deliter) have been been been been been been been be	E1 04/4				700/ alara ara unda araian. Fullu	R		Aug-09 N/A	☺
0676	DR HM	<b>Trap Road (Wolf Trap Pedestrian Bridge):</b> Install pedestrian bridge over Dulles Toll Road	FHWA (72695)	\$2.242	\$0.764	On Hold	70% plans are under review. Fully funded project.	U		N/A	
			, ,					С	,, .	TBD	
								D		Nov-11	\$
			VDOT				Design underway	R		Feb-13	
0681	DR	Walker Road Bridge: Replace Bridge over Piney Run	(84383)	\$2.750	\$2.750	Design		U			
								С	Mar-13		
								D	Jul-09	2011	\$
		Old Chesterbrook Road Bridge: Superstructure replacement	VDOT				Design underway; Advertisement	R	Dec-09	Jan-10	\$
0690	DR	over Pimmit Run	(86904)	\$0.000	\$0.000	Design	scheduled for Summer 2011	U			
								С	Sep-11		
								D	Jan-08	TBD	Ø.
	DR	Beulah Road Bridge: Bridge Rehabilitation over Wolf Trap	VDOT	00 =00			Design underway; advertisement	R	TBD	TBD	
0702	НМ	Run	(82213)	\$0.500	\$0.500	Design	scheduled for Fall 2011	U	N/A	N/A	
								С	Dec-11	TBD	
								D	Nov-09	TBD	\$
		Loisdale Road @ Loisdale Court: Shift median to realign left						R	N/A	N/A	
0789	LE	turn lanes and signal upgrade	VDOT	\$0.464	\$0.439	Design	Design in progress.	U	TBD	TBD	
								С		Nov-11	
								+		Jan-10 to	
							NTP for construction issued on	D	May-07	Feb-10	⊕Δ
7100	SU	Fairfax County Parkway at West Ox Road: Extend right turn lane on SB Fairfax County Parkway; Add dual left turn lanes on	COUNTY	\$1.000	\$1.000	Construction	August 30, 2010; Construction 75%	R	Nov-08	Apr-09	©
	НМ	NB Fairfax County Parkway		ψσσ	<b>\$1.000</b>		complete; Cold weather preventing completion until Spring 2011	U			
							,	С	May-10	Apr-11	\$
								D		Aug-09	©
							Construction 75% complete;	R	<u> </u>	Dec-08	©
7100	НМ	Fairfax County Parkway @ Sunrise Valley Drive: Install additional left turn lane on NB Fairfax County Parkway	COUNTY	\$1.160	\$1.160	Construction	Completion delayed until Spring 2011	U			$\vdash$
		additional felt turn laine on No 1 alliax County Falkway	-amax County Parkway			due to weather			TBD Nov-10 to	<del>                                     </del>	
								С	Nov-09	Apr-11	Φ

		Status Key: ⊕=Complete; \$=On	Schedule; \$\sigma = Behine	d Schedule;∆=0	Change Since Pr	evious Report; =Sch	nedule Concern;\$=Funding Concern				
				ion; U=Utility Rel	ocation; C=Con		ad, bid ad, and contract award)				
Route Number	<u>5</u>		Implementing	Total Project Cost	Available Funding	Project Status	Notes	ge			
S P	District	Project Description	Agency	(\$ in M	illions)	Froject Status	Notes	Phase	Start Date	End Date	Status
								D	Aug-02	Nov-03	
		Franconia-Springfield Parkway / I-95 SOV Ramps: Construct	VDOT				VDOT completed interim improvements at Bonniemill	R	TBD	TBD	
7900	LE	ramps to access I-95 to and from the west (PE Only)	(52512)	\$115.901	\$11.600	Inactive	intersection in response to BOS conditions	U	TBD	TBD	
							Conditions	С	TBD	TBD	
								D	N/A	N/A	
7900		Franconia-Springfield Parkway @ Neuman Street		<b>#</b> 0.000	00.000		Recommended as part of BOS	R	N/A	N/A	
7900	LE	Interchange: Construct diamond interchange on F-S Parkway at Neuman Street	VDOT	\$0.000	\$0.000	Inactive	endorsement of the SOV Ramps project	U	N/A	N/A	
								С	N/A	N/A	
								D	Aug-05	Mar-06	☺
0400	011	Stonecroft Boulevard Widening: Widen Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields	Developer/	<b>#0.050</b>	<b>#0.050</b>		Construction agreement approved	R	Apr-07	Jan-09	☺
8460	SU	Boulevard (County responsible for 800-ft section in front of the Sully District Govt. Center)	COUNTY	\$0.650	\$0.650	Construction	at 10/19/10 BOS meeting; Construction to start Spring 2011	U	Jun-08	Dec-08	
		Sully District Govt. Certer)						С	TBD	TBD	
								D	Oct-08	Dec-09	☺
xxxx	PR	Eskridge Road Extension: Extend Eskridge Road from	001111171	<b>#</b> 0.000	00.000	Utilities	Plans approved by DPWES and bonded; ROW PH held Sep. 2010;	R	Dec-09	Sep-10	☺
XXXX	PK	Merrifield Town Center (developer project) to Williams Drive	COUNTY	\$3.000	\$3.000	Utilities	Utility relocation design in progress	U	Jan-11	TBD	
								С	TBD	TBD	
							Pre-final design plans distributed for	D	Oct-09	Mar-11	9
0672	НМ	Vale Road/Flint Hill Road: Add signalized pedestrian	COUNTY	\$0.020	\$0.020	Design	review in Oct 2010; Addressed major utility conflict issues. Final plans to be	R	Sep-10	Dec-10	☺
0072	HIVI	crosswalks, signage, striping, and modify signal operations	COUNTY	φ0.020	\$0.020	Design	submitted to VDOT for their approval;	U	Jan-11	Jun-11	
							Land acquisition complete	С	Jun-11	Sep-11	
								D	Nov-03	May-11	8
0675	НМ	Plaza America Proffer Agreement (PA02B): Proffer contribution for pedestrian enhancements: Sunset Hills Road	COUNTY	\$0.230	\$0.230	Design	Scope revised to 8-ft asphalt trail; Revised alignment to avoid fiber-optic	R	Dec-10	Apr-11	8
0073	1 1141	from Reston Center to Town Center Parkway	COONTT	ψ0.230	ψ0.230	Design	line relocation; Schedule adjusted	U			
								С	May-11	Sep-11	
								D	Nov-03	Apr-08	☺
0675	НМ	Plaza America Proffer Agreement (PA050): Proffer	COUNTY	\$0.195	\$0.195	Terminated	Alternate designs investigated, but	R	TBD	TBD	
0675	HIVI	contribution for pedestrian enhancements: Sunset Hills Road Connection to the W&OD Trail	COUNTY	ф0.195	\$0.195	reminated	not feasible; Project was terminated	U			
								С	TBD	TBD	
								D	Feb-04	Oct-05	☺
0675	НМ	Plaza America Proffer Agreement (PA060J): Proffer	COUNTY	\$0.030	\$0.030	On Hold	Developer may provide bus stop	R	Oct-05	TBD	
0675	HIVI	contribution for public transportation enhancements: EB Sunset Hills Road at Target	COUNTY	\$0.030	\$0.030	On Hold	improvement; Land acquisition unsuccessful	U	TBD	TBD	
								С	TBD	TBD	
						D	Oct-04	Jan-08	☺		
0075	1184	Plaza America Proffer Agreement (PA0600): Proffer	COUNTY	#0.000	<b>#0.000</b>	Taum'	Land acquisition unsuccessful;	R	TBD	TBD	
0675	НМ	contribution for public transportation enhancements: WB Sunset Hills Road at W&OD Trail	COUNTY	\$0.030	\$0.030	Terminated	Bus stop pad proposed with Sunset Hills Walkway project	U			
								С	TBD	TBD	

							nedule Concern;\$=Funding Concern				
Route	District	Phase Key: D=Design; R=R Project Description	Implementing Agency	Total Project Cost	Available Funding	· ·	Notes	ase			
				(\$ in Millions)				Ph	Start Date	End Date	Status
0675	НМ	Beulah Road Trail: Install 10-foot wide trail (Section D)	COUNTY	\$0.165	\$0.165	Design	Final design complete; Design waiver approved by VDOT; VDOT authorized adv. for construction 12/16/10	D	Sep-09	Sep-10	☺
								R	N/A	N/A	
								U	N/A	N/A	
								С	Nov-10 to Jan-11	May-11 to Jul-11	Δ
4720	НМ	Soapstone Drive Walkway: Install walkway along east side from South Lakes Drive to Snakeden Stream Valley	COUNTY	\$1.500	\$1.500	Design	Design is in progress; Citizen meeting held on 10/12/10; Utility designation complete	D	Jul-08	Jun-12	9
								R	Nov-11	Jun-12	
								U	Jul-12	Jul-13	
								С	Aug-13	May -14	
			Other Proje	ects (listed alph	abetically by	project name)		•	•	•	
0242		Mason Neck Trail 2A: Construct 1500 feet of trail along east side of Gunston Road from Pohick Bay Drive to Gunston Hall Plantation	COUNTY	\$0.310	\$0.310	Construction	NTP for construction of Segment 2A given 11/29/10	D	Apr-06	Aug-09	☺
	MV							R	Feb-09	Aug-09	☺
								U			
								С	May-10 to Nov-10	Nov-10 to Feb-11	δΔ
xxxx	LE	Springfield CBC Commuter Parking: Construct interim surface lot (270 spaces) on former Circuit City site	FCDOT	\$30.000	\$10.750	Design	FCDOT purchased former Circuit City site on 3/19/10; Interim surface lot open December 2010	D	Mar-10	Oct-10	©
								R	Oct-09	Mar-10	©
								U	TBD	TBD	
								С	Oct-10	Dec-10	☺
xxxx	НМ	Wiehle Avenue Park and Ride Garage: Construct 2300 Parking spaces, 10 bus bays, and 42 Kiss and Ride spaces at the Wiehle Avenue Metrorail Station	MWAA	\$90.000	\$90.000	Design	Rezoning approved June 2010; Site plan under review. Temporary parking site approved by BOS Dec. 2010.	D	Mar-10	May-11	8
								R	Oct-10	Sep-11	8
								U	Dec-10	Jun-12	6
								С	Apr-11	Sep-13	



County of Fairfax
Department of Transportation
4050 Legato Road, Suite 400
Fairfax, Virginia 22033
Phone: (703) 877-5600 Fax: (703) 877-5723