

Status Report
on the
Fairfax County Board of Supervisors'
Second Four-Year Transportation
Program
FY 2008 Through FY 2011



Prepared by:
Department of Transportation
Capital Projects and Operations Division



June 2010

June 2010 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April to June 2010

Capital Program Highlights

- 13 projects were completed since March 2010: Centreville Road (West Ox Road to Frying Pan Road), Arlington Blvd/Olin Drive, Dolley Madison Blvd/Great Falls St/Lewinsville Road, Lee Jackson Highway Walkway, Leesburg Pike/Dranesville Road, Leesburg Pike/Glen Carlyn Road, Leesburg Pike/Magarity Road, Lewinsville Road/Balls Hill Road, Little River Tpke/ Backlick Road, Roberts Road Walkway, McLearen Road Walkway, Wolftrap Road Walkway and Jefferson Avenue Walkway.
- 11 projects are under construction: I-495 Capital Beltway HOT Lanes, I-95 Fourth-Lane Widening, Woodrow Wilson Bridge (includes Route 1 and Telegraph Road interchanges), Route 123 at Waverly Way, Georgetown Pike Stone Rubble Masonry Signs, Burke Centre Pkwy/Roberts Pkwy, Fairfax County Parkway EPG, Fairfax County Pkwy/Fair Lakes Blvd/Monument Drive Interchange, South Kings Highway/Harrison Lane, Spring Hill Road, and Dulles Rail (Phase I).

Innovative Project Design and Delivery

- Capital Beltway HOT Lanes PPTA – Construction continues on the entire section of I-495 from the Springfield Interchange to just north of the Dulles Toll Road. Currently, more than 50 bridges, overpasses, and interchanges are under construction including bridge demolition, installation of steel and bridge decks, and utility relocation. Sound wall construction continues throughout the 28 mile corridor (14 miles in each direction). Major traffic switches and/or lane closures have taken place at Braddock Road, Gallows Road, Arlington Boulevard, Lee Highway, I-66, Oak Street, and Route 123 interchanges/overpasses. Scheduled for July is the reopening of the Oak Street overpass and the closure of the Idlywood Road overpass. For further information, www.VAmegaprojects.com
- Route 28 PPTA - Construction is substantially complete on the “final four” interchanges: Route 28/Innovation (partial interchange), Route 28/Willard Road and Route 28/Frying Pan Road (Fairfax County), and Route 28/Nokes Blvd (Loudoun County). In July 2009, funding was authorized for design only to widen three segments of Route 28 to 4 lanes: SB Sterling Blvd to Dulles Toll Road, NB McLearen Road to Dulles Toll Road, and SB Dulles Toll Road to Route 50.

Dulles Rail

- Construction activities are underway along the entire 11-mile alignment of Phase 1 from the West Falls Church Metrorail Station to the Dulles Connector Road, through Tysons and west to Wiehle Avenue in Reston. The ramp that connects southbound Route 123 to Route 7 is open to westbound Route 7 traffic only. This new pattern will be in effect for approximately three years. Along Route 7, mid-block left turns are being removed. The right lane of SB Route 123 between Scotts Crossing Road and the I-495 Capital Beltway Inner Loop is now closed, and will remain so for approximately two years. Construction is in progress in the Dulles International Airport Access Highway median. For further information, <http://www.dullesmetro.com/>
- The Dulles Corridor Metrorail Project is funding the new Tysons Connector shuttle bus service that provides free rides to and from office buildings, condos and apartments, Tysons Corner Center and Tysons Galleria. The service began in late November 2009, and is operated by the Fairfax Connector bus system.

June 2010 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April to June 2010

Special Programs Highlights

Pedestrian Program

- **Pedestrian Access and Safety:** FCDOT staff continued on-going outreach and coordination with groups such as the Trails and Sidewalks Committee and the Hunter Mill District Transportation Advisory Council, and at special events such as the FCPS Special Education Conference, the Earth Day Expo and the Live Well Employee Health & Fitness Day.

Bicycle Program

- **Wolftrap Road Bike/Ped. Bridge:** Construction is 100% complete. A ribbon cutting ceremony was held on June 19, 2010.
- **On-Road Bike Lane Initiative:** Six miles of on-road bike lanes were completed in summer 2009. Work is continuing on additional roadway segments including: Wakefield Chapel Road (funded as part of the hot lanes project), Westmoreland Street Phase II, Hunter Village Drive, and Gallows Road Phase II. New segments will include: Sleepy Hollow Road, Fort Hunt Road, and Huntington Avenue. This is a cooperative program between FCDOT and VDOT.
- **County Bicycle Parking Policy and Guidelines:** Staff is completing work on the development of the County bicycle parking standards. This document will provide guidance to both the development community and governmental agencies responsible for the design, installation and maintenance of bicycle racks and facilities. It will also define parking ratios based on land uses.
- **Increase and Enhance Bicycle Parking:** 150 bicycle racks were purchased and delivered in December 2009. The racks are the inverted "U" style rack and will be installed at locations countywide including the Town of Vienna and Town of Herndon. Rack installation was initiated on June 23, beginning with visitor parking at the Courthouse/Judicial Center. Staff is currently preparing a bid document for the purchase of 48 new bicycle lockers.
- **Vienna Metro-City of Fairfax-GMU Connector:** Work has begun on a bicycle route connecting GMU with Vienna Metro via the City of Fairfax. This is a cooperative project with the City of Fairfax, George Mason University, and the NVRPA. Two rides have been scheduled in order to define alternative routes and signing needs.
- **Metrorail Station Area Bicycle and Pedestrian Improvements Study:** This study identifies bicycle parking needs, access improvements, and safety at the region's Metrorail stations. Two stations in Fairfax County were chosen as part of this study; Vienna and Huntington. This study is being managed by WMATA in coordination with FCDOT, DPZ, and other stakeholders. The study was completed in spring 2010.
- **Bike the Sites Map:** FCDOT was awarded a transportation enhancement grant for FY2010 to complete a bicycle map that highlights a route along historic Civil War sites in Fairfax County. This allocation will also fund the installation of way finding signage and interpretive markers along the bicycle route. While Federal approval was granted in September 2009, staff is awaiting State authorization, anticipated in late summer 2010.

June 2010 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April to June 2010

- **Bicycle Master Plan Study:** As requested by the Board, staff has prepared a request for proposals (RFP) for our on-call consultants to prepare a Bicycle Master Plan Study. Negotiations have been initiated with the consultant and Notice to Proceed is anticipated in July. The study will be phased with the first segment focusing on the Tysons Corner area. Work is anticipated to begin in summer 2010.
- **Bicycle Route Signage-Dranesville District:** Staff is currently preparing sign plans for bike routes in three locations in the Dranesville District.
- **Bobann Drive Bikeway- Sully District:** Scoping and preliminary design has been initiated on the Bobann Drive Bikeway. Approximately one mile in length, this shared use path will provide direct non-motorized access to the Stringfellow Road Park and Ride lot from the Centreville and Fair Lakes areas. (funded for PE only)

Traffic Operations and R-TAP

- The intersection of Route 7 and Lewinsville Road experiences significant congestion during the peak operating hours of the McLean Bible Church, typically occurring Sunday mornings and early afternoons. The congestion results in long queues of traffic along Route 7 and vehicles queued through multiple cycles before clearing the intersection. An ongoing analysis in conjunction with the Dranesville District office, Police Department and representatives of the McLean Bible Church is underway to improve the operations of Route 7 as well as the ingress and egress of Church-related traffic.
- VDOT, with the support of the Board, submitted a request to FHWA to open the HOV-only ramps on I-66 at Stringfellow Road and Monument Drive to non-HOV traffic during the off-peak hours to improve the congestion and connectivity of I-66 and the adjoining road network. FHWA's most recent request for an Interchange Modification Report (IMR) is being explored and evaluated by VDOT, and at the request of the Board, staff will provide support to VDOT in their subsequent analyses.
- In conjunction with WMATA, VDOT and DRPT, staff is exploring a concept study to provide the real-time occupancy of Metro and other parking facilities to I-66 and other outlets, directing commuters to facilities with available parking and reducing congestion on I-66 and other roadways. Currently, a concept plan for a pilot program and cost estimates are being developed as a funding source has not yet been identified.
- Staff has been asked to study and make recommendations regarding traffic operations and transportation improvements in the Lorton area, particularly along Lorton Road between Silverbrook Road and Lorton Market Street
- In the second quarter of 2010, seven traffic calming projects were initiated for study. Three projects were approved by the Board.

Tysons Corner Planning Studies

- The Tysons Corner Comprehensive Plan Amendment was approved by the BOS on June 22, 2010. By 2050, Tysons Corner will be transformed into a walkable, green, urban center based on a plan approved by the BOS that updates the land use plan and Zoning Ordinance for Tysons. The Board also adopted 20 follow-on motions to guide progress. The plan envisions Tysons as home to up to 100,000 residents and 200,000 jobs by 2050. Because the plan was designed to take advantage of the 4 new Metro stations coming to Tysons in 2013, 75% of future growth will be within a half mile of these stations.

June 2010 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April to June 2010

- The Dulles Toll Road (DTR) Ramps Study will look at new ramp connections between the DTR and Tysons that will help move traffic in and out of Tysons Corner. Staff is currently developing the RFP for an operational study, which will be followed by a study of preliminary design.
- The Grid of Streets study will look at how Tysons can be transformed into a walkable urban center through redevelopment of land and a corresponding grid of streets that would offer alternative streets for travel within Tysons. A planning level study is complete and further study of operations and preliminary design is planned for fall 2010.

Bus Stop Safety and Access (Bus Stop Improvement Program)

- Fairfax County places a priority on providing safe access to efficient transportation options including pedestrian amenities and transit service. A comprehensive inventory and study of all bus stops in Fairfax County identified undesirable bus stop conditions for priority action. The Board has identified \$2.5 million from the general fund and \$7.75 million in the 2007 Transportation Bond for improvements to the priority stops identified in the study.
- 73 sites have been completed since implementing the program. There are currently 129 sites in design, 25 in land acquisition and 11 under construction.

Bus Shelter Advertising Program

- FCDOT intends to engage in a public/private partnership to aid in the improvement of bus stops, which is expected to raise revenues through the sale of advertising space on bus shelters. The contractor will sell advertising space to subsidize construction, maintenance, and operation of bus shelters, and will share a percentage of the surplus revenues with the County. The contract award is anticipated by mid-July 2010.

Fleet Expansion and Replacement of Older Buses with Cleaner Buses

- Fairfax Connector is committed to improving its fleet of passenger vehicles. Fairfax Connector has added 107 new transit vehicles to date with "Clean Diesel" buses, which are low-floor and more easily accessible than the older vehicles.
- Twenty-four older buses have been re-built so that additional service life can be realized.
- Fairfax Connector received 31 "Clean Diesel" buses in 2009. The buses received included the EMP system, which classifies them as Mini-Hybrids. Fairfax Connector anticipates buying an additional 16 to 18 of these buses in 2010/2011 as expansion buses to be utilized in support of TDP and Dulles Rail.

Transit Development Plan (TDP) Activities

- Consultant staff completed draft reports on several ancillary tasks to review Fairfax Connector public information materials and methods of presentation and transmission.
- FCDOT staff began to develop a scope of work for a new task to generate a Transit Development Plan document in the format mandated by DRPT.
- In FY2010, several TDP recommendations were implemented on various Fairfax Connector routes, including additional service on routes 621, 622 and 623 and modifications to RIBS 4. In FY2011, TDP-recommended modifications are being planned for routes 151 and 152.

June 2010 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April to June 2010

Transit Studies

- In conjunction with planning for the I-95/I-395 HOT Lanes Project, an I-95/I-395 HOV/HOT Lanes Transit/TDM Study was initiated in 2007 at the request of the Secretary of Transportation, managed by DRPT. Staff is currently working with the project team to develop park and ride and transit facilities in the corridor in fulfillment of the HOT lane project commitments.
- An I-66 Corridor Transit/TDM Study to optimize short-term corridor bus transit service and define elements of potential Bus Rapid Transit (BRT) service was completed and a Draft Final Report issued in December 2009. Staff is currently working with the State and advisory group to develop short and medium term transit service and facility recommendations for the corridor.
- In 2008, a transit circulator study for the Springfield activity center was completed as an element of the Springfield Connectivity Study. A transit circulator study for the Tyson's Corner Urban Center began in summer 2009 in conjunction with replanning efforts underway for Tyson's.

West Ox Bus Operations Center

- The County's West Ox Bus Operations Center is in full operation as of late June 2009 with revenue service being operated by both the County's Fairfax Connector bus service and the Washington Metropolitan Area Transit Authority's Metrobus service.
- In November 2009, five routes operating in the I-66 corridor were transferred from the Herndon Garage to the West Ox Garage. This transfer resulted in reduced deadhead time and mileage.

SPOT Transportation (Special Populations Transportation)

- Seniors On-The-Go! and TaxiAccess are two user-side subsidy taxicab programs managed by FCDOT's Special Populations Transportation programs (SPOT).
- From April 1st to June 24th, the Seniors On-the-Go! registered 46 new participants, for a cumulative total of 4,984 registrants since the program's inception in 2001. 924 coupon booklets were sold during this period with a street value of \$ 30,492.
- TaxiAccess registered 4 new participants in the same time period, for a cumulative total of 555 registrants since the program's inception in 2007. 170 coupon booklets were sold, with a street value of \$ 5,610.
- The SPOT staff also continued distribution of free Senior SmarTrip cards to older adults for use on the local fixed route transit system (bus and rail). Since the beginning of the distribution, Senior SmarTrip cards have been distributed free to over 582 seniors.

Transportation Demand Management (TDM) and Mixed-Use Development

- The County has integrated Transportation Demand Management (TDM) strategies into the land development process and is working to formalize this program. TDM proffers promote alternatives to single occupant vehicle trips. These proffers contain commitments to provide TDM services, goals for percentage trip reduction, and remedies or penalties for non-attainment of proffered goals. The TDM proffer coordinator is negotiating proffers and monitoring implementation and performance of existing proffers.

June 2010 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April to June 2010

- A consultant study on integrating TDM into the land use and approval process is near completion. In fall 2010, the study and recommendations will be completed and discussed in one or more public presentations. If adopted, the study recommendations will lead to more effective TDM strategies and formal arrangements for TDM proffers.
- Preliminary findings from the TDM study were used to inform the TDM and Parking sections of the land use plan and zoning ordinance amendments approved for Tysons Corner.

Telework and Outreach

- The Fairfax County government telework program currently has 1,396 employee participants, and continues to encourage teleworking countywide.
- The Fairfax County Employer Services Program (FCESP) partners with major employers, developers and multi-family complexes to promote and encourage alternative commute options. To date, 207 Fairfax County employers have implemented a Level 3 or 4 transportation benefits program, and another 197 employers have implemented a Level 1 or 2 program. Level 1 and 2 programs may include commuter surveys and/or supplying data for a commuter/employee density plot, distributing transit information, implementing alternative work schedules, or hosting an on-site transportation fair. Level 3 and 4 programs may include shuttles to/from transit stations, implementing formal telework programs, offering transit subsidies, providing free or premium parking to carpools and vanpools, or implementing a comprehensive bike/walk program.
- The FCESP is also supporting the Congestion Mitigation Program for Dulles Rail, HOT Lanes and BRAC construction by coordinating employer and community outreach with regional partners, including VDRPT, VDOT, DATA, TyTran and TAGS.

Traffic Flow, Signals, and Congestion Management

- A **Traffic Management Plan (TMP)** is in place for the Capital Beltway HOT Lanes and other Northern Virginia Megaprojects to reduce congestion during construction. This includes incentives to reduce demand and promote alternative travel modes. The Tysons Connector midday free lunch shuttle operates in and around Tysons Corner. Motorists can now view real time traffic information, bus schedules, and construction activities via the Traveler Information Displays installed throughout Tysons Corner. The Megaprojects Employer Solutions team is actively meeting with employers to promote commuter solutions including Telework.
- **Real time freeway monitoring system** for Interstates 66, 395 and 95: The application has been deployed and is in daily use. Supplemental tools in use include the NCR's regional integrated transportation information system (RITIS); and, the I-95 Corridor Coalition's INRIX travel time protocol.
- The construction of the traffic signal at Sunrise Valley Drive and Frying Pan Road is complete. The traffic signal was put into operation in mid-April, over a month ahead of the anticipated completion date of May 31.

June 2010 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April to June 2010

Incident Management

- VDOT Regional Operations continues to work with the Virginia State Police and Fairfax County Police regarding quick clearance protocol, and has recently engaged Fire Chief Rohr on this matter also.
- For emergency response, VDOT has initiated a Duty Officer construct which requires executive management personnel to be on-call for highway, weather, and planned incidents. Depending on the nature of an incident, the Duty Officer may initiate a VDOT incident command at PSTOC, which includes representation from VSP, VDOT maintenance, operations, and public affairs as well as coordination with Fairfax County Police and Fire.
- **Incident Management Task Group** (Fairfax County Police, Fire and Rescue, Virginia State Police and towing companies): Starting January 2010, VDOT Regional Operations re-initiated a monthly first responder coordination meeting at PSTOC to review highway incidents and identify improvement opportunities. The incident management task group will continue, and ultimately be merged with the monthly meeting.
- **Comprehensive evacuation plans:** VDOT Regional Operations is providing technical assistance and support to VDEM who are the recipient of a UASI Grant of approximately \$1.5M to investigate emergency evacuation on the NOVA arterial network. This work is a follow-on to that completed for Routes 50 and 1. The objective is to identify appropriate traffic signal strategies. Work began in December 2009.
- **PSTOC and 911:** A December 2009 'introduction' meeting was held with VDOT Regional Operations at PSTOC that included Fairfax County Fire and Rescue, Fairfax County Police, Fairfax County 911, and VSP managers to begin the process of coordination on matters such as highway incidents, weather incidents, and planned events. Since the 911, Police, and Fire Dispatch groups have only been in the PSTOC a few months, it is expected that there will be continued efforts to institutionalize activities.
- **Pre-Disaster Recovery Task Force:** Fairfax County has received funding from the Department of Homeland Security's Urban Areas Security Initiative (UASI), to prepare a Pre-Disaster Recovery Planning project. FCDOT is working as part of the leadership team, along with other county agencies and community partners. The final project will provide a template for future, long-term regionalized disaster recovery planning and a single reference for guiding policy and action during this long-term recovery. In summary, the recovery plan will: (1) provide County leaders with goals, priorities, and action to accelerate and streamline Fairfax County's recovery to full functionality; (2) solidify the Office of Emergency Management's strategy for handling disasters at all four phases, as outlined in the Emergency Operations Plan (EOP); and (3) the Plan will support the County's regional partners (NCR) recovery efforts after a regional disaster.

Other Projects

- **AF to RW Third Track Reconstruction Project:** VDRPT, VRE, and CSX, working with Amtrak and the Federal Railroad Administration, identified six projects to increase passenger rail capacity and reliability between Richmond and Washington, D.C. Five of the six projects are complete, and the final project is in progress. This project will construct seven miles of third main line track north of the Franconia-Springfield VRE station and add signal system components. Construction is expected to be complete by summer 2010.

Completed Projects List

June 2010

Rt	Project Description	District	Completion Date
0001	Richmond Highway Public Transp. Initiative (Phase 1)	MV, LE	Oct-07
0007	Leesburg Pike/Magarity Road	DR, PR	Apr-10
0007	Leesburg Pike/Dranesville Road	DR	Apr-10
0007	Leesburg Pike @ Magarity Road	DR, PR	Nov-08
0007	Leesburg Pike/Glen Carlyn Road	MA	Apr-10
0028	Route 28 @ Willard Road PPTA	SU	Dec-09
0028	Route 28 @ Frying Pan Road PPTA	HM, SU	Dec-09
0028	Route 28 @ New Braddock Road	SU	Sep-09
0050	Lee Jackson Highway Walkway	SP	Apr-10
0050	Arlington Boulevard/Olin Drive	MA	Apr-10
0050	Route 50 Pedestrian Bridge	MA	Jun-09
0123	Dolley Madison Boulevard/Great Falls Street/Lewinsville Ro	DR	Apr-10
0123	Dolley Madison Boulevard @ Ingleside Avenue	DR	Dec-09
0193	Georgetown Pike/Walker Road	DR	Dec-09
0236	Route 236 @ Braddock Road EB	MA	Nov-09
0236	Little River Turnpike/Backlick Road	MA	Apr-10
0236	Route 236 @ Braddock Road WB	MA	Nov-09
0236	Route 236 from Lake Drive to Pickett Road	MA, BR, PR	Jun-08
0236	Route 236 @ Beauregard Street	MA	Jan-09
0244	Columbia Pike Walkway	MA	May-09
0608	West Ox Road @ Monroe Street	HM	Apr-08
0608	West Ox Road from Penderbrook Drive to Ox Trail	SU, PR	Jul-08
0613	South Van Dorn Sidewalk	LE	Apr-09
0620	Braddock Road @ Route 236	MA	Sep-08
0620	Braddock Road @ Route 123	SP	Jun-09
0620	Braddock Road at Thomas Jefferson HSS&T	MA	Jun-09
0630	Quander Road Walkway	MV	Aug-09
0653	Roberts Road Walkway	BR	Apr-10
0657	Centreville Road from West Ox Road to Frying Pan Road	HM, SU	Jun-10
0657	Centreville Road Trail at Dulles Toll Road	HM, DR	Feb-08
0662	Stone Road from Route 29 to Awbrey Patent Drive	SU	Apr-08
0668	McLearen Road Walkway	HM	Apr-10
0674	Hunter Mill Road Walkway	PR	Aug-09
0676	Clarks Crossing Road Walkway	HM	Jul-09
0693	Westmoreland On-Road Bike Lanes	DR	Aug-08

Rt	Project Description	District	Completion Date
0694	Lewinsville Road/Balls Hill Road	DR	Apr-10
0696	Wolftrap Road Walkway	PR	Apr-10
0824	Tuttle Road Trail	SP	Dec-09
1332	Huntington Avenue @ Fenwick Drive	MV	Aug-08
1723	Jefferson Avenue Walkway	PR	Apr-10
1898	Beverly Road @ Fleetwood Road	DR	Aug-09
3664	Lido Place Walkway	PR	Aug-09
4720	Soapstone Drive Walkway (Sweetbay Lane to Glade Drive)	HM	Jul-09
7702	Tall Timbers Drive	SP	Oct-07
XXXX	West Ox Bus Operations Center	SP	Oct-08
XXXX	Burke Centre VRE Parking Expansion	BR	Nov-08
XXXX	Huntington Metro Parking Expansion	MV	Aug-08
XXXX	West Falls Church Bus Canopy	DR	Jan-10

FCDOT Staff

CL = Caijun Luo
CWS = Charlie Strunk
DPWES = Dept. of Public Works & Env. Services
EAI = Beth Iannetta
GM = Guy Mullinax
JYR = Jane Rosenbaum
KLM = Karyn Moreland
KPR = Kinnari Radadiya
SAN = Seyed Nabavi
SLC = Smitha Chellappa
SSS = Sung Shin
TB = Tad Borkowski
WPH = Bill Harrell

Status

Bid Ad
Complete
*Construction**
Design
Inactive
On Going
On Hold
Project Initiation
ROW = Land Acquisition
Study
Terminated
Utilities = Utility Relocation

** Construction phase begins when design and ROW are complete, and may include pre-advertisement activities, bid advertisement, and contract award.*

Funding Source

ARRA = American Recovery & Reinvestment Act of 2009
C & I = Commercial and Industrial Tax
CMAQ = Congestion Mitigation & Air Quality
County Bonds = Fairfax County 4-Year Transportation Plan
GCRP = Governor's Congestion Relief Program
HSIP = Highway Safety Improvement Program (formerly HES)
NVTC = Northern Virginia Transportation Commission
NVTD Bonds = Northern Virginia Transportation District Bonds
OPN Funds = Open Container Program
Primary = Primary 6-Year Program
RSTP = Regional Surface Transportation Program
Secondary = Secondary 6-Year Program
TAC Spot = Transportation Advisory Commission Spots
TIIF/WMATA = Transit Investment & Infrastructure Fund
VNDIA = Virginia National Defense Industrial Authority

Other

CIM = Community Information Meeting
COG = Council of Governments
CTB = Commonwealth Transportation Board
DTR = Dulles Toll Road
FHWA = Federal Highway Administration
FY = Fiscal Year
MOA = Memorandum of Agreement
N/A = Not Available, or Not Applicable
N/R = Not Required
NTP = Notice to Proceed
PPTA = Public-Private Transportation Act
RFP = Request for Proposal
VDOT = Virginia Department of Transportation

**June 2010 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⌚=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
				(\$ in Millions)						
<i>Interstate & Primary Road Projects (listed numerically by route number)</i>										
1	BR, MA, PR, DR	I-495, Capital Beltway HOT Lanes (PPTA Project): Install 2 HOV/HOT lanes each direction from Springfield Interchange to the American Legion Bridge	VDOT	\$1,654.397		\$1,654.397	D	Apr-05		⌚
							R			
							U	Mar-08		⌚
							C	May-08	Dec-12	⌚
1	HM, PR, SP, SU	I-66 from I-495 Capital Beltway to Route 15 in Haymarket: I-66 Multi-modal Transportation and Environmental Study	VDOT	\$20.300		\$20.300	D	TBD	Dec-11	
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	
2	PR	Vienna Metro Enhanced Transit Access (I-66/Vaden Drive Ramp): Construct HOV/Bus ramp at Vaden/Saintsbury Drive to increase accessibility to Vienna Metrorail Station for transit vehicles.	VDOT	\$35.400		\$11.936	D	Nov-05	Dec-11	⌚
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	2013	TBD	
2	LE, MV	I-95 from Newington Interchange to Prince William County Line: Construct a fourth lane in both directions	VDOT	\$122.411		\$122.411	D	Oct-00	Jun-02	☺
							R	Dec-05	Dec-06	☺
							U	Dec-05	Dec-06	☺
							C	Sep-07	Sep-11	⌚
3	LE, MV	I-95 Woodrow Wilson Bridge & Interchanges: Design, right-of-way acquisition, environmental mitigation and construction of new drawbridge (bascule) span over the Potomac River including reconstruction of 7.5 miles of the Capital Beltway (I-95/I-495) and 4 interchanges, 2 in VA and 2 in MD	VDOT, MDSHA, FHWA	\$2,444.000		\$2,444.000	D		Sep-96	☺
							R			☺
							U			☺
							C	2001	2012	⌚
3	LE, MA	I-95/395/495 Interchange Modifications Phase VIII (Mixing Bowl): Construct HOV/HOT connections between I-95/I-395/I-495	VDOT	\$128.085		\$128.085	D		Jun-97	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-08	Dec-12	⌚
4	LE, MV, MA	I-95/I-395 HOT Lanes: Add one reversible HOV/HOT lane from the Pentagon to Dumfries Road, and extend 2 HOV/HOT lanes south to Massaponax; Construct new Park and Ride lots, improve existing bus access	VDOT	\$498.000		\$498.000	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
4	LE, MV	Richmond Highway Public Transportation Initiative (Phase 2): Route 1 (Richmond Hwy) corridor improvements from Fort Belvoir to the Huntington Metro Station, to support enhanced BRT bus service including pedestrian access improvements, bus shelters and sidewalks	COUNTY	\$54.500	\$7.500	\$28.574	D	Mar-06	TBD	⌚
							R	Jul-10	TBD	
							U	N/A	N/A	N/A
							C	TBD	TBD	
5	DR	Route 7 @ Towlston Road: Add a left turn lane from NB Towlston Road to WB Route 7 (Leesburg Pike)	COUNTY	\$0.750	\$0.750		D	Nov-08	Dec-10	⌚
							R	May-10 to Aug-10	Feb-11 to May-11	Δ
							U	TBD	TBD	
							C	Mar-11 to Jun-11	Dec-11 to Mar-12	Δ
5	PR	Route 29 @ Gallows Road: Widen Route 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive	VDOT	\$132.188	\$23.000	\$132.810	D	Feb-04	Dec-07	☺
							R	Jan-07	Oct-08	☺
							U	May-08	Jun-11	⌚
							C	Dec-10	Jun-13	
6	SP, SU, BR	Route 29 from Shirley Gate Road to Old Centreville Road: Widen to 3 lanes on NB Route 29 from Legato Road to Shirley Gate Road	COUNTY	\$4.000	\$4.000		D	Dec-08	Mar-11	⌚
							R	May-10 to Sep-10	Dec-10 to Apr-11	Δ
							U	TBD	TBD	
							C	May-11	Jul-12	
6	SP, BR	Route 29 from Stevenson Street to Holly Avenue: Construct segments of a new shared-use path and provide connection to existing trail on the west side of Route 29	COUNTY	\$4.400		\$3.415	D	Nov-06	TBD	⌚
							R	TBD	TBD	
							U	N/A	N/A	N/A
							C	TBD	TBD	
7	MA	Arlington Boulevard @ Graham Road: Install a 4-foot wide raised median on Graham Road	COUNTY	\$0.750		\$0.750	D	Oct-09	Jun-11	⌚
							R	Dec-10	Jun-11	
							U	TBD	TBD	
							C	Oct-11	Apr-12	

**June 2010 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction (includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
7	PR	Route 123 @ Jermantown Road: Construct right turn lane from SB Route 123 onto WB Jermantown Road	COUNTY	\$0.900		\$0.900	D			
							R			
							C			
8	DR	Route 123 @ Waverly Way: Extend left turn lane from Route 123 to Waverly Way	VDOT	\$0.115		\$0.115	D	Mar-10	May-10	☺
							R			
							C	Jun-10	Jul-10	⌚
8	DR	Georgetown Pike Stone Rubble Masonry Signs: Install entry signs on Georgetown Pike between Route 7 (Leesburg Pike) and Route 123 (Dolly Madison Blvd.)	VDOT	\$0.500		\$0.500	D	Jan-01	Jul-08	☺
							R	N/A	N/A	N/A
							C	Jan-10	Jul-10	⌚
9	DR	Georgetown Pike/Swinks Mill Road: Install flashing beacon warning signal	VDOT				D	TBD	TBD	
							R	TBD	TBD	
							C	TBD	TBD	
<i>Secondary Road Projects (listed alphabetically by project name)</i>										
9	LE, MV, SP	BRAC Related Projects: To support Base Realignment and Closure (BRAC) Reallocation of nearly 20,000 jobs to Fort Belvoir and EPG	Various	\$8.500	\$8.500		D	TBD	TBD	
							R	TBD	TBD	
							C	TBD	TBD	
10	MA	Braddock Road @ Backlick Road: Install additional second left turn lane on WB Braddock Road	COUNTY	\$0.500	\$0.500		D	Mar-08	May-10 to Sep-10	⚠ Δ
							R	Apr-10 to Jul-10	Nov-10 to Feb-11	⚠ Δ
							C	Dec-10 to Mar-11	Jul-10 to Oct-11	⚠ Δ
10	BR	Burke Centre Pkwy @ Roberts Pkwy: Remove SB right turn channelization, modify pedestrian facilities, modify signal	VDOT	\$0.585		\$0.595	D	Oct-08	Feb-10	☺
							R	N/A	N/A	N/A
							C	Mar-10	Jun-10 to Aug-10	⚠ Δ
11	HM, SU	Centreville Road from West Ox Road to Frying Pan Road: Widen to 4 lanes on 6 lane right of way	VDOT	\$13.515		\$13.515	D	Feb-01	May-04	☺
							R	Apr-06	Jul-07	☺
							C	Jun-04	Mar-07	☺
11	HM	Centreville Road Trail @ Dulles Toll Road (Phase II): Install pedestrian improvements and traffic signal modifications to cross Centreville Road at the Dulles Toll Road Interchange	COUNTY	\$0.250		\$0.250	D	Aug-08	Mar-10 to Jun-10	☺ Δ
							R	N/A	N/A	N/A
							C	Apr-10 to Aug-10	Jun-10 to Oct-10	Δ
12	MV	Cinder Bed Road @ Newington Road: Intersection Improvements	COUNTY	\$5.000	\$5.000		D	Jul-08	Dec-11	⌚
							R	Feb-11	Oct-11	
							C	Feb-12	Mar-13	
12	HM	Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center: Construct sidewalk on west side of Colts Neck Road	COUNTY	\$0.100		\$0.100	D	Jul-05	Mar-10 to Jun-10	☺ Δ
							R	Mar-06	Sep-06	☺
							C	May-10 to Aug-10	Jul-10 to Oct-10	Δ
13	BR	Danbury Forest Drive/Braddock Road/Wakefield Chapel Road Intersection Study: Study feasibility of intersection improvements	FCDOT	\$0.200		\$0.200	D	Jan-10	TBD	⌚
							R	N/A	N/A	
							C	N/A	N/A	

**June 2010 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⏱=On Schedule; ⚠=Behind Schedule; Δ=Change Since Previous Report; ⏸=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
13	SP, MV, LE	Fairfax County Parkway (EPG): Construct 4-lane divided, limited access highway within 6-lane ROW from Rolling Road/Franconia-Springfield Parkway to Fullerton Road, including 4 interchanges	FHWA	\$177.450		\$177.450	D	Mar-00	Feb-04	☺
							R			
							U			
							C	Nov-08	Jul-12	⏱
14	SP, SU	Fairfax County Parkway / Fair Lakes Boulevard / Monument Drive Interchange: Construct interchange and intersection improvements from I-66 to Route 50	VDOT	\$103.875		\$103.875	D	Oct-01	Jun-10	☺
							R	Sep-05	Dec-10	⏱
							U	Mar-07	Dec-10	⏱
							C	Apr-10	Apr-12 to Oct-13	⚠Δ
14	SP	Fairfax County Parkway from Route 29 to Braddock Road: Add SB auxiliary lane	COUNTY	\$1.000	\$1.000		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
15	HM	Fox Mill Road/Monroe Street: Install right turn lane on WB Fox Mill Road and add pedestrian improvements	COUNTY	\$0.850		\$0.850	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
15	MV, SP	Gambrill Road/Pohick Road: Install right turn lane on SB Gambrill Road	COUNTY	\$0.500		\$0.500	D	Mar-10	May-11	⏱
							R	TBD	TBD	
							U	TBD	TBD	
							C	Jul-11	Apr-12	
16	BR	Guinea Road @ Falmead Road: Extend sidewalk south on Falmead Road to Guinea Road; Install missing trail segment on Guinea Road; Pedestrian and drainage improvements	COUNTY	\$0.150		\$0.150	D	Jun-05	Sep-09	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-10 to Jul-10	May-10 to Sep-10	Δ
16	PR	Hunter Mill Road/Mystic Meadow Way: Reconfigure intersection with roundabout and new pedestrian/bicycle facilities	COUNTY	\$0.800		\$0.800	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
17	SU	Lee Road Culvert: Extend existing drainage structure and widen pavement	VDOT	\$3.742		\$2.294	D			
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
17	MV	Lorton Road/Furnace Road from Silverbrook Road to Route 123: Widen to 4 lane divided section including on-road bike lanes, shared use path, low impact development practices, bridge crossings and wide median in Laurel Hill area	COUNTY	\$40.000	\$20.000		D	Feb-08	Jan-11	⏱
							R	May-10 to Aug-10	Jan-11 to Apr-11	Δ
							U	May-10 to Sep-10	May-11 to Sep-11	Δ
							C	May-11 to Jun-11	Dec-12 to Mar-13	Δ
18	DR	Old Dominion Drive @ Spring Hill Road: Extend shoulder and relocate/modify ditch	VDOT				D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
18	DR	Old Dominion Drive @ Towlston Road: Extend shoulder and relocate/modify ditch	VDOT				D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
19	SU	Poplar Tree Road from Braddock Ridge Drive to Sequoia Farms Drive: Widen to 4 lanes	COUNTY	\$6.500	\$5.500		D	May-07	Aug-10	⏱
							R	Dec-09	Oct-10	⏱
							U	Jan-11	Jun-11	
							C	Dec-10	Nov-11	

**June 2010 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⌚=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
19	BR, SP	Shirley Gate Road @ Route 29: Intersection improvements to reconfigure lanes	COUNTY	\$1.000	\$1.000		D	Dec-07	N/A	
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	
20	MV	Silverbrook Road @ Hooes Road: Intersection Improvements to configure turn lanes on WB Silverbrook Road approach	COUNTY	\$0.350		\$0.350	D	Aug-07	Apr-10 to Jul-10	Δ
							R	N/A	N/A	
							U	N/A	N/A	
							C	Jun-10 to Sep-10	Dec-10 to Mar-11	Δ
20	LE	South Kings Highway @ Harrison Lane: Add WB left turn lane and EB right turn lane on South Kings Highway at the intersection with Harrison Lane	COUNTY	\$3.000	\$3.000		D	Jan-05	Nov-08	☺
							R	Mar-07	Sep-08	☺
							U	Dec-08	Aug-09	☺
							C	May-09	Jun-10 to Jul-10	⌚Δ
21	PR, HM	Spring Hill Road from Route 7 to International Drive: Widen to 4 lanes	COUNTY	\$10.900		\$10.900	D	Jul-02	Sep-03	☺
							R	Dec-03	Oct-05	☺
							U	Mar-06	Oct-07	☺
							C	Dec-08	Oct-10	⌚
21	SU, SP	Stringfellow Road from Route 50 to Fair Lakes Boulevard: Widen to 4 lanes	VDOT	\$45.514	\$37.000	\$46.000	D	Jul-04	Dec-09	☺
							R	Apr-10	Jun-11	⌚
							U	Jul-09	Jun-11	⌚
							C	Jul-12	Dec-13	
22	LE	Telegraph Road from South Van Dorn Street to South Kings Hwy: Widen to 4 lanes and add pedestrian improvements	VDOT	\$12.000		\$10.000	D	Sep-09	Dec-10	⌚
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
22	PR, HM	Tysons Priority Access Improvement Projects: Sites 1-7 & 9: Construct missing links in the pedestrian circulation systems at eight locations in Tysons Corner	VDOT	\$3.370		\$1.300	D	Mar-04	Dec-08	☺
							R	Dec-08	TBD	⌚
							U	TBD	TBD	
							C	TBD	TBD	
23	DR	Walker Road: Install road diet features and access lanes at business district intersections south of Georgetown Pike	COUNTY	\$0.230		\$0.230	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
23	DR	Westmoreland Street @ Haycock Road: Add right turn lane and pedestrian improvements to SB Westmoreland Street at Haycock Road	COUNTY	\$0.880	\$0.230	\$0.880	D	Nov-08	Jun-11 to Aug-11	⌚Δ
							R	Oct-10 to Dec-10	Jun-11 to Aug-11	⌚Δ
							U	TBD	TBD	
							C	Sep-11 to Oct-11	Jun-12 to Aug-12	⌚Δ
24	BR	Zion Drive: Improve the horizontal curve at Zion Baptist Church	COUNTY	\$1.000	\$1.000		D	Apr-08	May-10 to Jul-10	⌚Δ
							R	May-10 to Jun-10	Feb-11	⌚Δ
							U	TBD	TBD	
							C	Mar-11	Jan-12	
<i>Transit Projects (listed alphabetically by project name)</i>										
24	DR, PR, HM	Dulles Rail (Phase 1): Improvements from West Falls Church Station to Wiehle Avenue	MWA	\$2,590.000		\$2,590.000	D	Apr-05	Jun-10	☺
							R	Jan-08	Nov-08	☺
							U	Feb-08	Jan-10	☺
							C	Jan-09	Jul-13	⌚
25	DR, HM	Fairfax Connector - Herndon Bus Garage Facility Rehab (Phase 2): Rehabilitation and repair to upgrade the existing bus garage	COUNTY	\$6.000	\$6.000		D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-08	Sep-11	⌚

**June 2010 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; ⚠=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
25	BR, SP	George Mason University Transit Center: Construct transit center with up to 10 bus bays and amenities such as shelters and lighted kiosks	COUNTY	\$1.000	\$1.000		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
26	BR	Northern Virginia Community College Transit Center: Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks	COUNTY	\$1.000	\$1.000		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
26	MA	Seven Corners Transit Transfer Center: Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops	COUNTY	\$1.182	\$1.000	\$1.510	D	Jan-07	Apr-10	☺
							R	N/A	N/A	N/A
							U	Jul-10	Aug-10	
							C	Jun-10 to Sep-10	Nov-11	Δ
27	SU	Stringfellow Road Bus Transfer Facility	COUNTY	\$1.500	\$1.500		D	Apr-08	TBD	⌚
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
27	SU	Stringfellow Road Park & Ride Lot Expansion: Construct an additional 300 spaces north of the existing 387 space facility	COUNTY	\$4.000	\$4.000		D	Apr-08	TBD	⌚
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
28	PR	Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station	WMATA	\$2.000	\$2.000		D	Jun-09	TBD	⌚
							R	N/A	N/A	
							U	N/A	N/A	
							C	TBD	TBD	
28	DR	West Falls Church Bus Canopy: Install canopy over both sides of bus bay area	WMATA	\$1.560		\$1.560	D	Dec-04	Sep-08	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-09	Jan-10	☺
			Program Totals	\$8,150.70	\$134.480	\$8,009.50				

I-495 I-495, Capital Beltway HOT Lanes (PPTA Project) Construction

Install two HOV/HOT lanes in each direction from the Springfield Interchange to the Dulles Toll Road

District(s): MA
FCDOT Staff: WPH

Implementing Agency:	
VDOT	68805
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Private, Interstate, State	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	267.142		Apr-05		👍
Land Acquisition					
Utility Relocation			Mar-08		👍
Construction	1387.255		May-08	Dec-12	👍
Total	1654.397	1654.397			

Activity Highlights:

Design-build project; Lane and ramp closures at night and during off peak travel times continue; The Oak Street overpass will open to traffic in mid-July 2010, and the Idylwood Road overpass will close for construction until December 2010; Detour route maps and construction activity details are posted at www.virginiahotlanes.com or www.vamegaprojects.com

I-66 I-66 from I-495 Capital Beltway to Route 15 in Haymarket Study

I-66 Multimodal Transportation and Environmental Study (Study only)

District(s): HM, PR, SP, SU
FCDOT Staff: SSS

Implementing Agency:	
VDOT	54911
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Interstate	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	20.300		TBD	Dec-11	
Land Acquisition			N/A	N/A	
Utility Relocation			N/A	N/A	
Construction			N/A	N/A	
Total	20.300	20.300			

Activity Highlights:

In June VDOT made significant changes to the I-66 Multimodal Study; Project management was transferred from VDOT's Northern Virginia District office to Richmond; A new solicitation was issued for a replacement contractor; Proposals are due on August 12, 2010; Expected study cost is \$6 m

I-66 Vienna Metro Enhanced Transit Access (I-66/Vaden Drive Ramp) Design

Construct HOV/Bus ramp at Vaden/Saintsbury Drive to increase accessibility to Vienna Metrorail Station for transit vehicles

District(s): PR
FCDOT Staff: CL

Implementing Agency:	
VDOT	81009
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
CMAQ, RSTP	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	2.700		Nov-05	Dec-11	👍
Land Acquisition			N/A	N/A	N/A
Utility Relocation			N/A	N/A	N/A
Construction	32.700		2013	TBD	
Total	35.400	11.936			

Activity Highlights:

VDOT is designing a flyover ramp from I-66 EB HOV lane to Saintsbury Drive; A connection to the I-66 EB ramp from EB Saintsbury Drive is being considered; Design PH is scheduled for Fall 2011; FHWA has concerns with the proposed flyover ramp; VDOT is preparing a justification package to FHWA

I-95 I-95 from Newington Interchange to Prince William County Line Construction

Construct a fourth lane in both directions from Newington Interchange to Route 123

District(s): LE, MV
FCDOT Staff: EAI

Implementing Agency:	
VDOT	57017
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Interstate	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	9.779		Oct-00	Jun-02	😊
Land Acquisition	0.551		Dec-05	Dec-06	😊
Utility Relocation			Dec-05	Dec-06	😊
Construction	112.080		Sep-07	Sep-11	👍
Total	122.411	122.411			

Activity Highlights:

One of VDOT's "mega-projects"; Construction is 65% complete; I-95 4th NB lane from Lorton Road to Fairfax County Pkwy open to traffic on December 15, 2009; Milestone 2 (four SB lanes from Fairfax County Pkwy to Route 123) to be completed by fall 2010; Additional details found at www.vamegaprojects.com

I-95 I-95, Woodrow Wilson Bridge and Interchanges Construction

Design, ROW, env. mitigation, construction of new drawbridge over Potomac River incl. reconstruct 7.5 miles of Beltway (I-95/495) and 4 interchanges, two in VA and two in MD

District(s): LE, MV
FCDOT Staff: CWS

Implementing Agency:	
VDOT, MDSHA, FHWA	18136, 18138
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Interstate	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design				Sep-96	😊
Land Acquisition					😊
Utility Relocation					😊
Construction			2001	2012	👍
Total	2444.0	2444.0			

Activity Highlights:

Project continues on-time and on-budget; Reconstruction of the Telegraph Road interchange is the final phase of the Woodrow Wilson Bridge Project. Work includes widening a two-and-a-half mile section of the Capital Beltway extending the new thru and local lane configuration from the bridge; building new elevated ramps connecting the Beltway to Telegraph Road, Eisenhower Ave., Huntington Ave., and North Kings Highway; and improvements to Telegraph Road. Additional details found at www.wilsonbridge.com or www.vamegaprojects.com

I-95 I-95/395/495 Interchange Modifications Phase VIII (Mixing Bowl) Construction

Construct HOV/HOT connections between I-95/I-395/I-495

District(s): LE, MA
FCDOT Staff: WPH

Implementing Agency:	
VDOT	14682
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Interstate	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	21.192			Jun-97	😊
Land Acquisition			N/A	N/A	N/A
Utility Relocation			N/A	N/A	N/A
Construction	106.892		May-08	Dec-12	👍
Total	128.085	128.085			

Activity Highlights:

Design was completed as part of the Springfield Interchange project, but construction was deferred; Construction in progress as part of the I-495 Beltway HOT Lanes project; Additional details found at www.virginiahotlanes.com or www.vamegaprojects.com

I-95 I-95/I-395 HOT Lanes On Hold

Add one HOV/HOT lane (3 total) from Pentagon to Dumfries, extend 2 HOV/HOT lanes to Massaponax; Construct new Park and Ride lots, improve existing bus access

District(s): LE, MA, MV
FCDOT Staff: SAN

Implementing Agency:	
VDOT	
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Private	

	Project Cost	Project Funding	Schedule		Status
	(\$ in Millions)		Start	End	
Design			TBD	TBD	
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			TBD	TBD	
Total	498.000	498.000			

Activity Highlights:

VDOT has placed the project on hold due to economic issues; Additional details found at www.virginiahotlanes.com or www.vamegaprojects.com; County has raised concerns about stopping the project and has requested negotiation to resolve issues raised by Arlington.

0001 Richmond Hwy Public Transportation Initiative (Phase 2) Design

Route 1 corridor improvements from Fort Belvoir to Huntington Metro, to support enhanced BRT bus service incl. pedestrian access improvements, bus shelters and sidewalks

District(s): LE, MV
FCDOT Staff: CL

Implementing Agency:	
COUNTY	
Amount in Board's 4-Year Plan: (\$ in Millions)	
7.500	
Type of Funding:	
Federal, State, Local	

	Project Cost	Project Funding	Schedule		Status
	(\$ in Millions)		Start	End	
Design			Mar-06	TBD	👍
Land Acquisition			Jul-10	TBD	
Utility Relocation			N/A	N/A	N/A
Construction			TBD	TBD	
Total	54.500	28.574			

Activity Highlights:

Phase 1 (five walkways and a REX bus stop shelter) is complete; Phase 2 includes intersection improvements at Frye Rd. and Kings Hwy, 9 walkways - 1.25 miles, and 6 additional intersections; Frye Road and Lukens Lane intersections were redesigned due to design exception denial; Preparing to authorize Kings Hwy for construction; Preparing to post a willingness to hold a public hearing for 7 walkways and 5 intersections; For additional details see DPWES report http://www.fairfaxcounty.gov/dpwes/construction/cap_quarter.htm

0007 Leesburg Pike @ Towlston Road **Design**

Add a left turn lane from northbound Towlston Road to westbound Route 7

District(s): DR
FCDOT Staff: KPR

Implementing Agency:	
COUNTY	
Amount in Board's 4-Year Plan: (\$ in Millions)	
0.750	
Type of Funding:	
2007 County Bonds	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Nov-08	Dec-10	👍
Land Acquisition			May-10 Aug-10	Feb-11 May-11	⚠️
Utility Relocation			TBD	TBD	
Construction			Mar-11 Jun-11	Dec-11 Mar-12	⚠️
Total	0.750	0.750			

Activity Highlights:

Preliminary design plans distributed January 2010; Delay in review comments has impacted schedule

0029 Route 29 @ Gallows Road **Utilities**

Widen Rt. 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive

District(s): PR
FCDOT Staff: SAN

Implementing Agency:	
VDOT	11395, 88600
Amount in Board's 4-Year Plan: (\$ in Millions)	
23.000	
Type of Funding:	
Federal, State, Primary 6-Year	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	9.958		Feb-04	Dec-07	😊
Land Acquisition	71.880		Jan-07	Oct-08	😊
Utility Relocation			May-08	Jun-11	👍
Construction	50.350		Dec-10	Jun-13	
Total	132.188	132.810			

Activity Highlights:

Project costs are for the roadway, building demolition and waterline relocation projects; Utility relocations are in progress; Bid ad scheduled for December 2010

0029 Route 29 from Shirley Gate Road to Old Centreville Road Design

Widen to 3 lanes on NB Route 29 from Legato Road to Shirley Gate Road

District(s): BR, SP, SU
FCDOT Staff: JYR

Implementing Agency:	
COUNTY	
Amount in Board's 4-Year Plan: (\$ in Millions)	
4.000	
Type of Funding:	
2007 County Bonds	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Dec-08	Mar-11	👍
Land Acquisition			May-10 Sep-10	Dec-10 Apr-11	⚠
Utility Relocation			TBD	TBD	
Construction			May-11	Jul-12	
Total	4.000	4.000			

Activity Highlights:

Intermediate design in progress

0029 Route 29 from Stevenson Street to Holly Avenue Design

Construct segments of a new shared-use path and provide connection to existing trail on the west (SB) side of Route 29

District(s): BR, SP
FCDOT Staff: JYR

Implementing Agency:	
COUNTY	59094
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Revenue Sharing	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Nov-06	TBD	👍
Land Acquisition			TBD	TBD	
Utility Relocation			N/A	N/A	N/A
Construction			TBD	TBD	
Total	4.400	3.415			

Activity Highlights:

Posting of willingness notice to hold public hearing was completed June 26, 2009; County has requested VDOT approval to proceed to land acquisition on March 24, 2010; VDOT approval required before proceeding with land acquisition.

0050 Arlington Boulevard @ Graham Road **Design**

Install a 4 feet wide raised median on Graham Road

District(s): MA
FCDOT Staff: TB

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status										
COUNTY				Start	End											
Amount in Board's 4-Year Plan: (\$ in Millions)		<table border="1"> <tr><td>Design</td><td></td></tr> <tr><td>Land Acquisition</td><td></td></tr> <tr><td>Utility Relocation</td><td></td></tr> <tr><td>Construction</td><td></td></tr> <tr><td>Total</td><td>0.750</td></tr> </table>	Design		Land Acquisition		Utility Relocation		Construction		Total	0.750	0.750	Oct-09	Jun-11	👍
Design																
Land Acquisition																
Utility Relocation																
Construction																
Total	0.750															
N/A		Dec-10	Jun-11													
Type of Funding:		TBD	TBD													
C & I		Oct-11	Apr-12													

Activity Highlights:
 Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Design in progress

0123 Route 123 @ Jermantown Road **Project Initiation**

Construct right turn lane from SB Route 123 onto westbound Jermantown Road

District(s): PR
FCDOT Staff: JYR

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status										
COUNTY				Start	End											
Amount in Board's 4-Year Plan: (\$ in Millions)		<table border="1"> <tr><td>Design</td><td></td></tr> <tr><td>Land Acquisition</td><td></td></tr> <tr><td>Utility Relocation</td><td></td></tr> <tr><td>Construction</td><td></td></tr> <tr><td>Total</td><td>0.900</td></tr> </table>	Design		Land Acquisition		Utility Relocation		Construction		Total	0.900	0.900			
Design																
Land Acquisition																
Utility Relocation																
Construction																
Total	0.900															
N/A																
Type of Funding:																
C & I																

Activity Highlights:
 Survey has been requested; Consultant is preparing proposal

0123 Route 123 @ Waverly Way **Construction**

Extend left turn lane from Route 123 to Waverly Way

District(s): DR
FCDOT Staff: TB

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status									
VDOT				Start	End										
Amount in Board's 4-Year Plan: (\$ in Millions)		<table border="1"> <tr><td>Design</td><td></td></tr> <tr><td>Land Acquisition</td><td></td></tr> <tr><td>Utility Relocation</td><td></td></tr> <tr><td>Construction</td><td></td></tr> <tr><td>Total</td><td>0.115</td></tr> </table>	Design		Land Acquisition		Utility Relocation		Construction		Total	0.115	Mar-10	May-10	😊
Design															
Land Acquisition															
Utility Relocation															
Construction															
Total	0.115														
N/A															
Type of Funding:															
C & I		Jun-10	Jul-10	👍											
		Total	0.115	0.115											

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; following community input and project team meetings, the project will be managed by VDOT and constructed through State Forces; Construction should be completed in July 2010

0193 Georgetown Pike Stone Rubble Masonry Signs **Construction**

Install entrance signs on Georgetown Pike between Route 7 (Leesburg Pike) and Route 123 (Dolly Madison Blvd.)

District(s): DR
FCDOT Staff: KPR

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status									
VDOT	57547			Start	End										
Amount in Board's 4-Year Plan: (\$ in Millions)		<table border="1"> <tr><td>Design</td><td>0.330</td></tr> <tr><td>Land Acquisition</td><td>N/A</td></tr> <tr><td>Utility Relocation</td><td></td></tr> <tr><td>Construction</td><td>0.170</td></tr> <tr><td>Total</td><td>0.500</td></tr> </table>	Design	0.330	Land Acquisition	N/A	Utility Relocation		Construction	0.170	Total	0.500	Jan-01	Jul-08	😊
Design	0.330														
Land Acquisition	N/A														
Utility Relocation															
Construction	0.170														
Total	0.500														
N/A		N/A	N/A	N/A											
Type of Funding:		N/A	N/A	N/A											
Primary		Jan-10	Jul-10	👍											
		Total	0.500	0.500											

Activity Highlights:

The project consists of installation of 4 stone rubble masonry entrance signs on Georgetown Pike; Construction contract awarded March 2010, Signs are under construction.

0193 Georgetown Pike/Swinks Mill Road

Project Initiation

Install flashing beacon warning signal

District(s): DR

FCDOT Staff: TB

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT				Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)				TBD	TBD	
N/A				TBD	TBD	
Type of Funding:				TBD	TBD	
C & I				TBD	TBD	
				Total		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Staff working with VDOT to determine which agency will administer the project

XXXX BRAC Related Projects

To support Base Realignment and Closure (BRAC) Reallocation of nearly 20,000 jobs to Fort Belvoir and EPG

District(s): LE, MV, SP

FCDOT Staff: TB

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status
Various				Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)				TBD	TBD	
8.500				TBD	TBD	
Type of Funding:				TBD	TBD	
2007 County Bonds				TBD	TBD	
				Total	8.500	8.500

Activity Highlights:

Various projects, including: Mulligan Road (Route 1/Telegraph connector) in design/construction; S. Kings Hwy/Harrison Lane (under construction)

0620 Braddock Road @ Backlick Road

Design

Install dual left turn lane on WB Braddock Road

District(s): MA
FCDOT Staff: KPR

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
0.500
Type of Funding:
2007 County Bonds

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Mar-08	May-10 Sep-10	
Land Acquisition			Apr-10 Jul-10	Nov-10 Feb-11	
Utility Relocation			TBD	TBD	
Construction			Dec-10 Mar-11	Jul-10 Oct-11	
Total	0.500	0.500			

Activity Highlights:

Pre-final plans submitted in April 2010; Draft LAD package submitted to LAD in April 2010; Design waiver for turn lane lengths and transitions submitted to VDOT on January 28, 2010; Awaiting VDOT approval; Plats for utility relocations being finalized, which has delayed schedule

0643 Burke Centre Parkway at Roberts Parkway

Construction

Remove SB right turn channelization, modify pedestrian facilities, modify signal

District(s): BR
FCDOT Staff: TB

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
HSIP

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	0.135		Oct-08	Feb-10	
Land Acquisition	N/A		N/A	N/A	N/A
Utility Relocation			N/A	N/A	N/A
Construction	0.450		Mar-10	Jun-10 Aug-10	
Total	0.585	0.595			

Activity Highlights:

Regional signal contract; Construction 75% complete

0657 Centreville Road from West Ox Road to Frying Pan Road Complete

Widen to 4 lanes on 6 lane right of way

District(s): HM, SU
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	2.054	Feb-01	May-04	☺
N/A	Land Acquisition	5.775	Apr-06	Jul-07	☺
Type of Funding:	Utility Relocation		Jun-04	Mar-07	☺
Secondary 6-Year	Construction	5.686	Oct-08	Jun-10	☺
	Total	13.515			

Activity Highlights:

Construction is complete; Outstanding historical commitments being addressed

0657 Centreville Road Trail at Dulles Toll Road (Phase II) Design

Install pedestrian improvements and traffic signal modifications to cross Centreville Road at the Dulles Toll Road Interchange

District(s): HM
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
COUNTY			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Aug-08	Mar-10 Jun-10	☺Δ
	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		N/A	N/A	N/A
TAC Spot, C&I	Construction		Apr-10 Aug-10	Jun-10 Oct-10	Δ
	Total	0.250			

Activity Highlights:

Phase I, construct pedestrian walkway under Dulles Toll Road, completed Feb. 2008; Additional time required to address VDOT comments on Traffic Management Plan.

0637 Cinder Bed Road @ Newington Road **Design**

Intersection Improvements, including relocating intersection 450 to the north, reconstruction of Cinder Bed Road, sidewalk, and culvert at Long Branch Creek

District(s): MV
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jul-08	Dec-11	👍
5.000		Land Acquisition		Feb-11	Oct-11	
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		Feb-12	Mar-13	
		Total	5.000	5.000		

Activity Highlights:

Intermediate design in progress.

4701 Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center **Construction**

Construct sidewalk on west side of Colts Neck Road

District(s): HM
FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jul-05	Mar-10 Jun-10	😊⚠️
N/A		Land Acquisition		Mar-06	Sep-06	😊
Type of Funding:		Utility Relocation		N/A	N/A	N/A
TAC Spot		Construction		May-10 Aug-10	Jul-10 Oct-10	⚠️
		Total	0.100	0.100		

Activity Highlights:

Construction to be completed by annual contractor; Final design is in progress; Additional time required to prepare Traffic Management Plan.

3806 Danbury Forest Dr/Braddock Rd/Wakefield Chapel Rd Study Study

Study Feasibility of Intersection Improvements and Realignment (Funded for Study only)

District(s): BR
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
COUNTY		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	0.200		Jan-10	TBD	👍
N/A		Land Acquisition			N/A	N/A	
Type of Funding:		Utility Relocation			N/A	N/A	
C & I		Construction			N/A	N/A	
		Total	0.200	0.200			

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Community meeting held on January 27, 2010; Consultant proposals are under review

7100 Fairfax County Parkway (EPG) Construction

Construct 4-lane divided, limited access highway within 6-lane ROW from Rolling Road/Franconia-Springfield Parkway to Fullerton Road, including 4 interchanges

District(s): LE, MV, SP
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
FHWA		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design			Mar-00	Feb-04	😊
N/A		Land Acquisition					
Type of Funding:		Utility Relocation					
Federal, State, RSTP		Construction			Nov-08	Jul-12	👍
		Total	177.450	177.45			

Activity Highlights:

Project will be completed in four phases; Phase 1, 2, and 4 construction in progress; A portion of Fullerton Road was closed in October 2009, and a detour was put in place; Phases 3 & 4 have been funded by ARRA; Phase 3 contract awarded January 2010; Phase 1 & 2 completion scheduled for September 2010; Phase 4 completion December 2011; Phase 3 completion July 2012

7100 Fairfax County Parkway / Fair Lakes Parkway / Monument Drive Interchange Construction

Construct interchange and intersection improvements from I-66 to Route 50

District(s): SP, SU
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Oct-01	Jun-10	😊
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	8.905	Sep-05	Dec-10	👍
N/A	Land Acquisition	2.585	Mar-07	Dec-10	👍
Type of Funding:	Utility Relocation		May-10	Apr-12 Oct-13	👍 ⚠️
RSTP, ARRA	Construction	92.385			
	Total	103.875	103.875		

Activity Highlights:

Bid ad May 25, 2010; Project partially funded by ARRA

7100 Fairfax County Parkway from Route 29 to Braddock Road Project Initiation

Add SB auxiliary lane

District(s): SP
 FCDOT Staff: SSS

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		TBD	TBD	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		TBD	TBD	
1.000	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
2007 County Bonds	Construction		TBD	TBD	
	Total	1.000	1.000		

Activity Highlights:

Fairfax County will now administer the project; Proposal for design requested

0665 Fox Mill Road/Monroe Street Project Initiation

Install right turn lane on WB Fox Mill Road, and add pedestrian improvements

District(s): HM
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		TBD	TBD	
N/A		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
C & I		Construction		TBD	TBD	
		Total	0.850	0.850		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Field meeting held on March 12, 2010 with VDOT to finalize project scope; Revised proposal received June 14, 2010 and is under review.

0640 Gambrill Road/Pohick Road Design

Install right turn lane on SB Gambrill Road

District(s): MV, SP
FCDOT Staff: SSS

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Mar-10	May-11	👍
N/A		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
C & I		Construction		Jul-11	Apr-12	
		Total	0.500	0.500		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Survey is complete. Intermediate design is in progress.

0651 Guinea Road @ Falmead Road

Construction

Extend sidewalk south on Falmead Rd to Guinea Rd; Install missing trail segment on Guinea Rd; Pedestrian and drainage improvements

District(s): BR
FCDOT Staff: KPR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		Jun-05	Sep-09	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
N/A	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		Mar-10 Jul-10	May-10 Sep-10	⚠
TAC Spot	Construction				
	Total	0.150	0.150		

Activity Highlights:

VDOT Permit received 12/16/09; Coordinating final construction package

0674 Hunter Mill Road/Mystic Meadow Way

Project Initiation

Reconfigure intersection with roundabout and new pedestrian/bicycle facilities

District(s): PR
FCDOT Staff: SSS

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		TBD	TBD	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		TBD	TBD	
N/A	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
C & I	Construction		TBD	TBD	
	Total	0.800	0.800		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009. Revised design proposal, received June 18, 2010. Sole source design proposal has been reviewed and comments returned to consultant. Schedule to be developed upon authorization of task order proposal.

0661 Lee Road Culvert

Project Initiation

Extend existing drainage structure and widen pavement

District(s): SU

FCDOT Staff: KPR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design				
N/A	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
C & I, Proffers, RSTP	Construction		TBD	TBD	
	Total	3.742	2.294		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; VDOT will administer the project; Pre-scoping scheduled for July 14, 2010

0642 Lorton Road/Furnace Road from Silverbrook Road to Route 123

Design

Widen to 4 lane divided section including on-road bike lanes, shared use path, low impact development practices, bridge crossings and wide median in Laurel Hill area

District(s): MV

FCDOT Staff: SAN

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Feb-08	Jan-11	👍
20.000	Land Acquisition		May-10 Aug-10	Jan-11 Apr-11	⚠
Type of Funding:	Utility Relocation		May-10 Sep-10	May-11 Sep-11	⚠
2007 County Bonds, C&I	Construction		May-11 Jun-11	Dec-12 Mar-13	⚠
	Total	40.000	20.000		

Activity Highlights:

Intermediate design complete; An alignment study, traffic signal warrant analysis and documentation of cultural resources have been prepared to address concerns raised at community meetings held in September and October 2009; Supervisor Hyland's staff, Lorton Arts Foundation and South County Federation Transportation Chair have been briefed on alignment study and staff recommendations; Coordination of utility relocations is underway.

0738 Old Dominion Drive @ Spring Hill Road

Project Initiation

Extend shoulder and relocate/modify ditch

District(s): DR
 FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		TBD	TBD	
N/A		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
C & I		Construction		TBD	TBD	
		Total	0.050	0.050		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Survey requested to determine scope of project and needed R-O-W.

0738 Old Dominion Drive @ Towlston Road

Project Initiation

Extend shoulder and relocate/modify ditch

District(s): DR
 FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		TBD	TBD	
N/A		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
C & I		Construction		TBD	TBD	
		Total	0.050	0.050		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Survey requested to determine scope of project, and needed R-O-W.

7021 Poplar Tree Road from Braddock Ridge Drive to Sequoia Farms Drive Design

Widen to 4 lanes

District(s): SU
 FCDOT Staff: KPR

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
5.500
Type of Funding:
2007 County Bonds

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design			May-07	Aug-10	👍
Land Acquisition			Dec-09	Oct-10	👍
Utility Relocation			Jan-11	Jun-11	
Construction			Dec-10	Nov-11	
Total	6.500	5.500			

Activity Highlights:

Final design is in progress; VSMP permit received April 9, 2010; Land acquisition in progress; Project cost estimate increased due to additional pavement work

0655 Shirley Gate Road @ Route 29 Terminated

Intersection improvements to reconfigure lanes

District(s): BR, SP
 FCDOT Staff: JYR

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
1.000
Type of Funding:
2007 County Bonds

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design			Dec-07	N/A	
Land Acquisition			N/A	N/A	
Utility Relocation			N/A	N/A	
Construction			N/A	N/A	
Total	1.000	1.000			

Activity Highlights:

Intersection improvements to be included with Route 29 Widening Project from Legato Rd. to Shirley Gate Rd.

0600 Silverbrook Road @ Hooes Road

Design

Intersection improvements to configure turn lanes on the westbound approach of Silverbrook Road

District(s): MV
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		Aug-07	Apr-10 Jul-10	Δ
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	
N/A	Land Acquisition		N/A	N/A	
Type of Funding:	Utility Relocation		Jun-10 Sep-10	Dec-10 Mar-11	Δ
TAC Spot	Construction				
	Total	0.350	0.350		

Activity Highlights:

Final design is in progress; Schedule revised to add pedestrian crossing to project

0633 South Kings Highway @ Harrison Lane

Construction

Add WB left turn lane and EB right turn lane on South Kings Highway at the intersection with Harrison Lane (DPWES Project # 4YP012)

District(s): LE
FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		Jan-05	Nov-08	☺
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.140	Mar-07	Sep-08	☺
3.000	Land Acquisition	1.800	Dec-08	Aug-09	☺
Type of Funding:	Utility Relocation	0.050	May-09	Jun-10 Jul-10	☹ Δ
2004 County Bonds, VNDIA Grant	Construction	1.000			
	Total	3.000	3.000		

Activity Highlights:

Construction is 65% complete; Construction completion date delayed due to inclement weather in winter

0684 Spring Hill Road from Route 7 to International Drive

Construction

Widen to 4 lanes

District(s): PR, HM
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.950	Jul-02	Sept-03	😊
N/A	Land Acquisition	3.650	Dec-03	Oct-05	😊
Type of Funding:	Utility Relocation		Mar-06	Oct-07	😊
Secondary 6-Year	Construction	6.300	Dec-08	Oct-10	👍
	Total	10.900			

Activity Highlights:

Construction 75% complete.

0645 Stringfellow Road from Route 50 to Fair Lakes Boulevard

ROW

Widen to 4 lanes

District(s): SU, SP
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	4.400	Jul-04	Dec-09	😊
37.000	Land Acquisition	13.825	Apr-10	Jun-11	👍
Type of Funding:	Utility Relocation		Jul-09	Jun-11	👍
2004 & 2007 Bonds, Revenue Sharing, C&I	Construction	27.289	Jul-12	Dec-13	
	Total	45.514			

Activity Highlights:

Revised design plans distributed for review in December 2009; Ongoing coordination with FCPA regarding SWM pond in Greenbriar Park; ROW acquisition underway

0611 Telegraph Road from South Van Dorn Street to South Kings Highway **Design**

Widen to 4 lanes and add pedestrian improvements

District(s): LE
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	1.500		Sep-09	Dec-10	👍
N/A		Land Acquisition	2.500		TBD	TBD	
Type of Funding:		Utility Relocation			TBD	TBD	
C & I		Construction	8.000		TBD	TBD	
		Total	12.000	10.000			

Activity Highlights:

VDOT will administer the project; Design is in progress; PFI held June 9, 2010; Meeting with Friends of Huntley Meadows Committee scheduled for July 2010; CIM scheduled for September 23, 2010

XXXX Tysons Priority Access Improvement Projects: Sites 1-7 & 9 **ROW**

Construct missing links in the pedestrian circulation systems at eight locations in Tysons Corner

District(s): PR, HM
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	0.269		Mar-04	Dec-08	😊
N/A		Land Acquisition	2.203		Dec-08	TBD	👍
Type of Funding:		Utility Relocation			TBD	TBD	
Federal		Construction	0.898		TBD	TBD	
		Total	3.370	1.300			

Activity Highlights:

Project consists of eight locations for pedestrian improvements (approximately 2,700 linear feet of sidewalks); VDOT/FCDOT project team is seeking ROW dedication from all impacted property owners to stay within the federal grant agreement specifications and the funding allocation; Once ROW dedications are completed, will proceed to construction under Special Advertisement & Award Process (SAAP) contracts

0681 Walker Road **Design**

Install road diet features and access lanes at business district intersections south of Georgetown Pike

District(s): DR
FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		TBD	TBD	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		TBD	TBD	
N/A	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
C & I	Construction		TBD	TBD	
	Total	0.230	0.230		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009. Notice to proceed with survey issued 02/02/10. Design in progress

0693 Westmoreland Street @ Haycock Road **Design**

Install right turn lane and concrete sidewalk along the west side of Westmoreland Street from Haycock Road to Temple Rodef Shalom

District(s): DR
FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		Nov-08	Jun-11 Aug-11	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Oct-10	Jun-11 Aug-11	
0.230	Land Acquisition		Dec-10	Aug-11	
Type of Funding:	Utility Relocation		TBD	TBD	
2007, Bond, C & I	Construction		Sep-11 Oct-11	Jun-12 Aug-12	
	Total	0.880	0.880		

Activity Highlights:

Combined 2007 Bond walkway project with new C&I roadway improvement project; Schedule revision due to additional time to obtain field surveys with winter weather

0654 Zion Drive

Design

Improve the horizontal curve at Zion Baptist Church

District(s): BR
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Apr-08	May-10 Jul-10	👍 Δ
1.000		Land Acquisition		May-10 Jun-10	Feb-11	👍 Δ
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		Mar-11	Jan-12	
		Total	1.000	1.000		

Activity Highlights:

Public meeting held on March 8, 2010; Pre-final design comments are being addressed

XXXX Dulles Rail (Phase 1)

Construction

Improvements from West Falls Church Station to Wiehle Avenue

District(s): DR, PR, HM
FCDOT Staff: SAN

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
MWAA		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Apr-05	Jun-10	😊
N/A		Land Acquisition		Jan-08	Nov-08	😊
Type of Funding:		Utility Relocation		Feb-08	Jan-10	😊
Federal, State, Local, Tax District, MWAA		Construction		Jan-09	Jul-13	👍
		Total	2590.000			

Activity Highlights:

Route 7 service roads will be closed; Construction includes night work along roads leading to Route 7 and ramp closings at the Route 7/DTR interchange; Retaining walls are being built near Pike 7 Plaza; Construction of foundation for the stations have started. For further information, <http://www.dullesmetro.com>

XXXX Fairfax Connector - Herndon Bus Garage Facility Rehab (Phase 2)

Construction

Rehabilitation and repair to upgrade the existing bus garage

District(s): DR, HM
FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	N/A
6.000	Land Acquisition		N/A	N/A	N/A
Type of Funding:	Utility Relocation		N/A	N/A	N/A
County Bonds	Construction		Mar-08	Sep-11	👍
	Total	6.000	6.000		

Activity Highlights:

Work includes pavement reinforcement, new bus wash bay, new oil separator, additional entry/exit gate, updated plumbing and electrical systems; new offices, storage area, and training rooms

XXXX George Mason University Transit Center

Project Initiation

Construct transit center with up to 10 bus bays and amenities such as shelters and lighted kiosks

District(s): BR, SP
FCDOT Staff: SAN

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		TBD	TBD	
1.000	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
2007 County Bonds	Construction		TBD	TBD	
	Total	1.000	1.000		

Activity Highlights:

GMU has been notified in regards to Fairfax County's project scope; County and GMU continue discussions on how to proceed with the project

XXXX Northern Virginia Community College Transit Center **Project Initiation**

Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks

District(s): BR
FCDOT Staff: CL

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design			TBD	TBD	
1.000	Land Acquisition			TBD	TBD	
Type of Funding:	Utility Relocation			TBD	TBD	
2007 County Bonds	Construction			TBD	TBD	
	Total	1.000	1.000			

Activity Highlights:

FCDOT continues to work with NVCC Board of Directors to select transit center location on campus

XXXX Seven Corners Transit Transfer Center **ROW**

Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops

District(s): MA
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design			Jan-07	Apr-10	☺
1.000	Land Acquisition			N/A	N/A	N/A
Type of Funding:	Utility Relocation			Jul-10	Aug-10	
CMAQ	Construction			Jun-10 Sep-10	Nov-11	⚠
	Total	1.182	1.510			

Activity Highlights:

Final design plans submitted to Land Development Services for permit

XXXX Stringfellow Road Bus Transfer Facility

Project Initiation

Provide 3 additional bus bays (total of 6), and a transit store kiosk.

District(s): SU

FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
COUNTY			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Apr-08	TBD	👍
1.500			TBD	TBD	
Type of Funding:			TBD	TBD	
2007 County Bonds			TBD	TBD	
Total			1.500	1.500	

Activity Highlights:

Project combined with the Park and Ride Expansion; Site survey complete; Project management shifted to Fairfax County in June 2010

XXXX Stringfellow Road Park & Ride Lot Expansion

Project Initiation

Construct an additional 300 spaces north of the existing 387 space facility

District(s): SU

FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
COUNTY			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Apr-08	TBD	👍
4.000			TBD	TBD	
Type of Funding:			TBD	TBD	
2007 County Bonds			TBD	TBD	
Total			4.000	4.000	

Activity Highlights:

Project combined with Bus Transfer Facility; Site survey complete; Project management shifted to Fairfax County in June 2010

XXXX Vienna Metrorail Staircase

Project Initiation

Add new staircase from platform to mezzanine at Vienna Metro Station

District(s): PR
FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
WMATA		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jun-09	TBD	👍
2.000		Land Acquisition		N/A	N/A	
Type of Funding:		Utility Relocation		N/A	N/A	
2007 County Bonds		Construction		TBD	TBD	
		Total	2.000	2.000		

Activity Highlights:

The MOU with WMATA was approved by the BOS on June 1, 2009; WMATA Board approved the agreement in summer 2009; RFP was issued but WMATA had to cancel; Work is assigned to on-call contractor; Proposal is under review by WMATA

XXXX West Falls Church Bus Canopy

Complete

Install canopy over both sides of bus bay area

District(s): DR
FCDOT Staff: CL

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
WMATA		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Dec-04	Sep-08	😊
N/A		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
CMAQ		Construction		May-09	Jan-10	😊
		Total	1.560	1.560		

Activity Highlights:

Construction completed in January 2010. FCDOT is working with WMATA to determine if additional lighting is needed.

June 2010 Summary Chart for Pedestrian Bicycle Projects

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0649	PR	Annandale Road Walkway Install concrete sidewalk along the east side of Annandale Road from Brice Street to the Falls Church City line County Proj#: 4YP201-PB033	COUNTY	Design	0.070	0.070	D	Aug-08	Aug-10	👍
							R	Jan-10	Sep-10	👍
							U	TBD	TBD	
							C	Oct-10	May-11	
0050	MA, PR	Arlington Blvd/Graham Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01300	COUNTY	Terminated	0.200	N/A	D	Aug-08	Apr-10	☺
							R	Aug-09		
							U	N/A	N/A	
							C			
0050	MA	Arlington Boulevard/Olin Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01000	COUNTY	Complete	0.150	N/A	D	Aug-08	Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Oct-09	Apr-10	☺
0749	SU	Ashburton Avenue Walkway Install concrete sidewalk and stream crossing along the west side of Ashburton Avenue at Cedar Run County Proj#: 4YP201-PB022	COUNTY	Design	0.476	0.476	D	May-08	Jul-10	👍⚠️
							R	Apr-10	Nov-10	👍
							U	TBD	TBD	
							C	Jan-11	Sep-11	
0617	MA	Backlick Road Walkway (east side) Install concrete sidewalk along the east side of Backlick Road opposite the Wilburdale community County Proj#: 4YP201-PB025	COUNTY	ROW	0.150	0.150	D	Feb-08	Jul-10	👍
							R	Aug-09	Jul-10	👍
							U	TBD	TBD	
							C	Sep-10	Mar-11	
0617	MA	Backlick Road Walkway (west side) Install concrete sidewalk along the west side of Backlick Road from Wilburdale Drive to Braddock Road County Proj#: 4YP201-PB024	COUNTY	Design	0.150	0.150	D	Feb-08	Oct-10	👍⚠️
							R	May-10	Nov-10	👍⚠️
							U	TBD	TBD	
							C	Dec-10	Aug-11	⚠️

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0686	DR	Balls Hill Road/Georgetown Pike Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02500	COUNTY	Design	0.250	N/A	D	Mar-10	Feb-11	👍
							R	N/A	N/A	
							U	N/A	N/A	
							C	Apr-11	Jul-11	
0675	HM	Beulah Road Walkway Install asphalt sidewalk and crosswalks on alternate sides of Beulah Road from Abbotsford Drive to Coral Crest Lane and along Clarks Crossing Road County Proj#: 4YP201-PB009	COUNTY	Design	1.000	1.000	D	Nov-08	Feb-11	👍⚠
							R	Aug-10	Mar-11	👍⚠
							U	TBD	TBD	
							C	May-11	Jan-12	👍⚠
XXXX	DR, LE, MA, MV	Bicycle Pavement Marking Plans - Phase I Group Pavement marking and signage of on-road bicycle facilities at various locations County Proj#:	COUNTY	Project Initiation	0.100	N/A	D	TBD	TBD	
							R			
							U			
							C			
XXXX	CW	Bicycle Racks and Lockers - Countywide Purchase and install 150 inverted "U" bicycle racks and 50 bicycle lockers at locations throughout Fairfax County. Installation was initiated on 6/23/2001 County Proj#:	FCDOT	On Going	0.200	N/A	D	Jun-09	Jan-10	☺
							R			
							U			
							C	Jun-10	Nov-10	👍
0620	BR	Braddock Road/Guinea Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01400	COUNTY	Design	0.150	N/A	D	Dec-08	Sep-10	👍
							R	Nov-09	Aug-10	👍
							U	Apr-10	May-10	☺
							C	Oct-10	Apr-11	
0620	BR	Braddock Road/Rolling Road Add signalized pedestrian crosswalks, sidewalk, signage, striping, and modify signal operations County Proj#: PPTF01-01900	COUNTY	Project Initiation	0.400	N/A	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0620	BR	Braddock Road/Wakefield Chapel Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01500	COUNTY	Construction	0.150	N/A	D	Mar-08	Feb-10	☺
							R	Nov-09	Dec-09	☺
							U	N/A	N/A	
							C	May-10	Aug-10	👍⚠

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0643	BR	Burke Center Parkway Walkway Add sidewalk from Pond Spice Lane to Terra Centre Elementary School County Proj#: PPTF01-02100	COUNTY	Design	0.250	N/A	D	Jan-10	Aug-11	👍
							R	Dec-10	Jul-11	
							U	TBD	TBD	
							C	Sep-11	Jun-12	
6493	BR	Burke Commons Road Walkway Add sidewalk from Merridith Circle to Roberts Parkway along north side County Proj#: PPTF01-02200	COUNTY	Design	0.230	N/A	D	Feb-10	Jun-11	👍
							R	Dec-10	Jul-11	
							U	TBD	TBD	
							C	Sep-11	May-12	
3547	DR	Chain Bridge Road/Tennyson Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02800	COUNTY	Design	0.250	N/A	D	Mar-10	Apr-11	👍⚠
							R	N/A	N/A	
							U	N/A	N/A	
							C	Jul-11	Oct-11	⚠
4701	HM	Colts Neck Road Walkway Install concrete sidewalk along the east side of Colts Neck Road from South Lakes Drive to Winterthur Lane County Proj#: 4YP201-PB010	COUNTY	Construction	0.130	0.130	D	Dec-07	Sep-09	☺
							R			
							U	TBD	TBD	
							C	Apr-10	Oct-10	👍⚠
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the north side of Columbia Pike from Maple Court to Blair Road County Proj#: 4YP201-PB027	COUNTY	Design	0.200	0.200	D	Jan-08	Aug-10	👍
							R	Apr-10	Nov-10	👍⚠
							U	TBD	TBD	
							C	Jan-11	Sep-11	
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the south side of Columbia Pike from Gallows Road to the Annandale Methodist Church County Proj#: 4YP201-PB028	COUNTY	Design	0.190	0.190	D	Aug-09	Apr-11	👍
							R	Dec-10	Aug-11	
							U	TBD	TBD	
							C	Oct-11	Jun-12	
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the south side of Columbia Pike from Downing Street to Lincolnia Road County Proj#: 4YP201-PB026	COUNTY	Design	0.430	0.430	D	May-08	Dec-10	👍⚠
							R	Apr-10	Feb-11	👍⚠
							U	TBD	TBD	
							C	Feb-11	Oct-11	⚠

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0244	MA	Columbia Pike Walkway Phase II 600 LF of 8-foot wide walkway along south side from entrance to Holmes Run Stream Valley Park to Powell Lane; install bus shelter on Columbia Pike at Powell Lane County Proj#: 26008G-07002	COUNTY	Design	0.500	0.500	D	Nov-08	Mar-10	☺
							R	Jun-02	Nov-06	☺
							U	TBD	TBD	
							C	Aug-10	Mar-11	⚠️
0673	PR	Courthouse Road Walkway Install asphalt sidewalk along the north side of Courthouse Road from Chain Bridge Road to Oakton Plantation Lane County Proj#: 4YP201-PB034	COUNTY	Construction	0.130	0.130	D	Feb-08	Jun-10	☺
							R	Feb-09	Jun-10	☺⚠️
							U	May-10	Aug-10	👍
							C	Jun-10	Jan-11	👍⚠️
0123	DR	Dolley Madison Boulevard/Churchill Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02400	COUNTY	Design	0.250	N/A	D	Mar-10	Aug-11	👍⚠️
							R	Dec-10	Jul-11	⚠️
							U	TBD	TBD	
							C	Sep-11	Jun-12	⚠️
0123	DR	Dolley Madison Boulevard/Great Falls Street/Lewinsville Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-00700	COUNTY	Complete	0.150	N/A	D	Sep-07	Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Oct-09	Apr-10	☺
0783	PR	Edgelea Road Walkway Install asphalt sidewalk along the east side of Edgelea Road from Oleander Avenue to Courthouse Road County Proj#: 4YP201-PB035	COUNTY	ROW	0.100	0.100	D	Feb-08	Jun-10	☺⚠️
							R	Jan-09	Jan-10	☺
							U	N/A	N/A	
							C	Jul-10	Aug-10	👍⚠️
2248	MA	Elmdale Road Walkway Add sidewalk from Braddock Road to Old Columbia Pike along south side County Proj#: PPTF01-03000	COUNTY	Design	0.525	N/A	D	Jan-10	Jun-11	👍
							R	Oct-10	Jun-11	
							U	TBD	TBD	
							C	Aug-11	Apr-12	
1825	DR	Fleetwood Road Bicycle Route Add "bike route" signage from Elm Street to Chain Bridge Road County Proj#:	FCDOT	Design	0.005	N/A	D	Dec-09	Jun-10	☺
							R			
							U			
							C	Jul-10	Sep-10	

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0665	HM	Fox Mill Road Walkway Install asphalt sidewalk along the south side of Fox Mill Road from Fairfax County Parkway to Mill Heights Drive County Proj#: 4YP201-PB011	COUNTY	Design	0.100	0.100	D	Aug-08	Jun-10	☺⚠️
							R	Jun-09	Mar-10	☺
							U	N/A	N/A	
							C	Jul-10	Oct-10	👍⚠️
0644	LE	Franconia Road Walkway (north side) Install asphalt sidewalk along the north side of Franconia Road from Governor's Hill Drive to Telegraph Road County Proj#: 4YP201-PB041	COUNTY	Design	0.090	0.090	D	Sep-08	Dec-10	👍
							R	Apr-10	Feb-11	👍⚠️
							U	TBD	TBD	
							C	Jan-11	Jun-11	⚠️
0644	LE	Franconia Road Walkway (south side) Install concrete sidewalk along south side of Franconia Road from Governor's Hill Drive to Telegraph Road County Proj#: 009471-WT002	COUNTY	Utilities	0.270	0.270	D	Oct-06	Jun-08	☺
							R	Aug-07	Feb-09	☺
							U	TBD	TBD	
							C	Aug-10	Feb-11	⚠️
0650	PR	Gallows On-Road Bike Lanes Tysons Corner area to the W&OD Trail; W&OD Trail to Dunn Loring Metro Station; Dunn Loring Metro Station to Merrifield CBC County Proj#:	VDOT	Design	1.100	3.000	D	Sep-08	Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	TBD	TBD	
0193	DR	Georgetown Pike Trail Construct walkway from Applewood Lane to Ad Hoc Road County Proj#: W00200-W202A	DPWES	Construction	0.650	N/A	D	Sep-02	Dec-08	☺
							R	Jan-05	Aug-09	☺
							U	N/A	N/A	N/A
							C	Jan-10	Aug-10	👍
0193	DR	Georgetown Pike Walkway (Phase II) Trail alignment study and design of 1,000 LF walkway from Utterback Store Road (Krop Property) to Falls Manor Court. County Proj#: W00200-W202B	COUNTY	ROW	0.400	N/A	D	Oct-08	May-10	☺
							R	May-10	Oct-10	👍
							U			
							C	Feb-11	Aug-11	
4721	HM	Glade Drive Walkway Install concrete sidewalk along the north side of Glade Drive from Colts Neck Road to Shire Court County Proj#: 4YP201-PB012	COUNTY	Design	0.110	0.110	D	Dec-07	Aug-10	👍⚠️
							R	Aug-09	Aug-10	👍⚠️
							U	TBD	TBD	
							C	Aug-10	Feb-11	

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0694	DR	Great Falls Street/Haycock Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02600	COUNTY	Design	0.250	N/A	D	Nov-09	Feb-11	🕒⚠️
							R	N/A	N/A	⚠️
							U	N/A	N/A	⚠️
							C	May-11	Aug-11	⚠️
0674	HM	Hunter Mill Road/Sunrise Valley Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-03100	COUNTY	Study	0.150	N/A	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
6945	SP	Hunter Village Drive Walkway Add pedestrian improvements from Old Keene Mill Road to Painted Daisy Drive County Proj#: PPTF01-03200	COUNTY	Design	0.800	N/A	D	Mar-10	Feb-11	🕒
							R	TBD	TBD	
							U	TBD	TBD	
							C	Jun-11	Dec-11	
1723	PR	Jefferson Avenue Walkway Install concrete sidewalk along the south side of Jefferson Avenue from Summerfield Road to Marshall Street County Proj#: 4YP201-PB036	COUNTY	Complete	0.400	0.400	D	Feb-08	Jul-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Sep-09	Apr-10	☺
1816	DR	Kurtz Road - Calder Road Bicycle Route Add "bike route" signage on Kurtz Rd. from Dolley Madison Blvd to Calder Road and on Calder Rd. from Kurtz Rd. to Brawner Street. County Proj#:	FCDOT	Design	0.003	N/A	D	Dec-09	Jun-10	☺
							R			
							U			
							C	Jul-10	Sep-10	
0029	PR	Lee Highway Walkway Install concrete sidewalk along Lee Highway at Blake Lane County Proj#: 4YP201-PB037	COUNTY	On Hold	0.080	0.080	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0050	SP	Lee Jackson Highway Walkway Install concrete sidewalk along the south side of Lee Jackson Highway from Fair Ridge Drive East to opposite the police/fire station County Proj#: 4YP201-PB019	COUNTY	Complete	0.100	0.100	D	Apr-08	Feb-09	☺
							R	Jan-09	Jan-09	☺
							U	N/A	N/A	
							C	May-09	Apr-10	☺

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0645	SU	Lees Corner Road Trail Add trail from Lee Jackson Highway to Hollinger Avenue along east side County Proj#: PPTF01-03300	COUNTY	Design	0.325	N/A	D	Apr-10	Jun-11	👍⚠
							R	TBD	TBD	
							U	TBD	TBD	
							C	Aug-11	Jan-12	⚠
0007	DR, HM	Leesburg Pike/Baron Cameron Avenue/Sorinavale Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01600	COUNTY	ROW	0.200	N/A	D	Jan-09	Sep-10	👍
							R	Nov-09	Aug-10	👍
							U	N/A	N/A	
							C	Oct-10	Apr-11	
0007	DR	Leesburg Pike/Colvin Run Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01800	COUNTY	Design	0.600	N/A	D	Oct-09	Nov-10	👍
							R	N/A	N/A	
							U	TBD	TBD	
							C	Apr-11	Jul-11	
0007	DR	Leesburg Pike/Dranesville Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-00600	COUNTY	Complete	0.150	N/A	D	Sep-07	Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Oct-09	Apr-10	☺
0007	MA	Leesburg Pike/Glen Carlyn Road Relocate and improve bus stop at Glen Carlyn Road County Proj#: PPTF01-00400	COUNTY	Complete	0.150	N/A	D	Jun-07	Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Oct-09	Apr-10	☺
0007	DR	Leesburg Pike/Lewinsville Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02700	COUNTY	Study	0.200	N/A	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0007	DR, PR	Leesburg Pike/Magarity Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-00500	COUNTY	Complete	0.150	N/A	D	Sep-07	Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Oct-09	Apr-10	☺

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0007	MA	Leesburg Pike/Patrick Henry Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01700	COUNTY	ROW	0.500	N/A	D	Jun-07	Nov-09	☺
							R	Feb-10	Aug-10	👍
							U	N/A	N/A	
							C	Oct-10	Mar-11	
0694	DR	Lewinsville Road Median Install a pedestrian safety median on Lewinsville Road at Spring Hill Elementary School County Proj#: 4YP201-PB003	COUNTY	Design	0.150	0.150	D	Jun-08	TBD	👍
							R	N/A	N/A	N/A
							U	TBD	TBD	
							C	TBD	TBD	
0694	DR	Lewinsville Road Walkway Phase I Construct walkway along north side from Windy Hill Road to Scotts Run Road County Proj#: PPTF01-03600	COUNTY	Design	0.300	N/A	D	Apr-10	Dec-11	👍⚠
							R	Apr-11	Dec-11	⚠
							U	TBD	TBD	
							C	Mar-12	Dec-12	⚠
0694	DR	Lewinsville Road Walkway Phase II Construct walkway along south side from Snow Meadow Lane to Elsinore Avenue County Proj#: PPTF01-03500	COUNTY	Design	0.500	N/A	D	Apr-10	Jan-12	👍⚠
							R	May-11	Jan-12	⚠
							U	TBD	TBD	
							C	Mar-12	Nov-12	⚠
0694	DR	Lewinsville Road Walkway Phase III Construct walkway along south side from Altamira Court to Woodhurst Boulevard Drive County Proj#: PPTF01-03400	COUNTY	Design	0.250	N/A	D	Feb-10	Jul-11	👍
							R	Nov-10	Jun-11	
							U	TBD	TBD	
							C	Aug-11	Apr-12	
0694	DR	Lewinsville Road/Balls Hill Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-00800	COUNTY	Complete	0.150	N/A	D	Sep-07	Aug-09	☺
							R	Feb-08	Apr-08	☺
							U	N/A	N/A	
							C	Sep-07	Apr-10	☺
0613	MA	Lincolnia Road Walkway Install concrete sidewalk along the north side of Lincolnia Road from Deming Avenue to North Chambliss Street County Proj#: 4YP201-PB030	COUNTY	ROW	0.050	0.050	D	Mar-08	Jun-10	☺
							R	Feb-10	Aug-10	👍
							U	TBD	TBD	
							C	Oct-10	Apr-11	

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0236	MA	Little River Turnpike/Backlick Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-00900	COUNTY	Complete	0.150	N/A	D	Sep-07	Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Oct-09	Apr-10	☺
0668	HM	McLearen Road Walkway Install concrete sidewalk along the north side of McLearen Road from Quincy Adams Drive to Reston Parkway (from Fox Mill Shopping Center across Transcontinental Pipe line) County Proj#: 4YP201-PB013	COUNTY	Complete	0.150	0.150	D	Aug-08	Jun-09	☺
							R	Dec-08	Aug-09	☺
							U	N/A	N/A	
							C	Oct-09	Apr-10	☺
2244	MA	Montrose Street Walkway Install and upgrade concrete sidewalk along the west side of Montrose Street from Braddock Road to Grafton Street County Proj#: 4YP201-PB031	COUNTY	Design	0.090	0.090	D	May-08	Sep-10	👍⚠️
							R	Mar-10	Sep-10	👍
							U	TBD	TBD	
							C	Oct-10	Mar-11	
0235	MV	Mt. Vernon Highway Walkway Add sidewalk from Richmond Highway (Rte 1) to retail north of Sunny View Drive along west side County Proj#: PPTF01-03900	COUNTY	Design	0.500	N/A	D	Mar-10	Aug-11	👍⚠️
							R	Feb-11	Aug-11	⚠️
							U	TBD	TBD	
							C	Oct-11	May-12	⚠️
0241	LE	North Kings Highway Median Add median from Fort Drive to North Metro Entrance County Proj#: RSPI01-00900	COUNTY	Design	0.250	N/A	D	Mar-10	May-11	👍⚠️
							R	N/A	N/A	
							U	TBD	TBD	
							C	Jul-11	Dec-11	⚠️
0769	PR	Oak Street Walkway Install concrete sidewalk along the south side of Oak Street from Sandburg Street to west of Morgan Lane County Proj#: 4YP201-PB038	COUNTY	On Hold	0.090	0.090	D	Jun-08	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0738	DR	Old Dominion Drive @ Whittier Avenue Add signalized pedestrian crosswalks on all four legs County Proj#: PPTF01-04000	COUNTY	Design	0.250	N/A	D	Nov-09	Jun-11	👍⚠️
							R	N/A	N/A	
							U	TBD	TBD	
							C	Nov-11	Mar-12	⚠️

Status Key: ☺=Complete; 📅=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0623	MV	Old Mill Road Walkway Add sidewalk from Falkstone Lane to McNair Drive County Proj#: PPTF01-04100	COUNTY	Design	0.200	N/A	D	Mar-10	May-11	📅⚠️
							R	TBD	TBD	
							U	TBD	TBD	
							C	Jul-11	Oct-11	⚠️
XXXX	BR	Pohick Stream Valley Trail Install asphalt trail along Pohick Stream Valley from Burke Centre VRE to Burke Village County Proj#: 4YP201-PB001	FCPA	Design	1.400	1.400	D	Jul-08	Aug-10	📅⚠️
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-10	Aug-11	⚠️
2833	DR	Powhatan Street Walkway Construct walkway from Orland Street to Overbrook Street County Proj#: PPTF01-03700	COUNTY	Design	0.200	N/A	D	Mar-10	Aug-11	📅⚠️
							R	Nov-10	Jul-11	⚠️
							U	TBD	TBD	
							C	Oct-11	Feb-12	⚠️
0699	PR	Prosperity Avenue/Hilltop Drive Pedestrian Improvements County Proj#: PPTF01-04200	COUNTY	Design	0.080	N/A	D	May-09	Apr-10	☺
							R	Mar-10	Oct-10	📅
							U	N/A	N/A	
							C	Nov-10	Dec-10	
1879	DR	Raymond Avenue Walkway Construct walkway along east side from Churchill Road to Capital View Drive County Proj#: PPTF01-03800	COUNTY	Design	0.150	N/A	D	Mar-10	Mar-11	📅⚠️
							R	Nov-10	May-11	⚠️
							U	TBD	TBD	
							C	Jul-11	Nov-11	⚠️
0602	HM	Reston Avenue Walkway Install asphalt sidewalk along the west side of Reston Avenue from Southington Lane to Shaker Drive County Proj#: 4YP201-PB015	COUNTY	Design	0.110	0.110	D	Dec-07	Jun-10	☺⚠️
							R	Jun-09	Jun-10	☺⚠️
							U	TBD	TBD	
							C	Jul-10	Oct-10	
0603	DR	River Bend Road-Beach Mill Road Bicycle Route Add "Share the Road" and "Bike Route" signs on River Bend Road from Old Dominion Drive to Beach Mill Road and on Beach Mill Road from River Bend to the County Line County Proj#:	FCDOT	Project Initiation	0.015	N/A	D	Dec-09	Jun-10	☺
							R			
							U			
							C	Jul-10	Sep-10	

Status Key: ☺=Complete; 🇸=OnSchedule; 🇹=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0653	BR	Roberts Road Walkway Install 6 foot asphalt sidewalk along the west side of Roberts Road from Braddock Road to Shenandoah River Lane County Proj#: W00100-W109	COUNTY	Complete	0.425	0.425	D	Jan-05	Jun-08	☺
							R	Jul-03	Feb-09	☺
							U	Sep-09	Mar-10	☺
							C	Oct-09	Apr-10	☺
0638	BR, SP	Rolling Road/Burke Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02000	COUNTY	Project Initiation	0.150	N/A	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0050	MA	Route 50 at Patrick Henry Drive Construct a wide median for pedestrian refuge on Rte 50 at the intersection with Patrick Henry Dr. County Proj#:	VDOT	Design	1.10	N/A	D	Mar-08	Feb-10	☺
							R			
							U	Feb-10	Apr-10	☺
							C	Mar-10		👍
0007	MA	Route 7 Pedestrian Initiative Construct missing sidewalks, ped signals and crosswalks along Leesburg Pike from Falls Church to Alexandria County Proj#: 4YP201-PB029	COUNTY	Design	4.000	4.000	D	Sep-08	TBD	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0600	MV, SP	Silverbrook Road Walkway Install asphalt sidewalk along the north side of Silverbrook Road from Silverthorn Road to Bayberry Ridge Road County Proj#: 4YP201-PB020	COUNTY	Design	0.220	0.220	D	May-08	Jul-10	👍⚠
							R	Feb-09	Jul-10	👍⚠
							U	N/A	N/A	
							C	Aug-10	Nov-10	⚠
0600	MV	Silverbrook Road Walkway Install asphalt sidewalk along the north side of Silverbrook Road from Southrun Road to Monacan Road County Proj#: 4YP201-PB018	COUNTY	Design	0.060	0.060	D	May-08	Jul-10	👍⚠
							R	May-10	Dec-10	👍⚠
							U	N/A	N/A	
							C	Jan-11	Apr-11	👍⚠
4720	HM	Soapstone Drive Walkway Add sidewalk along west side from Sunrise Valley Drive to Hunters Green Court County Proj#: PPTF01-04300	COUNTY	Design	0.100	N/A	D	Jan-10	Feb-12	👍⚠
							R	Jun-11	Jan-12	⚠
							U	TBD	TBD	
							C	Feb-13	Oct-13	⚠

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0684	DR	Spring Hill Road Walkway Install asphalt sidewalk along the east side of Spring Hill Road from Old Dominion Drive to Pettit Court County Proj#: 4YP201-PB004	COUNTY	Design	0.480	0.480	D	May-08	Jun-10	☺
							R	Jan-10	Aug-10	🕒
							U	TBD	TBD	
							C	Oct-10	Jun-11	
0675	HM	Sunset Hills Road Walkway Install concrete sidewalk along the north side of Sunset Hills Road from the W&OD Trail to Michael Faraday Court County Proj#: 4YP201-PB017	COUNTY	Design	0.240	0.240	D	Dec-07	Sep-10	🕒⚠️
							R	Jul-10	May-11	⚠️
							U	Jun-09	Mar-11	🕒⚠️
							C	Apr-11	Sep-11	⚠️
0701	PR	Sutton Road Walkway Install concrete sidewalk along Sutton Road at Marywood Road County Proj#: 4YP201-PB039	COUNTY	Design	0.030	0.030	D	Aug-08	Jun-10	☺⚠️
							R	Mar-10	May-10	☺⚠️
							U	TBD	TBD	
							C	Dec-10	Jun-11	
0640	SP	Sydenstricker Road Walkway Install asphalt sidewalk along the north side of Sydenstricker Road from Briarcliff Drive to Galgate Drive County Proj#: 4YP201-PB021	COUNTY	Design	0.180	0.180	D	May-08	Aug-10	🕒⚠️
							R	May-10	Dec-10	🕒⚠️
							U	TBD	TBD	
							C	Jan-11	Sep-11	⚠️
0611	LE	Telegraph Road Walkway Install asphalt sidewalk along alternate sides of Telegraph Road from South Van Dorn to Lee District Park County Proj#: 4YP201-PB023	COUNTY	Design	0.800	0.800	D	Sep-08	Nov-10	🕒⚠️
							R	Mar-10	Dec-10	🕒⚠️
							U	TBD	TBD	
							C	Dec-10	Mar-12	
7541	DR	Turner Avenue Walkway Install concrete sidewalk along the east side of Turner Avenue from Williamsburg Pond Court to Haycock Road County Proj#: 4YP201-PB005	COUNTY	ROW	0.050	0.050	D	Dec-08	Aug-10	🕒⚠️
							R	Dec-09	Aug-10	🕒⚠️
							U	TBD	TBD	
							C	Aug-10	Mar-11	⚠️
0824	SP	Tuttle Road Trail Install 8-foot asphalt walkway from Rolling Road to Garden Road County Proj#: 009475-WT002	COUNTY	Complete	0.441	N/A	D		Mar-09	☺
							R		Feb-07	☺
							U			
							C	May-09	Dec-09	☺

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0795	MA	Tyler Street Walkway Install concrete sidewalk along the east side of Tyler Street from Columbia Pike to Lake Street County Proj#: 4YP201-PB032	COUNTY	ROW	0.140	0.140	D	Aug-08	Jun-10	☺
							R	Dec-09	Jul-10	👍
							U	TBD	TBD	
							C	Aug-10	Mar-11	
0681	DR	Walker Road Trail Construct 5-foot concrete sidewalk from Great Falls Elementary School to just north of Georgetown Pike County Proj#: W00200-W212	DPWES	Construction	0.350	N/A	D	Sep-02	Aug-08	☺
							R	Mar-09	Aug-09	☺
							U	N/A	N/A	N/A
							C	Jan-10	Aug-10	👍
0693	DR	Westmoreland Street @ Old Chesterbrook Road Add crosswalks and median islands at Old Chesterbrook Road (McLean High School) County Proj#: PPTF01-04400	COUNTY	Design	0.150	N/A	D	Jan-10	Nov-11	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	Dec-11	Jul-12	
0693	DR	Westmoreland Street Walkway Install concrete sidewalk along the east side of Westmoreland Street from Chain Bridge Road to Dillon Avenue County Proj#: 4YP201-PB006	COUNTY	Design	0.230	0.230	D	Feb-09	TBD	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0693	DR	Westmoreland Street Walkway Install concrete sidewalk along the west side of Westmoreland Street from Temple Rodef Shalom to Chesterbrook Presbyterian Church County Proj#: 4YP201-PB008	COUNTY	ROW	0.150	0.150	D	Oct-08	Sep-10	👍⚠
							R	Dec-09	Aug-10	👍
							U	TBD	TBD	
							C	Sep-10	Feb-11	
0828	HM	Wiehle Avenue Walkway Phase II Add sidewalk along east side from Chestnut Grove Square to North Shore Drive County Proj#: PPTF01-04500	COUNTY	Design	0.350	N/A	D	Apr-10	Dec-10	👍⚠
							R	TBD	TBD	
							U	TBD	TBD	
							C	Feb-11	May-11	
0696	PR	Wolftrap Road Walkway Install asphalt trail and stream crossing between the ends of Wolftrap Road from Briarcliff Court to George Washington Road County Proj#: 4YP201-PB040	FCPA	Complete	0.100	0.100	D	Nov-08	Jul-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Nov-09	Apr-10	☺



County of Fairfax
Department of Transportation
4050 Legato Road, Suite 400
Fairfax, Virginia 22033
Phone: (703) 877-5600 Fax: (703) 877-5723